

STATE OF CALIFORNIA DEPARTMENT OF PUBLIC WORKS DIVISION OF HIGHWAYS


SIXTH ANNUAL REPORT

TO THE
GOVERNOR OF CALIFORNIA
BY THE
DIRECTOR OF PUBLIC WORKS

JANUARY, 1953







STATE OF CALIFORNIA DEPARTMENT OF PUBLIC WORKS DIVISION OF HIGHWAYS

SIXTH ANNUAL REPORT

TO THE

GOVERNOR OF CALIFORNIA

BY THE

DIRECTOR OF PUBLIC WORKS

January, 1953



EARL WARREN Governor

FRANK B. DURKEE
Director of Public Works and
Chairman, California Highway Commission

G. T. McCOY State Highway Engineer and Chief of Division of Highways




TABLE OF CONTENTS

The state of the s	Page
Personnel of the Division of Highways	
Personnel of the California Highway Commission	
Calendar of Meetings of California Highway Commission Past Members of the California Highway Commission	
Letter of Director of Public Works to the Governor	
Annual Report of the State Highway Engineer	
Operations	
Construction	
Maintenance	
Materials and Research	
Equipment	
Administrative Functions of Operations	
Administration	
Federal Aid	107
County and County Cooperative Projects	117
City and City Cooperative Projects	125
Service and Supply	127
Planning	133
Planning	133
Design	
Traffic	
Special Studies and Highway Planning Survey	
Budget	
Bridges	
Bridge Planning and Design	
Bridge Research	
Bridge Operations	
San Francisco-Oakland Bay Bridge	
San Mateo-Hayward and Dumbarton Bridges	
Carquinez Bridge	
Public Relations and Personnel	
Public RelationsPersonnel Management and Training	
Safety Education	
Right of Way	
Right of Way Transactions	
Protection Problem	
Legal	
Accounting	
arcounting	
APPENDIX A	
Accounting and Financial Statements	209
APPENDIX B	
Apportionment of Motor Vehicle Fees and Fuel Taxes	243
Apportionment of Motor Venicle Pees and Puel Paxes	410
Appendix C	
Contract Statistics	249
Contract Statistics	240
APPENDIX D	
Average Contract Prices	383
Average Contract Trices	900
APPENDIX E	
Map of California Showing State Highway System (See Pocket In	naida Dack Com
map of Camfornia Showing State Highway System (See Pocket II	uside Dack Cover)

LIST OF ILLUSTRATIONS

I W
World Famous Monterey Cypress along Monterey County Coast
Burney Falls near Redding-Alturas Lateral, U. S. 299 in Shasta County
Davis Street Interchange on Eastshore Freeway in Alameda County. San Leandro Creek Bridge in background. Federal aid project
Aerial view of Hollywood Freeway looking easterly toward Los Angeles Civic Center. Four-level structure in foreground. Federal aid project
Aerial view of Harbor Freeway looking north in Los Angeles and showing grade separation structures under construction and grading in progress. Eighth Street Undercrossing in foreground. Federal aid project
Aerial view: experimental fill across portion of San Francisco Bay on Bayshore Freeway south of Candlestick Point in San Mateo County. Federal aid project
Concrete paving operations on Los Angeles River Freeway
Road-mixed cement treated base on State Highway in Riverside County showing mixing, spreading and compacting operations.
Combined pneumatic tired roller and motor grader in use on State Highway through Cajon Pass in San Bernardino County, U. S. 66. Federal aid project
Construction operations on Santa Ana Freeway at Main Street crossing in City of Santa Ana. Federal aid project
Grade separation structure at junction of State Highway Route 207 (under) and State Highway Route 43 (over) in San Bernardino County, Federal aid secondary project
Snow removal operations on U. S. 40 near Donner Summit, showing depth of pack
Traffic congestion on U. S. 40 in Contra Costa County north of San Pablo
Two Snogos "blowing" snow on U. S. 40 at Blue Canyon Airport in Placer County_
Digging out "City of San Francisco" stalled by snow in January, 1952, near Yuba Gap on U. S. 40 in Placer County
Snow removal operations on State Highway in El Dorado County
Night view of snow removal on U. S. 40 at Blue Canyon Airport in Placer County_ "Over cab" truck loader for loading sweepings from streets and freeways. Made in Headquarters Shop
Night scene on Eastshore Freeway at 23d Avenue Overcrossing in Oakland
Portable foundation exploration drill on Pontoon Float
Geophysical equipment used in subsurface explorations for fills, cuts, quarries and foundations
Field extractor developed by pavement section of Materials and Research Laboratory
Stabilometer used in Materials and Research Laboratory for standard R-value test for establishing flexible pavement design
Examples of concrete specimens cored from pavements for study by concrete section of Materials and Research Laboratory
California-type mechanical compactor constructed in the Materials and Research Department
Construction of all-welded steel girder being inspected by Materials and Research Department
Suction-type litter collector—operating position

LIST OF ILLUSTRATIONS—Continued

P
Suction-type litter collector—dumping position
Personnel hoist for overhead work shown in lowered position
Personnel hoist for overhead work, fully extended. Vertical height from platform to ground 36 feet 6 inches
Extra heavy duty wrecker truck used on San Francisco-Oakland Bay Bridge, Assembled in equipment shops
Crossing of Fourth Street over Santa Ana Freeway in City of Santa Ana (U. S. 101)
"E" Street Overcrossing on Montgomery Freeway in Chula Vista on U. S. 101 in San Diego County. Federal aid project
Aerial view of Santa Ana Freeway near Eastman Avenue in Los Angeles County, showing paving operations in progress. Federal aid project
Aerial view of Hollywood Freeway looking east toward Los Angeles Civic Center showing traffic using the freeway. Alvarado Street Undercrossing in foreground. Federal aid project.
Washington Avenue Interchange on Eastshore Freeway north of San Lorenzo in Alameda County. Federal aid project
County road improvement partially financed with F. A. S. funds. Carmel Valley Road in Monterey County
Aerial view of Ramona Freeway looking easterly showing Floral Park Pacific Electric Ry. Underpass; Floral Park on ramp; Warwick Road Overcrossing and Fremont Avenue Undercrossing. Federal aid project.
Bridge across West Walker River about two miles south of Coleville in Mono County. Federal aid secondary Route 1094
Atlantic Boulevard Interchange on Santa Ana Freeway in Los Angeles County. Union Pacific Railroad Crossing in foreground. Federal aid project
Hegenberger Road Interchange on Eastshore Freeway in Oakland, Federal aid project
Grading operations on Bayshore Freeway in San Francisco. Recently completed Army Street Undercrossing in extreme right. Federal aid project
Erecting steel for viaduct on Bayshore Freeway in San Francisco. Vermont Street in foreground. Federal aid project
Concrete piers for new freeway bridge at Elvas Crossing of American River, which will provide a new approach to Sacramento from the north. Federal aid project-
Early construction operations on Hollywood Freeway at Cahuenga Pass. Hollywood Bowl lower left
Aerial view of Hollywood Freeway under construction, looking westerly from Western Avenue to Cahuenga Pass. Federal aid project
Aerial view of portion of Santa Ana and Hollywood Freeways showing excavation for Alameda Street Overcrossing. Federal aid project
Santa Ana Freeway in City of Santa Ana. Lincoln Avenue and A. T. & S. F. Railway Crossings in foreground. Seventeenth Street in background. Federal aid project
Aerial view of Santa Ana Freeway showing excavation for Alameda Street. Union Station in background. Federal aid project
On Ramona Freeway showing grade separation structures for freeway, Frontage Roads and Pacific Electric Railway Crossings over Rosemead Boulevard. Fed-
eral aid project

LIST OF ILLUSTRATIONS—Continued

I	Page
Ramona Freeway near Campbell Avenue in Alhambra during construction showing pedestrian overcrossings. Atlantic Avenue in background. Federal aid project	99
First completed section of Harbor Freeway between four-level structure and Third Street Ramps in Downtown Los Angeles, Federal aid project	102
Aerial view of Hollywood Freeway in Los Angeles showing four-level structure with connections to Arroyo Seco and Harbor Freeways. Federal aid project	106
Construction operations on Harbor Freeway in Downtown Los Angeles showing Fifth Street, Sixth Street, Wilshire Boulevard, Seventh Street and Eighth Street structures from left to right. Federal aid project	108
Bridges carrying Montgomery Freeway (U. S. 101) over 24th Street in National City, San Diego County. Federal aid project	110
Construction operations on Hollywood Freeway over Franklin Avenue in Hollywood. Federal aid project	
Steel girder bridge across Sacramento River at Anderson in Shasta County. F. A. S. county road project	
F. A. S. improvement to county road in Riverside County between Arlington and Riverside	118
County road improvement partially financed with F. A. S. funds between state hospital and Imola in Napa County	
Improvement to county road over State Range between Trona and Panamint Valley in Inyo County, Partially financed with F. A. S. funds	
F. A. S. improvement to county road southeast of Lakeville in Sonoma County	122
San Gabriel River Bridge on Valley Boulevard in Los Angeles County. Federal aid secondary Route 852	
Fork lift handling large timbers at Division of Highways Warehouse	128
Fork lift handling lumber at Division of Highways Warehouse	129
Fork lift with attachment for handling culvert pipe at Division of Highways Warehouse	
Los Angeles River Freeway in Long Beach. Willow Street overcrossing in fore-ground. Federal aid project	132
Mission Avenue Interchange on freeway through Oceanside (U. S. 101) in San Diego County. Federal aid project	134
Aerial view of Harbor Freeway in Downtown Los Angeles showing Olympic Boulevard Undercrossing in foreground. Federal aid project	
Belhart Street Interchange on Los Angeles River Freeway in Long Beach	142
Aerial construction view of reinforced concrete multiple arch bridge across Arroyo Seco on Colorado Street in Pasadena. Old bridge in foreground	144
Lakewood Boulevard Undercrossing on Santa Ana Freeway, showing connecting ramps. Federal aid project	145
Recently completed Mokelumne River Bridge on Mother Lode Highway at Amador-Calaveras County Line. Old bridge on right	146
Congested traffic conditions on U. S. 101 near Santa Rosa	148
Traffic on U. S. 40 at Watt Avenue (McClellan Field Intersection) in Sacramento County	150
Traffic congestion on two-lane section of U. S. 99-50 near Florin Road south of Sacramento	154
"Silhouettes Against the Sky." Erecting steel for Bayshore Freeway Viaduct in San Francisco. Federal aid project	156

LIST OF ILLUSTRATIONS—Continued

STATE OF CALIFORNIA DEPARTMENT OF PUBLIC WORKS FRANK B. DURKEE. Director of Public Works

DIVISION OF HIGHWAYS

G. T. McCov, Sacramento State Highway Engineer and Chief of Division of Highways

HEADQUARTERS STAFF Public Works Building, Sacramento

1 0.01	io Works Building, Sucramore
R. M. GILLIS	Deputy State Highway Engineer
	OPERATIONS
D. G. Evans G. F. Hellesoe F. N. Hveem	Assistant State Highway Engineer Construction Engineer Maintenance Engineer Materials and Research Engineer Equipment Engineer Principal Highway Engineer
	ADMINISTRATION
H. C. McCarty H. B. LaForge L. V. Campbell	Assistant State Highway Engineer Common Office Engineer Engineer, County and Cooperative Projects Engineer, City and Cooperative Projects Service and Supply Engineer
	PLANNING
J. C. Womack J. C. Young E. T. Telford F. M. Reynolds	Assistant State Highway Engineer Planning Engineer Design Engineer Traffic Engineer Engineer, Special Studies and Highway Planning Survey Budget Engineer
	BRIDGES
Stewart Mitchell I. O. Jahlstrom E. L. Walsh R. R. Rowe H. C. Wood	Assistant State Highway Engineer Bridge Engineer—Planning Bridge Engineer—Operations Bridge Office Engineer Bridge Research Engineer San Francisco-Oakland Bay Bridge Engineer
D	UDITO DELATIONS AND DEDCONNEL

PUBLIC RELATIONS AND PERSONNEL

CHAS. E. WAITE	Assistant State Highway Engineer
J. P. Murphy	Principal Highway Engineer
S. H. Lathrop	Assistant Engineer—Personnel Management
A. I. Rivett	Coordinator of Traffic Safety Education

	RIGHT OF WAY	
FRAN	K C. BalfourChief	f Right of Way Agent
	F. WagnerDeputy	
	S. J. Pianezzi Assistant Chief Right of V	
	. M. MacDonaldAssistant Chief Right	
	S. PingryAssistant Chief Right of Way Agent	
α.	5. I mgryAssistant Oniel Right of Way Agend	t, Fleid Supervision, North
	ACCOUNTING	
E B	HIGGINS	Comptroller
12. 10. Dz	ert Sellier	Assistant Comptroller
	'. S. Cully	
YV	. S. Cuny	Assistant Comptroner
	DISTRICT ENGINEERS	
Distric		Office
I.	C. V. Kane	- 25
	J. W. Trask	
	A. M. Nash	
	B. W. Booker, Assistant State Highway Engineer	
- ' '	J. P. Sinclair, District Engineer	
	L. A. Weymouth, District Engineer	
V.	E. J. L. Peterson	San Luis Obispo
VI.	E. T. Scott	
VII.	P. O. Harding, Assistant State Highway Engineer	
,	W. F. Fahey, District Engineer	
	M. E. Cessna, District Engineer	
VIII.	S. W. Lowden	San Bernardino
IX.	A. S. Hart	
X.	J. G. Meyer	
XI.	E. E. Wallace	

STATE OF CALIFORNIA DEPARTMENT OF PUBLIC WORKS CALIFORNIA HIGHWAY COMMISSION

FRANK B. DURKEE, Chairman, Ex Officio, Sacramento

Member	Residence		e of $Appointment$		
CHESTER H. WARLOV	v, Fresno	Sept.	14, 1943	Jan. 15,	1953
JAMES A. GUTHRIE,	San Bernardino	Sept.	14, 1943	Jan. 15,	1953
HARRISON R. BAKER	, Pasadena	Sept.	14, 1943	Jan. 15,	1954
CHARLES T. LEIGH,	San Diego	May	11, 1949	Jan. 15,	1955
H. STEPHEN CHASE,	Sacramento	Oct.	30, 1951	Jan. 15,	1955
F. WALTER SANDELI	N, Ukiah	Sept.	14, 1943	Jan. 15,	1956

Secretary: R. C. Kennedy, Sacramento

CALENDAR OF MEETINGS CALIFORNIA HIGHWAY COMMISSION

July 1, 1951, to June 30, 1952

July 18 and 19, 1951	Sacramento
August 21, 1951	San Francisco
August 22, 1951	San Francisco (a.m.) Oakland (p.m.)
August 23, 1951	San Francisco
September 18, 19, and 20, 1951	Sacramento
October 17 and 18, 1951	Sacramento
November 13, 14, and 15, 1951	Los Angeles
December 12 and 13, 1951	Sacramento
January 15, 1952	San Diego
January 16, 1952	El Centro
* January 17, 1952	Calexico
† January 30, 1952	Los Angeles
February 20 and 21, 1952	
March 27 and 28, 1952	Sacramento
April 23 and 24, 1952	Sacramento
May 12, 13, 14, and 15, 1952	Sacramento
‡ May 28, 1952	Los Angeles
June 10, 11 and 12, 1952	Sacramento
§ June 12 (p.m.), 13, 14, 15, and 1	16, 1952On Tour

^{*} Inspection of state highways in Imperial, San Bernardino, and Los Angeles Counties.

[†] Special meeting re Los Angeles International Airport.


[#] Special meeting re proposed location of freeway through El Monte.

[§] Inspection tour of counties in San Joaquin Valley.

PAST MEMBERS OF THE CALIFORNIA HIGHWAY COMMISSION

Name	Residence	Date of appointment		mination embership
Burton A. Towne*	Lodi	Aug. 2, 1911 Aug. 2, 1911 Aug. 2, 1911 Jan. 15, 1914 Mar. 1, 1917 Nov. 29, 1918 Dec. 21, 1918 June 24, 1919 Jan. 9, 1923 Jan. 9, 1923 Jan. 10, 1923 Jan. 6, 1927 April 18, 1927 Aug. 19, 1927 Aug. 19, 1927 Aug. 19, 1927 Jan. 6, 1931		
Dr. W. W. Barham Ray Ingels C. D. Hamilton * H. R. Judah Paul G. Jasper* William T. Hart* Robert S. Redington Frank W. Clark Lawrence Barrett Iener W. Nielsen Amerigo Bozzani Bert L. Vaughn L. G. Hitchcock Gordon H. Garland† Mrs. Dora Shaw Heffner† Miss Helen MacGregor† Verne Scoggins† William Sweigert† C. Arnholt Smith C. H. Purcell* Homer P. Brown*	Ukiah	May 21, 1935 Aug. 1, 1935 Aug. 7, 1936 May 7, 1936 Oct. 5, 1937 Jan. 27, 1939 Mar. 3, 1939 Mar. 3, 1939 Mar. 3, 1939 Mar. 10, 1939 Jan. 11, 1943	Resigned	May 21, 1935 Oct. 4, 1935 April 24, 1936 Oct. 5, 1937 Mar. 3, 1939 Mar. 3, 1939 Mar. 10, 1939 Jan. 27, 1939 Jan. 11, 1943 Jan. 11, 1943 Jan. 11, 1943 Jan. 11, 1943 Sept. 14, 1943 Jan. 1, 1949 July 31, 1951 Oct. 26, 1951

^{*} Deceased. † Member of the Interim Commission.



WORLD FAMOUS MONTEREY CYPRESS along Monterey County coast

STATE OF CALIFORNIA DEPARTMENT OF PUBLIC WORKS

SIXTH ANNUAL REPORT TO THE GOVERNOR ON THE ACTIVITIES OF THE DIVISION OF HIGHWAYS

For the Year July 1, 1951, to June 30, 1952

HONORABLE EARL WARREN Governor, State of California

Dear Governor Warren: In accordance with the provisions of Section 143 of the Streets and Highways Code, as amended, it is my pleasure to submit to you for your information the Sixth Annual Report of the Division of Highways, Department of Public Works, which presents a review of progress in state highway development under my direction

during the Fiscal Year July 1, 1951, to June 30, 1952.

California is particularly dependent for its economic welfare upon a system of highways which is adequate for the volume of traffic within the State. Since the advent of the motor vehicle, road systems have never been completely adequate and, as you know, with the large increases in population and motor vehicle registration since the end of World War II highway deficiences have mounted rapidly. Nevertheless, the Department of Public Works through the Division of Highways, working with the California Highway Commission, is making every effort to meet the challenge and develop the State Highway System to the highest standards possible within the extent of available revenue.

The Sixth Annual Report of the Division of Highways, as prepared and submitted to me by the State Highway Engineer, deals with the work and the problems of state highway progress during the last fiscal vear and discusses in detail the more important phases of operations,

administration, planning, bridges and right of way acquisition.


The State Highway Engineer in his personal report has briefed the progress in meeting state highway problems and the detail of the division's work may be found in the several sections given over to each of the functions listed above.

The report also includes complete financial and statistical data relating to the administration of the Division of Highways.

Respectfully,

Frank B. Durkee

Director of Public Works



SIXTH ANNUAL REPORT BY THE STATE HIGHWAY ENGINEER

July 1, 1951, to June 30, 1952

Honorable Frank B. Durkee Director of Public Works State of California

Sir: It is with pleasure that in conformance with statutory provisions I submit to you, for your approval and transmittal to Governor Warren, the annual report on the work of the Division of Highways during the

Fiscal Year, July 1, 1951, to June 30, 1952.

As Director of the Department of Public Works and Chairman of the California Highway Commission you are fully familiar with the magnitude of the task of meeting the needs for development of a State Highway System congested with rapidly increasing traffic volumes. However, it is my sincere hope that, behind the details of facts and figures on the not inconsiderable accomplishments of the past year, you may feel the spirit of loyalty and the earnest effort which has been made by the entire staff of the Division of Highways in working together to solve the problems which confront the State and to serve the public in providing the best possible in modern highway facilities within the means provided.

Of primary importance to the development of a State Highway System adequate for the demands of the traffic it is called upon to carry, is the division's construction program. During the year progress toward such

development has been materially advanced.

Between July 1, 1951, and June 30, 1952, the California Division of Highways placed under way a total of 360 contracts, the construction value of which amounted to \$107,991,400, including construction engineering but not including right of way costs. Expenditures for right of way acquisition and right of way clearance totaled \$33,128,600 for the fiscal year.

The total of \$107,991,400 in contracts awarded during the year includes \$93,386,600 for construction on state highways; \$10,402,100 for federal-aid secondary contracts for improvement to county roads located on the Federal-aid Secondary Highway System; and \$4,202,700 for contracts financed with maintenance funds and for work for other governmental

agencies.

The amount of \$93,386,600, representing the construction value of contracts awarded for improvement to the State Highway System, is comprised of a total of \$72,047,700 in contracts financed from the Highway Commission's budget for the 1951-52 Fiscal Year and \$21,338,900 in contracts financed from the 1952-53 Fiscal Year budget which were awarded between April 1, and June 30, 1952, under that provision of



BURNEY FALLS NEAR Redding-Alturas Lateral, U. S. 299 in Shasta County

the Collier-Burns Highway Act which permits award of contracts on or after Λ pril 1st, prior to the beginning of the fiscal year in which such contracts are to be financed

The total of \$107,991,400 in highway construction under administration of the department included improvement to 710.6 miles of highway

and construction of 221 bridges and grade separation structures.

Under this construction program the division has advanced improvement on state highways throughout the State to the full extent of available funds emphasizing the development of freeways in urban areas and expressway construction on main arterials connecting centers of population. During the year contracts were awarded which will complete the Hollywood Freeway in Los Angeles from the Civic Center to Cahuenga Pass, where peak traffic counts reach more than 100,000 cars a day. The Santa Ana Freeway has been materially advanced in the southern portion of Los Angeles County and in Orange County; construction on the Ramona Freeway has pushed eastward to Rosemead Boulevard and beyond that to Pomona and into San Bernardino County: notable progress has been made in carrying the Harbor Freeway southward from the four-level structure through the heart of downtown Los Angeles: and construction on the Los Angeles River Freeway is reaching out well beyond the City of Long Beach nearly halfway toward a connection with the Santa Ana Freeway.

In San Diego County additional contracts have been awarded for the freeway development of the U. S. 101 through Oceanside and from

National City southerly toward the Mexican border.

In the San Francisco Bay area, the Eastshore Freeway construction is being advanced south of Oakland to Hayward and work is under way at its southerly terminus at San Jose. Further development of the Bayshore Freeway is concentrated in the City of San Francisco and in San Mateo.

Expressway development of principal arterials continues on U. S. 99 in the San Joaquin Valley, on U. S. 101 in Humboldt and Marin Counties north of San Francisco and in Monterey, San Luis Obispo and Santa Barbara Counties between San Francisco and Los Angeles. Contracts for similar development on heavily traveled routes at other locations also have been placed under way.

Of the \$107,991,400 in total contracts awarded during the year, the construction value of freeway and expressway development amounted to \$71,959,800, an indication of the effort being made by the Division of Highways to meet the problem of traffic congestion on state highways

in urban areas and on the principal intercity arterials.

At the present time there are 1,116 miles of divided state highways of four or more lanes completed or under construction of which 787 miles have been placed under way since World War II. These mileages include 105 miles of full freeways, without crossings or left turns at grade.

As an index to the size of the Division of Highways construction programs, the graph on page 70, showing the number and value of going contracts on the first of each month since passage of the Collier-Burns Act, is most illustrative.



DAVIS STREET INTERCHANGE on Eastshore Freeway in Alameda County. San Leandro Creek bridge in background. Federal aid project.

While progress in highway development becomes apparent from construction operations, such development would not be possible without corresponding progress in other phases of the activities of the division.

Advance planning correlated to available revenue and traffic patterns is necessary to establishing the basis for sound development and design

of improvements to the State Highway System.

Administration in preparation of specifications for construction, the advertising for bids, preparation of contracts for award and processing of progress and final pay estimates on going work must function smoothly if progress is to be made. Liaison between the State and other governmental agencies affected by proposed improvements and administration of county and city work under jurisdiction of the Division of Highways requires much time and effort by representatives of the department. Progress is not possible without extensive research into materials which go into construction, nor is it possible without the efficient administration of the internal functions of equipment management and repair and service and supply.

Next to construction and right of way acquisition, maintenance operations are probably the most important of state highway activities, for without constant and adequate care and attention the best of highway construction would deteriorate rapidly. During the past year the maintenance organization has held to the high standards of former years and in many instances maintenance crews have gone well beyond the call of duty to keep highways in service. Particularly was this evident during the unusually heavy snows in the Sierra last winter. The unselfish attention to their jobs by crew members during the long days and nights of blinding blizzards is something this department will long remember.

However, adequate maintenance of the State Highway System is threatened with lack of sufficient funds by reason of the statutory restriction which limits combined expenditures for maintenance and administration to an amount equal to the net revenue derived from one cent of the gasoline tax. Even though such revenue has risen sharply in the past several years the increase in maintenance costs and the necessary expansion of maintenance and administrative functions has been such that the statutory limitation is pinching. During World War II this limitation was temporarily raised to the revenue from 1½ cents of the gas tax but was dropped back to one cent at the close of the war. As each year more and more vehicles operate with diesel fuel, it would now seem both advisable and necessary to include with the tax on gasoline the tax on diesel fuel which technically has not been considered a motor vehicle fuel and hence has not been included in computing the limitation.

The progress made in advancing the right of way program during the year toward the goal where acquisition is well in advance of construction operations also is noteworthy. However, it has become apparent that, particularly in connection with freeway development, funds should be provided so that rights of way may be obtained for such development in outlying urban areas before the value of the land required is increased by subdivision and building improvements, in order to save the State from paying for such increases.



AERIAL VIEW OF HOLLYWOOD FREEWAY looking easterly toward Los Angeles Civic Center. Four-level structure in foreground. Federal aid project.

During the past year an increased public interest in highways and highway problems has been evidenced by the many requests received for information about the division's activities, particularly the problem

of highway finance.

On the following pages of this report will be found detailed discussions of the phases of activity which I have mentioned as well as many others. These reports, under the headings of Operations, Administration, Planning, Bridges, Rights of Way, Public Relations, Accounting, and Legal Activities, indicate the progress made throughout the department during the year.

Highway contracts awarded for the year July 1, 1951, to June 30, 1952, segregated by types and mileage, are shown in the tabulation on page 74. The tabulation on page 77 shows the total miles in the State

Highway System by types and by rural and urban highways.

Tabulation of average contract prices for major items of construction over the years appears in Appendix "D" at the end of the report. Studies in construction cost trends and their effect upon state highway construction are discussed in the Administration section under the heading of the "California Highway Construction Cost Index." The data in Appendix "D" are correlated to the prices used in preparation of the cost index.

In the several appendices following the text of the report are given important accounting and contract statistics.

Respectfully submitted,

State Highway Engineer and Chief of the Division of Highways

47/11



AERIAL VIEW OF HARBOR FREEWAY looking north in Los Angeles and showing grade separation structures under construction and grading in progress. Eighth Street undercrossing in foreground. Federal aid project.

OPERATIONS

The departments of Construction, Maintenance, Equipment, Materials and Research, and Administrative Functions of Operations are administered in the California Division of Highways organization by the Assistant State Highway Engineer—Operations. Activities of these several functional subdivisions during the fiscal year from July 1, 1951, to June 30, 1952, are reported on the pages which immediately follow.

CONSTRUCTION

The past year has been a busy one for the Construction department. Disregarding bridge contracts or contracts for buildings and plants, right of way or maintenance, the number of road construction contracts under way during a great portion of the year was in the neighborhood

of 200, and, in June of 1952, well over that figure.


The severe winter of 1951-52 added materially to the construction load. During the latter part of the fiscal year the Highway Commission was called on to vote \$1,266,000 for 11 major repair projects scattered throughout the State. The greater part of this work will be carried over into the 1952-53 Fiscal Year. In addition, due to the severe floods of 1950-51, a repair contract costing approximately \$1,500,000 was under way during the entire fiscal year along the Merced River between Briceburg and El Portal. Such projects as these have made relatively large and unexpected inroads on construction funds and to some degree tend to slow down the regular construction program.

Although there was plenty of competition among the contractors bidding on the state highway contracts, average construction prices reached the highest since 1924 on roadway excavation and an all-time high on plant-mixed surfacing. Prices on other contract items were also exceptionally high, portland cement concrete pavement having reached an average of \$14.25 per cubic yard in the first quarter of 1952. Similarly the over-all construction cost index was the highest it has ever been although there was a slight drop at the close of the fiscal year. These features are covered more in detail elsewhere in this report under Admin-

istration.

Construction Practice

Grading—There has been no significant change during the year with regard to generally accepted grading methods or equipment. Two projects, which, however, were somewhat different from the usual highway contracts were carried on during this period. One, the concrete lined tunnel in Gaviota Gorge, on U. S. 101 in Santa Barbara County, presented many difficult problems because of the shattered nature of the rock and the dip of the strata which necessitated extensive use of steel sets; and the other, the first unit of a fill to be built off Candlestick Point near the south city limits of San Francisco on new alignment of the Bayshore Freeway across a portion of San Francisco Bay. This latter project



AERIAL VIEW: EXPERIMENTAL FILL across portion of San Francisco Bay on Bayshore Freeway south of Candlestick Point in San Mateo County, Federal aid project.


is of interest because of the great depth of mud to be displaced before the fill can be stabilized. On this first unit, mud to the depth of 35 to 40 feet is being encountered and the fill brought to rest by continuously depositing imported material until a state of equilibrium is reached.

Pavement Bases and Subgrades—No noteworthy changes have been made in pavement bases and subgrades during the fiscal year. Cement treated bases, as explained in the Fifth Annual Report, are still much in favor, and the principal thought at the present time is how to construct them quickly and cheaply. Consequently, contractors are equipping themselves with multiple units for large production, and in one case, an equipment manufacturer has introduced a pneumatic tired roller attachment to a motor grader, which seems to have a great deal of merit, not only for bases and subgrades but for laying out bituminous surfaces as well.

Bituminous Surfaces—The trend at the present time with regard to constructing bituminous surfaces is to increase plant production, some of the plants now having mixing boxes up to three tons capacity. Surface texture is receiving considerable attention; a rake attachment behind the mechanical spreader is being tried experimentally to improve skid resistance, and pneumatic rollers are being used with this same idea in mind. The current practice with regard to seal coats is to eliminate the placing of the "C" type immediately after construction and to defer placement until actual need is demonstrated.



CONCRETE PAVING OPERATIONS on Los Angeles River Freeway




ROAD-MIXED CEMENT TREATED BASE on state highway in Riverside County showing mixing, spreading and compacting operations

Portland Cement Concrete Pavement—Considerable attention has been given during the past year to the development of weakened plane joints cut in the pavement at 15-foot intervals by a power driven saw within 24 hours after placing the concrete. Some of these cuts are two inches in depth and some one and one-half inches; some are skewed at various angles with a line at right angles to center-line of pavement and some are at right angles to center-line; all are one-fourth inch, or less in width. This work is still in its experimental stages, but it is hoped that a smoother riding and neater, nonspalling joint will result at no appreciable increase in cost.

Nonskid Pavements—The current tendency for motorists to file claims with the Board of Control for damages resulting from accidents attributed to the condition of the pavement has so impressed the department that a greater effort than ever is now being made during construction to insure a uniform, maximum skid-resisting surface. Accordingly, an agreement was entered into with the University of California's Institute of Transportation and Traffic Engineering to obtain measurements of the coefficient of friction of tire contact with pavement surface on various types of work. These determinations have now progressed to the point where experimental sections are being built into going contracts so that observations may be made of the comparative results of variations in the design of pavement mixtures and changes in the equipment and methods for laying pavements.



COMBINED PNEUMATIC TIRED ROLLER AND MOTOR GRADER in use on state highway through Cajon Pass in San Bernardino County, U. S. 66. Federal aid project.



CONSTRUCTION OPERATIONS ON SANTA ANA FREEWAY at Main Street crossing in City of Santa Ana. Federal aid project.

Concurrently with the construction studies, maintenance measures are being analyzed for possibility of improvements.

Preliminary Construction Review of Proposed Work—In accordance with established practice the Construction Department coordinates with other Headquarters departments in reviewing the reports, plans and specifications for proposed construction projects. This review is made of project reports, which present the general features of a proposed project for adoption; of materials reports, which submit soils and materials information affecting design; of the typical section, which fixes the type of construction to be employed including roadway dimensions; and of the preliminary reports, which cover the plans, specifications and estimates for preparation of the contract documents. These reviews assure that prevailing construction practices and new procedures are uniformly applied throughout the division.

Honor Camp Projects

The same three construction camps with a combined quota of over 200 inmates as described in the Fifth Annual Report, continued operations throughout this fiscal year. These three camps are located in areas off main routes as follows: Camp 36 in Trinity County at Burnt Ranch on the lateral between Redding and Arcata; Camp 37 at Cedar Springs on the Angeles Crest Highway in Los Angeles County; and Camp 39 near Davis Creek in Modoc County on the Alturas-Lakeview highway.



GRADE SEPARATION STRUCTURE at junction of State Highway Route 207 (under) and State Highway Route 43 (over) in San Bernardino County. Federal aid secondary project.



SNOW REMOVAL OPERATIONS on U. S. 40 near Donner Summit, showing depth of pack.

During the fiscal year at Camp 36 the piers and walls were completed at the French Creek Bridge and considerable bank protection on the Trinity River was constructed. All this work was of rubble masonry. Rough grading was continued in the vicinity of Del Loma and another three miles were treated with light asphalt near Hardin Flat. At the close of the fiscal year the work at Camp 37 had been extended approximately 10.5 miles beyond Cedar Springs, the road being about 95 percent complete as far as Dawson Saddle, 7.5 miles above camp. The two short tunnels near Cedar Springs are almost completed. At Camp 39 rough grading was continued from Davis Creek to the junction with the Alturas-Cedarville highway. In addition to the road work the personnel in all the camps were called on for fire fighting operations at various times.

The following tabulations show camp locations and inmate popula-

tion as of June 30, 1952.

Camp	o		Inmate	$Number\ in mates$
No.	Road	Camp location .	quota	6-30-52
36	I-Tri-20-C, D	Burnt Ranch	. 60	60
37	VII-L. A-61-C, D	Cedar Springs	. 110	105
39	II-Mod-73-A, B	Sugar Hill	. 50	53
		Totals	. 220	218

MAINTENANCE


During the past 12 months the maintenance organization experienced one of the most difficult years in the history of California state highways. This was due in some part to the increase in traffic demands as well as continued expansion of certain phases of the work, such as maintenance of additional mileage of completed multilane and freeway construction, highway lighting, and traffic signals. The main stress occurred, however, in meeting the many emergencies occasioned by the severe and protracted winter season.

The increase in traffic demand on the state highways is illustrated by the following comparison of traffic volumes using 1948 as a base:

Year	Annual vehicle miles in thousands	Average daily number of vehicles per mile	Percent
1948	11,235,020	2,438	100.0
1949	12,000,650	2,609	107.0
1950	12,784,839	2,786	114.2
1951	14,016,024	3,063	125.6

About 16 percent of the traffic consists of commercial type vehicles. Reports of traffic counts during 1952 show that the increase is continuing. It seems safe to say that the daily traffic volumes throughout the State Highway System have increased over 30 percent as of June, 1952, when compared to the 1948 volumes.

The field force authorized on maintenance work in 1948 was 2,336 men. By June, 1952, this force had increased to a total of 2,481 men. The maintenance forces use in their work automotive and construction types of equipment with an inventory value of around \$12,000,000. In addition, privately owned equipment is rented in a total amount of from \$800,000



to \$1,000,000 annually for special work or for use during emergencies. This figure includes wages of operators and cost of fuel and supplies as

it is usually rented fully operated.

The major increase in force has been due to the development of areas along freeways, especially in the San Francisco and Los Angeles areas, and the increase in signal and highway lighting in such areas. Few men have been added to the regular maintenance patrol crews. A senior highway engineer was added to the Headquarters staff to supervise the maintenance of all electrical type signals, lights, etc., on a state-wide basis.

The total expenditures for the maintenance work for the year exceed \$24,000,000. In addition, the maintenance forces carried out improvement work representing an allocation of \$1,813,253 during the last fiscal

year which was \$700,000 less than the normal.

Maintenance Stations

Further development of an adequate system of maintenance stations has been seriously handicapped by lack of funds. The expansion of other phases of highway work has required allocation of funds to the construction of district offices, laboratory, shop and service and supply facilities. However, the program as planned for the year has been authorized. The major work completed included improvement at Central Maintenance Station in Los Angeles and at Weed in Shasta County. Preliminary work was under way by June 30th on plans for a new development at Truckee in Nevada County, at Manchester in Mendocino County, and at Santa Barbara. A site has been secured at Antioch in Contra Costa County and its improvement initiated. A site with usable improvements was acquired during the year at Pine Grove in Amador County.

The allocation of funds for various phases of the buildings and plants

work was as follows:

Purchase and improvement of maintenance stations Maintenance and repair Radio installation	\$184,406 142,477 352,900
Total	\$679,783

The large portion of the program expended for the radio installation has somewhat handicapped completion of needed station facilities, but the extensive use made of the radio during the winter emergencies has well justified the wisdom of the expenditure.

Snow Removal and Sanding Slippery Pavements

The extraordinary snowfall in the northern section of the State during the 1951-52 winter season brought to the attention of the public the importance of the snow removal phase of maintenance work. U. S. 40 was closed at Donner Summit for 28 days. The all-time record at the U. S. Weather Bureau Station at Soda Springs for seasonal snowfall was broken with a total fall of 793 inches. The previous record, as reported for 1880, was 783 inches. The depth of pack was also the greatest of record since 1880 with 314 inches on March 20, 1952. Snow depths on other



TWO SNOGOS "BLOWING" SNOW on U. S. 40 at Blue Canyon Airport in Placer County



"DIGGING OUT "CITY OF SAN FRANCISCO" stalled by snow in January, 1952, near Yuba Gap on U. S. 40 in Placer County

trans-Sierra routes, such as the Echo Summit Route, the Feather River Route and the Red Bluff-Susanville Lateral, were proportionately high.

U. S. 40 was first closed on Donner Grade for a few hours on October 24, 1951. Only 10 inches of snow fell during this first unexpected storm, but, as trucks were not equipped with chains, a traffic tie-up resulted. The Sonora Pass, Tioga Pass, and Ebbetts Pass Routes were closed for the winter by the storm of that date. The Carson Pass Route was closed the following day. That portion of State Sign Route 89 through Lassen Park was closed officially on October 26th.

The next major storm caused the seasonal closing of the Big Oak Flat connection to Tioga Pass, Sign Route 120, on November 19. The Fish Hatchery to Bliss State Park portion of Sign Route 89 closed on November 20th, and the Luther Pass section of the same route was barred

to traffic on the following day.

Weather conditions in the central Sierra Range were severe during December. Heavy snowfall, combined with winds of high velocity, created blizzard conditions which necessitated the closing of main highways for periods of from several hours to several days. During the latter part of December, considerable difficulty was encountered in keeping the Meyers Grade portion of U. S. 50 open as snow slides of avalanche proportions swept across the highway with little or no warning. One Maintenance Department employee lost his life in such an avalanche on the Meyers Grade. A second snow slide farther down the grade carried an unoccupied heavy snow truck and plow some 300 feet down the mountain slope.


On December 31, 1951, the reports showed a snow depth of 116 inches at the Soda Springs measuring point on U. S. 40 and 103 inches at Echo Summit on U. S. 50. There was also a depth of 46 inches at Crestview on U. S. 395 in Mono County on that date. The section of Sign Route 89

between Truckee and Calpine was also closed by that time.

Elsewhere in the northern part of the State, heavy rain caused an increasing number of temporary road closures during the latter part of December and the first part of January. State Sign Route 1 was closed north of Albion along the coast by a washout and Sign Route 9, north of Santa Cruz, by an earth slide. On January 3, 1952, the section of Sign Route 24 between Sacramento and Woodland was closed at Fremont Weir due to water over the road.

There was no indication that the storm which began on the 10th of January was anything unusual. The snow depth at Soda Springs was recorded at 105 inches, and the gauge at Echo Summit registered 80 inches of pack. Maintenance forces were going about their regular business of maintaining an open road although U. S. 50 had been closed between Echo Summit and the foot of Meyers Grade as a precautionary measure on that date.

By January 11th, the storm had increased to blizzard proportions. U. S. 40 was closed between Baxters and Donner Lake Gate on that date, and was not again open to through traffic until February 8th. Echo Summit remained closed to through traffic until February 9th. Closure



SNOW REMOVAL OPERATIONS on state highway in El Dorado County

of the two main routes east of Sacramento forced traffic to cross the mountains by way of Sign Route 24, the Feather River Route, and Sign Route 36, the Susanville lateral. These routes were in turn closed on January 13th. The Red Bluff-Susanville section of Sign Route 36 and Susanville-Reno portion of U. S. 395 were reopened on January 16th, but a second blizzard closed the Susanville-Reno Road between January 20th and 23d. Heavy snowfall and extreme drifting were experienced on the major portion of the Feather River Route, east of Oroville, although this road traverses a region of normally light snowfall. Portions of the route were open at intervals, but the entire route was not cleared until January 29th.

U. S. 299, Redding to Alturas, was closed at intervals at Big Valley Mountain and Adin Mountain. Heavy snowfall occurred on the section of U. S. 395 north of Secret Valley and at Sage Hen Summit. The Mono County portion of U. S. 395 along the east fringe of the Sierra Nevadas was closed for six days starting January 12th and again on January 21st

for a seven-day period, primarily due to the high winds.

Sign Route 20, east of Nevada City, required much attention and the easterly portion was closed for a considerable period. The Yuba Pass portion of State Sign Route 49 by way of Downieville and Sierra City suffered severely from slides and heavy snowfall, the pass remaining closed until March 1st.

For several days following the start of the mid-January storm, maintenance forces on the major routes across the Sierra could make no progress in the face of the heavy snowfall and continuous drifting. The wind attained a velocity of up to 100 miles per hour at the weather bureau station at Donner Summit. Equipment became stalled or broken down at an unprecedented rate. Shop mechanics, maintenance foremen, and others often worked many hours in excess of the 12-hour shift normally assigned to snow removal crews during ordinary storms.

As the blizzard subsided, the first efforts were directed to emergency relief work. The part played by the highway forces in the rescue of the passengers stranded in the railroad streamliner near Yuba Gap was described in detail in newspapers and elsewhere. Efforts to bring relief to local residents and snow-blocked communities in the mountain area were given precedence over the returning of the highways to full service.

In anticipation of difficulty in securing delivery of heavy equipment, arrangements had been made in the previous July to secure a reserve stock of the auger type rotary snow plows for replacement programs. At the time of the start of the big storm, six units were waiting assembly at Sacramento and an equal number at the North Hollywood Shop in Southern California. Shop forces worked on a 16- to 20-hour shift basis assembling this equipment. The first unit at Sacramento was ready about 2 a.m., January 14th and was started out immediately. The last unit was ready January 18th. Some difficulty developed in this regard as there was no opportunity for a tune-up period with this equipment and delays occurred while the "bugs" were being worked out.

During February and the first part of March, the weather was

During February and the first part of March, the weather was especially favorable, and the snow pack settled and consolidated. There was concern that the normal seasonal rains would cause great floods due



NIGHT VIEW OF SNOW REMOVAL on U. S. 40 at Blue Canyon Airport in Placer County



"OVER CAB" TRUCK LOADER for loading sweepings from streets and freeways. Made in Headquarters Shop.

to runoff from the mountain areas. A succession of warm days and cold nights insured gradual melting of the snow, and only a small portion of the San Joaquin Valley was affected by floods.

A more complete list of the road closures and similar detail is to be

found in monthly reports of the Maintenance Department.

The field cost of snow removal and pavement sanding as allocated for the 1951-52 season was as follows:

Snow removalSanding pavement	\$1,916,217 261,079
Total	\$2,177,296

This compares with a cost for the previous season (1950-51) of about \$868,000 on a similar basis. Nearly \$200,000 of this latter amount was used in sanding slippery payements.

The radio facilities which had been installed during the last three years played an important part in the conduct of the work as well as

keeping the press and public informed.

It was anticipated that the opening of highways which are normally closed during the winter at the higher elevations would be unduly delayed due to the depth of packed snow. These sections were opened with little more than the usual difficulty. The opening dates were as follows:

Route			Openi	ng date
number	Name	Elevation	1950-51	1951-52
SSR 89	Lassen Volcanic National Park			
	(within park)	_ 8,500	6-15-51	6-28-52
	Fish Hatchery to Bliss State Park	6,300	4-13-51	5-29-52
	Woodfords to Jet. U. S. 50	7,700	4-23-51	5-29-52
SSR 88	Carson Pass	_ 8,573	5-25-51	6-27-52
SSR 4	Ebbets Pass	_ 8,800	5-25-51	6-27-52
SSR 108	Sonora Pass	9,624	5-25-51	6-26-52
SSR 120	Tioga Pass	9,941	5-25-51	6-21-52

Major Slides and Storm Damage

There was considerable damage to highways and various road closures throughout the State due to earth slides and storm damage. The losses and delays to traffic were not as great as were to be expected during the season in view of the exceptionally heavy rainfall. The very considerable effort expended in the planning and construction stages paid off in minimizing damage on most of the newly constructed sections of highways. The total allocations for slide removal and storm damage repair were about \$3,142,000.

A few locations where extensive work was required due to slides or washouts were as follows:

Route	1	At Shively Bluffs south of Pepperwood in Humboldt County	\$32,000
Route	5	Altamont Pass in Alameda County	50,000
Route	56	Thornton Bluffs in San Mateo County	88,000
Route	68	Bayshore Freeway section in San Francisco	73,000
Route	75	The Orinda slide in Contra Costa County	63,000
Route	60	Coast Highway in Ventura County	62,000
Route 2	207	City Creek in San Bernardino County	84,000

While the work at the locations listed was more concentrated, the extent of the damage is better indicated by the over-all total.

Repair of Traveled Way and Shoulders

The continual increase in traffic volumes and the lag in development of adequate highways require first-class upkeep of the existing traveled way and shoulders. The organization is presently using over 46 percent of the total fund provided each year for this phase of maintenance. The work is a year-round program. In order to insure best results, however, it is essential that the major repairs be made during the summer season when the materials and road surfaces are dry and there is sufficient warmth to compact and cure the asphaltic materials under traffic. The program is further handicapped by the fact that funds for the work in a given fiscal year do not become available until July 1st. This limitation results in loss of from four to six weeks of favorable weather each season.

The major repair portion of the program is based on a careful review of the needs in each district after the winter season. Experience and judgment are essential elements in the selection of projects within the funds available. The program for the 1951 working season was estimated to cost \$3,114,256 at the beginning of the year. This program was detailed as follows:

Work orders		M	iles
(urban		Traveled	
and rural)	Description of work	way	Shoulders
52-K1	Reprocessing treatment	177.20	176.64
52-K2	Penetration treatment	154.74	15.52
52 - K3	Bituminous blankets	328.77	96.19
$52\text{-}\mathrm{K4}$	Seal coats	1,204.60	469.49
52 - K5	Base restoration	34.09	
52 - K 6	Shoulder restoration		10.52
$52\text{-} ext{K7}$	Asphalt subsealing of concrete pavements	21.12	
52 - K20	Surface planing	5.87	
52-L1	Reprocessing and surface blankets by		
	city forces	9.48	
	Totals	1.935.87	768.36

The total traveled way mileage of about 1,936 miles represents about 14 percent of the constructed State Highway System.

The total of work authorizations issued during the 1951-52 Fiscal Year amounted to \$4,491,392. This represents an increase of \$1,377,136 over the amount programed. A portion of this increase has been due to surface failures as a result of the extreme conditions which developed during the past winter. A portion is for planned work and from funds reserved to start the 1952 program. The short season most favorable for bituminous work, extending from about May 15th to September 15th in most areas, makes it necessary to work prior to July 1st when the fiscal year starts and funds for the succeeding year are available. The best results are insured, therefore, under this system of planning.

Asphalt Subsealing and Joint Sealing Concrete Pavement

The program of asphalt subsealing and filling joints in concrete pavement was continued during the year. Subsealing was carried out by maintenance forces using both maintenance and construction funds allocated as shown below. All old concrete payements which are to receive

a contact blanket are reviewed with care and arrangements are made to subseal them before the blanket is placed whenever pumping or similar evidence of failure is noted.

	Maintenance	Construction	
District	funds	funds	Total
III	\$40,311		\$40,311
IV	_ 55,902	\$35,540	91,442
V	42,733		42,733
VI		8,650	8,650
VII	41,540	35,450	76,990
X	22,517		22,517
XI	3,068	8,000	11,068
Totals	\$206,071	\$87,640	\$293,711

The total cost of this type of work for the last seven years approximates \$1,470,000.

Use of cold-poured material, asphalt latex emulsion, to fill joints in portland cement concrete pavement was continued in two districts. A contract covering 34.0 miles was completed at a cost of \$44,000, which is about \$1,294 per mile or 11 cents per linear foot of joint.

Bridge Repair and Maintenance

The bridge repair and maintenance work, including repairing of structures, was carried on as in the past. The field costs for this work during the year were as follows:

State forcesContracts	\$220,707 337,032
Total	\$557,739

Maintenance of State Highways in Cities

The major problems connected with the handling of maintenance in cities by city forces have been worked out in previous years. It is believed that the work has been conducted on a mutually satisfactory basis. Allocations for work by state forces are included in both general and specific allotments.

The total authorizations for maintenance of some 1,163 miles in cities during the year was \$3,770,233 divided between state and city forces as follows:

	\$2,171,186 1,599,047
Total	\$3,770,233

Trees, Landscaping and Roadside Vegetation Control

Roadside maintenance practices have not changed in the past year over the previous year insofar as care of trees, shrubs and vegetation growth is concerned.

Fire hazard control has been confined to the use of motor graders or discs and burning with the mechanical burner or through soil sterili-

zation.



NIGHT SCENE ON EASTSHORE FREEWAY at 23d Avenue Overcrossing in Oakland

Noxious weed control is carried out by maintenance forces or through arrangement with various county agricultural commissioners. In the latter cases, the county crews are under service agreement, and the expense is borne from funds provided for highway maintenance.

The economical maintenance of freeway areas has been improved strongly by the use of machinery and the intelligent use of fertilizers.

Tree crews have maintained planted and native trees along highways as well. These crews have also carried on roadside brushing work along many miles of the system by both hand and machinery methods.

Authorizations for various roadside functions have been as follows for

the fiscal year:

Fire hazard control	\$161,220
Noxious weed control	84,748
Landscape maintenance	500,000
Trees	272,843
Erosion control	6,500

Warning and Directional Signs

A total amount of \$234,879 was allocated to maintain and install signs on the State Highway System during the fiscal year. A total of 21,894 new signs was purchased during the year. This number includes signs secured for installation on new construction projects which cost approximately \$63,600. These latter signs were also installed by the maintenance forces. This phase of the work represented an expenditure of about \$145,000 from construction funds.

During the year, there was a change in policy relating to erection and maintenance of signs in the cities. The California State Automobile Association and the Automobile Club of Southern California had formerly participated in the maintenance or erection of warning or regulatory signs on the state highway routes within cities. This work has now been taken over by the Division of Highways and is supervised and carried out by the maintenance organization.

Traffic Stripes and Paving Markings

The fund allotted for painting traffic stripes and paving markings amounted to \$705,448 during the fiscal year. This amount was used to paint traffic lines on approximately 11,500 miles of state highways.

Specifications were developed during the year for a new type of traffic line paint. One of the ingredients is "parlon" the trade name for chlorinated natural rubber. The results obtained from this new material are very promising, and it is planned to continue to specify this material in traffic paint. The heavy rains and snows of last winter played havor with all traffic lines due to the presence of mud, dirt and other foreign matter carried onto the state highways during the wet weather. This foreign matter acts as an abrasive causing rapid wear on the traffic line. The cost of insuring a satisfactory stripe is greatly increased thereby. There is perhaps no single service which gives traffic such assurance as well-maintained markings and the expense is well justified.

Traffic Signals

The several districts were allotted a total of approximately \$524,300 for the maintenance of traffic signals and highway lighting units. There

have been about 100 intersections on the highway system where traffic signals were installed during the year. The largest number of these are of the traffic actuated type.

Some 1,300 additional lighting units have been installed. Most of these are erected on the new sections of freeways. The tendency is to install these lighting units higher above the pavement than in the past. Changes in construction standards represent an increase in first cost as well as creating problems in maintenance. Equipment suitable for maintaining lights 30 feet above the pavement is not adequate when the lights are raised to 35 feet. The continuing increase in the maintenance budget requirements due to development of traffic control facilities is a matter of considerable concern to administration authorities responsible for this phase of the work. Comparison of costs for four periods, covering work by state forces or under service agreements with counties or utility companies, are as follows:

Fiscal Year	maintenance cost
1948-49	\$239,076
1949-50	343,329
1950-51	404,962
1951-52	524,300

Expenditures for work performed by cities on signals or lights are not included in the above amounts. Such expenditures are included in the allocations for all types of maintenance work. The cities maintain approximately 47 percent of the total traffic signals and 25 percent of the total lighting units on state highways. It is estimated that this portion of signal and lighting expense approximated \$395,000 during the fiscal year. The total cost of \$919,300 of this phase of maintenance work represents about 3.8 percent of the cost of all maintenance work for the fiscal year.

Radio Communication

The basic installation of the new high-frequency FM radio system has been completed in all 11 highway districts as well as the San Francisco-Oakland Bay Bridge. There are now in operation 75 base stations, 27 control stations, 28 fixed relay stations and 550 mobile units.

The system represents an expenditure of approximately \$850,000.

The value of this new communication system was dramatically demonstrated during the winter of 1951-52 when unprecedented storms blanketed the State. The direction of men and equipment and the accurate reporting of up-to-date road information via radio played an important role both in keeping highway traffic moving and in preventing unnecessary travel in hazardous areas.

While radio communication is dramatically spotlighted during storm and emergency periods, its real value lies in the normal everyday use of this medium, which is now an integrated part of highway work. Such common use is constantly made of the radio system as the ordering of materials and equipment, redirection of field forces to new projects, coordinated use of specialized equipment, reporting equipment breakdown, and many other such items. The investment in radio communication is rapidly repaying itself with interest.

Outdoor Advertising

The administration of the Outdoor Advertising Act has been carried out on the same basis as in the past. The comparative records for three years are as follows:

Number of operators licensed during the last three fiscal years were as

follows:

1949-50	789
1950-51	750
1951-52	800

Number of permits issued and gross receipts during the same periods were:

Year	Signs	Structures	$Gross\ Receipts$
1949-50	603	29,817	\$64,588.27
1950-51	497	30,387	61,676.72
1951-52	537	32,509	70,438.66

Permits

There has been little change in the policies relating to issuance of permits for movement of oversize or overweight loads or for encroachments within the highway right of way.

The extensive movements of military equipment and of construction equipment required in building up the military establishments in California has made it necessary to develop close cooperation with transporta-

tion officers in both the Army and Navy.

In several districts, men have been assigned to the offices of maintenance superintendents to investigate applications and on the inspection of work performed on the right of way under permit. The cost of issuance and inspection of permit work increases year by year.

The number of permits issued during 1951-52, as well as for the two

previous years, was as follows:

	Number of permits	
1949-50	1950-51	1951-52
32,239	41,285	52,533
14,826	13,917	13,953
47,065	55,202	66,486
	32,239 14,826	32,239 41,285 14,826 13,917



PORTABLE FOUNDATION EXPLORATION DRILL on pontoon float



 $\ensuremath{\mathsf{GEOPHYSICAL}}$ EQUIPMENT used in subsurface explorations for fills, cuts, quarries and foundations

MATERIALS AND RESEARCH

The Materials and Research Department's headquarters on Serra Way in Sacramento have become increasingly cramped for working space. Plans are being prepared for a new building to accommodate the increasing work of the department. During the past year a number of pieces of testing equipment were obtained and put in use. In summary, progress continues, both in the research and development field and in the materials control field.

There have been major changes in the personnel at the department and the work is now divided into five sections, namely: Foundation, Pavement, Structural Materials, Technical, and Administration.

Foundation Section

The work of the Foundation Section has included exploratory work, corrective treatment, and analyses of soil conditions to determine stability of highway cuts and fill foundations in addition to the routine work.

The exploratory work is primarily to secure data for design purposes. Most of these data are secured from vertical borings and from tests and analyses made on samples from these borings. During the year more than 230 vertical borings were drilled to a total of 8,525 linear feet. Valuable information is also obtained by observations and measurements of full-size structures. For example, a test section of open water fill at Candlestick Cove in San Francisco Bay is providing extensive settlement and pore pressure data and other information that will be used in the design of major portions of this project.

The installation of horizontal drains for stabilization of highway landslides and slipouts has continued to be an important phase of the work of the Foundation Section. During the year more than 12,000 linear feet of perforated drain pipe were installed. The largest single project of its kind that has been undertaken to date by the Division of Highways was at the Orinda Slide on Route 75 in Contra Costa County (see Fifth Annual Report). One hundred and six drains were placed at this location


for a total of 12.160 linear feet of drain.

Engineering geologic investigations were made in conjunction with studies of foundations, and quarry and aggregate sites. A special study was made of the effect of physical tests on a riprap material. The compilation of an aggregate and materials source index was continued, with special attention being given a newly discovered reactive aggregate area. Newly acquired geophysical equipment was found to be a very useful tool in subsurface exploration work of the section.

A cooperative study of coarse aggregate soundness test methods was begun, in conjunction with the AASHO Committee on Concrete Aggregates. A special study of laboratory methods for establishing a standard procedure for performing the wash analysis test is now under way.

Pavement Section

The Pavement Section tests all materials (except portland cement concrete) used in the construction of the top 30 inches of the road bed. This testing, requiring a total of 32 different test methods, is performed on all types and grades of asphalts, bituminous mixtures, treated and



FIELD EXTRACTOR developed by Pavement Section of Materials and Research Laboratory

untreated bases, and subbases. The section in the past year performed a total of 88,000 individual tests on 9,700 samples of highway materials.

Research and investigational projects are continually active, both in the laboratory and on actual road test sections. Recent and current research or investigational projects include cooperation with the University of California in performing skid resistance tests on a wide variety of pavement surfaces, and cooperation with the Bridge Department in establishing two test sections on steel deck bridges on which asphalt rubber latex emulsion and a special rubber and cement combination were used as binders for holding nonskid surface treatments.

In the past year, three new test methods have been adopted as Standard Specification tests. The new tests are: (1) the Resistance Value (R-value) Test which is at present the California criterion for structural design of highways; (2) the Sand Equivalent Test which detects harmful clays; and (3) the Moisture Vapor Susceptibility Test used in evaluating bituminous mixtures.


This section is cooperating in testing materials for use in the WASHO test road located in southern Idaho, and is testing bituminous mixtures in cooperation with the Triaxial Institute. Studies are also under way to develop an instrument for measuring the resilience of roadbeds. A great deal of special equipment has been installed and studies are being conducted in development of test methods for determining the durability and curing properties of asphaltic products.

In the past year this section has carried on an extensive cooperative testing program with the highway district laboratories in correlating and

standardizing test methods and equipment.

Technical Section

Chemical Laboratory—During the past year the Chemical Laboratory unit of the Technical Section has made some 20,000 tests on about 25 different kinds of materials. Corrugated metal pipe continued to be an important item, with tests made on samples representing nearly 9,400 tons of pipe. The increased load is due in part to the expanding work of the Division of Highways and in part to increased demands from the



STABILOMETER used in Material and Research Laboratory for standard R-value test for establishing flexible pavement design



EXAMPLES OF CONCRETE SPECIMENS cored from pavements for study by Concrete Section of Materials and Research Laboratory

Division of Architecture and the Division of Purchasing. Experimental work on various paint products has continued. One complete bridge, (Leffingwell Creek, V-SLO-56) has been completely sandblasted and painted as an experimental project in collaboration with the Bridge Department. Traffic line experimentation continues to be a major project.


The acquisition of new scientific equipment and testing apparatus has been above normal this year. A late model spectrophotometer is among the items purchased. The chemical library has also been augmented with

late publications.


Cement and Concrete Unit—Activities of the cement and concrete unit have, as in the past, been primarily concerned with routine acceptance and control testing of field portland cement and concrete with a moderate amount of research being performed during the period.

Routine work in addition to the usual testing consists of expansive reactivity determinations of field aggregates, physical tests on pipe sealing and concrete curing compounds, and physical tests on concrete

masonry units and burned brick.



CALIFORNIA TYPE ME-CHANICAL COMPACTOR constructed in the Materials and Research Department



CONSTRUCTION OF ALL-WELDED STEEL GIRDER being inspected by Materials and Research Department

A few of the research projects conducted during the year are summarized as follows:

- 1. The effect of various conditions of exposure of air, carbon dioxide and moisture on the time of set and related properties of portland cement. This study has now been concluded and a full report on the findings has been made.
- 2. Volume changes of concrete as affected by heat, moisture, weathering, cement types and certain admixtures. This project has required the fabrication and continued weekly measurements of one hundred and thirty-five (135) 3"×3"×11¼" concrete bar specimens. This study is continuing.
- 3. Studies to revise some of the routine tests now in use, for cement and aggregates. Also investigations to develop new tests.
- 4. Construction of a concrete pavement test section at Vacaville during October, 1951, to measure the performance of pavement slabs made of concrete containing 1½- and 2½-inch aggregates, also with admixtures of "Hydropel" and pozzolonic material. This test section also contains weakened plane joints installed diagonally at 60-foot intervals for comparison with the usual transversely installed joints at 15-foot intervals.
- 5. Assistance and advice were given field men regarding the use of air-entraining agents and calcium chloride in concrete on various projects.
- 6. Considerable work was done in establishing, surveying, sampling and testing of materials of test sections in various parts of the State in connection with the truck weight and pavement condition survey.

Structural Materials Section

Of major interest during the past year has been the upswing in the use of welding in the fabrication of structural steel. To meet this challenge the Structural Materials Section has explored and developed means of practical quality control in the fabrication of large welded structures. A balanced program of welder qualification, pyrometer, radiographic, dye check, trepanning, and personal inspection has been developed.

Inspection and testing forces in Sacramento, Berkeley and Los Angeles performed approximately 18,000 individual tests while sampling and inspecting approximately 25,400,000 pounds of structural steel, 25,000,000 pounds of reinforcing steel, 288,500 linear feet of concrete and clay pipe, 285,000 board feet of timber, 51,000 linear feet of timber piling, 159,000 square feet of expansion joint filler, 115,600 linear feet of steel guard rail, and miscellaneous other materials.

This section has also continued collaboration with the Service and Supply Department by conducting studies and developing specifications for various commodities ordered by the Division of Highways. New specifications have been developed for red flagging, asbestos washers, paper, reproduction paper, woven measuring tapes, cotton cord, and reflector buttons.

This section has also furnished skilled mechanical assistance and electronic instrumentation to various sections of the laboratory, headquarters

departments, and districts in the development or improvement in specialized testing equipment. This has included deflection measurements of asphaltic and portland cement concrete surfaces, improvements of the Roughometer and numerous other projects. Work has also been started on equipment for a dynamic weighing recorder, differential thermal analyzer, and the testing of various types of light globes and tubes.

Some of the more important new testing equipment received during the year by the Structural Materials Section are the following:

- 1. Brush Universal Analyzer and Recording Oscillograph used for recording static to low frequency output of SR-4 gages.
- 2. Sierra Electronic Amplifier and Power Supply for amplifying the output of SR-4 gages under the influence of static to high frequency loadings, for recording on Highland Oscillograph or Dumont Cathode Ray Oscillograph.
- 3. Soniscope for determining dynamic modulus of elasticity of portland cement concrete and for research on soils and asphaltic concrete.
- 4. Slipperiness tester built from Bureau of Standards plans for testing slipperiness of waxed floor surfaces.
- 5. Elmendorf tearing tester for determining tear resistance of paper and paper products.

EQUIPMENT

The Equipment Department has been alert to the intensified highway building program which has been greatly accelerated since the end of World War II, and has correspondingly increased its scope and activity to keep pace with current requirements and also to meet future anticipated growth. In line with this program, many important refinements, extensions and services have been improved, or added.

The department is under the direction of the Equipment Engineer, who reports directly to the Assistant State Highway Engineer, Operations. He, in turn, is responsible for the procedures in actual highway operations, including the Construction and Maintenance Departments, these two being the most extensive users of rental equipment.

The reorganization in 1946 which brought about the consolidation of these operational departments under one head has been very helpful to this department in minimizing the number of contacts and paper work necessary to properly perform its functions.

Outside Rentals

Where specific work requires specialized equipment, or is required only for short periods of time or other limiting factors, and it is not practical for the Equipment Department to supply state-owned units, equipment may be rented from outside parties through service agreements. While there is a considerable rental rate differential in favor of state-owned equipment because of nonprofit operations, the service agreement method has proven economical in instances where limited use of equipment does not justify heavy capital investment by the State.

Operation and Finance

Under the regulations which require this department to be self-supporting, it is necessary to establish rental rates and to collect rentals for each piece of equipment used. These rental rates are calculated to

provide for cost, upkeep, depreciation, and administration.

In general, a unit is depreciated to 80 percent of its cost, based upon the estimated length of its life, a method which has proven most satisfactory. The total depreciation so figured, when added to the amount realized from the unit's ultimate sale will usually buy a replacement in kind. This, of course, is based upon a uniform market for the purchase and sale of equipment, and any variation in this market affects directly the amount of equipment which can be purchased with depreciation funds.

All equipment units of like kind and type are classified in groups, and a state-wide uniform rental is established for each group, which is based on the average cost of buying and maintaining the units in the group. Averaging these costs and establishing uniform rental rates permits equitable distribution of charges to various jobs. Simplification of office routine and accounting procedures has resulted from this group classification method.

Recent innovations in the rental schedule permit the grouping of similar equipment units with identical rental rates under an identifying item number. This type of grouping has shortened the time and facilitated the checking of equipment pay rolls and other equipment records.

The standardization of rental rates and the streamlining of the equipment rental reporting procedure includes the adoption of standard nomenclature for highway equipment and a system of record cards which makes possible the speedy identification of each unit in the equipment rental system. This greatly expedites the accurate ordering of equipment repair parts and the replacement of the units themselves.

To supplement the record-card system, the department is also installing a photograph file wherein various individual highway rental units, their equipment and special accessories, are depicted and described.


The following general financial summary of operating expenses for the 12 months ending June 30, 1951, as compared with the period ending June 30, 1952, indicates considerable growth.

e~30,1951 .	$June\ 30,\ 1952$
177,106.04	\$2,705,509.47
198,511.34	331,768.95
474,617.83	528,628.79
517,998.81	1,379,154.00
368,234.02	\$4,945,061.21
606,354.90	5,212,970.11
238.120.88	\$267.908.90
	177,106.04 198,511.34 474,617.83 517,998.81

The operating deficit from previous years is being decreased by the amount of income in excess of expense.



SUCTION-TYPE LITTER COLLECTOR—operating position



 ${\tt SUCTION-TYPE\ LITTER\ COLLECTOR-dumping\ position}$

The following table contains pertinent miscellaneous data for each shon:

			Floor space	Inventory value
Shop	Location	Personnel	(square feet)	rental equipment
Hq.	Sacramento	171	. 75,177	\$1,186,379.65
1	Eureka	39	24,567	1,526,265.85
2	Redding	63	32,888	2,234,020.11
3*	Marysville		None	1,410,811.26
4	Oakland	50	32,520	1,462,555.74
5	San Luis Obispo	32	12,737	944,031.66
6	Fresno	42	16,620	1,438,988.95
7	North Hollywood	70	24,931	2,053,226.82
8	San Bernardino	40	12,321	1,272,150.82
9	Bishop	23	15,776	739,755.90
10*	Stockton		None	1,236,852.05
11	San Diego	29	18,045	808,409.46
San 1	Francisco-Oakland			
	Bay Bridge, Oakland	†	4,618	224,079.18

\$16,537,527,45

The investment in equipment owned by the Division of Highways is distributed to various classes as follows.

TRUCKS AND PASSENGER VEHICLES

All trucks, ½-ton to 10-ton	\$6,450,345,00
Busses, jeeps, station wagons	343,025.00
Passenger automobiles	1,954,300.00
Rotary snow plows	
CONSTRUCTION EQUIPMENT	
Motor graders	2,574,250.00
Shovels, power	516,500.00
Loaders Tractors	612,600.00
Tractors	919,600.00
Snow plows, push	283,000.00
Compressors	296,500.00
Miscellaneous other construction equipment: rollers, mixers, trailers,	
pumps, drills, mowers, etc	
Total inventory rental equipment	\$16,537,527.45

Equipment Development

The policy of the Equipment Department in most instances is to purchase only standard equipment in current production from well-known manufacturers. This policy makes possible the carrying of minimum quantities of repair parts in the department's own stocks, assures the availability of repair parts from dealer's stocks, and enables its repair forces to become thoroughly familiar with the most efficient equipment maintenance and repair procedures.

Occasionally, because of certain specialized applications, or because of the unavailability of suitable standard equipment for unusual or extreme conditions, it becomes necessary for the department to develop special equipment or to reconstruct or improve the available standard

manufactured equipment.

^{*} Equipment repair at Headquarters Shop. † Shop personnel not under Equipment Department.



PERSONNEL HOIST FOR OVERHEAD WORK shown in lowered position

Many of the special units developed by this department have been well received in distant parts of the world and others have been given much favorable nation-wide publicity. The most recent of these is a suction-type litter collector developed in the North Hollywood Shop to meet the specialized needs of the southern area of California. This unit, as redesigned, bears but little resemblance to the original standard unit. It is now performing in an outstanding manner in efficiently maintaining a high standard of roadside cleanliness in the Los Angeles area.

The extensive use of auger-blower type "rotary" snow plows in combating the heavy snows of the past few years has resulted in the adoption of four-wheel-steering for trucks on which these plows are mounted as being the most efficient and maneuverable units for this extremely heavy and important work. The work of the Equipment Department has influenced a number of truck manufacturers to discontinue classifying the four-wheel-steer truck as a special unit and to list this design as a standard model.

When practicable and economical, obsolete or surplus equipment is converted to new uses, and its value to the State is thus restored or enhanced. The proper maintenance of regulatory, directional and other highway signs required that a portable sign washing unit be developed. The once essential, asphaltic-emulsion trailer-type patching kettle, which had been outmoded, provided an ideal unit for carrying detergent solutions under pressure and made possible the efficient removal of road dirt from signs and guard rails at a minimum of expense.

A number of district shops, heretofore without adequate yard and road crane facilities, are being supplied with units built up at the Sacramento shops from heavy obsolete highway trucks and federal surplus crane equipment, thus promoting efficiency and safety in handling heavy materials at relatively little actual cost to the State.

The field of new mechanical development is constantly being explored for possible applications to highway use. The installation of hydraulic torque-converters on certain asphalt pump drives and also on state-owned ferry boats illustrates such applications and has resulted in the elimina-

tion of equipment maintenance problems.

Two unusual pieces of equipment, not ordinarily considered essential to highway maintenance are the new fire truck and the heavy-duty wrecker recently assigned to the San Francisco-Oakland Bay Bridge. The 500-gallon pumper is of the most modern type and is the equal of the



PERSONNEL HOIST FOR OVERHEAD WORK, fully extended. Vertical height from platform to ground 36 feet 6 inches.

equipment used by most organized city fire departments. The wrecking crane is a heavy-duty, cab-over-engine model, capable of removing the heaviest of disabled trucks and trailers from the bridge. These emergency units safeguard the traveling public and minimize delays on the bay crossing and also indirectly afford protection to the bridge, its equipment and facilities.

The range of operations of the foundation exploration drilling crew of the Bridge Department has been increased by the construction of a pontoon type float, enabling the crew to explore the earth structure underlying rivers and other comparatively shallow bodies of water. The portable drill rigs used by this crew are mounted on the float and the float secured in position. Once anchored, drilling proceeds almost as well as on dry land.

Parts Departments

A standard card system has been developed to simplify the ordering of replacement parts necessary to maintain the stock of thousands of individual items carried in the parts departments of the various shops. This system is based on a perpetual inventory and eliminates the need for recurrent counting and checking. Its precise control of stock permits the maintaining of an entirely adequate stock of parts with a minimum actual investment and at a very considerable saving in labor.



EXTRA HEAVY DUTY WRECKER TRUCK used on San Francisco-Oakland Bay Bridge. Assembled in Equipment Shops.

Disposal of Old Equipment

As previously stated, after considerable experience in figuring the life of construction and maintenance equipment, about 80 percent of its original cost is collected in depreciation, this amount being spread over its useful life.

During the fiscal year from July 1, 1951, to June 30, 1952, equipment requiring an original expenditure of \$824,574.41 has been sold for \$322,083.24, or 39 percent of its original cost. These favorable sales have been influenced by a rising market and competitive conditions among used equipment buyers. By use of discretionary rights, permitted this office, to reject, when not considered adequate, the high bid received for disposal of any equipment, the department has secured an increase of \$5,777.30 through readvertising for better offers.

ADMINISTRATIVE FUNCTIONS OF OPERATIONS


Service Agreements and Miscellaneous Small Contracts

During the past year the types of work which may be performed under service agreement procedure remained the same as in recent years but the amount of work not subject to provisions of the State Contract Act was increased by legislation and policy to \$2,000. This change makes it permissible to obtain informal bids on minor projects and award contracts for many items which previously would have required formal district advertisements. In most cases the change has made it possible to save time by getting work under way within the usual advertising period. The usual agreements include services of all kinds, equipment rentals, minor projects, and projects for clearing rights of way by alterations of buildings and houses, or demolishing structures.

During the year the number of agreements were reduced by reason of a change in policy permitting the cost of spreading of asphalt to be made a part of a purchase order for the asphalt rather than requiring an agreement be issued for the rental of a distributor truck. A decision was also made by the department to reduce the number of service agreements with public utility companies for recurring monthly services. Under the new procedure, one blanket agreement form for a two-year period is considered sufficient for record and auditing purposes and any new services may be ordered by letters adding copies of such instructions to the blanket agreement. For the fiscal year ending June 30, 1952, over 4,300 service agreements were reviewed or approved amounting to a total of over \$2,800,000.

Because of storms which damaged the highways during last winter the number of service agreements for equipment rental reached a total of 1,306 and amounted to nearly \$1,500,000, an increase of one-half million dollars over that of the previous fiscal year.

The service agreement procedure was used in many cases in clearing rights of way in advance of construction even though a large number of the buildings were sold. Fifty-nine projects for altering buildings, moving them, constructing retaining walls, fences and drilling wells were under way during the year with costs totaling \$433,250.29. Of these, 14 were incomplete on June 30, 1952. The work of demolishing buildings



CROSSING OF FOURTH STREET over Santa Ana Freeway in City of Santa Ana (U. S. 101)

continued active with 84 jobs accepted and 17 still going as of the end of the fiscal year. A total of \$100,290.20 was paid for such demolition. As usual in this latter type of work, when it is reasonable to expect a credit value for salvaged materials, bids are taken on an alternative basis giving the contractor the opportunity to accept payment or pay the State for the removal operations. In 30 cases the contractor accepted the latter alternative and a total of \$25,514.21 was received by the State.

Appearances were made by Division of Highways representatives at hearings of the Public Utilities Commission concerning the proposed rules of that commission pertaining to dump truck rentals. In addition to an increased minimum rate structure, the commission offered several proposals, one being that all materials including excavations and slides be weighed, or a weight factor applied, with a minimum pay distance of one mile and another that hauling under bunker loading and power loading have the same minimum rate. A uniform hourly rate for each size of truck, fully operated and including driver, was also proposed for Northern California. A decision has not been received from the Public Utilities Commission

Equipment Rental Rates

Further progress was made in the study of rates being charged by contractors for equipment rentals on contract change orders. The proposed rates for a variety of equipment have been prepared and are being submitted to the various chapters of Associated General Contractors for consideration and discussion.

Contractors' Claims

In line with past procedure the Division of Highways Board of Review considered claims of contractors and made recommendations to the State Highway Engineer. The Board of Review is comprised of the Assistant State Highway Engineer, Administration, the Assistant State Highway Engineer, Operations, and an attorney of the Division of Contracts and Rights of Way. In cases involving bridge contracts, the Assistant State Highway Engineer, Bridges, serves instead of the operations head. During the fiscal year four claims were heard, two of which were accepted in whole or in part, one denied and the fourth one is pending a study by the attorneys for the State and the Contractor.

Considering the large number of contracts under way and completed during each year the number of claims are comparatively few. Much credit is due the field forces to the thorough consideration of problems as they arise and for arriving at an understanding on controversial subjects before they reach the necessity of a hearing or legal action. In six cases claims were settled by means of change orders without submission to the Board of Review while in four instances semi-final estimates have been paid leaving the items in question open to further discussion. Final estimate checks have been cashed on three contracts without prejudice to the filing of claims. Three cases of long standing remain for a final decision by the courts.


Prevailing Wages

As in past years, ever since the inception of the Prevailing Wage Law, wage rates were furnished for all advertised projects, minor contracts and equipment rental agreements.

New wage contracts between labor and contractors for most of the labor classifications employed in highway work were completed in both northern and southern parts of the State. Only a few such contracts remain unapproved by the National Wage Stabilization Board.




"E" STREET OVERCROSSING ON MONTGOMERY FREEWAY in Chula Vista on U. S. 101 in San Diego County. Federal aid project.



AERIAL VIEW OF SANTA ANA FREEWAY near Eastman Avenue in Los Angeles County, showing paving operations in progress. Federal aid project.

3---65706



AERIAL VIEW OF HOLLYWOOD FREEWAY looking east toward Los Angeles Civic Center showing traffic using the freeway. Alvarado Street Undercrossing in foreground. Federal aid project.

ADMINISTRATION

Those Headquarters functions of the Division of Highways under the executive direction of the Assistant State Highway Engineer, Administration, include the following activities: Office Engineer's functions; county and county cooperative projects; city and city cooperative projects: and service and supply.

In most engineering organizations the duties which come under the supervision of the Office Engineer follow to some degree a universal pattern. In the California highway organization there are certain functions under direction of the Office Engineer which in many state highway


departments are assigned to other departments.

The Office Engineer supervises the administration of federal-aid anportionments to California, with the exception that the federal-aid secondary highway apportionments to be expended on county roads are processed under county and county cooperative projects. Recommendations of bid ratings for contractors who wish to be prequalified to bid on state highway construction are made by the Office Engineer and specifications preparation and their final correlation with contract plans and estimates are under his direction. He also supervises the advertising for and opening of bids and preparation of contracts, together with the processing of progress and final pay estimates on contracts. Distribution to contractors of calls for bids, plans, and special provisions for proposed contract construction projects is under the direction of the Office Engineer, as well as records of projects on which a contractor contemplates bidding, as a control to keep within his prequalified bidding capacity. Other Office Engineer functions include: control of administrative accounts; engineering budget control and preparation of financial votes for action by the Highway Commission; preparation of route adoption and freeway declaration votes, engineering review and preparation of condemnation resolutions, abandonment, and relinquishment votes, all for the commission's action. The Office Engineer also supervises the compilation and analysis of construction cost data and other statistical information; preparation and publication of departmental reports; blue-printing and reproduction for all Headquarters' offices; and the department's general files.

The county and county cooperative projects' function covers administration of that portion of federal-aid secondary highway apportionments allocated to the counties of California for improvement to county roads located on the Federal-aid Secondary Highway System. All contacts with county road commissioners and supervisors are handled through this function and its representatives in district offices, including the administration of those provisions of the Collier-Burns Highway Act relating to established mileages on both the primary and secondary systems of county roads. Administration of the State's contributions to Joint Highway Districts is also performed under this function.



WASHINGTON AVENUE INTERCHANGE on Eastshore Freeway north of San Lorenzo in Alameda County. Federal aid project.



COUNTY ROAD IMPROVEMENT partially financed with F. A. S. funds. Carmel Valley Road in Monterey County.

The city and city cooperative projects' function involves administration by the Division of Highways of the five-eighths of a cent of gas tax funds apportioned to cities for construction and maintenance of major city streets under the provisions of the Collier-Burns Highway Act of 1947.


The Service and Supply Section administers procurement, warehousing and distribution of all supplies and equipment, other than road equipment, for the Division of Highways. Service and Supply also administers and processes applications and documents under federal regulations for controlled materials for all highway, street and road building agencies in the State. Contracts for all photogrammetry activities of the Division of Highways are handled by Service and Supply.


Details of some of the more pertinent phases of activities under the four functions directed by the Assistant State Highway Engineer, Administration, during the Fiscal Year 1951-52 appear on the following pages of this section of the Sixth Annual Report.

Prequalification of Contractors

In order to bid on state highway projects estimated to cost \$15,000 or more all contractors are required to be prequalified by the department on the basis of their financial condition and experience and are given a maximum rating which limits their bidding capacity for each of the several types of construction.

During the fiscal year ending June 30, 1952, the total number of contractors prequalified to bid on the various types of state highway con-





AERIAL VIEW OF RAMONA FREEWAY looking easterly showing Floral Park Pacific Electric Railway Underpass; Floral Park on ramp; Warwick Road Overcrossing an Fremont Avenue Undercrossing. Federal aid project.


struction decreased from 613 on July 1, 1951, to 611 on June 30, 1952. The combined bidding capacity of these 611 prequalified contractors is \$1,120,000,000, which is \$67,000,000 more than it was a year ago. In determination of this total bidding capacity a maximum of \$20,000,000 for individual ratings is used, that is, ratings in excess of that amount are entered at the twenty million dollar figure.

The following tabulation gives the number of contractors prequalified by the Division of Highways on June 30, 1952, arranged by several

brackets of bid ratings

Rat	ing Number	of contractors
\$1,000,000	and over	206
	to \$1,000,000	418
125,000		504
50,000		547
$_{ m Up}$	to 50,000	011

During the year bids were opened on 399 projects including both roads and structures, compared with 397 in the preceding fiscal year. From this number 376 contracts were awarded and all bids were rejected on 23 projects. It will be noted that there is a difference of the number of contracts awarded between the 376 figure given here and the 360 given in the State Highway Engineer's letter at the beginning of this report. This difference of 16 contracts results from the award of 15 contracts after June 30, 1952, for which bids were opened prior to that date and the award of one contract to complete work on which a contractor had defaulted. There was a slight increase in the average



BRIDGE ACROSS WEST WALKER RIVER about two miles south of Coleville in Mono County. Federal aid secondary route 1094.

number of bidders per project during the last year, the average being 5.3 for the fiscal year as compared to 5.0 for the preceding year. On a monthly basis the average number of bidders varied from a low of 4.0 in August, 1951, to a high of 8.0 in November, 1951. Records of previous years indicate that while normally the high occurs in the fall usually the low is in January or February and it is thought that last year the low occurred in August because of the large volume of projects for which bids were opened during the second quarter of the year.

Construction Cost Index

Compilation and evaluation of data relative to trends of highway construction costs is an important phase of the work of the Office Engineer's section. The California Highway Construction Cost Index, which has been computed quarterly in this office since 1948, reflects the changes in highway construction cost. Using 1940 as the base year with a value of 100, this index is founded upon actual contract prices for eight principal items complete in place, weighted by quantities of the several items for the year 1948.

Highway construction cost trends in California since 1940 are shown

by the following tabulation of the index.

Year	$Cost\ index$	Year		Cost index
1940	100.0	1950 (2	2d quarter)	_ 180.0
1941	125.0	1950 (3	Bd quarter)	_ 189.2
1942	157.5	1950 (4th quarter)	_ 194.8
1943	156.4	1951 (1st quarter)	_ 215.4
1944	177.8	1951 (2	2d quarter)	_ 238.3
1945	179.5	1951 (3	3d quarter)	_ 221.9
1946	179.7	1951 (4	4th quarter)	$_{-}$ 245.4
1947		1952 (1st quarter)	_ 224.8
1948		1952 (2	2d quarter)	$_{-}$ 224.4
1949		1952 (3	3d quarter)	$_{-}$ 221.2
1950 (1st quarter)	160.0			

Examination of the index will show the steady rise during the war years to a peak of 216.6 in 1948 and then a drop to 160.0 in the first quarter of 1950. With the beginning of the Korean War in the second quarter of 1950 the rising spiral began again reaching its highest point (245.4) in the fourth quarter of 1951. During the first quarter of 1952 it dropped 20.6 points and by the third quarter was down to 221.2 which is 9.9 percent under the high of the fourth quarter of 1951 but still 38.3 percent above the low of the first quarter of 1950.

Progress in Freeway Development

Each year of study and analysis of traffic congestion on the State Highway System indicates the increasing importance of further development of freeways in metropolitan areas and expressways on the rural arterials which serve to connect the metropolitan centers with each other. The policy of the Division of Highways has for some years been one of advancing such development on several fronts at once to the extent the available funds will permit. At the same time, those portions of the State Highway System which carry lesser volumes of traffic cannot be neglected but must be reconstructed to meet the needs of the

CONTRACTS AWARDED BETWEEN JULY 1, 1951, AND JUNE 30, 1952

State Highway System

	Sidle Highway System	
Number of		Center-line,
Contracts	Type	Miles
20	Portland cement concrete	
3	Asphalt concrete	4.1
96	Plant mixed and road mixed surfacing	
7	Bituminous surface treatment	20.3
7	Seal coat	98.7
4	Grading	7.7
56	Traffic signals and lights	the second passes across artifact, design of the second second
71	Bridges	
33	Miscellaneous	
297	Totals	502,25
	Not on State Highway System	
	County Roads, Federal Aid Secondary	
26	Plant mixed and road mixed surfacing	109.7
5	Bituminous surface treatment	16.1
3.	Seal coat	31.2
13	Grading	45.0
11	Bridges	
1	Miscellaneous	4.6
59	Totals	206.6
	State Parks	
1	Grading	
3	Miscellaneous	
4	Totals	· 1.7

traffic using them. While this policy of scheduling construction on a state-wide basis may make development of individual routes appear slow, it is believed that it produces the best in balanced development that is possible under the pay-as-you-go financing method followed in this State

However, statistical data on state-wide highway construction over the past several years indicates notable advancement as shown on the accompanying graph of the construction value of all construction contracts since 1947.

Between the passage of the Collier-Burns Highway Act in 1947 and June 30, 1952, contracts for a total of 3,065 center-line miles of state highway construction have been placed under way. Broken down to fiscal years, this center-line mileage is as follows:

1947-48	646 miles	1950-51	530 miles
1948-49	657 miles	1951-52	502 miles
1949-50	730 miles		

The drop in mileage during the last two years results partly from rising costs and partly from the increased ratio of freeway and expressway mileage to the total, as these improvements are necessarily more expensive to build with their additional lanes and many structures. The tabulation on page 74 gives the number of contracts by mileage and types which were put under way between July 1, 1951, and June 30, 1952. The tabulation on page 77 shows the total mileage in the State Highway System by type of surface both inside and outside of cities.

The above total figures cover work on the State Highway System only and do not include 873 miles of federal-aid secondary construction on county roads nor work on State Park roads.

Of the 3,065 miles of construction during the last five years, 578 miles was for divided highways of four or more lanes on the State system including both freeway and expressway types. Broken down to fiscal years these 578 center-line miles of divided highway construction are as follows:

1947-48	106	miles	1950-51 1	115	miles
1948-49	107	miles	1951-52	99	miles
1949-50	151	miles			

Records in Headquarters Office at the present time show 105 miles of the full freeway type on the State Highway System, that is, divided highways with no cross traffic or left turns at grade.

For information relative to progress on freeway construction the accompanying tabulations (pages 78 to 105, inclusive) are given to show, contract by contract, the work accomplished on the principal metropolitan freeways since the Division of Highways has been building this ultra-modern type of highway facility. In these tabulations the column headed "construction cost" includes only the actual construction and construction engineering charges; it does not include the cost of right of way acquisition or right of way clearance.



ATLANTIC BOULEVARD INTERCHANGE on Santa Ana Freeway in Los Angeles County. Union Pacific Railroad crossing in foreground. Federal aid project.

MILEAGE BY TYPES OF STATE HIGHWAYS (Including Totals for Outside and Inside Cities) June 30, 1952

	Grand Total	1,582.940 974.212 528.039 547.865 3.677.317 2,508.370 1,379.698 13.905 2,127.665 2,127.665 2,558.812 119.228 507.879	13,715.046
Totals	Inside	318 685 354 076 133 747 70.364 232 001 25.517 14.629 0.132 9.613 20.507 61.598	1,179.304
	Outside cities	1,264.255 620.136 620.136 620.136 394.292 477.501 3,445.313 2,482.823 1,365.069 13.773 2,118.052 255.812 98.716 446.281	12,535.742
	Total	855.101 467.626 340.160 1855.832 1,858.344 1,563.231 48.625 1,044.053 6,7754 86.948 239.747 6,702.421	6,462.674
South	Inside	219.105 200.965 91.766 45.212 141.400 14.300 1.016 5.599 6.741 37.266 768.370	726.104
	Outside cities	635, 996 266, 661 248, 394 140, 620 1,716, 944 1,548, 931 47, 609 1,038, 454 80, 207 202, 481 5,939, 0,51	5,736.570
	Total	727. 839 506.586 187. 879 362. 033 1,818. 973 945. 139 1,331. 073 1,083. 612 193. 058 82. 275 82. 275 82. 275 7,520. 504	7,252.372
North	Inside	99.580 153.111 41.981 25.152 90.604 11.247 13.613 6.132 4.014 13.766 24.332 477.532	453.200
	Outside cities	628.259 353.475 145.898 336.881 1,728.369 933.892 1,317.460 13.773 1,079.598 193.058 68.509 243.800 7,042.972	6,799.172
	Type	Portland cement concrete Asphalt concrete Dual and combination types! Bituminous macadam Plant mix gravel Road mix gravel Gravel Gravel Gravel Farth Bridges Unconstructed road	Totals—constructed road

¹ Dual and combination types consist of two or more parallel types of surfacing. NOTE: This table does not include non-add mileage such as frontage roads, connections, etc.

EASTSHORE FREEWAY-NORTH

Construction	\$28.337	1 978 800	137,247 137,247 237,873 268,281	35,426	275,928 155,780	22,096 19,294	27,793	238,617 83,568 8,901 102,989	*33,510 *7,512 *116,054 *2,766,619	\$5,886,184
Type of work	. DA	Structure	UC. Dredger Fill	Grade & Pave	Grade & Surf. Grade & Surf.	LightsLights	Landscape	Grade & Pave Grade & Pave Signals Pave	R.C. Culv. & Detours. Widen (6 Turnouts). Grade & P.M.S. Grade, P.C.C., R.C. OC. & R.C. UC	0 0 4 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Completion	9/12/34	8/91/36	12/ 6/35 5/ 8/36 9/16/36	9/ 2/36	8/ 2/37 12/19/36	12/ 3/36 12/ 3/36	12/ 2/38	10/21/42 3/ 2/45 6/ 5/45 5/12/45	3/ 6/50 5/31/52 7/16/51 Underway	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Award	3/3/34	4/94/35	5/31/35 10/16/35 11/13/35	4/29/36	6/16/36 6/16/36	8/17/36 8/17/36	4/22/38	1/6/42 8/22/44 8/23/44 12/11/44	7/ 7/49 11/14/50 4/17/51 6/24/52	
Miles			2.0	0.3	3.1	1.7	ಣ	0.5	2.4	
Location	At Paraffine Co's. Plant, under Bay Bridge Approach	Over A.T.&S.FRR., S.P.Co. & Key System Tracks (Distr. Struct.)	At Folger Ave. Bet. Folger Ave. & Gilman St. Near El Cerrito Hill	Bet. Folger Ave. UP. & 9th St.	Bet, Camelia St. & San Pablo AveBet, Folger Ave. & Camelia St	Bet. Distr. Struct. & Folger Ave. UPBet. Folger Ave. Wye & University Ave	Bet. Distr. Struct. & University Ave	Bet. Powell St. & Panhandle Blvd. In Vicinity of Gilman St. In Vicinity of Gilman St. A Bet. University Ave. & El Cerrito Hill OH.	Across Cerrito Cr. Bet. Powel St. & University Ave. Bet. Ashby Ave. & El Cerrito OH. Bet. Distr. Struct. & Ashby Ave.	
Section	Emv	Oak, Emv	Ber Ber Alb	Ber, Alb,	Env. Ber	Emv, Ber Ber Emv, Ber Oel- Ferr	Ber Emv,	Reh Ber Ber Ber, Alb	Alb Emv, Ber Ber, Alb Oak, Emv	1 0 1 1 1 1 1
Route	69	5, 69	69	69	69	69	69	69 69 69 7	000000000000000000000000000000000000000	1
County	Alameda	Alameda	AlamedaAlameda	Ala, C.C	Alameda	Alameda	Ala, C.C.	AlamedaAlamedaAlameda	AlamedaAlamedaAlameda	
Contract		84TC1	64TC29 84WC1 814PGWC1	84TC8 84PWC2	84WC4	84W1 84TC15	44TC4	4AWC1 4W13 4WC16 14TWC16	1-4TC90-P 4T141 52-4TC2 52-4TC37-F	Total to 6/30/52_

NOTE: * opposite a contract indicates final cost figures not yet available.

EASTSHORE FREEWAY—SOUTH

Construction	\$1,953,200 435,477 498,648	1,051,544 169,111 653,550 434,399	1,640,051 255,796 *1,739,034 *11,000	749,730 *1,498,989	*712,572 *6,800 *13,000	900 244 900	*110,136 *110,136 *9.716.346	*1,352,546	*16,000	\$19,116,865
Type of work	Stl. & Conc. OC. Substruct. of Stl. & Conc. OC. Stl. & Conc. OC.	Grade. Stl. & Cone. OC. Superstruct. for Stl. OC. Stl. & Cone. OC. & Apps.	Grade & P.C.C. on C.R.B. 3 R.C. Bridges. Grade, Pave, 4 Stl. & I R.C. Br. Signs	Steel OH. Grade, P.C.C. & Stl. Structures	Stl. Br. & OH. Signs, Stripes & Markings. Signs, Stripes & Markings.	Grade, P.C.C. on C.T.B., P.M.S. & 6	Roadside Development Grade, P.C.C. & P.M.S., & R.C. U.C., 3 R.C. OCS., R.C. Ped. UC, Stl. Br. & Off. Rem. R. & 9 Sel 1177.	Grade, P.C.C., P.M.S. & 3 R.C. Brs	Signs & Stripes. Complete Connection for Free Right Turn.	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Completion	$\frac{3}{31/48}$ $\frac{12}{15/47}$ $\frac{12}{2/48}$	4/20/48 6/17/48 12/16/48 2/21/49	8/11/49 1/ 3/49 3/30/51 Underway	5/18/50 6/7/50	4/16/51 Underway Underway	Underway	9/13/51 Underway	Underway	Underway Underway	1 1 1 1 1 1 1 1
Award	6/21/46 12/ 9/46 6/16/47	6/25/47 6/27/47 8/13/47 10/22/47	4/ 1/48 4/ 1/48 8/ 3/48 3/15/49	4/ 1/49 5/20/49	1/10/50 1/12/50 3/ 2/50	10/26/50	11/ 8/50 10/25/51	12/21/51	12/26/51 6/20/52	1
Miles		2.3	2.9	3.3	3.3	4.2	3.0.8	1,8	4.2	-
Location	At 5th Ave. Overhead At Futivale Ave. At Srd Av Srd No. 9th St. of Oakland & 0.3 Mi St. of	High St. At 29th Ave. At Futurale Ave. At 19th Ave. At 11th & 23d Aves	Bet. 38th Ave. & Oak St. Across Elmhurst Cr. Damon St. & East Cr. Slough Bet. 56th Ave. & 38th Ave. Bet. Sta. 205+24 & 338+50	At High Street Bet. S.C.L. & High St. Amoss San Leandro Cr. & S.P.R.B. at S.C.L. of		Bet. Lewelling Blvd. & 0.1 Mi. N. of S.C.L. of Oakland	Bet. 38th Ave. & Fallon St. Bet. Jackson St. & Lewelling Blvd.	Bet, 0.9 Mi. N. of Rte. 68 & 0.2 Mi. N. of Trimble Rd.	Bet. Lewelling Blvd. & S.C.L. of Oakland Bet. Lewelling Blvd. & Hesperian Blvd	
Section	0 2 k 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Oak Oak SLn Oak	Oak Oak	C, SLII, Oak	Oak D, Hay, C	A	C, Sln Oak D, Hay, C	1 1 1 1 1 1
Route	69 69	69	69 69	69	69 69	ŝo	69	69	69	1 1 1 1 4
County	AlamedaAlamedaAlamedaAlameda	Alameda	AlamedaAlamedaAlameda	Alameda	Alameda	Alameda	Alameda	Santa Clara	Alameda	
Contract number	14WC8 14WC10-F 4WC31-F	14WC11-F 14WC12-F 14TC31-F 4T102	0-4TC48-F 0-14TC37-F 0-14TC53-F 4T115	1-14TC64-F 0-4TC83-F 1-14TC84-F	4T126 4T127 4T127	2-11011-10	51-4TC21 52-4TC19-F	52-4TC22	52-4T23	Total to 6/30/52_

NOTE: * opposite a contract indicates final cost figures not yet available.



HEGENBERGER ROAD INTERCHANGE on Eastshore Freeway in Oakland. Federal aid project.




GRADING OPERATIONS ON BAYSHORE FREEWAY in San'Francisco. Recently completed Army Street Undercrossing in extreme right. Federal aid project.

BAYSHORE FREEWAY

Construction	\$24,075	286,284 523,840	218,327	452,473 744,639 226,255	7,280	3,026,235 17,341 429,581	511 280	7,822	1,038,090	22,308	10,865	7,133	19,785	20,802	*3,413,729
Type of work	Undercrossing	Br. & UC. Grade & Pave	P.C.C. & A.C. on C.R.B. & R.C. Sep.	Grade & P.C.C. on C.R.B.	Maintain Detour	Grade & A.C. on C.R.B. Landscape Substruct, for 4 8tl OC's	2 R.C. Brs., 1 R.C. UC., & R.C. Sub-	Signals & Lights	Superstructs, for 4 OC's.	Signals	Landscape	Restore Grade	Signs & Stripe	Armor Ct. Resurface with P.C.C.	Grade, P.C.C., P.M.S., Stl. UC. & Sep. & R.C. UC., OC., & Ped. UC. & Signals
Completion	4/18/47	7/25/47 5/13/47	12/10/47 9/19/47	$\frac{12}{4}$	12/11/47	12/31/47 8/18/47 3/26/48	7/27/48	6/29/48	1/28/49	5/16/49	7/14/48	9/ 8/48	10/17/49	7/30/48	8/28/51
Award	12/ 4/45	12/4/45	1/22/46 4/ 1/46	6/22/46 6/25/46	2/ 6/46	10/ 9/46 2/ 6/47 2/28/47	4/11/47	4/17/47	8/7/47	9/10/47	2/13/48	2/24/48	4/29/48	5/ 5/48 6/18/48	5/11/49
Miles		8.1	0.0	2.2		5.1		1	2.1		2.0	1	4.9	4.9	1.3
Location	At Ford Rd. abt. 6 Mi. S. of San Jose	Jose L. San Jose & 0.6 Mi. S. of Ford Rd.	At Santa Clara St.	Bet. Broadway in Burlingame & State St. in San Mateo Bet. S.P.R.R. & 0.5 Mi. S'ly.	At Santa Clara St	in Burlingame. At Santa Clara St. Underpass. Bet. S. San Francisco & Burlingame.	In South San Francisco.	At Main Line & Belt Line RR.	Bet. S. San Francisco & Burlingame. Bet. N.C.L. & S. of Colma Cr.	Bet. S. San Francisco & Burlingame	in San Mateo	Bet. S. San Francisco UP. & Broadway in Burlingame.	Bet. Colma Cr. & Broadway in Burlingame	Bet, Colma Cr. in SSF & Broadway in Burlingame Bet, Gish Road & Rte. 5.	Bet. Augusta St. & 25th St.
Section	00	C C	SJs	Burl, SM	SSF, F, Burl	SJs F. Burl	SSF	B, SJs	F, Burl	SSF Rurl SM	SST F	Burl	SSF, F, Burl	Burl B. SJs	SE
Route	80 80	89	68, 2	89	68, 2 68	68, 2 68	89	89	88	88	o &	3	89	89 89	89
County	Santa Clara	Santa Clara	Santa Clara	San Mateo	San Mateo	Santa Clara	San Mateo	Santa Clara	San Mateo	San Mateo	San Mateo	THE PART OF THE PA	San Mateo	Santa Clara	San Francisco
Contract	14TC2 14TC3	4TC20-F	14TC11-F	4TC24 4TC26	4TC30	4TC32 14TC19	14TC20-F	4T62 14TC23-F	14TC24-F 4TC42-F	4T74 4TC46	4T94	100	4T81	41C53 0-4TC62	1-4TC82-F

* *	*1,780,068	*270,61 5 *66,731 *3,229,087	\$24,131,417
9/18/50 Roadside Planting Inderway St. Br. (Por.) Inderway Miss. Reclitions & R.C. Figs. Inderway Grade P.C.C. & P.M.S. on C.T.B., Stalo P. St. P. St. P. J. O. C. B.,	Grade, P.C.C. on C.T.S., R.C. OC., R.C. Ped. OC., Interchange On- Ramp & Off-Ramp, & Widen R.C. Br.	4/ 1/52 Underway Resurf. with P.M.S	
9/18/50 Underway Underway Underway Underway	4/ 1/52 Underway	Underway Underway Underway	1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
11/ 1/49 6/22/51 1/24/52 2/20/52 3/18/52			1 1 2 1 2 4 5 6 6
0.77	2.6	5.1	1 1 1
Bet. Grand Ave. & Broadway. Bet. Sth. St. & Bryant St. Bet. S.C.L. of San Francisco & 0.6 Mi. S. On 13th St. Bet. Mission St. & Rte. 88 Bet. Army St. & 17th St.	Bet. N.C.L. & 0.1 Mi. S. of S.C.L. of San Mateo	Bet. Colma Cr. & Broadway. Bayshore Frwy. Bet. Dakota Ave. & Newbridge Ave. On Bayshore Frwy. Bet. 16th St. & 7th St.	
SSF, F. Burl SF E SF SF SF SF	SM, C	Mibr. Burl SM	
68, 2 68, 2 2 68	89 89	89 89	
1-4TC91-F San Mateo 52-4TC24-F San Mateo 52-4TC17-F San Francisco 52-4TC31-F San Francisco	53-4TC4-F San Mateo	52-4T21 San Mateo 52-14TC22-F San Francisco	1 2 2 2 5 5 5 7 8 8 8 8 8
1-4TC96 51-14TC31-F 52-4TC24-F 52-14TC17-F 52-4TC31-F	53-4TC4-F	52-4T21 52-14TC22-F	Total to 6/30/52_

NOTE: * opposite a contract indicates final cost figures not yet available.




ERECTING STEEL FOR VIADUCT ON BAYSHORE FREEWAY in San Francisco, Vermont Street in foreground. Federal aid project.

NORTH SACRAMENTO FREEWAY

Construction	\$567,647 1,909,257 8,179 82,179 83,179 6,380 10,562 5,478	\$2,654,446
Type of work	Viaduct & Appr. Signals Grade, P.C.C., Stl. U.P., Conc. O.C., & 2 Conc. UC's Signs & Stripes Signs & Stripes Lights Landscape Curbs Barrier Posts Grade & Surt. Illum. Sign Bridge.	
Award Completion date	12/22/42 12/30/47 12/30/47 1/4/47 12/14/48 6/18/48 4/28/49 4/12/48 4/12/50 1/31/51	
Award date	6/20/41 17/4/44 12/20/45 8/ 5/46 11/13/47 2/ 4/48 8/ 12/ 4/48 11/29/49 3/ 1/50	
Miles	1.4 0.80	!
Location	Bet. American Riv. Br. & North Sacramento. At Intrs. of 12th & 16th Streets. Bet. Sacramento Viaduct & 0.5 Mi. E. of Ben Ali. North Sacramento Freeway. Bet. N. Sacramento Freeway. Bet. N. Sacramento Freeway. North Sacramento Freeway. North Sacramento Freeway. North Sacramento Off-Ramp. E. End of N. Sacramento Off-Ramp. E. End of N. Sacramento Viaduct. Bet. N. Sacramento Viaduct. E. End of N. Sacramento Viaduct. Ali.	
Section	A NSa THE HERETHEE SA SA SA SA SA SA SA SA SA SA SA SA SA	
Route	අත අත අත අත අත අත අත අත අත	-
County	Sacramento	
Contract	414TC4 3TC8 3TC8 3TC121 3TC43 3TC43 3TC43 5TC43 6-3TC56 6-3TC56 1-3TTC4 3TP6	Total to 6/30/52_

NOTE: * opposite a contract indicates final cost figures not yet available.



CONCRETE PIERS for new freeway bridge at Elvas Crossing of American River, which will provide a new approach to Sacramento from the north, Federal aid project.



EARLY CONSTRUCTION OPERATIONS on Hollywood Freeway at Cahuenga Pass. Hollywood Bowl lower left.

HOLLYWOOD FREEWAY

Construction	\$47,639	334,330 *169,453 198,701 *461,036 *259,000	*1,735,111 *1,183,656 *362,651 *607,267	*1,059,511 *16,888 *350,969 *452,214	41,196 *220,625 *999,005 *618,653 28,558	*708,294 *497,552 *1,038,278 *521,552	*32,420 *17,506 *1,437,403 *1,057,051 4,286	*528,057 *448,695 10,852 *1,502,998
Type of work	Bridge Grade, Pave, Strs.	Grade, Pave, Strs. R.C. OC. St. Dzin & Sanitary Sewer. R.C. UC. R.C. OC. Grade, P.C.C., A.C. & R.C. Sep.	4-Level R.C. Grade Sep. Struct. R.C. UC. 2 R.C. UCS, & 1 R.C. OC	Structs. Grade & P.C.C. B.R.C. U & W.C.C. B.C. O.C. & U.C.	Lights R.C. OC. Cone. OC. & UC. Landscape Landscape	Steel OC 2 R. & Apps Grade, UCs, & Apps Grade, P.C. & A.C. & 2 R.C. OCs. B.C. OCs.	Cuter Highways. Grade & P.M.S. Grade & P.C.C. Grade & P.C.C. Grade & P.C.C. Illuminated Signs.	R.C. Sep. Struct. R.C. OC. Signs, Stripes & Markings Grade, P.C.C. & R.C. Ped. UC.
Completion	6/12/40	12/31/40 9/4/47 5/7/47 4/16/48 1/29/48 2/9/49	8/ 6/49 10/ 1/48 2/ 1/49	7/19/48 4/28/49 5/19/49	3/11/49 9/28/49 2/10/50 3/24/50 8/5/49	6/30/50 2/1/50 1/29/51 4/25/50	12/ 5/49 7/11/49 6/10/49 2/23/51 2/26/51 11/25/49	4/30/51 6/15/51 11/ 7/51 10/26/51
Award	10/16/39	5/18/40 2/4/46 10/24/46 11/14/46 12/9/46 5/28/47	6/24/47 10/20/47 1/20/48 9/97/48	4/22/48 4/26/48 5/14/48	6/29/48 8/23/48 9/ 2/48 11/16/48	12/15/48 1/3/49 1/18/49 2/17/49	3, 1,49 4, 8,49 4,14,49 6, 9,49 6,24,49 10,11,49	12/15/49 2/ 8/50 3/29/50 5/11/50
Miles	1 1	1	5 1 1 0 2 1 8 5 3 5 5 5 2 2 3 1 1 5 5	0.1	1.8	0.1	0.2	1.6
Location	Cahuenga Blvd. E. Roadway at Mulholland Hwy. (State's Share of Cost) Cahuenga Blvd., Bet. Holly Crest Dr. & Fairfield Ave. (State's Share of Cost)	Caluenga Biyu, Holly Crest Dr. to Barham Blvd. (State's Share of Cost). At Benton Way. Bet. Diamond St. & Sunset Biyd. At Silver Lake Biyd. At Grand Ave. Bet. Vineland Ave.	At Jet. Hollywood, Arroyo Seco & Harbor Freeways On Hollywood Frwy, at Alvarado St. At Virgil Ave. Hoover St. & Rosemont Ave.	Bet. E. Edgeware Rd. & 0.05 Mi. E'ly. At Vendome St. & Coronado St. At Bonnie Bree St. & Beaudry Ave.	Bet, Vineland Ave, & Barham Blvd. At Spring St. At Metrose & Vermont Avenues At Santa Monica Blvd. & Normandie Ave. Bet, Vineland Ave. & Barham Blvd.	At Western Ave. At Glendale Blvd. Bet. Hill St. & Spring St. At Heliotrope Drive.	Bet. D. Jodgware Road Bet. Mormandire Ave. & Alexandria Ave. Boston St. Extension Bet. Virgil Ave. & Glendade Blvd. Bet. Grendale Blvd. & Grand Ave. Bet. Holly Crest Dr. & Vineland Ave.	Indonial James over Santa Monica Frwy. Outbound & Helotrope Dr. Over Hollywood Frwy. at Hill St. Bet. Virgil Ave. & Glendale Blvd. Bet. Western Ave. & Virgil Ave.
Section	LA LA	LA LIA	LA LA	LA	Y Y Y Y Y	LLAL	EEEEEE	LA LA
Route	61 63 6	M MMMMM	2, 165 2 2 2	0 00 00	00000	00000	7000000	21 61 61 61
County	Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles	Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles
Contract		27V10 14VC10-F 7VC24 14VC20-F 14VC22-F 7VC35-FP	14VC32-FP 14VC37-F 14VC44-F	7VC73 14VC53-F 0-14VC54-F	7VC82 0-14VC64-F 0-14VC65-FP 0-14VC75 0-7VC95	0-14VC76 0-14VC77 0-7VC96 0-14VC79	0-14VC80 0-7VC107 0-7VC120-F 0-7VC127-F 1-7VC132	1-14VC96-F 1-14VC97-F 7V158 1-7VC155-F

5,400 *33,308 *33,308 *33,308 *33,308 *35,800 *35,800 *31,608 *45,608 *45,608 *45,608 *45,608 *45,608 *31,608 *31,608 *31,608 *31,608 *31,608 *31,608 *31,608 *31,608 *31,608 *31,608 *31,608	*239,714 *40,187 *1,750,318 *964,982 *38,435	*62,046 *62,046 *2,497,381	*150,303 *15,000 *111,441 \$28,669,035	
Signs, Stripes, & Safety Devices. Grade, A.C. & R.C. OC. Lights & Illuminated Signs. L. Ord. R. C. OC. P. C. Per. Lights & Signs. R. C. Per. Lights & Signs. R. C. Per. Lights & Signs. Roadside Development. Signs. Stripes, & Safety Devices. Roadside Development. R. C. UC. R. C. OC. R. C. OC. R. C. C. & A.C. & R.C. OC. R. C. UC.	Grade & A.C. Grade, P.C.C. on LB.M. & 3 R.C. UCS., I.R.C. OC., & I.R.C. Sep. 2 R.C. Brite & Signs Grade, P.C.C. on C.T.S., Ret. Walls &	Lights & Signs Grade, P.C.C. on C.T.S., 3 R.C. Brs., R.C. Ped. U.C. & Extend 2 R.C. Ped. U.Cs.	Lights & Vigus. Signs, Stripe & Markings. Roadside Development.	
8 31/51 9/27/51 7 7/65 7 7/65 1 7/25/51 1 2/25/51 10 10/25 1 1/10/52 2 1/10/52 2 1/10/52 2 1/10/53 1 1/10/53 2 1/10/53 1 1/10/	2/21/52 6/25/52 Underway Underway Underway Underway	Underway	Underway Underway Underway	
5/18/70 6/25/50 6/29/50 6/29/50 6/29/50 12/13/76 11/11/51 1/19/51 1/19/51 1/19/51 1/19/51 1/20/51 3/20/51	4/2/51 5/23/51 5/31/51 6/20/51 7/27/51 12/28/51	1/16/52 2/14/52	3/12/52 4/21/52 6/27/52	
2.1777.00.05	0.6	1.4	2.0	
Bet. Clendale Blvd. & Grand Ave. At Fountain Ave. At Fountain Ave. Bet. Virgil & Grand Aves. Bet. Western Ave. & Hobart Blvd. At Wilton Place. Over Hollywood Fruy. at Belmont Ave. At Van Ness Ave. Bet. Western Ave. & Grand Ave. Bet. Beaudry Ave. & Grand Ave. Bet. Wirgil Ave. & Beaudry Ave. At Holly Drive. At Holly Drive. At Hollywood Blvd. At Gabuenga Blvd.	Bet. Sunset Blyd. & 200' S. of Temple St. Bet. Parkman & Grand. Bet. Cahuenga Blyd. & Gower St. At Bronson Ave. & at Gower St. Bet. Cahuenga Blyd. & Gower St. Bet. Hollywood Blyd. & Western Ave.	Bet. Hollywood Blvd. & Western Ave. Bet. Mulholland Dr. & Cahnenga Blvd. & Bet. Gower St. & Hollywood Blvd. Bet. Mulholland Dr. & Cahnenga Blvd. & Bet.	Gower St. & Hollywood Bivd. Bet. Wirginia Ave. & Los Angeles Street.	icates final cost figures not yet available.
L C C C C C C C C C C C C C C C C C C C	LAA LAA	LA LA LA	LA	st figures n
~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	, ଅଧା ଅଷଷ	6161 61	69.69	s final co
Los Angeles Los An		Los Angeles Los Angeles	Los Angeles	a contract indicate
7V159 1-14VC101-F 1-4VC102-F 1-7VC158 1-7VC158 1-14VC104-F 51-14VC11-F 51-14VC11-F 51-14VC11-F 51-14VC13-F 51-14VC	51-14VC19-F 51-14VC21-F 52-7VC15 52-7VC15	52-7VC27 52-7VC32-F 52-7VC33	52-7V35 52-7VC42 Total to 6/30/52	NOTE: * opposite a contract indi



AERIAL VIEW OF HOLLYWOOD FREEWAY under construction, looking westerly from Western Avenue to Cahuenga Pass, Federal aid project.




AERIAL VIEW OF PORTION OF SANTA ANA AND HOLLYWOOD FREEWAYS showing excavation for Alameda Street Overcrossing. Federal aid project.

## SANTA ANA FREEWAY

Construction	\$144,997 270,763 1,496,108 1,496,108 1,496,108 1,406,108 1,106 1,142,913 1,493,832 1,106 1,142,913 1,493,832 1,143,838 20,01 1,142,913 1,493,832 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1,143,838 1	100,205 * 495,658 * 615,105 * 751,904 * 751,904 * 751,904 * 755,904 * 758,588
Type of work	R.C. OC. R.C. OC. R.C. OC. & A.C. 2 R.C. Sep. Struct. & Ret. Walls Grade, D.C. C. & A.C. R.C. OC. Landscape P.C. C. & A.C. Landscape Grade, P.C. C. & A.C. Lights Lights Landscape Lights Landscape	4/21/50 Signals & Lights 5/3/49 Signs & Lights 5/3/50 2 R.C. OC* 2/2/9/51 2 R.C. OC* 2/2/9/50 Signs & Lights & 3 R.C. Brs. 2/2/9/50 Signs Stripes & Markings 2/2/9/50 Signs & Lights 1/2/3/51 Grade & A.C. on C.T.B.
Completion	6 2 6 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	4/21/50 5/3/49 8/3/50 2/9/51 12/29/50 5/31/50 1/29/50
Award	11.5.46 1.1.1.5.46 1.2.2.3.46.46 1.2.2.3.3.0.46 1.2.2.3.3.0.46 1.3.3.0.46 1.3.3.0.46 1.3.3.3.0.46 1.3.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.3.3.44 1.	2/3/49 3/1/49 4/23/49 9/16/49 1/3/50 1/12/50 3/29/50
Miles	11.6	0.0
Location	At Fourth St.  At Seventh St.  At Seventh St.  Over Ramp 4 of Ramona Freeway.  Bet. Stoto St.  At Boyle Ave.  At Boyle Ave.  At Olympic Freeway.  At Crema Ave.  At Olympic Freeway.  At Stor St.  At Esperanza St. & Indiana St.  Bet. Kearney & Stoto Sts.  At Stoto St.  At Stoto St.  At Stoto St.  Bet. Aliso & Kearney St.  Bet. Aliso & Kearney St.  Bet. Stoto St.	On Santa Ana Frwy. at La Verne & Eastland Aves. Bet. Also Sir. & Eastman Ave. At Los Angeles Street. At North Main St. Bet. Roserans Ave. & Orange Co. Line Bet. A Verne Ave. & Eastland Ave. Bet. La Verne Ave. & Eastland Ave. Bet. Roserans & Valley View on Firstone Byd. Ave. Ave.
Section	PARTE E E E E E E E E E E E E E E E E E E	A, A LA, D LA LA B B B B A
Route		166 174 174 174 174
County	Los Angeles Los An	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Corange
Contract	14VC11 14VC11 14VC2 14VC2 14VC2 14VC2 14VC2 14VC2 14VC2 14VC2 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC3 14VC	

*374,536 *281,761 *42,064	*1,741,634 *23,538	*1,183,816	*73,637	*2,656,258 *108,392	*120,607 *120,607 *5,731 *8,500	*37,527	*846,102 *9,700 *504,471	\$24,685,419
Grade & A.C. on C.T.B. P.M.S., Stl. Br. & Apps. Signals & Lights. Grade, P.C.C. on C.T.S. P.M.S. on	Crade, P.C.C. on I.B.M., & 2 R.C.	Grade, P.C.C. on C.T.S. over I.B.M., P.M.S. on U.R.B., R.C. U.C. & Ped. OC. & Sil. U.P.	Lights & Signs. Storm Drains. Grade, P.C.C. on C.T.S. & 2 R.C. UCs., 2 R.C. OC's., R.C. Ped. UC.,	Stl. OC. & Stl. UP. Lights & Signs Grade, P.C.C. on C.T.S., R.C. & Stl.	Br., R. C. Fed. UC., Sep., UC., & UH. Signals, Lights & Signs. Signs & Stripes Signs & Stripes Grade, P. C. & A. C., 2 R.C. UPs. &	J. K.C. Ketanning Walls. Lights & Signs. Grade, P.C.C., P.M.S., R.C. OC. &	R.C. Grade Sep. Signs, Stripes & Markings R.C. Br. & App. Emb. Signals & Lights Under Various Con-	races.
2/16/50- 6/20/51 3/ 7/51 Underway	6/ 4/51 Underway	Underway	Underway Underway Underway	Underway Underway	Underway Underway Underway Underway	Underway . Underway	Underway Underway	6 6 8 9 9 9
3/31/50 4/28/50 8/22/50 9/29/50	11/17/50	3/ 9/51	4/25/51 5/21/51 6/22/51	8/ 3/51 8/20/51	10/ 8/51 1/29/52 2/13/52 3/24/52	4/ 1/52	4/15/52	1 3 3 1 6 6 6 1 1
2.9	0.6	1.5	2.8	2.0	0.3	1.2		
Bet. 0.2 Mi. SE'ly, of Euclid Ave. & Rte. 2. Bet. Gage Ave. & Tweedy Lane. Bet. Lincoln Ave. & Los Angeles St. Bet. Augusta Ave. & 0.1 Mi. E'ly. of Rio Hondo	Bet. La Verne Ave. & Eastland Ave. Bet. Eastman Ave. & 0.1 Mi. W'ly. of Atlantic Bivd.	Bet. 0.2 Mi. SE'ly. of Washington Blvd. & Todd Ave.	Bet. Baraman Ave. & Lay Verne Ave. & Bet. East- land Ave. & Todd Ave.  Bet. Alameda & Aliso Sis. & Los Angeles Riv.  Bet. Broadway in Santa Ana & 1st St.	Bet. Broadway & First St. Bet. Todd Ave. & 0.2 Mi. SE'ly. of Lakewood Blvd.	Bet. Todd Ave. & Lakewood Blvd. Bet. Grand Ave. & Los Angeles St. Bet. Todd Ave. & Los Angeles St. Bet. Los Angeles St. & Lyon St.	Bet. Los Angeles St. & Lyon St. Bet. 0.25 Mi. WTly. of Los Angeles St. & Orange- wood Ave.	Bet. Broadway & First St. Across San Gabriel Riv., 2 Mi. E. of Downey Various Locations.	# 1
A, Ana A Ana, A A	D, A	¥	D, A LA SA, C	SA, C, SA	A LA LA	LA A, D	SA, C	
174 166 174 166	166 2, 166	166	2, 166 174, 2	2, 174 166	166 2 166 2	2 174, 2	2, 174	
OrangeOrangeOrange	Los Angeles	Los Angeles	Los Angeles  Los Angeles  Orange	OrangeLos Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Orange Los Angeles L.A. Ora	
1-7VC149-F 1-14VC99 51-7VC15 51-7VC15	51-7VC22 51-7VC23-F	51-7VC41-F Los Angeles.	51-7VC48 7V178 51-14VC22-F	52-7VC14 52-7VC17-F	52-7VC21 52-7V25 52-7V26 52-14VC17-F	52-7VC36 52-7VC37	52-7V32 53-14VC2-F	Total to 6/30/52_

NOTE: * opposite a contract indicates final cost figures not yet available.



SANTA ANA FREEWAY in City of Santa Ana. Lincoln Avenue and A. T. & S. F. Railway crossings in foreground, Seventeenth Street in background. Federal aid project.



AERIAL VIEW OF SANTA ANA FREEWAY showing excavation for Alameda Street. Union Station in background. Federal aid project.

#### RAMONA FREEWAY

Construction	\$386,335 \$6,305 \$6,305 \$2,511 \$28,331 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441 \$1,441	*1,957,924 *207,398 *1,422,107
Type of work	Grade, P.C.C. & A.C. Grade & P.C.C. Grade & P.C.C. R.C. & Timber Br. R.C. & Timber Br. R.C. Frige. Frige. Plant Trees & Shrubs. Grade Sp. Plant Trees & Shrubs. Grade Sp. Frige. Grade Sp. Frige. Landscape. Landscape	Grade, P.C.C. on C.T.S., P.M.S. on G.B.M. Std. UP. & Ped. OC., R.C. OC., & R.C. & Std. UG.  P.M.S. on L.B.M. Std. Br. & Ramp. Grade, P.C.C. on C.T.S., P.M.S. on L.B.M., Std. Ped. O. C.M.S. on L.B.M., Std. Ped. OC., & 2 R.C. UCS.
Completion	11.26/34 6/16/34 6/16/34 6/16/34 6/22/34 4/15/34 112/22/46 6/3/41 112/22/46 8/18/43 6/18/43 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 112/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12/24 12	Underway Underway Underway
Award	2/27/33 1/29/33 1/29/33 1/23/34 1/23/34 1/15/35 1/10/41 1/20/46 1/26/46 9/11/49 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/46 1/36/4	2/ 9/51 5/31/51 6/28/51
Miles	80	1.5 0.5 0.9
Location	Bet. Evergreen Ave. & Atlantic Blvd.  Bet. State St. & Fickett St.  At Cornwell St.  At State St.  At Marongo St.  At Marongo St.  Bet. State St.  Bet. Marsion Rd. & Atlantic Blvd.  Also St. at Mission Rd. (State's Share of Cost).  At Pomeroy. Cornwell & Solo Sts.  Bet. May St. & Indiana St.  Bet. Bet. Svergreen Ave. & Helen Drive.  Bet. May St. & Helen Drive.  Bet. Evergreen Ave. & Helen Drive.  Bet. Evergreen Ave. & Helen Drive.  Bet. Evergreen Ave. & Valley Blvd.	Bet. 0.2 Mi. E. of Helen Dr. & Hellman Ave On Murphy St., Bet. Eastern Ave. & Ramona Frwy Bet. Hellman Ave. & 8th St
Section	LA DE LA DE LA DE LA DE LA DE LA DELA DE	LA D, LA Alh
Route	26 88 88 88 88 88 88 88 88 88 88 88 88 88	26 26
County	Los Angeles	Los Angeles
Contract	67XC5 614XC5 1.08 Angeles 614XC6 614XC6 1.08 Angeles 614XC7 1.08 Angeles 614XC7 1.08 Angeles 67XC13 1.08 Angeles 67XC13 1.08 Angeles 67XC14 1.08 Angeles 77XC14 1.08 Angeles 77XC15 1.08 Angeles 77XC16 1.08 Angeles 7.0157 1.08 Angeles	51-14VC20 51-7VC50-F


*91.899	*9 508 007	*86,114	*48,886		*2,534,549 *6,400 0,800	*7,005 *1,280,222 *790,081	\$14,939,964
6/28/51   Underway   Lights & Signs	Underway Grade, P.C.C., P.M.S., R.C. Ped. UC., S. K. C. & Sh. UCs. & UP'S., & 1 R.C. & SH. UCS. & UP'S., & 1	Stl. & R.C. Ped. OC.	Underway Stl. & R.C. Ped. OC.	Underway Grade, P.C.C., P.M.S., Stl. Br., R.C.	Signs, Stripes, Etc.	Safety Lights Widen, A.C., & 7 R.C. Brs. 8 R.C. Bridges	
Underway		Underway	Underway	Underway	Underway	Underway Underway Underway	
6/28/51	9/25/51	11/27/51	1/ 4/52	1/28/52	2/26/52	6/20/52 6/20/52	
	1.7	1 1 1 1		1.7	!	0.5	
Bet Helen Dr. & 8th St.	Alh, MonP, E Bet. 8th St. & 0.1 Mi. E. of Jackson Ave.	Over Ramona Frwy. & P.E. Ry. Tracks at Campbell Ave.	Over Ramona Frwy. & P.E. Ry. Tracks at Ever-	(Por.)	Bet. Eighth St. & Jackson Ave.		
D, LA,	MonP, E	Alh	LA	<b>a</b>	Alh	MonP Pom, Cla C, Upl	
26	26	98	56	07	26	28 58 28 58 29 58	
51-7VC54   Los Angeles	52-7VC19 Los Angeles	52-14VC13 Los Angeles	52-14VC14 Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles San Bernardino.	
51-7VC54	52-7VC19	52-14VC13	52-14VC14	52-17 C50-F Los Angeles.	52-7V27	52-7734 52-7734 53-14VC5-F 53-14VC6-F	Total to 6/30/52

NOTE: * opposite a contract indicates final cost figures not yet available.

NOTE: Completion Date Shown for Cooperative Projects (State's Share of Cost) is Date when Day Labor Work Order was approved and State's obligation completed.



ON RAMONA FREEWAY showing grade separation structures for freeway, frontage roads and Pacific Electric Railway crossings over Rosemead Boulevard. Federal aid project.



RAMONA FREEWAY near Campbell Avenue in Alhambra during construction showing pedestrian overcrossings. Atlantic Avenue in background. Federal aid project.

## ARROYO SECO PARKWAY

Construction	\$124,996 7,260 126,322 65,062	187,836 129,409 146,007 14,159 112,888 51,856	215,748 100,000 46,409 4,725 4,067	35,970 166,602	156,558 131,816 101,931 23,766 19,791	97,628 1,800 101,861 80,175 67,637 85,788 85,788 83,042 63,661 54,872
Type of work	2 Brs., Subway & Apps. Sewer System. Grade, P.C.C. & A.C. Pvmt. Extend Bridge.	Carde, P.C.C., A.C. Pvmt. & 2 R.C. Brs. Br. Substructure R.C. Brdge Compact Emb. Storm Drains & Br. Substructures Grade, P.C.C. & A.C. Pvmt. & 4 R.C.	Bridges Channel Work Extend R.C. Bridge Retaining Walls Grade & P.M.S.	Storth Drain Bridges. Grade & A.C. & P.C.C. Pvmt.	2 Grade Seps. & Apps. Grade Sep. Superstruct. Grade, Pave & Strs. R.C. Br. & Apps. R.C. Br. & Apps.	Landscape Ped. Crossing Grade & P. C. & A.C. Pvmt. Grade, Rave, Strs. Grade & P. C. & A.C. Pvmt. Grade & P. G. & A.C. Pvmt. Grade Sps. 2 Grade Seps.
Completion	11/15/38 8/10/38 1/10/39 3/9/39	8/ 9/39 10/25/38 1/11/40 8/21/41 4/ 9/40 2/ 5/40 8/ 1/40	8/ 3/39 4/12/40 2/ 7/40 1/11/40	6/5/40	2/3/41 12/21/40 6/19/40 8/13/40 8/15/40	$\begin{array}{c} 5/11/42 \\ 5/20/40 \\ 11/20/40 \\ 11/20/40 \\ 11/20/40 \\ 11/10/41 \\ 5/29/42 \\ 4/28/42 \end{array}$
Award	3/ 9/38 6/10/38 7/13/38 7/20/38	11/ 7/38 11/14/38 4/ 13/39 5/13/39 6/26/39	8/10/39 9/25/39 9/28/39 11/6/39	11/15/39	3/ 4/40 3/16/40 3/25/40 4/25/40	5/15/40 5/18/40 6/13/40 6/13/40 6/13/40 6/29/40 9/48/41 4/28/41 7/7/1/41
Miles	0.2	0.8	0.1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		6.1
Location	Bet. Arroyo Seco Channel & Grand Ave. Bet. Arroyo Dr. & Meridian Ave. Bet. Fair Oaks Ave. in SPas & Glenarm St. in Pasa- dena. At Ave. 60.	Bet. Hough St. & Meridian Ave. At Ave. 43 (State's Share of Cost) Near Hough St. Bet. Ave. 22 & Ave. 50 On Arroyo Seco Parkway (State's Share of Cost). Bet. Ave. 50 & Ave. 58.	Bet. Ave. 36 & LA Riv. (State's Share of Cost). At Ave. 26. Rear Pasadera Ave. (State's Share of Cost). Gravelia St. Bet. Morridan Ave. & Fairview Ave Near A.T. & S.F. Br. N. of Ave. 60 (State's Share	A B	mont Ave. Near Ave. 35 Bet. Ave. 40 & Ave. 50 (State's Share of Cost). At Meridian Ave. At Ave. 60	Bet. San Fernando Rd. & Glenarm St.  4 Cypress Ave. (State S Bare of Cost) Bet. Ave. 35 & Ave. 40 (State's Share of Cost) Bet. Ave. 35 & Ave. 26 (State's Share of Cost) Under P.E. Ry. & Fair Oaks Ave. Bet. Grand & Fair Oaks Aves. Bet. Grand & Fair Oaks Aves. Over N. Figueroa St. at Park Row Over N. Figueroa St. at Castelar St.  At N. Figueroa St. at Castelar St.
Section	SPas SPas SPas, Pas LA	LA, SPas LA SPas LA LA LA LA LA	LA LA LA SPas LA	LA, SPas SPas	LA SPas LA LA	Pas, ASPas LA LA SPas LA SPas LA LA LA LA
Route	205 205 205 205	2055 2055 2055 2055 2055 2055 2055	205 205 205 205 205	205 205 205	205 205 205 205 205	205 205 205 205 205 205 205 165 165
County	Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles
Contract number	014XC4 07XC9 07XMC3 014XC8		27X2 214XC3 27X8 27X8 27XC1 27X12	27X13 27X18 214XC5	214XC4 27X26 214XC6 214XC6 214XC8	27.83 27.83 27.83 27.83 21.82 21.82 21.82 21.82 21.82 21.82 21.82 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83 21.83

662,513 60,765 266,038	19,277	37,956 *311,282 *522,316	*20,019 *281,920 10,500	*115,738	*114,329 26,952 6,633	43,546 55,331 31,877	*55,884	*6,000	\$5,383,783
Grade & Pave 2 R.C. Bridges Br., Stl. Superstruct.	Br. & Apps. (Por.)	Misc. Work Grade & P.C.C. R.C. OC.	Landscape. Grade, P.M.S. & P.C.C.	R.C. OC. Chain Link Fence	Grade & A.C. Grade & P.M.S. Off-ramp Lights	Satety Devices.  Refuge Areas.  Prestressed Conc. Ped. Bridge.	Signs & Lights	Signals	
12/31/42 6/ 8/42 9/ 2/43	0/14/40	$\frac{5}{25}/44$ $\frac{4}{22}/47$ $\frac{5}{14}/48$	7/28/47 3/19/48 6/25/48	12/21/48 3/30/49	8/19/49 3/25/49 7/ 6/49	12/28/49 $12/21/50$ $7/6/51$	7/12/51	Underway	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
7/19/41 7/29/41 9/15/41	5/ 9/45 7/23/43	12/29/43 $8/16/46$ $1/28/47$	3/27/47 7/23/47 9/29/47	5/14/48	1/12/49 1/20/49 5/21/49	6/26/49 8/23/49 9/29/50	12/22/50	1/30/51	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		0.3	0.11	3.2	0.2	1		1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Bet. Adobe St. & Ave. 22 on N. Figueroa. Across Amador St. & Solano Ave. Across LA Riv. & S.P. RR. at Figueroa St. Over LA Riv. & S.P. RR. & LA Rwy. at Figueroa	Across LA Riv. & S.P. RR. & LA Rwy. at Figueroa St.	On Figueroa St. Bet. Adobe St. & Riverside Drive. Bet. College St. & Bernard St. At Sunset Blvd.	Bet. College St. & Bernard St. Bet. Bernard St. & Ave. 22 Bet Bernard St. & Ave. 22			Un Afroyo Seco Farkway  Bet, Castelar St. & Bridewell Ave. OC  Near Avonne 58.	Bet. College St. & Glenarm St.	Bet. College St. & Glenarm St	
LAAL	LA	LA LA	LA	LA. SPas	LA Pas, SPas SPas	LA, Pas LA, SPas LA, LA	LA, SPas, Pas	LA, SPas, Pas	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
165 165 165 165	165	165 165 165	165 165	165	165 205 205	205 205 205	165, 205	205	-
Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2
47X4 414XC3 414XC2 414XC10	14XC2	7XC5 7XC21 14XC19-F	7XC30-F 7XMC12 7XMC13	14VC55-F 0-7VC100	0-7VC105-P 0-7VC116 0-7VC116	7V132 7V150 51-14RVC1	51-7VC27	V 100	Total to 6/30/52.

NOTE: * opposite a contract indicates final cost figures not yet available.

NOTE: Completion Date Shown for Cooperative Projects (State's Share of Cost) is Date when Day Labor Work Order was approved and State's obligation completed.



FIRST COMPLETED SECTION OF HARBOR FREEWAY between four-level structure and Third Street Ramps in downtown Los Angeles. Federal aid project.

#### HARBOR FREEWAY

Construction	\$381,026 120,000 120,000 146,613 *74,613 *82,777 *710,243 *1,120,736 *1,227,536 *332,340 \$332,340
Type of work	10/14/47   12/16/48   R.C. Undercrossing   1/17/48   1/22/51   2 R.C. Bridges   6/10/50   8/16/51   2 R.C. Bridges   8/24/50   4/15/51   2 R.C. Bridges   8/24/50   4/15/51   2 R.C. Bridges   8/24/50   4/15/51   2 R.C. Bridges   8/24/51   2 R.C. Bridge   8/24/51   Underway   R.C. Bridge   6/14/51   Underway   Grade & P.C. C   6/24/51   Underway   Signs & Stripes   9/24/51   Underway   Signs & Stripes   Ramp Seps   R.C. Bridge   R.C. Bridge   R.C. Bridge   8/24/51   Underway   R.C. Bridge   8/24/51   Underway   R.C. Bridge   8/24/51   Underway   R.C. Br. & Reconst. City Sis.
Award Completion date	12/16/48 1/22/51 8/16/51 Underway Underway Underway Underway Underway Underway Underway Underway
Award	10/14/47 11/17/48 11/18/49 11/18/49 12/18/49 8/24/50 3/27/51 6/28/51 10/19/51 5/20/52
Miles	0.6
Location	At Temple St.  Bet. 7th St. & Wilshire Blvd. (State's Share of Cost) At 1st & 2d Streets. At 3d Street At 4th Street At 5th St. & 2st 6th St. At Wilshire Blvd. At Wilshire Blvd. Bet. the St. & Temple St. Bet. 4th St. Bet. Temple St. & 4th St. Argeles St. Ar 7th, 8th, & 9th Sts. At 7th, 8th, & 9th Sts.
Section	TANTALLILLILLILLILLILLILLILLILLILLILLILLILLI
Route	165 165 165 165 165 165 165 165 165 173
County	Los Angeles
Contract	14VC47-F Los Angeles 7V137 Los Angeles 1-14VC95 Los Angeles 51-14VC17-F Los Angeles 51-14VC17-F Los Angeles 52-7VC10-F Los Angeles 52-7VC10-F Los Angeles 52-7VC10-F Los Angeles 52-7VC13-F Los Angeles 52-7VC13-F Los Angeles 52-7VC13-F Los Angeles 72-7VC13-F Los Angeles 53-14VC3-F Los Angeles 53-14VC3-F Los Angeles

NOTE: * opposite a contract indicates final cost figures not yet available.

	Construction		*\$1,507,323 *71,938	*541,124	*432,270 *1,428,978	*44,000	\$4,025,633
	Type of work	Underway Grade, P.C.C. on C.T.S. over I.B.M. & P.M.S. on U.R.B. over I.B.M. &	R.C. Grade Sep.	R.C. UC. & R.C. Br. & Apps	4/18/52 Underway B.C. OC. & Apps. 5/26/52 Underway Grade, P.C.C. on C.T.S. & 2 Stl. UP's.	Signals & Lights Under Various Con-	
	Award Completion date	Underway	Underway	Underway	Underway Underway	Underway	
		5/31/51	6/28/51	1/15/52	$\frac{4}{18/52}$ $\frac{5}{26/52}$		
EEWAY	Miles	2.5	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5 1 1 1 0	0.3	2 8 2 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
LUS ANGELES KIVER FREEWAY	Location	Bet. Rte. 60 & 223d St	Bet. State St. & 223d St.	Mi. W. of Long Beach C.L.	At Artesia St. Bet. 0.2 Mi. S. of Dominguez St. & Del Amo Blvd.	Various Locations	
	Section	LBch	LBch	1	LBch A	A, B	
	Route	167	167	167	175,	174	1 1
	County	51-7VC49-F Los Angeles	51-7VC55 Los Angeles	Toe Angolog	Los Angeles	Garaguer con	1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
	Contract	51-7VC49-F	51-7VC55	59-14VC18-F   Los Anglos	52-14VC20-F Los Angeles	3 1 1 2 2 2 2 2 1 1 1 1 1 1 1 1 1 1 1 1	Total to 6/30/52.

NOTE: * opposite a contract indicates final cost figures not yet available.

#### CABRILLO FREEWAY

Construction	\$96,772 165,288 175,916 1,506,966 1,0152 1,224,610 63,889 142,466 266,433 88,390 120,886 79,108 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,886 120,88	\$4,290,580
Type of work	Grade, P.C.C. Pave & P.M.S. 3. R.C. O'Gs. 3. R.C. O'Gs. Grade & P.C.C. S.C.O.C. R.C.O.C. R	
Completion	3,20,45 1,26,45 3,11,46 3,11,146 3,13,48 2,25,47 4,8,8,8,11,147 8,11,147 11,21,47 5,22,44 5,24,48 5,24,48	
Award	2/28/44 13/25/44 12/13/45 12/13/45 12/13/46 2/20/46 6/25/46 6/25/46 6/25/46 8/25/46 8/21/47 8/11/47 8/21/47	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Miles	4.1 4.1 2.9 7.0	1
Location	Bet. Mission Valley Rd. & Linda Vista Housing Project At Ban Diego Riv. in San Diego At Dake St., Quince St., & Upas St. Across San Diego River. Bet. A St. 04 Mi. S. of Mission Valley Rd. Over Ballova Piwy at Richmond St. N. of City Limits At Firat's Rd. At Firat's Rd. At University Ave. At Mission Valley Rd. Over Ballova Piwy, at 9 szece St. Over Ballova Piwy, at 6th St. On Ballova Piwy, at 6th St. On Ballova Piwy, at 6th St. On Ballova Piwy, at 6th St. Bet. A St. & O.4 Mi. S. of Mission Valley Rd. Bet. A St. & St. & St. & St. & Bet. A St. & St.	
Section	S SSSSSSSSSSSSSSSSSSSSSSSSSSSSSSSSSSSS	1 1 1 1 1 1
Route	313131313 33333 3	1 1
County	San Diego	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Contract	11AXC3 14AXC1 14AXC1 14XC6 14XC9 11XC10 11XC10 14XC14 14XC14 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 11XC16 10XC16 10XC16 10XC16 10XC16 10XC16 10XC16 10XC16 10XC16 10XC	Total to 6/30/52.

NOTE: * opposite a contract indicates final cost figures not yet available.

## COLORADO FREEWAY


	Construction	*\$3,599,873 *257,753 *17,300	\$3,874,926
The second secon	Type of work	3/16/51 Underway 3 R.C. Brs. & Apps. & Alter R.C. Br. *\$3,599,873 Crade, P.M.S. & R.C. OC. Sprais & Lights Under Various Contracts tracts.	
	Award Completion date	Underway	
	Miles	0.7	1
	Location	Bet. San Rafael Ave. & Orange Grove Ave Bet. Orange Grove Ave. & Holly St Various Locations	
	Section	Pas Pas Pas	; ; ; ; ;
	Route	161 161 161	
	County	51-14VC16 Los Angeles 53-14VC3 Los Angeles	
	Contract	51-14VC16 53-14VC3	Total to 6/30/52.

NOTE: * opposite a contract indicates final cost figures not yet available.

### OCEANSIDE FREEWAY

Construction	*\$1.088.574	1,066,692	751,059	1 090 669	1,000,000	2,581,465	\$7,318,453
Type of work	Grade, P.C.C. on C.T.S., Grade & P.M.S. on Frontage Rds. & 3 R.C. Sens.	×	Grade, P.C.C. on C.T.S., P.M.S., Sl. Ct. & 3 R.C. Brs. & 1 R.C. Culv	Grade, P.C.C. & 6 R.C. Structs.: 3	Grade, P.C.C. on C.T.S., P.M.S. on Frontage Rds., Ramps, & Intra.	Structs., 4 OC's., 2 UC's., 2 Brs., OH., & Ped. UC	
Award Completion date	5/26/52	Underway	6/30/52	9/25/51 Underway	Underway		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	3/23/51	6/18/51	6/28/51	9/25/51	4/23/52		
Miles	1:1	0.5	3.2	2.1	4.4		1
Location	Bet. 0.25 Mi. S. of Mission Ave. & San Luis Rey Riv.	Ocn, C Bet. 0.1 Mi. S. of San Luis Rey Riv. & Camp Pendleton Main Entrance	Bet. 0.7 Mi. S. of San Marcos Cr. & 2.2 Mi. S. of Carlsbad	Bet. Buena Vista Lagoon & 0.25 Mi. S. of Mission	Bet. 2.2 Mi. S. of Carlsbad & Buena Vista Cr.		
Section	Oen	Ocn, C	B	B, Oen	В		1
Route	73	67	67	67	2		
County	San Diego	San Diego	San Diego	52-11VC10   San Diego	53-11VC1-F San Diego		4 5 6 6 7 8 8 8 8 8 8 8
Contract	51-11VC11-F San Diego	51-14VC23-F   San Diego	51-11VC13-F San Diego.	52-11VC10	53-11VC1-F		Total to 6/30/52_

NOTE: * opposite a contract indicates final cost figures not yet available.



AERIAL VIEW OF HOLLYWOOD FREEWAY in Los Angeles showing four-level structure with connections to Arroyo Seco and Harbor Freeways. Federal aid project.

### FEDERAL AID

All contracts which were partially financed with federal-aid primary and urban funds provided by the Federal-aid Highway Act of 1948 and the first year apportionment provided by the Federal-aid Highway Act of 1950, were under way or completed before the end of the Fiscal Year 1951.

The status of the program obligating federal-aid for improvements on the Secondary Federal-aid System is discussed further in this report under "Federal-aid Secondary Roads."

On November 14, 1951, California received its second and final apportionment of federal funds authorized by the Federal-aid Highway Act of 1950.

The amounts for the three classes of federal-aid projects, apportioned to California for the second year of federal authorization are as follows:

Primary federal-aid projects	\$10,160,691
Urban highway projects	10,761,356
Secondary federal-aid projects	5,233,338

The above amounts apportioned to California provide a total of \$26,-155,385 for the three classes of projects. Programs designed to obligate the second year apportionments for primary and urban federal-aid projects have been approved by the Bureau of Public Roads. The proposed disposition of federal funds for secondary federal-aid projects is discussed under "Federal-aid Secondary Roads."

Under the 1950 Federal-aid Highway Act the program for primary federal-aid projects in California includes 17 contracts and a planning survey project with a total cost of \$19,946,700. By the end of the fiscal year on June 30, 1952, work on 13 of these contracts was either completed or under way at a cost of \$13,180,000, including federal funds in the amount of \$6,852,700. The remaining programed projects are scheduled for early advertisement.

The program for federal-aid urban projects includes 18 contracts and a planning survey project at a total cost of \$23,728,000. Work was either completed or under way at the end of the fiscal year on 12 of these contracts at a cost of \$16,507,000, including federal funds in the amount of \$8,589,000. The remaining programed projects are scheduled for early advertisement.

In passing the Federal-aid Highway Act of 1950, Congress emphasized the importance of early improvement of the National System of Interstate Highways.

Although the Interstate Highway System mileage in California comprises less than 27 percent of the total primary and urban mileage, California has utilized about 45 percent of its total two-year apportionment of primary and urban funds for the improvement of the National System of Interstate Highways in California.

### Access Roads

The Federal-aid Highway Act of 1950 authorized an appropriation of \$10,000,000, which was subsequently increased to \$45,000,000, for the construction of access roads important to the national defense.



CONSTRUCTION OPERATIONS ON HARBOR FREEWAY in downtown Los Angeles showing Fifth Street, Sixth Street, Wilshire Boulevard, Seventh Street and Eighth Street structures from left to right, Federal aid project.

By the end of the fiscal year, the California Division of Highways had been requested by the Bureau of Public Roads to undertake the survey and supervise the construction of 10 access projects in this State. The sum of \$456,200 was set aside by the Federal Government to handle this operation. Since the \$45,000,000 appropriation was nearly depleted and since the sum of \$456,200 allocated to the 10 California projects was insufficient to finance the entire construction of these projects, it is anticipated that additional federal funds will be made available from \$50,000,000 authorized for access roads by the recently enacted Federal-aid Highway Act of 1952.

### Federal-aid Act of 1952

On June 25, 1952, the Federal-aid Highway Act of 1952 became law. This new act authorized an appropriation of the sum of \$550,000,000 for the fiscal year ending June 30, 1954, and a like sum for the fiscal year ending June 30, 1955, for continuing improvements on the federal-aid primary, urban and secondary systems throughout the United States. These sums will be apportioned to the states on the basis of the same formulas as provided by the 1950 act. These formulas utilize factors of population, area and mileage of post roads.

It is anticipated that the apportionment of these funds, for the fiscal year ending June 30, 1954, will be made to the states before the end of

the Calendar Year 1952.

It is estimated that the amounts for the three classes of federal-aid projects to be apportioned to California for the first year of federal authorization will be as follows:

Primary federal-aid projects	\$11,177,000
Primary federal-aid projects in urban areas	11,837,000
Secondary federal-aid projects	5,757,000

The above amounts will provide an estimated total of \$28,771,000 for the three classes of projects. This sum with its required matching with state and county funds will provide for a highway construction program of approximately \$50,000,000 for the next fiscal year. The matching requirements in California provide for a present ratio of 58.35 of federal funds to 41.65 of state or county funds.

An innovation of the 1952 act, which affects the financing of California highways, is an authorization for the appropriation of \$25,000,000 for the fiscal year ending June 30, 1954, and a like sum for the fiscal year ending June 30, 1955, for the construction and improvement of the

National System of Interstate Highways.


The mileage of this system of interstate highways is limited by federal law to 45,000 miles. The approved mileage of this system in California is 1,900 miles and the entire mileage is included in the approved Federal-

aid Primary System.


It is estimated that the amount to be apportioned to California for improving the interstate system for the first year of federal authorization will be \$1,141,000 in addition to the \$28,771,000 authorized for federal-aid primary, urban and secondary projects. The sum must be matched with state funds in the same ratio as used for the three previously discussed types of funds. This will provide an additional yearly program of approximately \$2,000,000 for improving the Interstate System in California.

This fund is apportioned to California by the same formula as used in apportioning federal-aid primary funds. That is, equal weight is given to state area, state population and state mileage of roads used to transport the United States mails, commonly referred to as post roads.

While Congress has recognized the need of accelerating the improvement of the National System of Interstate Highways and authorized this initial appropriation, the amount received by California together with its matching funds totaling about \$2,000,000 will go but a short way in improving the 1,900-mile system in California currently estimated to require an expenditure in excess of one billion dollars to improve to adequate standards to safely handle present and anticipated traffic. However, it should be noted that as previously stated approximately 45 percent of the State's apportionments of primary and urban funds for the last two years is being used for improvements to the Interstate System.



BRIDGES CARRYING MONTGOMERY FREEWAY (U. S. 101) over 24th Street in National City, San Diego County. Federal aid project.



CONSTRUCTION OPERATIONS ON HOLLYWOOD FREEWAY over Franklin Avenue in Hollywood. Federal aid project.

## APPORTIONMENT OF FEDERAL FUNDS TO CALIFORNIA

Fund	Grade crossing					\$7,486,362.00	
Works Program Fund	Grade			1 1 1 1 1		1 1 1 1	
Works P	Highways					\$7,747,928.00	
1935 Public	Works High- way Fund			1		\$7,932,206.00	
U. S. Public	Works Fund				\$15,607,354.00		1
Emergency Relief and	Construction Fund		1	1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$4.667.188.00		
Emergency	Advance Fund				3,\$008,827.35		
Urban	Federal		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1	1 2 4 5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
Primary	Federal Aid	\$151,063.92 302,127.84 1,980,415.53 2,896,071.77 3,054,675.51	2,462,098 53 1,641,399.02 2,140,463.10 2,487,157.78 2,472,636.00	2,484,706.00 2,483,437.00 2,486,415.00 2,495,345.00 4,179,831.00	4,181,212.00	4,756,959.00	4,858,220.00 4,735,268.00 3,814,812.00 4,382,966.00
:	Fiscal year ending	June 30, 1917 June 30, 1918 June 30, 1919 June 30, 1920 June 30, 1921	June 30, 1922 June 30, 1923 June 30, 1924 June 30, 1925 June 30, 1926	June 30, 1927 June 30, 1928 June 30, 1929 June 30, 1930	August 31, 1931 June 30, 1932 June 30, 1933 Available on and after July 1, 1933	June 30, 1934.  June 30, 1935.  June 30, 1936.  Floods of 1937 and 1938.	June 30, 1938  June 30, 1939  Floods of 1940  June 30, 1940

ı	,	1	1		1	1	1	,	1				1	
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					\$7,486,362.00
		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						\$7,747,928.00
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1						\$5,667,188.00 \$15,607,354.00   \$7,932,206.00   \$7,747,928.00   \$7,486,362.00
						1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4 4 1 1 1 5 5 1 1 1	1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1					\$15,607,354.00
		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1,000,000.00			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		
1 1 2 1 1 2 0 0 0 0 1 1	1 6 2 1 0 0 0 0 1 4 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1		1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		\$3,008,827.35
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				\$8,122,233.00	8,122,233.00	8,018,102.00	7,216,292.00	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	100000000000000000000000000000000000000	10.845.911.00	10.761.356.00	20.000,101,01	\$60,301,719.00   \$3,008,827.35
1 1 9 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3,982,125.00	3,989,896.00		9,018,749.00	9,017,519.00	8,897,891.00	8,025,813.00	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	00 010 100 0	0,097,278.00	10,150,521,00	20,100,001,01	\$140,713,885.53
Available on and after Nov. 19,	Available on and after Dec. 1, 1941.	June 30, 1942	June 30, 1943	Post War Period	June 30, 1946	June 30, 1947	June 30, 1948	June 30, 1950	Floods of 1950		June 30, 1931	Time 30, 1052	duile ou, tages	Totals

# APPORTIONMENT OF FEDERAL FUNDS TO CALIFORNIA—Continued

Flight Strip Fund						
Access Road Fund						
Federal lands funds under state supervision				\$6,841.99	272,369.71 232,478.97 151,587,59	36,698.89 191,493.67 88,940.66 95,238.00
Advance Engineering Fund						
Strategic Network Fund						
Emergency Relief High- way Fund					\$1,644,269.37	315,220.63
Federal Aid Grade Cross- ing Fund						\$1,874,656.00 1,825,553.00 735,256.00 1,114,363.00
Secondary Federal Aid						\$971,644.00 947,054.00 571,229.00 571,992.00
Fiscal year ending	June 30, 1917. June 30, 1918. June 30, 1919. June 30, 1920. June 30, 1921.	June 30, 1922 June 30, 1923 June 30, 1924 June 30, 1925 June 30, 1926	June 30, 1927 June 30, 1928 June 30, 1929 June 30, 1930	August 31, 1931 June 30, 1932 June 30, 1933 Available on and after July 1, 1933	June 30, 1934. June 30, 1935. June 30, 1936. June 30, 1937. Floods of 1937 and 1938.	June 30, 1938. June 30, 1939. Floods of 1940. June 30, 1940. June 30, 1941.

				DIV	1010	,11
\$35,178,798.30   \$2,245,325.45		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			\$2,245,325.45	\$339,332,351.57
\$35,178,798.30		456,200.00			\$1,485,649.94 \$35,634,998.30	
	85,000.46	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		325,000.00	\$1,485,649.94	
\$398.990.00					\$398,990.00	
\$1,416,133.00		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			\$2,413,607.00	
		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			\$1,959,490.00	
	799,099.00 798,434.00	1 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8			\$7,147,361.00	
	696,872.00	1 1 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	5,162,254.00 5,161,445.00 5,092,619.00 4,595,138.00	4,602,788.00 5,276,855.00 5,233,338.00	\$39,581,460.00	
Available on and after Nov. 19, 1941	June 30, 1942.	Post War Period	June 30, 1946. June 30, 1947. June 30, 1948. June 30, 1950. Floods of 1950.	June 30, 1951	Totals	Grand total

† Includes \$182,158.65 of Federal Housing Authority funds.
NOTE: For actual cash reimbursements made by the Federal Government to the State of California for expenditures incurred by the State refer to Appendix (A), Table (6), on page (28).



STEEL GIRDER BRIDGE across Sacramento River at Anderson in Shasta County. F. A. S. county road project.

### COUNTY AND COUNTY COOPERATIVE PROJECTS

### Federal-aid Secondary Roads

The period covered by this report coincides very closely with the first year of operation under the Secondary Highways Act of 1951, which established the policy of the State Legislature toward federal-aid secondary highway funds, and being an urgency measure, became effective by the Governor's signature on July 3, 1951.

This act declared a continuing policy of the State Legislature in allocating 87½ percent of the secondary funds to the counties for expenditure on county roads in the Federal-aid Secondary System, as had been the practice since 1945. The same distribution formula that has been applied to the secondary funds from previous federal acts was designated to be used for the funds from the Federal-aid Highway Act of 1950, namely, that 87½ percent of the federal allocation be apportioned among the eligible counties on the basis of rural population, area, and mileage of rural mail delivery and star routes, with equal weight to each percentage of the state totals, except that no county would receive less than one-half of 1 percent.

The most important part of the act from an operational viewpoint is the section which establishes continuity. Under this provision the State will be able to reapportion future federal appropriations to the counties as soon as the Federal Commissioner of Public Roads notifies the State that its apportionment under the federal act is available. In the past, such funds have been available for reapportionment to the counties as early as seven months before the fiscal year named in the federal act, but due to the lag of state legislation, were not made available to the counties until the fiscal year had already begun. The full effect of this provision will not be felt until the counties catch up with their program, which has been lagging due to the former slowness of legislation.

During the past fiscal year, 59 new federal-aid secondary projects were begun, 57 by contract, and two by day labor. The cost of these projects, including engineering, totals \$10,027,429. During the same period, 51 such projects were completed at a cost of \$6,611,903.

Since the initiation of the federal-aid secondary highway program by the Federal-aid Highway Act of 1944, 311 county road or bridge contracts have been completed, placed under way, or advertised. The total cost of the 304 of these projects that are under way or completed, including construction engineering, is \$45,610,953.49. These projects involve 158 bridges at an average cost of \$78,047.24 per bridge, and 1,064.859 miles of road at an average cost of \$31,252.49 per mile.

It will be noted that the average cost per bridge has risen considerably since the last report. This is due to larger and more costly bridges being built under the program in the more recent years. For example, the average cost of the federal-aid secondary bridges under contract as of June 30, 1951, was \$115,447.38 and as of June 30, 1952, it was \$214,916.33.

Accompanying is a tabulation of the status of both state and county federal-aid secondary projects as of June 30, 1952.



F. A. S. IMPROVEMENT to county road in Riverside County between Arlington and Riverside



COUNTY ROAD IMPROVEMENT partially financed with F. A. S. funds between state hospital and Imola in Napa County

As of the end of the fiscal year, programs had been submitted to the Bureau of Public Roads covering approximately 1,329 miles of road costing \$67,379,552. These projects obligated \$32,634,172 of federal funds out of the total postwar federal-aid secondary fund apportionments of \$35,124,437. As of the same date, the unprogramed balance was \$2,512,321.62, which means that before the beginning of the second fiscal year of the 1950 Federal-aid Highway Act, approximately one-half of the second-year federal-aid secondary funds had been programed.

Since the Federal-aid Highway Acts specifically exempt municipalities of over 5,000 population from participating in the program, San Francisco County has never received any federal-aid secondary funds, because the county is entirely within the corporate limits of the City of San Francisco. Due to the gradual extension of the urban areas in Los Angeles County, many such areas may, in time, be eliminated from the program.

One of the other provisions of the new state act that is aiding in the speeding up of the program requires that each successive fiscal year apportionment to the respective counties shall be obligated by advertised projects prior to the first day of October next succeeding the end of the fiscal year for which they were appropriated under the federal act.

	Number of bridges	Length, miles	Total cost	Federal-aid Secondary and County Highway Aid Act funds	Other funds
County projects Under contract	13	136.643	\$5,584,025.73 2,793,912.24	\$2,976,311.21 1,713,159.63	\$2,607,714.52 1,080,752.61
41 contracts			\$8,377,937.97	\$4,689,470.84	\$3,688,467.13
Completed	145	928.216	\$27,695,464.36 9,537,551.16	\$21,019,389.68 7,973,914.52	\$6,676,074.68 1,563,636.64
263 contracts			\$37,233,015.52	\$28,993,304.20	\$8,239,711.32
County subtotals, 304 contracts	158	1,064.859	\$45,610,953.49	\$33,682,775.04	\$11,928,178.45
State projects Under contract	1	19.439	\$1,913,206.53 250,000.00	\$700,637.00 100,000.00	\$1,212,569.53 150,000.00
5 contracts			\$2,163,206.53	\$800,637.00	\$1,362,569.53
Completed	14	· 48.381	\$3,877,791.42 2,573,263.91	\$2,079,688.14	\$1,798,103.28 1,259,775.91
21 contracts			\$6,451,055.33	\$3,393,176.14	\$3,057,879.19
State subtotals, 26 contracts	15	67.820	\$8,614,261.86	\$4,193,813.14	\$4,420,448.72
Grade Crossing Projects—61 67 crossings			\$276,751.44	\$262,763.62	\$13,987.82
Grand totals	173	1,132.679	\$54,501,966.79	\$38,139,351.80	\$16,362,614.99

Except for a 25 percent carryover, funds not so used are relinquished to the State for expenditure on a state highway on the Federal-aid Secondary System within the county releasing said funds. The following tabulation shows the status of retained and relinquished funds for the three federal acts as of June 30, 1952.

	Retained on count			shed for use highways
	Obligated	Balance	Obligated	Balance
1944 Act	\$13,153,941.00	\$0.00	\$335,338.00	\$0.00
1948 Act	7,015,250.13	72,285.00	263,874.87	696,775.00
1950 Act	2,310,103.45	5,945,882.55	182,018.13	758,414.87
Totals	\$22,479,294.58	\$6,018,167.55	\$781,231.00	\$1,455,189.87

Since the state highway funds required to match the relinquished federal-aid secondary funds are charged against the county minimums specified in the Collier-Burns Act, there is no gain in highway revenue to a county relinquishing FAS funds, but merely a shift in federal funds from a county road to a state highway on the Federal-aid Secondary System in that county.

During the past year, minor revisions were made in the Federal-aid Secondary System. As of June 30, 1952, this system, as approved by the Commissioner of Public Roads, consisted of 9,403.3 miles, of which 5,690.6 miles are on county roads, and 3,712.7 miles are on state highways. This represents an increase of 132.6 miles over that reported a year ago.



IMPROVEMENT TO COUNTY ROAD over state range between Trona and Panamint Valley in Inyo County. Partially financed with F. A. S. funds.

### Federal Access Roads Not on State Highway System

The Federal-aid Highway Act of 1950 authorized funds to continue the construction of access roads authorized by the Defense Highway Act of 1941. The roads authorized to be constructed under this provision are certified by the Secretary of Defense to the Secretary of Commerce as being important to the national defense. Even though county roads or state highways are often involved, neither a county nor a state may initiate a proposal to utilize access road funds on such a road.

There has been more activity in this field during the past year than at any time since World War II. As of the end of this fiscal year, some 14 projects have been certified and as many more were in the review stage, or had been recommended. Because the Division of Highways had already established a reputation for judicious handling of federal funds assigned to the construction of county road projects, the division was designated as the agent for the Federal Government in the expenditure of access road funds on county highways and on other projects to be constructed by county forces.

Due to their urgent nature, much administrative effort is expended in bringing these projects to an early conclusion. The projects have ranged in size from a minimum of \$5,000 to a maximum of over \$1,000,000.

### System of County Roads Maintained

In compliance with the provisions of Section 2121 of the "Streets and Highways Code," many of the counties of the State submitted revisions of their maintained systems in May of 1952. The total increase of maintained county roads as approved by the Division of Highways was 747.11 miles, and on June 30, 1952, the Director of Public Works certified to the State Controller that the county maintained road system consisted of 67.460.152 miles.

Included in this county maintained road system is the county primary road system which was revised in several counties during the year, and as of June 30, 1952, consisted of 19,427.514 miles. A county is permitted to revise its mileage of primary roads from time to time, but at no time may the mileage be in excess of 50 percent of the maintained mileage in that county.

### County Road Reinventory

The State continued the policy of offering the services of the Highway Planning Survey to the counties for the purpose of making reinventories of their county road systems. This work is partially financed with the  $1\frac{1}{2}$  percent of the federal funds that are set aside for highway planning purposes. The Bureau of Public Roads and the State require that the county requesting the reinventory provide \$2.50 per maintained mile and the services of one employee during the field survey, as its share of the cost.

For the purpose of handling this work more judiciously, a new unit has been established within the Highway Planning Survey. A more detailed report is included in the planning section of this report covering that department's activities. Due to the scarcity of trained engineers, few new counties have been added to the program during the past year. Butte County is the first county in which the reinventory has been completed under the postwar program, and as this report goes to press, that county has been presented with maps, tabulations, and a report showing what information may be derived from the tabulating machine cards that are a part of the data compiled. Additional copies of the completed data are being furnished other counties as a sample of the work being done under the program.

### Joint Highway Districts

Under the provisions of the Joint Highway District Act, 27 joint highway districts have been organized within the State.

Section 4 of the Collier-Burns Highway Act of 1947 stipulates that not more than one-half of 1 percent of funds allocated to state highways in each county group (north and south) may be used for state aid in joint highway districts.

At this time, four joint highway districts are active. The present

status of these four districts is as follows:

Joint Highway District No. 9—This Joint Highway District was organized May 28, 1928, to provide for the improvement of the Ocean Shore Highway in Santa Cruz, San Mateo, and San Francisco Counties. During the 1931 Session of the Legislature, this route was taken into the State Highway System as State Highway Route 56.

During the past year, a contract was completed between 0.2 mile north of Lobitos Creek and 0.3 mile north of Canada Verde Creek at an approximate cost of \$438,000. The work consisted of grading and surfacing.



F. A. S. IMPROVEMENT to county road southeast of Lakeville in Sonoma County



SAN GABRIEL RIVER BRIDGE on Valley Boulevard in Los Angeles County, Federal Aid Secondary Route 852

To date the State has expended \$2,243,027.90 for construction within this Joint Highway District, exclusive of rights of way and preliminary engineering. During recent years, the Joint Highway District has been contributing 50 percent of the actual construction and construction engineering costs. The State, in addition to half the construction costs, has been bearing the entire cost of rights of way and preliminary engineering.

Joint Highway District No. 10—This Joint Highway District was organized September 15, 1928, by San Francisco and San Mateo Counties for improvement of Junipero Serra Boulevard. It is now planned to cover construction of Junipero Serra Boulevard Extension, between San Francisco and Millbrae Avenue in the City of Millbrae, San Mateo County. No state highways are included in this district.

The State has been contributing an annual payment of \$47,500, which represents one-third of the cost, exclusive of preliminary engineering, but including rights of way, to assist in financing the improvement.

Four units have been completed over the years. In addition to the four units completed, a contract for resurfacing of a portion of the first unit was completed during the past year. This project extended from 0.3 mile south of San Francisco County Line to Edgemar Road and cost \$61,457.01.

A fifth unit, between Sneath Road and Crystal Springs Road, is under construction at an estimated cost of \$366,024.

Total contributions by the State amount to \$520,013.66.

Joint Highway District No. 14—This Joint Highway District was organized December 21, 1929, by Lassen and Modoc Counties. The district originally was comprised of the Susanville-Adin county road and portions each of State Highway Routes 28 and 210 between Adin and the Oregon line at Tulelake.

At present the district is active between Susanville and Adin, which

is within the limits of FAS Route 988.

The last contract to be undertaken by this district is now under construction. The project will improve 12.8 miles of the Susanville-Adin Road between Grasshopper Valley Ranch and Hayden Hill, at an approximate cost of \$320,000. The contract is being financed as a joint highway district and federal-aid secondary project. Upon completion of this contract, the counties have agreed to dissolve the district.

The State has contributed a total of \$583,633.30 towards construction within the joint highway district, at an average annual rate of \$50,000. State funds have amounted to about 40 percent of all moneys expended

for this joint construction venture.

Joint Highway District No. 26—This district was organized September 26, 1938, by Alameda and Contra Costa Counties. The major part of the project is on Mountain Boulevard in the City of Oakland. Under Section 527 of the Collier-Burns Highway Act, the route was taken into the State Highway System as State Route 227, and has since been declared a freeway by the State Highway Commission.

Preliminary engineering and administration of construction contracts

are under the control of the Joint Highway District Engineer.

A major project between Broadway Terrace and Bruns Drive has been completed at an approximate cost of \$1,768,122.56, including rights of way. This improvement has developed 1.14 miles of Route 227 to four-lane divided freeway standards. The portion of the route completed under this contract has now been accepted as a state highway.

Since the organization of the district the State has contributed \$1,375,000 towards financing 50 percent of the construction costs, which include preliminary engineering and rights of way. State contributions have

been at the rate of \$300,000 per year over the past few years.

### CITY AND CITY COOPERATIVE PROJECTS

During the past year the expenditure of the gas tax allocated to cities under the provisions of the Collier-Burns Highway Act of 1947 proceeded in a uniform and uneventful manner.

### Population in Cities

The official figures of the 1950 federal census, which had been so long delayed, were finally announced on October 14, 1951, one year and six months after the date of the census. The final figures showed a population of 7,191,394 residing within the incorporated cities and towns in the State of California. This figure is 68,801 more than the preliminary figure of 7,122,593 released on September 28, 1950. The increase amounts to 0.97 percent of the preliminary figures which is so small as to be almost negligible. The 1950 population is 2,170,544 or 43.2 percent greater than the 1940 population of 5,020,850 residing in incorporated places.

The calculated population of incorporated municipalities on June 30, 1951, was determined as provided in the Streets and Highways Code by adding to the number in the census a figure obtained by multiplying by three the number of registered electors in any annexed territory or any city incorporated subsequent to the last census. The total city population thus determined was 7.217.658. During the Fiscal Year July 1. 1951, to June 30, 1952, there were two cities incorporated, having a total population of 20,388. These cities are Campbell in Santa Clara County, incorporated March 28, 1952, with a calculated population of 6,693; and Fontana in San Bernardino County, incorporated June 25, 1952, with a calculated population of 13,695. During the same period 113 cities annexed 372 tracts of land. The calculated population residing in these annexed areas amounted to 33,597. The total increase in urban population during the fiscal year due to annexations and incorporations amounted to 53,985. In addition to the increase in population by reason of annexations and incorporations, 13 cities have had special censuses taken since July 1, 1951, showing an increase of 144,328 over the 1950 census. These increases bring the total calculated population residing in cities to 7.415.971 on June 30, 1952.

Due to a peculiarity inserted in the law by the 1951 Legislature when a city annexes uninhabited territory, the population of that territory is determined two years after the date of the annexation. In the above figure the number of annexations includes the number of uninhabited areas annexed during the year. There was no corresponding increase in population due to those annexations since they were uninhabited. Two years hence the population that has moved into those areas in the meantime will be calculated by multiplying the number of registered electors then residing in the area by three and the result added to the city's population. The above figures include the calculated population that moved into any uninhabited areas annexed to cities during the period April 1, 1950, to June 30, 1950. This act is designed to give a population advantage to those cities that are rapidly expanding their boundaries by annexing uninhabited land which is then subdivided and built upon. By waiting two years after the date of annexation to determine

the population, there is ample time for the land to be subdivided, built upon, and the houses sold. People moving into these houses, however, are not all newcomers to the State or the city and therefore they do not properly represent an increase in population. Most of these people already live in the city and upon completion of the housing development, move into a new house to secure better or larger accommodations, merely causing a redistribution of the people rather than creating an increase in population. Having been counted once as residents of the city, to count them again after they have moved into a new subdivision is actually to count the same people twice.

### Apportionments to Cities

During the fiscal year just closed the amount of \$20,777,496.69 was apportioned among the 308 incorporated cities in the State for expenditure on city streets. This is \$1.447,750.05 or 7.5 percent more than apportioned during the preceding fiscal year. In addition to the estimated amount of gas tax revenue apportioned to cities for the 1952 Fiscal Year there remains unexpended from the Fiscal Year 1951 together with savings on budgeted projects constructed during the year, the amount of \$8.871.960.62, carried forward for expenditure in 1952 and 1953 making a total of \$29.649.457.31, available for budgeting during the year. Of the total amount available, the sum of \$23,925,099.54 was budgeted by the cities for expenditure leaving an unbudgeted balance of \$5.724.357.77 to be carried over for budgeting during the fiscal year ending June 30. 1953. Of the amount budgeted for expenditure during the year, \$17,-676,779.17 was budgeted for acquisition, construction, or improvement of major city streets and \$5,440,137.27 was budgeted for maintenance on both major city streets and secondary city streets. By comparing the above figures with the corresponding figures of the preceding year, it will be noted that the amount budgeted for construction in 1952 was \$1.456,-980.02 less than in 1951 and the amount budgeted for maintenance in 1952 was \$634,785.20 greater than in 1951. Although the amount budgeted for maintenance in 1952 was 13 percent greater than in the preceding year, that amount is still only 65 percent of the maximum allowed for maintenance by the Collier-Burns Highway Act of 1947. While the \$5,440,000 budgeted for maintenance in 1952 is greater than in the preceding year, it is still only a small proportion of the total amount expended for maintenance by cities. In 1951, the latest fiscal year for which complete figures are available, the amount of the gas tax allocation to cities expended for street maintenance was 19.5 percent of the total amount expended for street maintenance by cities that year, the remaining 80.5 percent being financed from other city funds.

It might be pointed out here that the amount available for budgeting is not a constant amount throughout the year, but is continually changing, either increasing or decreasing. As contracts financed from previous year's funds are finished, any difference between the amount originally budgeted and the final cost of the project becomes available for rebudgeting. As contracts are being finished in every month of the year, these accretions are continually occurring, and become available for rebudgeting for other work.

During the past year plans and specifications for the construction or improvement of major city streets were approved by the department for 415 projects involving 211 miles of streets, at a total estimated cost of \$13,143,000 of gas tax funds. This figure does not include any amount contributed from other agencies such as the counties or funds authorized by Chapter 20, Statutes of 1946, or other city funds. This amount also includes the construction of bridges and the installation of automatic traffic signals. Expenditures for preliminary surveys and plans and for the acquisition of rights of way is in addition to the above amounts.

### 1/4-Cent Funds

The Collier-Burns Highway Act of 1947 repealed the allocation of one-fourth cent of gas tax revenue originally authorized in 1933 for expenditure upon state highways within cities. The repeal took effect on December 31, 1947, and since that date there has been no addition to the fund. On June 30, 1952, \$893,579.32 of the one-fourth cent for state highways remained unexpended. During the past year the sum of \$145,000 was expended by the department and \$757,000 was expended by the cities, making a total expenditure for the year of \$902,000. This expenditure is 15 percent less than the amount expended during the preceding year. Of the amount remaining unexpended, the sum of \$842,000 or 94.3 percent is in the San Francisco district and the amount of \$51,000 or 5.7 percent is in the Los Angeles district. In the other nine State Highways Districts the entire amount of the one-fourth cent for state highways has been expended.

### SERVICE AND SUPPLY

The normal functions of the Service and Supply Department consisting of procurement, storage and distribution of supplies, property management, standardization, and preparing commodity specifications were carried on and remained generally unchanged throughout the fiscal year.

In addition to the normal functions, the following two operations

have been added to the department:

1. Priorities—The Priority Section was established in the Service and Supply Department to administer federal regulations imposed upon highway construction and maintenance operations. The federal regulations began in September, 1950, but did not come into full force until July 1, 1951. Consequently the functions of the Priority Section were greatly expanded during the fiscal year.

The National Production Authority delegated the administration of the Controlled Materials Plan to the Bureau of Public Roads for all highway construction and related work. As in other states, the California Division of Highways was made the sole agency responsible to the Bureau of Public Roads for collection, review, recommendations as to criteria of essentiality, and processing of applications for controlled materials required for state, cities, counties, and other road building agencies. This includes all rural and urban highways, streets, highway equipment repair shops, bridges, tunnels, toll road facilities, and appurtenant installations.

In addition to processing applications for controlled materials, particularly steel and copper, the Priority Section also assists in processing applications for the purchase of construction equipment, and the review and processing of requests for maintenance, repair, and operating supplies for highways and related projects. It is a further function of this section to review, process and issue instructions for those projects subject to self-authorization under the controlled materials plan.

Quarterly allocations of structural shapes and plate were seldom sufficent to provide for normal highway construction operations. In order to utilize quarterly allotments, close coordination was maintained at all times between the claimant agency, State, contractors, and fabricators to assure placement of the orders with the steel mills during the period of availability. It was necessary, therefore, that frequent field contacts be made with the various contractors, fabricators, and representatives of the steel mills to expedite placement and acceptance of authorized controlled material orders.

During the fiscal year, the Priority Section processed 482 applications for construction projects involving steel, copper and other critical materials. In addition, authority was issued to 361 construction projects which were eligible for self-authorization under the Controlled Materials Plan. Construction equipment required the processing of 39 applications, and 4,145 rated orders were issued for maintenance repair and operating supplies.

The California Division of Highways Priority Section has won national recognition for their efficiency and organizational setup and have instigated several policies which are far reaching in this field.



FORK LIFT HANDLING LARGE TIMBERS at Division of Highways warehouse



FORK LIFT HANDLING LUMBER at Division of Highways warehouse

2. Photogrammetry—Due to a shortage of engineering personnel, aerial photogrammetry has been centralized at Headquarters to expedite issuance of highway construction plans and various studies and investigations. Photogrammetry has made vast strides during the last decade and indicates considerable saving in both time and money. Since April, 1952, the Service and Supply Department has been charged with the duties of preparing specifications, advertising, and issuing contracts for aerial photogrammetry work. During the three months' period, 10 agreements have been entered into with various companies in the industry covering an area in excess of 65,000 square miles of photography.

### **Instrument Repairs**

Indicative of a number of field transactions, the Service and Supply Department instigated a program for the repair of surveying instruments such as transits and levels. Under this program all of the 675 instruments owned by the Division of Highways will have been serviced at the end of a four-year period, 25 percent of them being serviced each year. The repair work includes cleaning and adjusting each instrument with major overhaul when required.

In formulating the program, a complete schedule of repairs was drawn up in cooperation with eligible repair contractors and field engineers from each district in a roundtable discussion meeting in Sacramento. The schedule is put out for bid on a yearly contract basis, thus developing a healthy competition among the repair contractors. The results have been a substantial decrease in the unit cost of repairing each

instrument. The cost of repairs has averaged \$29 for levels and \$47 for transits, which included any work on the instrument, tripod and box necessary to put them in good serviceable condition.

At present instruments from the districts in the southern part of the State are being repaired in Los Angeles and those from the northern part of the State are being repaired in San Francisco.

### Standardization

On June 9, 1952, directors or representatives of seven state departments met in conference in Sacramento and formed a committee to consider over-all policy regarding the standardization and specification of commodities purchased by the State in large quantities.

Subcommittees have since been chosen to study specific groups of

related commodities.

It has been recognized that the Service and Supply Department of the Division of Highways has accomplished much pioneer work in this direction and is cooperating fully with the policy committee and the various subcommittees.

### **Specifications**

Preparation of open specifications for the thousands of commodities purchased by the Division of Highways, as initiated and drafted into final form by Service and Supply, was continued during the fiscal year. The purpose of preparing and adhering to good specifications is to obtain maximum value and efficiency of use at a minimum of cost to the State.



FORK LIFT WITH ATTACHMENT FOR HANDLING CULVERT PIPE at Division of Highways warehouse

To accomplish this goal three factors play major roles: (1) standardization of the commodity; (2) increase in quality without undue increase in cost; and (3) decrease in cost without undue decrease in quality.

Working on this basis, Service and Supply in cooperation with the Materials and Research Laboratory have assembled and issued specifications for use in the purchase of many commodities. The findings and recommendations of the laboratory are based upon exhaustive study, tests, and analyses for determination of the most suitable product to meet best the needs and conditions of state highway operations.

Laboratory inspection has been extended to 46 classes of commodities

with very favorable results in procurement.

Some of the more notable savings resulting from purchase of commodities under specifications prepared as the result of laboratory investigations have been effected in procuring the following:

- 1. Broom Fiber—By combining 50 percent palmyra and 50 percent hickory fiber on power brooms, the wearability of the broom was increased 50 percent at no additional cost. This accomplishment has received considerable comment in the United States and abroad.
- 2. Grader Blades—During the course of experimenting with alloy steel grader blades, a specification was prepared for controlling heat treatment and hardness for low-cost carbon steel blades. This resulted in increasing the wear on carbon steel blades about 50 percent at no increase in cost, and further resulted in redesigning the shape of the blade.
- 3. Blueprint Papers—As a result of specifications prepared in cooperation with the laboratory, the Division of Highways will save about \$35,000 per year on blueprint papers without lowering the quality.


### Business Volume and Inventory

Following is a tabulation of Service and Supply business for the fiscal year:

Direct purchasesWarehouse purchases	\$6,452,891 1.823,362
Warehouse disbursements	1,722,190
Inventory as of June 30, 1952 Warehouse accounts 237 and 337	1,506,039
District accounts 137Processing accounts	1,055,621 19,491

Following is a resume of nonrental equipment inventory as of June 30, 1952, representing \$4.744.496:

Funds allocated 1951-52Funds expended	
Funds reverted	\$65.768.14



LOS ANGELES RIVER FREEWAY in Long Beach. Willow Street Overcrossing in foreground. Federal aid project.

### PLANNING

The Assistant State Highway Engineer, Planning, is directly concerned with and supervises the activities of the Division of Highways regarding planning, design, traffic, special studies and highway planning survey, and the budget.

### PLANNING

The Planning Section's principal functions include: developing a long-range planning program; providing the recommended construction program for inclusion in the annual budget; processing project reports that initiate the authorizations for proceeding with surveys and preparation of construction plans; processing freeway agreements; processing minor improvement projects; coordinating the planning efforts of the Division of Highways with those of other agencies; and coordinating the steps attendant to route adoptions, freeway declarations and the public relations involved therein

### Long-range Planning

The basic principle underlying the endeavors of the Division of Highways to consistently provide for traffic requirements on its 14,000-mile system of highways calls for dependence on long-range advance planning. The advantages of formulating advance planning programs and of continually revising them as conditions change especially obtains when considering California's serious problem of correcting the impressive total of its critical deficiencies on state highways with limited and inadequate annual revenues. The responsibility of processing such planning programs occupies a large part of the operation of the Planning Section. Tentative programs are developed for five-year periods, within which the relative importance of projects can be readily analyzed. These programs become the guide for initiating surveys and plans well in advance of probable rights of way and construction authorizations and for an orderly determination of annual budgets. They represent the result of recommendations originating in the districts and screened by the various headquarters departments in joint conference. Similar procedure is repeated in the department's function of processing the recommendations for the annual construction program for inclusion in budgets, at which time there must be final adjustments in former tentative planning data and in determinations of extent of proposals that will fall within the limitations of available funds. Fluctuating prices of labor and materials have necessitated frequent revisions in planning program data and also cause changes in subsequent construction programs during the fiscal year in which construction is scheduled.



MISSION AVENUE INTERCHANGE on freeway through Oceanside (U. S. 101) in San Diego County. Federal aid project.

### **Project Reports**

One of the major activities of the Planning Section is processing project reports from inception of a project to the stage when detailed design is started. This work is effecting unusual efficiency in planning and budgeting. The reports are authorized when planning program information indicates near future construction authorization may be expected. They are prepared in the district and show all the information and data that should be considered in determining where, when, how, and why an improvement project is necessary. They are reviewed at headquarters where analysis by the various departments is coordinated by the Planning Section after field review of the projects. The conclusions provide the basis for orderly development of surveys and plans on all those projects justified for early construction programing. Aerial mapping at this stage of project development has provided exhibits useful at that time and in subsequent steps, especially on freeway projects.

### Freeways

The freeway and its development is one of the most important phases

of modern highway planning.

The California Highway Commission's policy that local interests concerned be informed on the features of proposed freeway units before they are adopted as freeways, is carried out and coordinated through the Planning Section.

The commission's procedural resolution adopted on July 15, 1948, requires that the city and county governing bodies be given an opportunity to have a public hearing regarding prospective freeway routing. Public hearings are conducted by members of the commission and are attended by the Planning Engineer as well as district representatives.

During the fiscal year, 35 units of freeways totaling 136.2 miles were added to the freeway system by freeway declarations of the California Highway Commission, bringing the total declared freeway mileage to 1,806.2 miles. Only a portion of this mileage has been constructed.

Of the 35 units of freeway taken into the State Freeway System, 15 were projects involving major relocation. Only five of this group required formal public hearings. Three of these five hearings have been concluded with the adoption of the route as presented, with no changes in location or additional studies. Dates for the two remaining hearings have not been set by the commission.

There has been considerable activity in the freeway agreement phase of freeway planning between the State and cities or counties. About 70 percent of the freeway agreements presented for processing during the current fiscal year have already been successfully completed. The use of the supplemental freeway agreement which permits the substitution of a revised exhibit map without changing any of the provisions of the original agreement has enabled the State to meet the requirements for advanced and improved design standards with a minimum of administrative work.



AERIAL VIEW OF HARBOR FREEWAY in downtown Los Angeles showing Olympic Boulevard Undercrossing in foreground. Federal aid project.

### Other Proposals Studied

Innumerable proposals, suggestions, and inquiries regarding new and existing routes, plans for their development, and budgets are received from individuals, and from public and semipublic organizations. Preparation of reports and replies on these subjects occupies considerable time of Planning Section personnel. Such work frequently extends into careful and comprehensive discussion and analysis, important for administrative as well as engineering use.

### Liaison With Other Agencies

The Planning Section continued the important function of maintaining close liaison with public agencies whose works are interrelated with state highway planning and budgeting. The impact on highway facilities of plans for flood control, reclamation, water resource utilization. beaches and harbors, and soil conservation has become a prominent feature of cooperative activity. The interests of the Division of Highways are often affected by the projects of the Federal Bureau of Reclamation and Corps of Army Engineers, the State Reclamation Board and Division of Water Resources, and local flood control and conservation districts. In the majority of cases, established state highways are subject to relocation or alteration but there are instances in which new highway locations encroach on the developments of the other agencies. The advantages of having advance information through close contact between affected parties and of carrying out cooperative policies and negotiations on active projects are resulting in agreeable relationship and equitable discharge of respective responsibilities.

### National Forest Highways

The Division of Highways acts jointly with the U.S. Bureau of Public Roads and the U.S. Forest Service in carrying out the provisions in federal aid acts regarding forest highway programs. The California apportionments of forest highway funds, including the approximate \$2.850,000 for the 1952-1953 Fiscal Year, have been covered by program agreements, but authorizations for construction are dependent on cash appropriations. Although the construction authorizations during the current year were in excess of \$4,000,000, the approved program totals are about \$2,000,000 more than the construction authorizations to date. To qualify under the directives that forest highway projects of benefit to national defense be considered in the expenditure of forest highway funds, timber access projects on the Forest Highway System have received preferred attention and have absorbed all the present construction authorizations. Lag in obtaining these authorizations has affected anticipated construction progress this year, but the large construction program is being placed under way. The State's participation in national forest highway matters is coordinated in the Planning Section.

Tabulations of the status of the California National Forest Highway System are included in this report on pages 138 to 141.

### NATIONAL FOREST HIGHWAY SYSTEM IN CALIFORNIA, JUNE, 1952

To.	Name	Termini	National Forest	Leng mile
		Forest Highways on State Highway System		
1 2 3 4 5	Crescent City Klamath River Trinity River Peanut-Van Duzen Douglas City-Peanut	Forest Boundary near South Fork-Oregon Line	Siskiyou, Six Rivers_ Klamath, Six Rivers_ Trinity, Six Rivers_ Trinity, Six Rivers_ Trinity	33 133 63 34 30
3	Beegum-Peanut Weed-Medicine Lake Lava Beds Howard Gulch Alturas-Cedarville	Beegum-Peanut U.S. 99 near Weed-North Forest Boundary Spaulding Ranch-Near Stronghold Canby-Spaulding Ranch West Forest Boundary-Cedarville	Trinity Shasta Modoc Modoc Modoc	22 14 30 17
1 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	Redding-Alturas Redding-Alturas Red Bluff-Susanville Red Bluff-Susanville Almanor (Sierra Way)	Adin-Canby Southeast Corner National Forest-Near Burney 12 miles West Mineral-East Forest Boundary Near Coppervale-Susanville Almanor Dam-F, H. 22 (Feather River)	Modoc	21 3 36 15
	Deer Creek Meadows North Fork Feather River Quincy-Beckwith Nevada City-Downieville Yuba Pass	Forest Ranch-Deer Creek Meadows Forest Boundary-Quincy Quincy-Beckwith North San Juan-Downieville Downieville-Sattley	Lassen_Plumas_Plumas_Tahoe_Tahoe_	38 53 38 33 32
7	Sierraville-Hobart	Randolph-1.7 Miles South of Sierra-Nevada County Line	Tahoe	15
I	Calpine-Clio Emigrant Gap Truckee-Meyers Tahoe-Brockway	Calpine-Mohawk Valley Near Blue Canyon-Union Mills Truckee Junction-U.S. Route 50 Tahoe City-Nevada Line	Tahoe-Plumas Tahoe El Dorado Tahoe	38 42 10
	Placerville-Lake Tahoe Carson Pass Woodfords-Minden Ebbetts Pass Topaz	Pollock Pines-Nevada Line. Cook Station-Willow Creek. Woodfords-Nevada Line Murphy-Woodfords.  2 Miles South of Coleville-Nevada Line	El Dorado El Dorado Toiyabe Stanislaus-Toiyabe Toiyabe	46 42 6 77
	Bridgeport-Coleville Sonora Pass Big Oak Flat (Tioga) Tioga	Bridgeport-2 Miles South of Coleville Soulsbyville Junction-U.S. Route 395 Big Oak Flat-Yosemite Park Boundary F.H. 41 (U.S. Route 395)-Yosemite North Park	Toiyabe Stanislaus-Toiyabe Stanislaus	30 74 32
	Red Rock-Bridgeport	Boundary Near Convict Creek-Mono Lake	Inyo	15 34
	Red Rock-Bridgeport  Luther Pass  Mariposa-El Portal  Harmony Ridge  Oakhurst	Approximately 5 Miles North Inyo-Mono County Line-Approximately 1 Mile West Rock Creek Inn. Woodfords-U.S. Route 50 near Meyers. Briceburg-Yosemite Park Boundary. West Forest Boundary-U.S. Route 40. Yosemite Park Boundary-Oakhurst.	Inyo	17 17 17 16 14
	Huntington Lake Kings Canyon Fresno-Kings Canyon	West Forest Boundary-Huntington Lake	SierraSequoia	40 24
	HoopaGlenville-Kernville	Park Boundary	Sequoia Six Rivers Sequoia	12 8 13
	Bakersfield-Freeman Cuyama Cuesta Pass San Marcos Ridge Route Arroyo Seco	Cottonwood Creek-Bodfish Dutard Ranch-Cuyama River Bridge Cuesta-San Luis Obispo Creek Santa Ynez River Bridge-South Forest Boundary Castaie-Gorman La Canada-Red Box	Los Padres Los Padres Los Padres Angeles-Los Padres Angeles	30 15 3 22 26 13
	Angeles Crest San Gabriel Swartout	Red Box-Islip Saddle South Forest Boundary-Islip Saddle Islip Saddle-Highway near Phelan	Angeles	30 32 24
	Cajon Bear Valley	Devore-Near Summit Forest Boundary near Arrowhead Springs-Pine Knot	San Bernardino San Bernardino	14 40
	Fawnskin San Luis Rey Mill Creek Idyllwild-Desert Mt. Lassen	F.H. 65-Sylvan Way via Fawnskin. East Forest Boundary-West Forest Boundary. Pine Knot-South Forest Boundary. West Forest Boundary-State Highway Route 187 Southwest Boundary Lassen National Park-Mineral.	San Bernardino Cleveland	11 40 47 8


### DIVISION OF HIGHWAYS

Vo.	Name	Termini	National Forest	Length miles
		Forest Highways on State Highway System—Continued		
75	Manzanita Lake	Lassen North Park Boundary-1 Mile West of For-		
76 77	Maricopa-Ventura Mt. Shasta-Mt. Lassen	est Boundary	Lassen Los Padres Los	47.
79	Morgan Summit-Morgan	tional Park.	Shasta-Lassen	91.
80	SpringsEl Cajon-Jucumba	Morgan Summit-Morgan Springs Alpine-La Posta Ranch	LassenCleveland	3.5 27.5
81 82	Mammoth Lakes	U.S. Route 395-McLeod Lake	Inyo	10.
34	June Lake	U.S. Route 395-U.S. Route 395 via Silver Lake East Forest Boundary-West Forest Boundary	Inyo Los Padres	15. 3.
91 94	Bishop Creek East Walker River	East Forest Boundary-Sabrina LakeSouth Forest Boundary-Nevada Line	Inyo Toiyabe	11. 8.
		Forest Highways Not on State Highway System		
7	Mendocino Pass	Williams Creek-Mouth of Grindstone	Mendocino	54.
8	Lucerne-Bartlett	Lucerne Junction-Hough Springs Adin-Grasshopper Valley	Mendocino Modoc	22. 30.
17	Westwood	State Highway 29-Forest Highway 92	Lassen	18.
24	Gold Lake	Graeagle-Yuba Pass Junction	Plumas	15.
44	Aspen Valley	Big Oak Flat Highway-Boundary Yosemite National	Stanislaus	2.
59	Vincent	Vincent-Barley Flat	Angeles	
$\frac{60}{72}$	Mt. Wilson	Red Box-Mt. Wilson Keen Camp-North Forest Boundary	Angeles	5 21
73	Laguna	Laguna Junction-Cuyamaca Lake	Cleveland	25
74 78	North Fork	Oakhurst Junction-F.H. 48 Sequoia Park-General Grant Grove, Kings Canyon	Sierra	26
83	Pine Crest	National Park F.H. 38 (Sonora Pass)-Pine Crest	Sequoia Stanislaus	10
85	Round Lake	U.S. Route 50-F.H. 33 (Carson Pass)	El Dorado	11
86	Blue Lakes	F.H. 33 (Carson Pass)-F.H. 35 (Ebbetts Pass)	El Dorado-Mono- Stanislaus	18
87	Clarks Fork	F.H. 35 (Ebbetts Pass)-F.H. 38 (Sonora Pass)	Stanislaus	
88 89	Clavey River Rock Creek	F.H. 38 (Sonora Pass)-F.H. 39 (Big Oak Flat) U.S. 395-Rock Creek Lake	Stanislaus	
90 92	Western Divide Feather Lake	F.H. 52-Quaking Aspen Meadows (State Route 127) F.H. 77 State Route 29	Sequoia Lassen	39
93	Salmon River	Somes Bar-Sawyers Bar	Klamath	
95 96	Mt. Pinos Mosquito Ridge	U.S. Route 99-Bitter Creek Saddle Foresthill-Beartrap Saddle	Los Padres Tahoe	
97	Herring Creek	F.H. 38 (Sonora Pass Highway)-Herring Creek Camp	Stanislaus	9
98	Everitt Memorial	Mt. Shasta City-Panther Meadow	Shasta	14
99	Highway	F.H. 35-North Boundary South Grove	Stanislaus	

CONSTRUCTION AND EXPENDITURES BY THE PUBLIC ROAD ADMINISTRATION ON FOREST HIGHWAY SYSTEM, STATE OF CALIFORNIA, UP TO AND INCLUDING FISCAL YEAR 1952

	Status as or June 30, 1952	On Federal Forest Highway Projects	Cooperative	\$782,979 98,562 4,248	35,000 7,219 9,180	58,888 177,000 90,641	253,622 3,160	37,429 6,434 312,704	147,210 800 118,242
			Federal	\$695,925 1,403,256 129,884 1,408,188 216,949	416,365 47,341 99,003 703,199 484,995.	58,888 214,537 350,634 1,106,877 821,548	200,700 551,649 1,674,145 757,753 476,129	212,544 246,826 457,303 314,354 2,506,050	35,093 215,586 214,237 1,206,817 481,147
			Total expenditures	\$1,478,904 1,501,818 129,884 1,412,386 216,949	451,365 54,560 99,003 703,199 494,175	117,776 214,537 527,634 1,106,877 912,189	200,700 805,271 1,677,305 757,753 478,286	212,544 246,826 494,732 320,788 2,818,754	352,796 362,796 215,037 1,325,059 481,147
			Miles built or under con- struction	26.7 50.2 4.8 28.3 8.8 8.8	54.0 22.7 9.9 24.0 17.1	7.7 10.9 24.3 19.0 25.9	38.77 111.7 32.7 15.8	7.2 6.9 14.5 42.1	3.0 11.5 11.5 34.8 3.7
		Total length of route, miles		33.6 133.0 63.5 30.6 22.0	22.7 14.9 30.6 17.1	10.2 21.8 36.1 19.0 38.0	38.3 38.3 32.0 15.8	7.2 38.7 42.4 10.8 46.8	42.5 77.0 11.5 74.0 16.7
	Designation	National forest		Siskiyou, Six Rivers . Klamath, Six Rivers . Trinity, Six Rivers Trinity.	Mendocino Mendocino Shasta. Modoc	Modoc Modoc Lassen Plumas Lassen	Plumas Plumas Tahoe Tahoe	Tahoe-Plumas Tahoe El Dorado-Tahoe Tahoe	El Dorado Stanislaus-Toyabe Toyabe Stanislaus-Toyabe Tahoe
		County		Del Norte	Mendocino-Glenn	Modoc. Tehama-Plumas. Plumas. Butte-Tehama	Butte-Plumas. Plumas. Nevada-Yuba-Sierra. Sierra.	Sierra-Plumas. Nevada-Placer. Nevada-Placer-El Dorado. Placer. El Dorado.	Amador-El Dorado Calaveras-Alpine Mono Tuolumne-Mono
		Termini of projects		Forest Boundary near South Fork-Oregon Line. Weitchpec-Mouth of Shasta River. Junction City-Hores Summit. Douglas City-Peanut. Beegum-F.H.4 at Peanut.	Williams Creek-Mouth of Grindstone Lucerne Junction-Hough Springs Lucerne Junction-Hough Springs Lucerne Survey Reverse Boundary Spaulding Ranch-near Stronghold Canby-Spaulding Ranch	Near West Forest Boundary-Cedarville	Forest Boundary-Quincy- Quincy-Beekwourth North San Juan-Downieville Downieville-Sattley Randolph-1,7 miles South Sierra-Nevada County Line	Calpine-Mohawk Valley. Near Blue Canyon-Union Milis. Truckee Junction-U.S. Route 50. Tahoe City-Nevada Line. Pollock Pines-Nevada Line.	Cook's Station-F.H. 43 at Willow Creek.  Murphy-Woodfords. 2 Miles South Colorill-Newada Line. Soulsbyrille Junction-Sonora Junction. West Forest Boundary-Junction F.H. 29.
			Name of route	Crescent City (U.S. 199) Klamath River. Trinity River (U.S. 299) Douglas City-Peanut Beegum-Peanut	Mendocino Pass Lucerne-Bartlett Weed-Medicine Lake (U.S.97) Lava Beds. Howard Gulch	Alturas-Cedarville	North Fork Feather River Quincy-Beekwourth Nevada City-Downieville Yuba Pass Sierraville-Hobart	Calpine-Clio Emigrant Gap (U.S. 40) Truckee-Meyers Tahoe-Brockway Placerville-Lake Tahoe	Carson Pass. Ebbetts Pass. Topar (U.S. 395) Sonora Pass. Harmony Ridge.
			Rte. No.	0 22 37	12 12 12 12	13 18 20 20 21	52 52 52 52 52 52 53 54 54 54 54 54 54 54 54 54 54 54 54 54	28 30 31 32 32	88884 8884

22 22 23			25,000 814,374 22,546		101,029	\$5,737,600 \$103,007 \$5,840,607
591,43 <b>5</b> 528,022 202,025 274,610 312,927	211,791 185,213 879,277 278,676 546,566	690,220 2,191,315 469,863 100,814 166,520	430,497 237,570 102,372 335,202 1,754,528	115,386 231,656 32,176 128,052	345,462 492,611 384,774 691,931 397,627	\$32,958,643 1,378,753 \$34,337,396
591,435 549,526 202,025 274,610 651,792	392,553 185,213 887,571 1,450,820 546,566	1,302,041 2,191,315 525,564 125,814 166,520	455,497 237,570 102,372 1,149,576 1,777,074	115,386 231,656 32,297 128,052	345,462 492,611 384,774 792,960 397,627	\$38,696,243 1,481,760 \$40,178,003
8.7.8 1.6 7.8 7.8 7.8	16.0 13.0 13.0 4.0 8.0	20.8 9.6 37.3 20.2	25.4 4.3 4.18 4.18	8.8 0.9 0.9 0.9	9.2 4.6 9.2 17.0 6.0	19.2
	22.8 30.0 32.0 24.0	40.3 40.0 47.8 8.8 8.8	25.4 26.5 4.5 43.4 91.3	10.4 3.8 10.7 0.9 3.6	21.0 39.0 47.0 34.0 21.3	1853.0
Sierra	Los Padres	San Bernardino San Bernardino San Bernardino Lassen	Cleveland Sierra Lassen Los Padres Shasta-Lassen	SequoiaI.assen	StanislausSequoia	Tahoe
Mariposa-Madera Fresno Fresno-Tulare Humboldt	Santa Barbara Los Angeles Los Angeles Los Angeles Los Angeles-San Bernardino	San Bernardino San Bernardino Riversido Tehama Riversido	San Diego	Tulare	Tuolumne-Alpine Tulare	Placer
Vosemite National Park Boundary-Oakhurst. Southwest Forest Boundary-Huntington Lake. Approximately 5 miles West of Deer Park-National Park Boundary. Willow Creek Junction-Hoopa Indian Reservation. Dutard Ranch-Cuyama River Bridge	Santa Ynez River Bridge-South Forest Boundary Red Box-Hi, Wilson. Red Box-Isiip Saddle South Forest Boundary-Isiip Saddle Isiip Saddle-Highway near Phelan.	Forest Boundary near Arrow Head Springs- Pine Knot-South Forest Boundary. West Forest Boundary-Juncion State Route 187. Southwestern Boundary-Lassen National Park- Mineral. Keen Camp to North Forest Boundary.	Laguna Junction-Cuyamaca Lake Oakhursi Junction-Auberry (F.H. 4f to F.H. 48). Lassen National Park Boundary-1 mile West of Forest Boundary. North Forest Boundary Mt. Shasta City-NW. Boundary Lassen National Park	Sequoia Park-General Grant Grove, Kings Canyon National Park	F.H. 35 (Ebbetts Pass)-F.H. 38 (Sonora Pass).— Junction F.H. 52-Quaking Aspen Meadows, Junction State Highway 127. F.H. 77-F.H. 19 (Steel Highway 29). Sonos Bar-Sawyers Bar. U.S. Route 99 (Near Lebec)-Bitter Creek Saddle	Foresthill-Beartrap Saddle.
47 Oakhurst	56 San Marcus. 60 Mt. Wilson. 61 Angeles Crest. 62 San Gabriel. 63 Swartout.	65 Bear Valley	73 Laguna	78 Generals Highway. 79 Morgan Summit-Morgan Springs. 81 Mammoth Lakes. 82 Pline Crest. 84 Morro Bay (U.S. 466)	87 Clarks Fork. 90 Western Divide. 92 Feather Lake 93 Salmon River 94 Mt. Pinos	96 Mosquito Ridge



BELHART STREET INTERCHANGE on Los Angeles River Freeway in Long Beach

#### DESIGN

The department's goal of having plans prepared two years in advance of construction is at present much closer to realization than it has been in recent years. In 1952 plans will be completed for projects not yet in any construction budget with an estimated construction cost of approximately \$158,000,000.

During the year ending June 30, 1952, plans were completed for 870 miles of highways, estimated to cost \$121,300,000. In comparison, the previous year saw the completion of plans for 660 miles of work estimated to cost \$71,108,000. In addition to this volume of completed work, there are surveys in progress and plans under way for construction of over 1,780 miles of highway, estimated to cost several times the amount of work completed during the year.

During the 1951-1952 Fiscal Year there was a total of 1,545 preliminary engineering authorizations processed and issued to the 11 districts and Bridge Department, which total includes project reports and supplemental authorizations. During the year there were 195 project reports processed through Headquarters Office, exclusive of signal and channeli-

zation projects.

As a part of the work completed during the year, 188 typical sections were processed, each requiring thorough consideration of the adequacy of the section for the traffic anticipated and determination that the best materials economically available were selected. The Design Department correlates the comments and recommendations of the several other departments in the processing of these typical sections. Similar study was given to approximately 388 interchange and intersection designs so that the greatest traffic service, consistent with funds available, may be rendered by the completed project.

The amount of work accomplished and the rapidity with which it has been handled was made possible by the close liaison and cooperation of Headquarters Design Department with district design sections. Through frequent contacts of Headquarters Design coordinators with the districts, it has been possible to incorporate into all plans for pending work those design features proven by traffic investigations to be required


for the successful operation of a modern highway facility.

# New Design Manual

A new Design Manual, which is to be a section of the new Planning Manual, has been prepared. This new manual incorporates all of the current design instructions and is arranged in loose-leaf form so that it can be kept up-to-date at all times.

## Freeways

During the fiscal year ending June 30, 1952, the Design Department reviewed and made recommendations on 60 proposed freeway agreements. Route adoptions and right-of-way appraisals are also reviewed by the department prior to their approval and release.



AERIAL CONSTRUCTION VIEW OF REINFORCED CONCRETE MULTIPLE ARCH BRIDGE across Arroyo Seco on Colorado Street in Pasadena, old bridge in foreground



LAKEWOOD BOULEVARD UNDERCROSSING on Santa Ana Freeway, showing connecting ramps. Federal aid project.

## Research and Special Studies

The Design Department has actively participated with the Institute of Transportation and Traffic Engineering of the University of California at various meetings held throughout the State, in the presentation and discussion of various design problems.

Several major revisions of the design policies of the American Association of State Highway Officials have been reviewed and commented

upon by the Design Department during the fiscal year.

A special research problem now carried out is a "Truck Weight and Pavement Study" sponsored by the Bureau of Public Roads and coordinated by the Design Department, with the Materials and Research, Construction, and Planning Survey Departments taking an active part. This is a long-range study which involves the collection of data in relation to truck weight and pavement conditions at various locations throughout the State. Weighing data on trucks have been completed on the 20 test sections, and pavement condition and sampling has been completed on all but six of the test sections. It is hoped these studies will lead to a fuller understanding of the requirements for structural design of pavements and subgrades.

Hydraulic studies have been made on several important drainage problems and assistance has been made available to the districts concerned in special hydraulic investigation or special problems for the

development of proper designs.

## Cooperation With Other Agencies

As in previous years, the Design Department acted as a coordinating agency between the Division of Highways and other state agencies for whom the construction of road and bridge improvements was undertaken.

In conjunction with the Civil Aeronautics Administration and the Bureau of Public Roads, this section continued to investigate and report on proposed airport improvement projects involving the expenditure of federal funds insofar as those improvements might affect state highways.

## Roadside Development

The control of erosion by planting of highway projects has become an accepted element of modern highway planning and improvement. Its value in the protection of the increasing highway investment is no longer questioned.

The process of inclusion of slope stabilization where necessary is now simplified by review of each typical section by the Landscape Engineer when submitted for Headquarters approval. Plans, specifications and estimates for such work have become more or less standardized, precluding much of the individual field review originally required.

Emphasis is now being placed on functional plantings, which are beneficial to the roadside or to traffic, such as erosion control, weed control, fire control, headlight-glare elimination, traffic noise abatement and traffic delineation.



RECENTLY COMPLETED MOKELUMNE RIVER BRIDGE on Mother Lode Highway at Amador-Calaveras County line, Old bridge on right,

All plans, specifications and estimates covering roadside development are prepared in Headquarters, being in turn forwarded to the various districts for their review, signature and final submission to Headquarters. Due to the special nature of the work, this procedure has resulted in uniformity and economy of plan preparation.

Inspection of planting projects while under construction is also a responsibility of the landscape section. Close coordination of design, construction and subsequent maintenance has resulted in improved techniques, lower maintenance costs and general improvement in road-

side appearance.

#### TRAFFIC

The basic functions of the Traffic Department remained unchanged

during the last fiscal year.

California maintained its top position in traffic and highway engineering, as based on the Institute of Traffic Engineers' ratings in the National Safety Council Contest. For the second straight year California finished first in its class, which comprises the high population and heavy traffic states, and for the first time in the history of the contest California was awarded first place on a national basis.

## **Organization and General Duties**

The Traffic Engineer is responsible for the organization of Headquarters and the district traffic departments and for the standardization of traffic engineering practices throughout the Division of Highways.

Included among the general duties of the Traffic Section is the preparation of necessary reports on traffic matters for the use of the State Highway Engineer, the handling of the large volume of correspondence with the public regarding traffic problems, compiling of pertinent data for and participation in work on committees of the American Association of State Highway Officials and of the National Highway Research Board.

#### Traffic Data


All annual and monthly traffic counts are supervised by the Traffic Section. Average daily traffic, vehicle miles of travel, and other data are developed from the counts, and traffic data are furnished for highway budgets and other highway activities.

The estimated travel on the rural State Highway System during the Calendar Year 1951, as based on the annual traffic census and the monthly counts, was 14,016,000,000 vehicle miles. This represented an increase of

9.6 percent over 1950 traffic.

Estimated travel of freight vehicles on the rural State Highway System in 1951 was 2,226,000,000 vehicle miles, an increase of 3.6 percent over 1950. Freight vehicles constituted 15.9 percent of the total traffic, slightly less than the 1950 figure, as passenger vehicle traffic increased at a somewhat higher rate than trucks during the past year.

Average daily traffic on the rural State Highway System increased from 2,786 in 1950 to 3,063 vehicles in 1951. Two-lane roads carried an average of 2,174 vehicles per day, while the composite daily volume on



CONGESTED TRAFFIC CONDITIONS on U. S. 101 near Santa Rosa

multilane highways was 13,154 vehicles. Single daily volumes in excess of 100,000 vehicles were counted on three separate urban freeways during the year, with the maximum count slightly over 105,000 vehicles.

## Accident Analysis and Research

All reported accidents on the rural portions of the State Highway System, received through the Department of Highway Patrol and the Maintenance Department of the Division of Highways, are located and coded for machine sorting and tabulating. The method produces various accident statistics, including accident rates for each highway section and the annual report "Motor Vehicle Accidents on Rural State Highways."

Points of accident concentration and high accident highways are plotted and the accident patterns analyzed to determine appropriate corrective measures. Accident studies are made and data furnished for their proper consideration among other warrants in the review of project reports, work order requests, and in the preparation of the annual high-

way budget.

A number of studies looking toward the improvement of design standards have been initiated. These are based primarily upon the behavior of drivers as revealed by analysis of the large mass of data provided by detailed records of accidents. Under way at the present time is a study covering the relation of accidents to the type and width of median strips, and another covering the relation of traffic volume to accidents at signalized intersections.

#### Geometric Standards and Traffic Service

Geometric design standards are established through cooperation with the Design Section and through review of plans for factors affecting the safe and orderly movement of present and future traffic.

Traffic information essential for the preparation of all project reports is assembled; and when submitted, all project reports are thoroughly reviewed with respect to elements affecting traffic service. Similar review is made of day labor work order requests, contract change orders, encroachment permits, and various service agreements.

Research projects completed or under way during the year include a report, "Intersection Accidents on Divided Highways Related to Traffic Volume," and a study covering detector spacing, timing, and delay at

traffic-actuated signals.

#### Traffic Control

This section has concern for the type and location of all signs, signals, pavement markings and illumination on the State Highway System. It also handles the surveys and studies required in the establishment of speed zones and parking regulations.

During the fiscal year, 49 contracts for traffic control signals and 67 contracts for intersection and freeway illumination were undertaken.

Speed zone surveys during the year resulted in orders for the establishment of 268 zones and the relinquishment of 11 previously existing zones. While the total length of 25-mile-per-hour zones remained virtually unchanged, 35-mile-per-hour zones increased 58 miles, and 45-mile-per-hour zones were increased 45 miles during the fiscal year.



TRAFFIC ON U. S. 40 AT WATT AVENUE (McClellan Field intersection) in Sacramento County

Improvement in signing practices during the year has been directed toward a larger letter size and a more easily read message. In the signal field, notable advances have been made in vehicle-actuated progressive systems.

#### SPECIAL STUDIES AND HIGHWAY PLANNING SURVEY

A principal function of this section is the conduct of the necessary investigation, study, and preparation of reports on various matters called for by legislative resolutions. During the year the following studies of

this nature were completed:

Senate Concurrent Resolution No. 16—A study to determine where it may be necessary to provide for the construction of four-lane highways on dangerous grades and curves on U. S. 101, from San Francisco to the California-Oregon boundary; Senate Resolution No. 44—Freeway construction on U. S. 99 from Lodi to Sacramento; Senate Resolution No. 62—Freeway construction from the end of the North Sacramento Freeway to east of Roseville on U. S. 40; House Resolution No. 146—Improvement of Santa Monica Boulevard between Croft Avenue and Doheney Boulevard; Senate Resolution No. 199—to complete surveys and specifications for widening to four lanes divided that portion of State Highway Routes 8 and 208, between U. S. Highway 101 and U. S. Highway 40.

A considerable amount of data has been assembled for the use of the legislative Joint Fact-Finding Committee on the State Highway System and on Major Highways in Metropolitan Areas. Maps were prepared for each of the 58 counties, showing the accomplishments during the 1947-1952 five-year period toward eliminating the highway deficiencies, the deficiencies as they presently exist, and the funds budgeted for

further work.

An inventory of the State Highway System has been conducted to obtain a detailed summary in a form readily adaptable for machine processing and tabulating of geometric features, roadside development, alignment and grade, and structural condition. This information will be available for determining highway deficiencies and planning necessary improvements to the system.

The quarterly weighing of trucks at 20 selected stations, which began in the previous year, was completed. In addition, the annual weighing of trucks that has been in progress for a number of years was continued

at these same stations.

Exploratory work was started on methods of conducting speed tests on typical sections of the rural State Highway System for correlating the road features and conditions to estimated design speeds.

Preliminary work has been started on a state-wide motor vehicle use study, to be based on an interview type of survey covering approximately 0.5 percent of the state population and to be conducted under the supervision and control of the National Bureau of the Census.

The rural road inventory, a cooperative project with the counties, has been under way in 11 counties. The inventory and resulting maps are complete for Butte, Sierra, Nevada, San Mateo, Orange, and Yuba

Counties. The inventory is complete and mapping in progress for San Diego, San Bernardino, and Humboldt Counties. In Kern and Stanislaus Counties field work has been completed. Extensive aerial photographic coverage of the State for use in this mapping work has been arranged for by cooperating with the Department of Agriculture in aerial surveys.

The especially equipped vehicle which has been developed for making low cost alignment and gradient surveys has been used successfully on some 8,000 miles of state highways and county roads. The method has proven very valuable in securing inexpensive data on those highways and roads for which no formal surveys are available, and on those highways where surveys do exist it is a means of securing an added fund of material in a form that can be readily used.

Since the 1950 Bureau of Census figures have been released, it has been necessary to review the boundaries of urban areas already established and to make new ones for those places that have acquired a population of 5,000 or more. Of the 83 urban areas, 29 have been completed during the year.

The annual corrections to the County Road System maps have been

made from data submitted by the various counties.

The increased emphasis on the use of aerial photography resulted in the setting up of a section in the planning survey to serve as a "clearing house" for all related activities throughout the division. The section will maintain a complete file of photo indexes of aerial photographic coverage by state and federal agencies, and a partial file of prints which are available for loan. A catalog with maps listing available aerial photography is being prepared for departmental distribution.

A study to determine a satisfactory and economical method for obtaining traffic information on state highways within cities is under way.

using all the cities in District III for the pilot study.

# **Buildings** and Plants

Appreciable progress has been made in the program to relieve the critical shortage in buildings and other plant facilities needed to efficiently handle the heavy schedule of work now under way and in

preparation of plans for expected future requirements.

District office buildings in San Bernardino, San Diego and Marysville are now under contract, with construction well advanced towards completion. Construction of the annex to the Public Works Building in Sacramento although delayed by a carpenters' strike is now progressing

satisfactorily, with completion scheduled early in 1953.

Additional property or new sites for district office buildings have been provided for at Eureka, Redding, San Luis Obispo, Bishop, Stockton and Fresno. The Division of Architecture is now completing plans for the district offices located at Eureka, Redding and Bishop, and also a new Headquarters Laboratory located at Sacramento. In addition, the Division of Architecture has started the preliminary planning work for the district offices located in San Luis Obispo and Stockton. District Headquarters shop and maintenance buildings are also under design for San Bernardino and Stockton.

With the exception of ordinary maintenance and minor building improvements, the entire building program is being carried out in close cooperation with the Division of Architecture.

#### BUDGET

The Budget Section has as its major function the preparation of the annual budget of the Division of Highways for submission by the State Highway Engineer to the Director of Public Works and the California Highway Commission for their consideration and adoption; and, when and as approved by the commission, the exercise of those controls necessary to assure adherence to its provisions.

To better understand the functioning of this section, it is essential to note that by reason of various constitutional and statutory provisions the budgeting and expenditure of funds by the Division of Highways differs markedly from the more normal situation where agencies operate on a budget with precisely fixed and known limits, both as to time and the amount of funds available. Funds for support of the activities of the Division of Highways come principally from the four state sources: gasoline tax, motor vehicle fees, use fuel (diesel) tax and transportation tax: plus any moneys received under the various federal aid high-


Correspondingly, the main expenditures are for the construction of new highway facilities, the reconstruction and maintenance of existing highways, and the administration of these tasks. Since both the revenue from these tax sources and the costs for highway construction are things extremely sensitive to the general social and economic conditions, they cannot be predetermined with certainty for any extended period. And, as this interdependency of revenue and expenditure definitely controls the activities of the division, budgeting necessarily becomes a continuous process of adjustment and readjustment.

Since by far the largest contributor is the actual user of the highways, foreknowledge for probable fluctuation of revenue from this source is constantly sought through regular review of traffic trends based on the long-established traffic counts which are at all times kept currently valid by monthly checks at representative locations. Close collaboration must also be maintained with the various other state departments concerned with the collection and disposition of revenues which in whole or in part

are allocated to highway purposes.

No changes occurred during the year in the normal sources of revenue or in the various taxation rates. Mention should, however, be made of one extraordinary item of revenue received during the year, namely, the return of approximately \$6,520,000 previously advanced for the construction of approaches for the San Francisco-Oakland Bay Bridge.

This fiscal year, 1951-1952, was the last of the first five-year period under the Collier-Burns Act during which a minimum of 50 percent of the funds available for state highway construction purposes were to be allocated to each of the several counties in accordance with the provisions of the act commonly known as the Mayo Amendment. These minimums



TRAFFIC CONGESTION on two-lane section of U. S. 99-50 near Florin Road south of Sacramento

were fully met in all counties. Under the second five-year period, beginning with the 1952-1953 Fiscal Year, the percentage to be distributed according to this amendment is increased to 55 percent. Allocations under the Federal Aid Act of 1950 end with the 1952-1953 Fiscal Year. Provisions of the new Federal Aid Act of 1952 call for annual allocations to California for the two succeeding years in an amount approximately 10

percent greater than was provided by the act of 1950.

Continually mounting expenditures for the maintenance of the system, due to increased costs for all the many items of materials, equipment and labor, together with heavy increases in traffic use, were further burdened during the past winter by the cost entailed by unprecedented snowfall on all mountain routes. This trend of mounting costs brings into sharp relief a situation in budget controls which is rapidly becoming of major concern. By statutory provision, expenditures for "general administration and maintenance" are limited "to an amount not exceeding the net revenue derived from 1 cent per gallon tax on motor vehicle fuel." While it is true that with increased traffic there is a corresponding increase in the fuel consumed, it can readily be established that the costs of all things which enter into these expenditures have risen at a much more rapid rate than the rate of traffic increase. To further worsen the situation is the fact that each year more vehicles are using diesel fuel, which legally is not "motor vehicle fuel," and this, in effect, proportionately reduces the funds allotted for maintenance, which normally could be expected to accrue from increased traffic. The eventual result of this generally unequal struggle if allowed to continue unchanged, quite obviously requires no elaboration, and it is thought that the revenue from diesel fuel should be included in computing the one-cent limitation for general administration and maintenance.



"SILHOUETTES AGAINST THE SKY." Erecting steel for Bayshore Freeway viaduct in San Francisco. Federal aid project.

## **BRIDGES**

The increased emphasis on freeways in metropolitan areas since the enactment of the Collier-Burns Act and the consequential increase in number of structures required for street grade separations have resulted in expansion of the Bridge Department's program to such an extent that at the present time out of each \$3 budgeted for highway construction approximately \$1 is for structures. This accelerated program, coming as it did at a time of federal control of critical construction materials, rising construction costs and a serious shortage of trained technical personnel, has necessitated the exercise of considerable ingenuity on the part of Bridge Department engineers in order to get the maximum required work under construction at minimum cost in a minimum length of time.

### USE OF CRITICAL MATERIALS

During the present national emergency the Federal Government has restricted the allocation of critical materials for highway purposes to such an extent that means had to be devised for the frugal use of these materials and the substitution of other materials wherever feasible.

#### Welded Steel Construction

Steel, one of the primary materials used in construction of bridges, presented the greatest problem. Steel is used in the form of bars as reinforcing in concrete structures, in the form of rolled beam shapes to carry bridge decks and in the form of built-up sections using combinations of flat plates and rolled shapes for girders or trusses for longer spans. The Federal Government placed drastic restrictions on the use of rolled shapes. Under these conditions rolled shapes were used only where beams built up from plates by welding or reinforced concrete were impracticable. Where rolled beams or riveted, built-up sections of shapes and plates ordinarily would be used the Bridge Department did considerable pioneering in the use of welded plate sections. This all-welded steel design, of which the Division Street Interchange in San Francisco, discussed elsewhere in this report, is an outstanding example, has required close cooperation and coordination with steel manufacturers, fabricators and metallurgists and has attracted attention and discussion throughout the United States.

#### Prestressed Concrete Structures

The Bridge Department has pioneered in the West in the use of prestressed concrete for bridges, and since the completion of the prestressed concrete pedestrian bridge over the Arroyo Seco Flood Channel in Los Angeles, as described in the Fifth Annual Report, this type of structure has been the subject of further study by the Design Section. Prestressed concrete permits lighter and shallower spans than can be effected with conventional reinforced concrete design and also requires less concrete and steel. Only a nominal amount of ordinary reinforcing steel is necessary the main reinforcement consisting of high strength steel wires which are subjected to high tensile stress before any load is put on the girder, thus imparting a compressive stress on the concrete of the girder. The lighter weight of prestressed concrete is an advantage in building over traffic by precasting girders and lifting them into place, thus eliminating falsework. The use of shallower decks, is of considerable economic importance in the construction of the many highway separation structures where grade restrictions are imposed by existing roads or streets. Since the successful completion of the Arroyo Seco pedestrian bridge, engineers of the Bridge Department have cooperated with other technicians in this field and kept posted on the advances which have been made. Several prestressed concrete structures have been designed by the Bridge Department during the past fiscal year and it is anticipated that construction will start on some of them in the near future.

## Renewal and Salvage of Existing Bridges

Other methods used to conserve critical materials are the widening, redecking and strengthening of existing structures which, in normal times, economy might indicate should be replaced, and the use of steel beams salvaged from bridges which have been replaced.

#### ENGINEERING PERSONNEL

The continuing increase in structural work demands an increase in the number of structural designers and construction engineers. The general shortage of engineers, and the limited supply of structural engineers in particular, has made it necessary to carry on with younger and less experienced personnel. The Design Section of the Bridge Department has inaugurated an extensive in-service training program by conducting classes in bridge design. The classes include instruction in the latest design practice for the several types of bridge structures now in use on the highway system. With the benefit of this training the younger men have demonstrated their abilities and have done an admirable job in filling in where older and more experienced engineers were not available. In order to reduce time and personnel required in preparing plans and also to reduce engineering costs the Bridge Design Section has devised and improved upon various short-cuts. Information given on plans has been reduced to the bare minimum necessary for construction and numerous design charts and tables have been developed and are being used to decrease routine calculations wherever possible.

#### BRIDGE CONSTRUCTION COSTS

At the beginning of the 1951-52 Fiscal Year, bridge construction costs were at a peak due primarily to the confusion and uncertainty caused by the Korean situation. The Bridge Department construction cost index (based on 1940 = 100) had reached a high of 260. During the third and

fourth quarters of 1951, as order developed in the construction industry, individual contracts varied widely but average construction costs held fairly level at an index of approximately 255. High production, improved distribution of materials and elimination of local shortages resulted in a cost decline in the first quarter of 1952 to an index of about 235. Bridge construction costs held at this level through the balance of the fiscal year.

#### BRIDGE PLANNING AND DESIGN

Preparation of design plans for bridges in the highway budget and long range planning programs was advanced during the fiscal year through continued close liaison with other departments of the Division of Highways and various agencies whose interests and activities are related to bridges.

## **Project Report Reviews**


One of the duties of the Planning Section is the review of project report features pertaining to bridge and grade separation structures. Benefits are obtained by closely relating preliminary structure layouts and economic studies with highway geometric planning and bridge design.

## **Preliminary Surveys and Reports**

During the fiscal year surveys were made and reports were written in connection with the investigation of 254 bridge sites. These projects included structures in current budgets as well as structures scheduled for future financing. The total estimated construction cost of structures for which these reports were prepared is approximately \$50,000,000. Tangible progress was made toward the goal of having completion of designs approximately 2 years ahead of construction. At the close of the fiscal year all preliminary investigations for 1952-53 Fiscal Year projects were complete and approximately 50 percent of the sites of proposed bridge work in the tentative 1953-54 Fiscal Year program had been investigated.

## Foundation Investigations

Specially trained engineering geologists are continuing the exploration of foundations at proposed bridge sites and have become increasingly proficient at testing the carrying capacity of soils for spread footings and various types of piles. The resultant economy of both design and construction has proved this type of work to be well worth while. Recommendations of the engineering geologists have permitted the use of spread footings in some cases where expensive piling would otherwise be indicated. Actual load testing of piling has supported the investigation conclusions and shows considerable progress toward achieving an increase in allowable design loads on piles and in decreasing the requirements for their length. The section has continued with experimentation and development of new methods and equipment for foundation explorations and it is anticipated that further economies in design and construction will be forthcoming.



COLORADO STREET VIADUCT under construction on Colorado Freeway in Pasadena

## Design

During the fiscal year the Design Section prepared designs for improvement of construction of 260 individual structures including plans for 66 highway separation structures, 17 railroad-highway separations, 37 bridges, 10 pedestrian structures and one tunnel. In addition, plans were prepared for strengthening, reflooring or widening 125 bridges. Plans were also prepared for many miscellaneous types of highway structures such as special retaining walls, pumping plants for highway drainage and special culverts. The majority of the structures are financed in the 1951-52 or 1952-53 Fiscal Year budgets; however, many of them are proposed for financing in future budgets and are part of the advance planning program of the Division of Highways.

#### Architectural Studies

Of increasing importance and value in the design of structures, particularly those on freeways, is the work of the architectural staff in the Design Section To the average person it is difficult to visualize the completed structure from structural plans. In important and complex sitnations, as in the case of the large Colorado Street Arch Bridge over the Arrovo Seco in Pasadena now under construction, scale models are sometimes used: this, however, is expensive. The next best solution to the problem is an artist's sketch. Such sketches have been prepared for many structures on freeways and also for large and important structures on other roads. Depending upon the particular study at hand and the individual structure, a sketch may show a whole section of the State with its important roads and connections or it may show a section of a freeway including several structures. Again it may show only one structure with important details shown separately. In some cases a sketch may combine any or all of these features. There has been considerable increase in this type of work during the past fiscal year. The sketches are used for many purposes including information to the public and interested organizations as well as studies by engineers.

## Division Street Interchange

The most outstanding design during the past fiscal year was for the Division Street Interchange structure in San Francisco which will have a total construction cost of approximately \$20,000,000. This structure, when completed, will have three main legs intersecting near the junction of Division Street and Ninth Street. To the north and east of this point will be a leg connecting with the San Francisco-Oakland Bay Bridge. The Thirteenth Street Viaduct runs nearly due west from the intersection, a distance of approximately two-thirds of a mile, to a connection with South Van Ness Avenue. The southerly leg will carry the Bayshore Freeway which connects the city of San Francisco with the peninsular counties. In addition to these three main legs there are a number of interconnecting ramps and connections to city streets. The entire structure will be elevated, passing over numerous city streets and railroad tracks and will be of reinforced concrete, steel beam and all-welded steel construction.



SOUTH PORTAL OF GAVIOTA TUNNEL on U. S. 101 in Santa Barbara County



OPERATIONS AT WORKING FACE OF TUNNEL at Gaviota Gorge on U. S. 101 in Santa Barbara County

Due to the over-all size of the project and in order to schedule construction properly and coordinate right of way clearance and relocation of utilities and railroad tracks, it was necessary to divide the project into six principal units. Four of these units have been let to contract, the first in June, 1951. Relocation of utilities and railroad tracks, and construction of substructure is well under way. The entire project will require the use of 52 million pounds of structural steel, all of which will be fabricated in Pacific Coast shops. Fabrication of structural steel for the first unit was well under way at the end of the fiscal year and portions of the substructure were nearly ready for erection of steel.

## San Francisco-Oakland Bay Bridge Alterations

The Bridge Department Design Section, in conjunction with the Engineers of the San Francisco-Oakland Bay Bridge are studying and making plans for alterations to the bridge called for by the Toll Bridge Authority. These plans, for alterations on Yerba Buena Island, the Toll Plaza, upper and lower deck traffic lights and a painting scaffold gantry on the bridge, were started during the year and were well under way at the end of the fiscal year. One contract has been awarded for construction of the painting gantry.

#### BRIDGE RESEARCH

The operations of the Bridge Research Section of the Bridge Department continued as described in previous reports. The difficulty of securing the services of additional technical engineers of specialized training has impeded the section in expediting their many and varied assignments.

The primary functions of this section are to handle specialized and technical problems, especially hydraulic and economic studies and reports including hydraulic studies of waterway requirements for bridges and culverts, special studies of erosion control and embankment protection and various other investigations of hydraulic and structural features. Studies also include appraisals of damages to bridges by traffic accidents and to private property by interference with drainage. Special and highly technical studies and reports of this nature are becoming of greater importance in connection with highway and bridge problems and in legal actions.

The head of the section is a member of the four-man Bank Protection Committee, formed of one man each from the Bridge, Construction, Maintenance and Design Departments of the Division of Highways, which is studying the many bank protection problems in the State. This work is a continuing project and a report is being compiled on the subject. In special and important situations the committee acts as consultants to advise on major problems of this nature on state highway projects. After a lengthy study, the committee issued a report on culvert practice which has been of great value not only to the State but to many other states and political subdivisions in connection with their various culvert requirements. A revised edition of this report is now being prepared.

#### RAILROAD GRADE SEPARATIONS

On June 30, 1951, there were a total of 22 railroad grade separation structures under contract, 20 for vehicular traffic and two for pedestrians. Nine of these railroad-highway grade separations were completed during the 1951-52 Fiscal Year, and contracts were awarded for 22 additional railroad-highway separations and two railroad-walkway separations, making a total of 37 grade separations, four of which are pedestrian structures, under construction as of June 30, 1952. Eight of the separation projects awarded during the year eliminated existing grade crossings and the railroads contributed 10 percent of the cost. At one of the crossings, the railroad was required by its franchise obligation to bear the additional cost of the structure necessary to carry the railroad. The balance of the structures were on new alignment and were financed with state and federal funds without railroad contribution.

During the year contracts for painting of six railroad-highway separation structures were let and repairs were made to three structures involving railroads.

#### RAILROAD GRADE CROSSINGS

One of the functions of the Bridge Department is the maintenance of records of all railroad grade crossings on the State Highway System, including existing protection, traffic, accident records, etc. The department processes all recommendations for additional protection, applications to the Public Utilities Commission and agreements with the railroads for construction or alteration of grade crossings.

Twenty-three projects in the 1951-52 highway construction program and 10 federal-aid secondary county road projects included the construction or alteration of one or more railroad grade crossings, requiring in each case an agreement with the railroad and application or notice to the Public Utilities Commission, before the highway project could be cleared for advertising.

The apportionment of cost for construction or alteration of railroad grade crossings is covered by a master agreement between the Division of Highways and the major railroads of the State, adopted August 28, 1950, revised November 7, 1951. This master agreement has greatly expedited completion of individual agreements without necessity of referring the matter to the Public Utilities Commission for apportionment of cost, thus avoiding delay in advertising the highway work for bids.

Following is a tabulation of the railroad grade crossings on the state highway as of June 30, 1951, and June 30, 1952, together with a tabulation of the protection at these crossings.

Railroad grade crossings	$As\ of$	Net changes	As of
on state highways	6-30-51	1951-52 F. Y.	6-30-52
Main and branch lines *	650	-4	646
Spur and other tracks	259	9	250
Totals	909	<b>—</b> 13	896

^{*} Includes crossings of private railroads.

During the past fiscal year 13 grade crossings of state highways were eliminated by changes of highway alignment, construction of grade separations or abandonment of railroad tracks.

Railroad-State highway grade crossing protection	$As\ of 6-30-51$	As of 6-30-52
Flashing lights and automatic gates Flashing lights Wigwags	145	$\begin{array}{c} 6 \\ 143 \\ 237 \end{array}$
Traffic lights at intersection of road and railroad with highway		54
Total automatic protection	444	440
Manual gates Flagmen		8 10
Total manual protection	24	18

The net reduction of crossings with automatic protection and manual protection as indicated above is the result of relinquishment of crossings on account of relocation of portions of state highway routes and elimination of crossings by grade separation.

During the year installations of automatic railroad crossing protection were completed at 12 railroad crossings on state highways and projects were initiated for installations at 25 additional crossings. Also, installations were completed at four railroad crossings on federal-aid secondary routes and initiated at five additional FAS crossings.

#### BRIDGE OPERATIONS

The Operations Section of the Bridge Department is charged with the administration of the various phases of construction and maintenance of bridges and structures. Due to the increasing work on freeway construction, more bridges and structures are now under contract than at any previous time.

#### San Francisco Bay Area Freeways

In the San Francisco Bay area construction continued on both the Bayshore and Eastshore Freeways. Seven separation structures were completed on the Eastshore Freeway between the south city limits of Oakland and San Lorenzo, and work was started on nine other separation structures to extend the freeway from San Lorenzo to the southeast city limits of Hayward. Near the southerly terminus of the Eastshore Freeway at San Jose work was started on three bridges and one separation structure.

On the Bayshore Freeway in the City of San Francisco work was started on two more contracts for the construction of the Division Street Interchange as previously described. In the City of San Mateo a contract was awarded which includes an interchange between the Bayshore Freeway and Third Avenue. This interchange involves the construction of one separation structure, the widening of the San Mateo Creek Bridge, the construction of two bridges on off- and on-ramp over San Mateo Creek and the construction of a pedestrian overcrossing.

In Marin County, work is progressing on four bridges and separation structures to provide divided traffic lanes for U. S. Highway 101 south and north of San Rafael.

During the fiscal year work was started on the construction of six separation structures in Contra Costa County for a section of freeway from Pittsburg passing Camp Stoneman to Antioch.

## Sacramento Area Freeways


In the Sacramento area, seven separation structures were completed for the West Sacramento Freeway between the Yolo Causeway and the Tower Bridge. The new easterly approach to Sacramento from the North Sacramento Freeway via State Route 98 is progressing with completion of the substructure and the award of the contract for the superstructure of the American River Bridge and with the start of work on two railroad underpasses at B Street and Elvas Wye in and adjacent to the north city limits of Sacramento.

## Tulare Area Freeway

Two structures were nearly completed and six additional structures were started in connection with the Tulare through route which will take U. S. 99 traffic out of the business district of Tulare.

## Los Angeles Area Freeways

In the Los Angeles area numerous street grade separation structures were completed on the various freeways and a large number of structures were put under contract.



FOUNDATION EXCAVATION FOR STEEL VIADUCT on Bayshore Freeway in City of San Francisco, Federal aid project.



PEDESTRIAN OVERCROSSING ON RAMONA FREEWAY in Los Angeles County showing spiral approach ramp. Federal aid project.

On the Hollywood Freeway, structures were completed during the fiscal year at Spring Street, Fountain Avenue, Wilton Place, Sunset Boulevard, Van Ness Avenue, Holly Drive, and Cahuenga Boulevard. All structures are now completed or under contract on the Hollywood Freeway from the civic center of Los Angeles to the junction with Cahuenga Boulevard.

On the Harbor Freeway, structures were completed at Third Street and Fourth Street and numerous separation structures are under construction as far south as Twelfth Street.


All structures are completed or under construction for the Ramona Freeway as far as its junction with Rosemead Boulevard. For a considerable distance the Ramona Freeway consists of two roadways, one on each side of the Pacific Electric Railway tracks. This necessitated the construction of three separation structures at each street separation, one under the railway tracks and one under each of the roadways. At some locations two additional structures were required to carry outer highways over the city streets.

Structure work on the Santa Ana Freeway has progressed southeast of Los Angeles to the San Gabriel River and in addition a large contract is under way in the City of Santa Ana which includes six major structures.

One structure was completed during the fiscal year on the Los Angeles River Freeway and five more were put under contract, including a large railroad grade separation structure at the junction of the Pacific Electric Railway and the Union Pacific Railroad.



AERIAL VIEW OF SANTA ANA FREEWAY looking southeasterly showing construction of Slauson Avenue-Pacific Electric Railway grade separation and Rio Hondo Bridge. Federal aid project.



PLACING MOVABLE ARCH-RIB FORMS on new Colorado Street Bridge across Arroyo Seco in Pasadena

Construction work is progressing satisfactorily on the new six-lane Colorado Street Arch Bridge across the Arroyo Seco in Pasadena. As mentioned in the Fifth Annual Report, this structure is a part of the largest dollar value single contract ever undertaken by the Division of Highways with the exception of the San Francisco-Oakland Bay Bridge. The over-all length of the structure is in excess of a quarter of a mile and the main spans consist of a central arch span 319 feet long with adjacent spans each 230 feet long. The design and construction are complicated by the fact that the structure is partly on a horizontal curve and the east end flares out to provide for off and on ramps. The arch ribs are being constructed with the use of movable steel falsework which can be slid sideways after the first rib is completed to be reused for the second rib. Work on the contract was about 50 percent complete at the end of the fiscal year.

## San Diego Area Freeway

Six separation structures and three bridges were completed during the fiscal year on the Montgomery Freeway between San Diego and the Mexican border.

# Oceanside Area Freeway

During the fiscal year three separation structures were completed on the freeway through Oceanside and Carlsbad and work was started on 10 separation structures, four bridges, two railroad grade separation structures and one pedestrian undercrossing. One of the bridge projects involved is the widening of the steel truss bridge over the San Luis Rey River.

## Structures on Other Highways

A new structure was completed to carry southbound traffic over the Van Duzen River on U. S. 101 in Humboldt County. The old bridge at this location which was of substandard width for two-way traffic will now carry two lanes of northbound traffic over the river.


U. S. Highway 99E north of Chico was improved during the year with the construction of four new bridges and the widening of two others. Further improvement of U. S. 99E is in progress with the construction of 13 bridges on new alignment south of Chico and with the widening of 14 existing bridges south of Red Bluff in Tehama County.

On State Route 1 at the southern approach to Watsonville, in Santa Cruz County, the bridge across the Pajaro River was widened to provide a four-lane divided roadway.


Several structures were completed in connection with the four-laning of the Ridge Route over the Tehachapi Mountains between the San Joaquin Valley and Southern California.

## Bridge Maintenance

Periodic field investigations and reports for repair, minor improvement and capacity rating of the approximately 4,850 state highway bridges and 50 state park bridges are handled by the Bridge Maintenance Section which is responsible for their proper maintenance in safe condition. Maintenance repairs and minor replacement not including painting, cost approximately \$220,000 during the 1951-52 Fiscal Year.



ERECTING STEEL PLATE GIRDERS for Simons Underpass on Santa Ana Freeway in Los Angeles County. Federal aid project.



NEW BRIDGE for southbound traffic across Van Duzen River five miles south of Fortuna in Humboldt County, Northbound traffic uses old bridge on right.

At the beginning of the fiscal year 119 state highway bridges were posted for restricted load or speed. New construction during the fiscal year eliminated 11 posted bridges but nine additional postings were made necessary by the continued deterioration of some of the remaining older bridges. One project during the year involved the strengthening of an existing bridge, thereby eliminating another posting. As of June 30, 1952, 116 bridges were posted for restricted loading or speed; the net reduction in the number of posted bridges during the year being only three.

Upon formal requests from local authorities a total of 131 county and city bridges were investigated, as required by law, resulting in 67 being posted for restricted loading. Bridges of the Division of Forestry and the Division of Beaches and Parks were examined and these agencies were given assistance on structural problems.

In addition to the above work the Bridge Maintenance Section performed the routine duties of reporting on and recommending work on railroad grade crossings and underpass drainage facilities on the State Highway System, prepared programs for replacement of critical structures to aid in budgeting and continued the compilation of structure and railroad crossing statistics.

The accompanying list of bridges includes all structures on the State Highway System including the San Francisco-Oakland Bay Bridge. Structures having assorted types and lengths of spans are shown by number and length on the basis of their main spans but areas have been

segregated and appear under the various type headings. Areas of bridges are based on the clear width of roadway between curbs plus the clear sidewalk width

# BRIDGES ON THE STATE HIGHWAY SYSTEM SEGREGATED AS TO NUMBER, LENGTH AND AREA BY STRUCTURE TYPE

(As of June 30, 1952)

Structure type	Number		Length (feet)	Area (square ft.)
	1952	1951	1952	1952
Concrete arch	272	277	45.204	992,748
Concrete girder	980	985	154,210	8,660,398
Concrete slab	1,659	1,599	91,509	3,312,615
Masonry arch	42	42	1,380	29,575
Subtotal concrete and masonry	2,953	2,903	292,303	12,995,336
Steel arch	4	4	1.618	25.194
Steel plate girder	109	103	83,850	1.935.116
Steel stringer	262	259	58.162	2,495,071
Steel deck truss	32	32	23.387	1,180,461
Steel pony truss	46	47	15.576	210,217
	93	92	-/	
Steel through truss	3	3	118,340	1,524,562
SuspensionCMP multiplate and arch	47	47	15,334 1,045	887,819 36,422
Subtotal steel	596	587	317,312	8,294,862
Timber arch	6	6	1,434	11,306
Timber stringer	913	950	68,954	3,172,754
Timber deck truss	22	23	7,132	71,076
Timber pony truss	11	12	2,057	34,437
Timber through truss	6	7	1,458	24,779
Subtotal timber	960	998	81,552	3,334,551
Total bridges	4,507	4,488	690,650	24,604,550
	}		(131 mi.)	(565 acres)
Underpasses	164	162		
Overheads*	104	102		
Combined bridge and overhead*	. 35	33		
State highway separations*	35	31		
Road undercrossings*	117	106		
Road overcrossings	119	112		
Pedestrian undercrossings*	114	105		
Pedestrian overcrossings	22	22		
Cattlepasses*	108	115		
Tunnels	17	17	12,226	
Retaining walls	10	10	9,738	
Miscellaneous	35	34	213	9,888
Total structures	4,874	4,845	712,827	24,614,438
Railroad grade crossings	896	909		

^{*} Separations so noted are listed under structure type above.

NOTES: Four underpasses, four overheads and one bridge and overhead also serve as state highway separations, and two tunnels serve both as underpasses and state highway separations.



PAJARO RIVER BRIDGE on State Sign Route 1 at south approach to Watsonville at Monterey-Santa Cruz County line.

#### **Bridge Maintenance Painting**

Cleaning and painting of existing steel bridges on the State Highway System was continued at the accelerated rate started in the previous fiscal year. A total of 30 bridges were cleaned and painted in 16 contracts and minor paint work was done on four other bridges under day labor work orders at a total cost of approximately \$340,000. State Highway Maintenance forces are used to do painting under day labor work order in cases where only minor work is necessary to prevent the deterioration of paint on a bridge. Experience has demonstrated that a small amount of work when a paint coat first shows signs of deterioration often can postpone the necessity of a complete cleaning and painting job for a number of years. In cooperation with the Materials and Research Laboratory studies are continuing in search of improvements in paints, paint type combinations and application techniques. Experiments have been made with slow drying, medium-quick drying and quick drying paints as well as various paint formulas and application techniques and combinations thereof.

### FEDERAL-AID SECONDARY BRIDGES

The federal-aid secondary highway program is administered by a separate organization as discussed elsewhere in this report. An engineer from the Bridge Department is assigned as liaison between the Bridge Department and the Federal-aid Secondary Department to assist and advise in all bridge matters relating to the county road portion of this program. During the past fiscal year, that portion of the federal-aid secondary program in which the Bridge Department was involved consisted of 19 federal-aid secondary bridge contracts under way for 22 bridges at an approximate construction cost of \$3,800,000. In addition four bridges and one railroad underpass were under way in federal-aid secondary road projects at an estimated construction cost for structures of about \$375,000. The county engineering staffs designed and prepared plans for 15 of these projects and construction engineering was performed by the counties on 14 of the contracts. This construction work was carried on in 16 different counties under the general supervision of state engineers.

# SAN FRANCISCO-OAKLAND BAY BRIDGE, SAN MATEO-HAYWARD AND DUMBARTON BRIDGES, CARQUINEZ BRIDGE— OPERATION AND MAINTENANCE

## San Francisco-Oakland Bay Bridge

Traffic and Revenue—The total number of vehicles which crossed the San Francisco-Oakland Bay Bridge between July 1, 1951, and June 30, 1952, was 30,703,245. This was a new high record for vehicular traffic and represented a gain of 3.47 percent as compared to the 29,672,520 of the preceding fiscal year. The daily average for the year was 83,889 vehicles.

Other previous traffic records were broken in April, 1952, with an average daily traffic of 86,732 vehicles, and on Friday, November 23, 1951 (the day after Thanksgiving Day), when a total of 102,613 vehicles crossed the bridge to establish a new high figure for a single day's traffic.

A total of 17,186,425 toll-paying interurban train and bus passengers crossed the bridge during the year, representing a decrease of 3.97 percent in comparison with the 17,896,426 passengers of the preceding year.

The revenue derived from vehicular tolls, interurban train passenger tolls, rents, interest, and miscellaneous services (exclusive of collections for roadside and tow services) was \$9,695,394.69. This was an increase of \$405,623.17 as compared with the previous fiscal year.

No changes in toll rates were made during the year.

Financing—By action taken by the California Toll Bridge Authority at its meetings of November 27, 1951, and December 18, 1951, there was effected a refinancing of the San Francisco-Oakland Bay Bridge through the authorization of an \$80,000,000 refunding and improvement revenue bond issue, and the issuance and sale of Series A bonds of the authorized issue in the principal amount of \$21,000,000. The Series A bonds are

dated September 1, 1951, and were issued for three purposes; namely, to redeem the outstanding bonded indebtedness, to repay to the State Highway Fund the cost of certain bridge approaches advanced by that fund at the time of the construction of the bridge, and to make certain alterations and improvements to the existing bridge facilities.

The first item of bridge improvement to be placed under construction contract consisted of scaffolding and track for the painting of the steel of the upper-deck floor system, which was awarded on May 2, 1952, as a result of bids opened on April 23, 1952. Other improvement projects contemplated under the Series A bonds were in the planning and design stages at the close of the fiscal year.

The Series B and Series C bonds, authorized by the Toll Bridge Authority for bridge approach construction on both sides of the bay, had not been issued at the end of the fiscal year. A question as to whether bridge revenue money could legally be used for this approach construction led the State Controller to reject a bill for certain printing work required in connection with the Series B and Series C bonds. A suit was instituted to force the Controller to pay the bill, but the case had not come to trial before the end of the fiscal year.

The Bond Resolution of November 27, 1951, provided that, with the new financing, the cost of bridge operation, which includes toll collection and related functions, as well as physical damage insurance premiums, would be paid from bridge revenue, leaving physical maintenance costs to be paid from the State Highway Fund as formerly. This specified arrangement was put into effect as of February 1, 1952, and is reflected in the accompanying Tables I and II.

Bridge Maintenance—The bridge painting crew consisted of two foremen, six leadmen, and an average of 43 painters, two laborers, and four highway equipment operator-laborers, which represented a personnel decrease of 5 percent below the crew of the preceding fiscal year.

Because of the attractive opportunities for other employment which generally prevailed during the year, considerable difficulty was expe-

rienced in maintaining a painting crew of adequate size.

The activities of the paint crews were largely centered on the painting of the floor systems, the webs and chords of the main bridge trusses, and the West Bay bridge towers above the upper-deck roadway. The Paint Department also cooperated with District IV in the cleaning and painting of the Funston Avenue Tunnel in San Francisco and the steam cleaning of the Broadway Low Level Tunnel in Oakland, and also with the Bridge Department and the Materials and Research Department in carrying out special paint tests on the Leffingwell Creek Bridge near Cambria in San Luis Obispo County.

The program of constructing tracks and scaffolds for the painting of the underside of the upper deck was continued. Contract No. 51-15TC2, which was approved in the latter part of the preceding fiscal year and provided for the installation of 1,150 feet of trackage on the spans on the curve at Yerba Buena Island was completed in December 1951. A contract for the completion of all the proposed track and scaffolding was awarded on May 2, 1952, as has already been mentioned above under the subject "Financing."

The total amount expended on general paint maintenance was \$366,-736.61, exclusive of the contract work mentioned above.

The continued increase in the flow of vehicular traffic made it necessary to maintain emergency road services at a high level, with service available 24 hours a day. The emergency fleet consisted of five tow trucks, four special bridge service pickup trucks operated in periods of peak traffic, and a fire truck. Toward the end of the fiscal year, the fleet was improved through the acquisition of a modern heavy tow truck to replace the one which had been in bridge service over 15 years.

Structure Maintenance—As in previous years, continuous inspection of the bridge structure was furnished by employees who are specialists in such work. No unusual problems of structure maintenance occurred during the year and the repairs required were of a minor nature.

Traffic Studies—In accordance with established practice, semiannual counts of bridge vehicular traffic were made on Sunday and Monday, July 15 and 16, 1951, and on Sunday and Monday, January 13 and 14, 1952. Special counts and other traffic studies, including vehicular speed records, were made as specific circumstances required.

Toll Collection—The continued large traffic volume, the shortage of competent toll collectors, and the unusual amount of work entailed in connection with the acquisition of the San Mateo-Hayward and Dumbarton Bridges placed heavy demands on the personnel of the toll collection department; however, the situation became somewhat alleviated toward the latter part of the fiscal year when it became possible to enlarge the collection staff by recruitment and as the problems resulting from the acquisition gradually were worked out.

Tabulations—Data on bridge traffic, revenues, finances, and maintenance and operating costs are shown in the accompanying tabulations (Tables I to V, inclusive). For accounting of expenses incurred subsequent to January 31, 1952, a segregation has been made between maintenance and operating costs in accordance with the provisions of the bond resolution adopted by the California Toll Bridge Authority on November 27, 1951.

### TARIF I

# SAN FRANCISCO-OAKLAND BAY BRIDGE—EXPENSE OF MAINTENANCE AND OPERATION Maintenance—July 1, 1951, to June 30, 1952

Operation—July 1, 1951, to January 31, 1952

Administration expense	\$27,629,41	
Supervising engineer and staff (maintenance)	27,054,84	
Bridge structure, maintenance and repair	16,160.28	
Painting, maintenance and repair	366,736,61	
Roadway, fire and tow service	147,152.67	
Electrical energy, power and light	13,411.13	
Electrical and signal, maintenance and repair	70,972.70	
Administration building, maintenance and repair	12,090.94	
Roadway, maintenance and repair	39,761.02	
Shop and garage	21,035.56	
Toll collection to January 31, 1952	255,888.02	
Accounting office, staff and supplies	65,096.46	
Printing.	8,782.04	
Traffic engineering	6,607.32	
**************************************	0,001.02	
		\$1,078,379.00
Insurance		<i>"</i> , ,
All risk	\$71,442.29	
Bonding and burglary	317.50	
Compensation	4,520,51	
Retirement	50,042,64	
		126,322.94
Suspense items to be rebilled or transferred	\$857.90	
_		
		857.90
Wl-O-l E1 15TDC9 C-ll +l	200 045 25	
Work Order 51-15TC2, scaffold tracks	\$20,945.37	00.045 97
		20,945.37
Total		\$1,226,505.21

# TABLE II SAN FRANCISCO-OAKLAND BAY BRIDGE—EXPENSE OF OPERATION February 1, 1952, to June 30, 1952

Administration expense	\$9,951.87	
Supervising engineer and staff (operation)	656.26	
Administration building	9,881.31	
Toll collection	205,249.60	
Accounting office, staff and supplies	38,327.65	
Lease area maintenance	302.07	
-		\$264,368.76
Insurance		
All risk Use and occupancy	\$50,158.05 5,987.30	
-		56,145.35
Total		*\$320,514.11

^{*} Includes write-off of prepaid all risk insurance and fund transfers in transit, totaling \$141,012.51.

TABLE III

SAN FRANCISCO-OAKLAND BAY BRIDGE—FINANCIAL AND REVENUE ACCOUNT
Revenue

	Fiscal Year July 1, 1951 to June 30, 1952	Nov. 12, 1936 to June 30, 1952
Traffic tolls Train passenger tolls	\$9,178,913.86 176,574.39	\$101,268,310.70 5,145,420.68
Total toll revenue	\$9,355,488.25	\$106,413,731.38
Rents from concessions	187,110.68 152,363.39 .00 432.37	1,767,349.11 983,638.41 37,806.79 5,326.12
Commute suspenseScrip suspense Damage claim recovery suspense revenue	\$9,695,394.69 3,964.00 -3,177.30 .00	\$109,207,851.81 12,560.00 5,575.50 50,000.10
Balance June 30, 1951	\$9,696,181.39 7,563,482.06	\$109,275,987.41
	\$17,259,663.45	\$109,275,987.41

TABLE III—Continued

SAN FRANCISCO-OAKLAND BAY BRIDGE—FINANCIAL AND REVENUE ACCOUNT

Disbursements

-		
	Fiscal Year	
	July 1, 1951	Nov. 12, 1936
	to	to
	June 30, 1952	June 30, 1952
	June 30, 1932	
Interest paid on outstanding bonds	\$182.251.00	\$26,283,612.52
Bonds redeemed	4,499,000.00	65,677,000.00
Redemption premium on bonds	65,780.00	4,420,135.00
Discount on U. S. Treasury bonds	-193,421.87	-193,421.87
C. T. B. A. expense	.00	153,478.68
Special legal expense	.00	25,000.00
Fiscal agents' expense	22,407.90	334,855,53
Transfer from American Trust Company (refinancing)	.00	107,643.26
Premium on sale of revenue bonds	-1.00	-107,043.20
Registration, paying and collection agents' expense		
	8,818.55	138,842.40
Use and occupancy insurance	43,109.16	268,903.17
Counterfeits, mutilated coins and uncollectibles	32.84	1,680.69
From construction fund	.00	-429,166.67
Miscellaneous revenue adjustments	.00	20,525.25
Damage repair	.00	50,500.10
All risk insurance	20,875.00	20,875.00
Operating expense	179,501.60	179,501.60
	\$4,828,353.18	\$96,844,677.14
Funds on hand June 30, 1952		
Accounts receivable	\$155.132.84	\$155,132.84
Cashier's revenue fund	83,761.99	83,761.99
Cashier's change fund	30,000.00	30,000.00
	\$268,894.83	\$268,894.83
Funds in hands of fiscal agents	#1 040 900 00	01 040 000 00
Anglo California National Bank	\$1,946,320.88	\$1,946,320.88
Bank of America, N. T. & S. A.	2,058,471.16	2,058,471.16
	\$4,004,792.04	\$4,004,792.04
Funds in hands of State Treasurer		
Special Deposit Fund— San Francisco-Oakland Bay Bridge operating account	\$157,623.40	\$157,623.40
Can a rando Canada Day Dirago Operating addutte		
Investments		
Treasury bonds	\$8,000,000.00	\$8,000,000.00
m . 14 1 1 1 7 40 400	\$12,431,310.27	\$12,431,310.27
Total funds on hand June 30, 1952	012,401,010.21	****, -0=,0=01=1

### TABLE IV

# SAN FRANCISCO-OAKLAND BAY BRIDGE—CONSOLIDATED BALANCE SHEET AS OF JUNE 30, 1952

### Assets

Current assets		
Cash (available)		
Cash (change fund)		
Construction fund (State Treasury)		
Bond expense account (State Treasury)		
Operating account (State Treasury)	157,623.40	
Construction fund—Series A (State Treasury)	7,234,253.09	
Toll revenue fund (fiscal and subfiscal agents)		
Anglo California National Bank	1,946,320.88	
Bank of America, N. T. & S. A.	2,058,471.16	
Investments		
U. S. Treasury bonds	. 8,000,000.00	
Discount received	. —193,421.87	
Accrued interest	7,500.00	
Accounts receivable	. 155,132.84	
Credit account and lease deposits	55,618.68	
		-
		\$19,756,402.35
Fixed assets		
Investment in bridge (vehicular)	\$54,768,809.10	
Investment in bridge (interurban)	. 18,318,305.81	
Investment in bridge		
(Port of Oakland overhead)	443,508,44	
Investment in bridge (approaches)		
Investment in bridge	, .,	
(improvement in facilities)	435,355,50	
Nonrental equipment inventory		
	\$80,486,707.04	
	100,-00,101101	
Retirement of fixed assets		
Vehicular\$106,766.06		
Interurban3,399,003.31	-3 505 769 37	
		_
		76,980,937.67
		,000,001 131
Deferred charges		
All risk insurance	\$21,325.54	
Use and occupancy insurance		52,460,05
	02,101,01	
Total assets		\$96,789,800,07

\$21,182,362.00

### TABLE IV-Continued

## SAN FRANCISCO-OAKLAND BAY BRIDGE—CONSOLIDATED BALANCE SHEET AS OF JUNE 30, 1952

### Liabilities and Excess

Fixed liabilities		#80 000 000 00	
Bonds authorized Unissued bonds—Series B		_\$80,000,000.00	
Unissued bonds—Series C	25,000,000.00		
Unissued bonds—Series Undesignated	9,000,000.00	59,000,000.00	
Outstanding bonds—Series A			\$21,000,000.00
Deferred liabilities			
Scrip suspense			
Commute suspense			
Accrued interest on bonds		_ 168,333.33	
			186,468.83
Construction fund	·		39,506.12
Liability for credit account and lease deposits			55,618.68
State's investment in equipment.			879.28
Clearing account and claim schedules filed			135,512.55
Excess of assets over liabilities			\$21,417,985.46 75,371,814.61
			\$96,789,800.07
1951 REFUND	ING ISSUE		
1951 REFUND Recei			
Recei Bonds authorized	pts		\$80,000,000.00
Recei Bonds authorized Unissued bonds—Series B	pts	\$25,000,000.00	\$80,000,000.00
Bonds authorizedUnissued bonds—Series BUnissued bonds—Series C	pts	\$25,000,000.00 . 25,000,000.00	
Bonds authorizedUnissued bonds—Series BUnissued bonds—Series CUnissued bonds—Series Undesignated	pts	\$25,000,000.00 25,000,000.00 9,000,000.00	-59,000,000.00
Bonds authorized	pts	\$25,000,000.00 . 25,000,000.00 . 9,000,000.00 -	-59,000,000.00 \$21,000,000.00
Recei  Bonds authorized Unissued bonds—Series B Unissued bonds—Series C Unissued bonds—Series Undesignated  Bonds issued—Series A Premium on bonds sold	pts	\$25,000,000.00 . 25,000,000.00 . 9,000,000.00 -	-59,000,000.00 \$21,000,000.00 1.00
Bonds authorized	pts	\$25,000,000.00 . 25,000,000.00 . 9,000,000.00 -	-59,000,000.00 \$21,000,000.00 1.00 182,361.00
Bonds authorized	pts	\$25,000,000.00 . 25,000,000.00 . 9,000,000.00 -	-59,000,000.00 \$21,000,000.00 1.00
Bonds authorized	pts	\$25,000,000.00 . 25,000,000.00 . 9,000,000.00 -	-59,000,000.00 \$21,000,000.00 1.00 182,361.00
Bonds authorized	pts	\$25,000,000.00 25,000,000.00 9,000,000.00 -	-59,000,000.00 \$21,000,000.00 1.00 182,361.00
Bonds authorized	pts	\$25,000,000.00 25,000,000.00 9,000,000.00 -	-59,000,000.00 \$21,000,000.00 1.00 182,361.00
Bonds authorized Unissued bonds—Series B. Unissued bonds—Series C. Unissued bonds—Series Undesignated  Bonds issued—Series A. Premium on bonds sold Accrued interest  Disburse  Bonds redeemed Redemption premium Interest on bonds	pts	\$25,000,000.00 25,000,000.00 9,000,000.00 	-59,000,000.00 \$21,000,000.00 1.00 182,361.00
Bonds authorized	pts	\$25,000,000.00 25,000,000.00 9,000,000.00 - - \$6,863,000.00 112,760.00 252,500.00 13,738.60	-59,000,000.00 \$21,000,000.00 1.00 182,361.00
Recei  Bonds authorized	pts	\$25,000,000.00 25,000,000.00 9,000,000.00 - - \$6,863,000.00 112,760.00 252,500.00 13,738.60	-59,000,000.00 \$21,000,000.00 1.00 182,361.00
Bonds authorized	pts	\$25,000,000.00 25,000,000.00 9,000,000.00 - - \$6,863,000.00 112,760.00 252,500.00 13,738.60	-59,000,000.00 \$21,000,000.00 1.00 182,361.00 \$21,182,362.00
Recei  Bonds authorized	pts	\$25,000,000.00 9,000,000.00 9,000,000.00 	-59,000,000.00 \$21,000,000.00 1.00 182,361.00 \$21,182,362.00

TABLE V
SAN FRANCISCO-OAKLAND BAY BRIDGE—CLASSIFICATION OF VEHICLES

					2			
Period	Automobiles trailers, commerci	Automobiles, automobile trailers, and light commercial vehicles	Busses	Trucks and	Motorcycles	Total toll vehicles	Free vehicles	Total vehicles
	Cash toll	Commutes		uruck traners	uricars			
November 12, 1936 to June 30, 1950	204,540,383	23,475,459	5,649,475	16,606,556	740,421	251,012,294	12,497,937	263,510,231
July 1, 1950 to June 30, 1951	23,413,173	2,422,367	432,640	2,403,330	45,137	28,716,647	955,873	29,672,520
July, 1951 August, 1951	2,085,697 2,120,580	181,509	38,383	204,192	4,390	2,514,171	93,817	2,607,988
September, 1951	2,049,728	169,889	36,009	199,276	4,655	2,459,557	87,037	2,546,594
November, 1951	2,010,762	216,327	39,355	215,911	3,199	2,485,554	94,008	2,579,562
December, 1951	1,982,227	190,750	37,445 25,569	198,751	2,420	2,411,593	87,614	2,499,207
February, 1952	1,837,188	193,216	33,605	201,400	2,790	2,268,199	92,70	2,360,319
March, 1952	2,024,704	219,066	29,575	212,866	3,337	2,489,548	97,044	2,586,592
May, 1952	2.078.024	212.853	34.266	210,557	5,870 4,600	2,503,499	98,448	2,601,947 2,639,303
June, 1952	2,046,812	185,541	36,762	217,151	4,133	2,490,399	91,647	2,582,046
Totals—July 1, 1951 to June 30, 1952	24,134,279	2,416,457	429,928	2,542,827	44,811	29,568,302	1,134,943	30,703,245
Totals since opening of bridge on November 12, 1936 252,087,835	252,087,835	28,314,283	6,512,043	21,552,713	830,369	309,297,243	14,588,753	323,885,996

### San Mateo-Hayward and Dumbarton Bridges

Acquisition—As the result of negotiations between the California Toll Bridge Authority and the former private owners of the San Mateo-Hayward and Dumbarton Bridges, culminating in an offer by the authority to purchase the bridges, the State acquired ownership of these two facilities on September 12, 1951. The purchase was financed by the sale of revenue bonds in the total amount of \$8,350,000, authorized by the California Toll Bridge Authority under resolution adopted July 27, 1951. The management of the bridges was placed under the staff of the San Francisco-Oakland Bay Bridge, and the maintenance of the approach roads under District IV of the Division of Highways.

Effective at the time of acquisition, a new toll schedule was adopted. The new basic automobile toll was 35 cents, which was 30 percent below the previous rates. The new truck toll schedule, on a gross weight basis, was a continuation, at reduced rates, of the same general type of schedule previously in effect on the San Mateo-Hayward Bridge, but effected a basic change in the truck toll structure on Dumbarton Bridge. In order to meet fiscal requirements, the toll schedule was designed with the objective of an average toll of 40 cents per vehicle for the combined

operation of the two bridges.

The employees of the former owners were given the opportunity, through special examinations in most cases, to qualify for civil service employment by the State and remain on one or the other of the two bridges. A considerable number of these employees took advantage of the opportunity offered, and were in the employ of the State at the end of the fiscal year.

The bond resolution provides for the use of toll revenues for the payment of operating costs (toll collection and lift span operations) and the cost of bridge and approach road rehabilitation. The costs of maintenance of the bridges and of the approach roads are paid from the

State Highway Fund.

As the result of an investigation and report by the Bridge Department, followed by a public hearing in San Francisco on September 18, 1951, the following weight limitations were established for traffic on the San Mateo-Hayward Bridge, and appropriate signs erected for the notification of truck operators:

18 tons per vehicle

27 tons per semi-trailer combination

30 tons per truck and full trailer

Traffic and Revenue—The total traffic using the San Mateo-Hayward Bridge from September 12, 1951, to the end of the fiscal year was 1,598,018 vehicles, and the toll revenue derived from this traffic was \$609,062.20. For the same period, the traffic on Dumbarton Bridge was 728,599 vehicles, and the toll revenue was \$359,243.55. On each bridge the traffic showed an increase over previous records.

Operation—The new toll schedule was put into effect without difficulty. The toll collection equipment acquired with the bridges was adapted for the new schedule, and additional equipment as required was obtained

from the Bay Bridge. In general, however, the toll collection equipment at both bridges is old and worn to a degree that will necessitate replacement in the near future.

Lift span operation was continued on both bridges in the manner required by law.

Rehabilitation—The bond resolution provides that a total amount of \$2,000,000 shall be made available from revenues over a period of several years for the purpose of rehabilitation of the bridges and the approach roads. The largest single item, with respect to the bridge structures, is the rehabilitation of the concrete spans of the San Mateo-Hayward Bridge. The approach roads on both bridges will also require extensive repair and rehabilitation. Other items include replacement of the lift span machinery and main cables at San Mateo-Hayward Bridge; structural steel rehabilitation at Dumbarton Bridge; and the construction of a toll plaza on shore at Dumbarton Bridge. The limitations of the rate at which funds may be transferred from revenue for rehabilitation purposes will require that this program be continued over a somewhat extended period.

Under state operation, the principal rehabilitation work to date has been the continuation of repairs to the concrete spans on the San Mateo-Hayward Bridge, which had been under way for some time by the former owner; the replacement of the auxiliary counterweight cables at the same bridge; and, on the Dumbarton Bridge, rust removal, welding to compensate for loosening of rivets, and caulking of the space between steel surfaces which had been forced apart by the rust.

Maintenance—The principal item of maintenance was the painting of the structural steel on the two bridges. This work was done by a crew consisting of one foreman and five painters.

Tabulations—Data on bridge traffic, revenue, finances, and costs of operation, rehabilitation, and maintenance are shown in the accompanying tabulations (Tables VI to XII).

# TABLE VI. SAN MATEO-HAYWARD BRIDGE—CLASSIFICATION OF VEHICLES

Period	Automobiles, automobile trailers, and light commercial vehicles	tomobiles, automobile trailers, and light commercial vehicles	Busses	Trucks	Motorcycles	Total toll vehicles	Free	Total vehicles
	Cash toll	Commutes		truck trailers	tricars			
eptember, 1951	92,458	7,929	54	10,855	250	111,546	00.	111,546
tober, 1951	143,222	13,923	162	18,412	345	176,064	2	176,066
November, 1951	132,734	12,436	86	14,540	186	159,994	00.	159,994
cember, 1951	125,742	11,176	153	14,306	107	151,484	00.	151,484
nary, 1952	114,516	11,862	22	14,704	156	141,315	-	141,316
oruary, 1952	124,187	10,784	126	14,144	153	149,394	00.	149,394
irch, 1952	133,416	11,603	74	15,504	225	160,822	00.	160,822
ril, 1952	134,583	10,938	105	16,287	536	162,449	00.	162,449
ty, 1952	158,575	11,158	195	17,568	781	188,277	00.	188,277
June, 1952	168,539	9,247	160	17,858	998	196,670	00.	196,670
Totals—September 12, 1951 to June 30, 1952	1,327,972	111,056	1,204	154,178	3,605	1,598,015	က	1,598,018
				THE RESERVE THE PERSON NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN COLUMN TWO IS NOT THE PERSON NAMED IN COLUMN TRANSPORT NAMED IN CO				

VEHICLES
OF
TON BRIDGE-CLASSIFICATION OF
DUMBARTON
TABLE VII.

Period	Automobiles, automobile trailers, and light commercial vehicles	tomobiles, automobile trailers, and light commercial vehicles	Busses	Trucks and	Motorcycles	Total toll vehicles	Free vehicles	Total vehicles
	Cash toll	Commutes		truck trailers	tricars			
September, 1951	32,135	3,692	185	13,159	55	49,226	27	49,253
October, 1951	51,434	7,437	330	23,613	134	82,948	30	82,978
November, 1951	58,873	6,729	361	20,193	68	86,245	14	86,259
December, 1951	46,916	5,466	298	14,005	73	66,758	. 29	66,787
January, 1952	40,662	6,238	248	10,648	72	57,868	27	57,895
February, 1952	45,904	5,790	238	11,181	49	63,162	23	63,185
March, 1952	51,136	6,323	260	12,142	0.2	69,931	32	69,963
April, 1952	50,564	6,112	249	14,722	84	71,731	19	71,750
May, 1952	58,122	6,274	198	20,900	151	85,645	00.	85,645
June, 1952.	64,688	5,857	248	23,921	170	94,884	00.	94,884
Totals—September 12, 1951 to June 30, 1952	500,434	59,918	2,615	164,484	947	728,398	201	728,599

# TABLE VIII SAN MATEO-ALAMEDA BRIDGE ACCOUNT—FINANCIAL AND REVENUE ACCOUNT September 12, 1951, to June 30, 1952

	Dumbarton bridge	San Mateo bridge	
Revenue			
Vehicular tolls Nonoperating income		\$609,062.20 1.78	\$968,305.75 1.78
Proceeds of sales of property		6,250.00	7,955.00
		_	\$976,262.53
Expenses Charged Against Revenue			
*Operating expense	787.55 24,870.10 —6.03	.06	\$229,310.77 2,567.19 122,279.53 —.11 .06 5,301.56 168,212.05
Total expense		-	
100an expense			#527,671.05
Excess revenue over charges			\$448,591.48
Capital Accounts			
Capitalization of State's proprietary interest in bridges for rehabilitation expenditures			\$122,279.53
Total credits for State's proprietary interest in bridges			\$122,279.53
Less: cost of property sold Original bridge retirements			7,955.00
Net increase State's proprietary interest			\$114,324.53

^{*} Includes all risk insurance—see Table X.

### TABLE IX

# SAN MATEO-HAYWARD AND DUMBARTON BRIDGES—BALANCE SHEET (As of June 30, 1952)

### Assets

Assets			
Current assets Cash (available)	\$8,471.94		
Cash (change fund)	8,500.00		
American Trust Co. fiscal agent	482,126.02		
State Treasurer—operation fund	77,617.66		
Total cash		\$576,715.62	
Accounts receivable		26,270.75	\$602,986,37
Fixed assets			\$002,980.3 <i>1</i>
Investment in San Mateo-Hayward bridge Investment in Dumbarton bridge			
investment in Dumoarton bridge		2,230,000.00	
Less: Original bridge retirements		\$8,250,000.00	
San Mateo-Hayward bridge	\$6,250.00		
Dumbarton bridge	1,705.00	7,955.00	
Net investment in bridges		\$8,242,045.00	
Capital expenditures—rehabilitation			
San Mateo-Hayward bridge Dumbarton bridge	\$97,409.43 24,870.10		
Dumbation bridge	24,870.10	\$122,279.53	
Acquisition cost		\$41,109.77	
Nonrental equipment			
Deferred charges			8,415,131.35
Prepaid all risk insurance			40.117.01
Prepaid use and occupancy insurance		7,160.91	49,117.01
Total assets			\$9,067,234.73
Liabilities, Surplus and Pro	prietary Inter	est	
Liabilities			
Current liabilities		### 04° 90	
Expenses payable (clearing account) Bond coupon liability		\$61,945.89 2,778.75	
Deferred credits			\$64,724.64
Auto scrip suspense		\$704.20	
Commute suspense		996.00	1,700.20
Accrued liabilities			1,700.20
Accrued interest		\$69,845.83	69,845,83
Fixed liabilities Outstanding bonds			
Total liabilities			\$8,486,270.67
Surplus and Proprietary Interest			
Revenue Fund surplus			
Balance Sept. 12, 1951  Excess revenues over charges for period (Table VIII)		\$448.591.48	
State's proprietory interest in bridges			448,591.48
State's proprietary interest in bridges Balance Sept. 12, 1951			- 448,591.48
			· ·
Balance Sept. 12, 1951	• VIII)	\$114,324.53	- 114,324.53
Balance Sept. 12, 1951	e VIII)	\$114,324.53	- 114,324.53 8,351.00
Balance Sept. 12, 1951	e VIII)	\$114,324.53	- 114,324.53 8,351.00

TABLE X SAN MATEO-HAYWARD BRIDGE AND DUMBARTON BRIDGE-EXPENSE OF OPERATION

	Dumbarton bridge, Sept. 12, 1951 to June 30, 1952	San Mateo- Hayward bridge, Sept. 12, 1951 to June 30, 1952	Total
Administration expenseSupervising engineer and staff	\$3,541.52 973.49	\$7,168.45 185.98	\$10,709.97 1.159.47
Administration building	0	3.528,19	3,732.18
Toll collection		87,494.30	120,544.12
Accounting office, staff and supplies		10,751.30	17,150.01
Lift span operation		18,788.54	35,450.93
Nonrental equipment	1,458.35	4,923.20	6,381.55
Printing and supplies	1,310.10	5,619.94	6,930.04
	\$63,598.37	\$138,459.90	\$202,058.27
Insurance			
All risk	\$7,521.15	\$19,593.75	\$27,114.90
Burglary and bonding	39.55	98.05	137.60
	\$7,560.70	\$19,691.80	\$27,252.50
Totals	\$71,159.07	\$158,151.70	\$229,310.77

TABLE XI SAN MATEO-HAYWARD BRIDGE AND DUMBARTON BRIDGE—EXPENSE OF REHABILITATION

	Dumbarton Bridge, Sept. 12, 1951 to June 30, 1952	San Mateo- Hayward Bridge, Sept. 12, 1951 to June 30, 1952	Total
Concrete repairs	9,143.54	*\$78,145.56 10,301.45	\$78,145.56 10,876.64 9,143.54
Preliminary engineering—roadway Toll Plaza Total	1 049 00	8,962.42 	22,470.17 1,643.62 \$122,279.53

^{*} Includes \$23,910.73 paid to San Francisco Bay Toll Bridge Co.

### Carquinez Bridge

Maintenance—In accordance with previous practice, structural maintenance, including the maintenance of marine and aerial navigation signals on Carquinez Bridge, was continued under the jurisdiction of the San Francisco-Oakland Bay Bridge organization. The physical damage insurance premiums on both Carquinez and Antioch Bridges were included under the Carquinez Bridge maintenance work order. Roadway maintenance was handled by District X. Division of Highways.

The principal item of maintenance during the year was the continued painting of the bridge structure. The crew handling this work consisted

of one foreman, one leadman, and six painters.

Because of the requirements of navigation, it is necessary to maintain a 24-hour watchman service at this bridge in order to keep navigation lights on at all necessary times and to operate fog signals whenever required.

The total maintenance cost during the year, including physical damage insurance premiums on Carquinez Bridge and on Antioch Bridge, was

\$96,000.82, paid from the State Highway Fund.

The balance remaining in the Carquinez Bridge revenue account at the end of the fiscal year was \$14,913.89.

Tabulations—Data on the maintenance expenses at Carquinez Bridge are furnished in the appended tabulation (Table XII).

TABLE XII

CARQUINEZ, SAN MATEO-HAYWARD, AND DUMBARTON BRIDGES—MAINTENANCE
EXPENDITURES, STATE HIGHWAY FUND

	Carquinez Bridge, July 1, 1951 to June 30, 1952	Dumbarton Bridge, Sept. 12, 1951 to June 30, 1952	San Mateo- Hayward Bridge, Sept. 12, 1951 to June 30, 1952	Total
Administration, engineering and accounting_ Marine and aerial signals	\$2,767.50 11,775.82 198.93 53,530.18 6,088.55 *21,639.84	\$1,750.92 597.72 688.90 3,025.34 24,892.85 1,867.47	\$3,223.76 199.13 2,074.37 2,339.81 1,739.34 1,320.67	\$7,742.18 12,572.67 2,962.20 5,365.15 80,162.37 9,276.69 21,639.84
Totals	\$96,000.82	\$32,823.20	\$10,897.08	\$139,721.10

^{*} Includes \$5,799.84 all risk insurance, Antioch Bridge.



TYPICAL COASTAL SCENE along State Sign Route 1 in Monterey County south of Carmel

### PUBLIC RELATIONS AND PERSONNEL

The Public Relations and Personnel Department is under the supervision of an Assistant State Highway Engineer. In addition to the functions of public relations and personnel management and training, this department has responsibility for the safety education activities of the Division of Highways.

### PUBLIC RELATIONS

The principal effort of the Public Relations Section during the past year has been aimed at increasing public knowledge and understanding of the facts and problems of California highway development, with emphasis on applying a state-wide perspective to local situations. This effort has been carried on by means of news releases of several types, both state-wide and regional; magazine articles; talks and speech material, including colored slides; illustrated leaflets; radio; television; a wide range of correspondence; and pictorial displays.

Actually, the tremendous demand for information about highways cannot be met effectively by a single staff or unit. Knowledge about the State Highway System has always been and will always be conveyed to the public in many different ways by division employees throughout the State and by other official and civic groups and individuals. The Public Relations Section, therefore, not only collects and prepares highway news for dissemination through the usual mass communication media; it supplies illustrative data and pictorial and other material designed to assist division representatives and others in highway discussions.

During the past year the Division of Highways has expanded its reporting of California Highway Commission actions covering route adoptions and freeway declarations, illustrated by maps made available to the regional press in mat form. Similar illustrated articles have been provided on construction projects of special interest and on various activities of the division in such fields as road condition reporting and snow area traffic safety. Numerous articles have been written, accompanied by photographs, for semitechnical and popular magazines.

Charts, colored slides, and other visual aids have been increasingly used to illustrate talks by division representatives and others during the past year. The popular series of slides on California highway financing was revised and brought up-to-date. A special slide-illustrated talk was prepared on the subject of snow removal problems. The Public Relations Section's slide library now contains approximately 5,000 colored slides and is being expanded. Research is continuing into improved methods of presenting highway data in graphic form.

Informational charts and leaflets, usually based on the same illustrations found to be effective in the colored slides, have been printed and made available for use in supplementing the remarks of speakers and in answering inquiries on the complicated subject of highway financing.

Assistance in the form of script and graphic material was provided by the Public Relations Section in connection with radio and television pro-

grams in which personnel of various district offices took part.

In all of the activities outlined in the foregoing paragraphs, an attempt has been made to correlate local traffic problems with the state-wide list of critical highway deficiencies awaiting solution. Explanation of why all needed highway improvements cannot be accomplished speedily under present financing poses a continuous and urgent challenge to division personnel. The same problems confront all those called on to answer the logical demands of individuals and communities for immediate action to remedy specific deficiencies. In recent months, newspaper editorials and other mirrors of public opinion have reflected an increasing understanding of the state-wide nature of what formerly had been treated as local needs.

The Public Relations Section has been assigned the duty of assembling informational material requested of the division by many groups and individuals in other states and foreign countries as well as in California. This task was formerly performed in large measure by engineering personnel of various headquarters departments.

Public relations is not a separate or distinct program. It is recognized as a necessary part of all operations of the division and its personnel in the carrying out of both routine and special assignments. Each department and district office performs its share of public relations work, adapted to the nature of its functions or the conditions and problems in its territory. In this respect, the role of the Public Relations Section has been to provide assistance and coordination as needed.

### PERSONNEL MANAGEMENT AND TRAINING

### Recruiting

The nation-wide engineering personnel shortage continued to become more critical during the past year, necessitating the extended use of intensive recruitment methods. Contacts with high schools and colleges were made by headquarters and district representatives in order to interest as many prospects as possible in the examinations for the various engineering classes. Two examinations for junior civil engineer were given on a nation-wide basis, and one additional examination was given in California only.

Although these recruiting efforts resulted in a net increase in the engineering staff of over 350 during the year, a considerable shortage still exists. In order to alleviate the effects of this condition, every effort is being made to use nonengineering personnel wherever possible and to encourage the increased use of women in positions such as drafting aid and delineator.

Recruiting for nonengineering classes has been largely on a routine basis, although some special efforts have had to be devoted to securing qualified stenographic help in some localities.

### **Employment Statistics**

The total number of employees in the division was 7,482 on July 1, 1950; 8,279 on July 1, 1951; and 9,098 on July 1, 1952. The distribution on the latter date was as follows:

Engineering employees	2.704
Engineering employees	5,194
Maintenance employees	3,155
Right of way employees	220
Equipment employees	420
Accounting, clerical, etc.	1,509
Total	9.098

### Disciplinary Actions

During the 1951-52 Fiscal Year a total of 49 employees were dismissed, of whom seven were permanent, 41 under temporary authorization, and one limited term. Twenty-two probationers were rejected. No disciplinary demotions were given, but 35 employees received disciplinary suspension for periods of under 30 days.

### Service Awards

In accordance with the provisions of recent legislation, arrangements are being made to present certificates and pins to all employees who have had 25 years or more of service with the State of California. Similar awards also are to be made to all retired employees who had at least 25 years of state service prior to their retirement.

### Retirement

During the 1951-52 Fiscal Year, the number of employees retiring from the Division of Highways was 66.

### **Training**

In cooperation with the Institute of Transportation and Traffic Engineering of the University of California, conferences and short courses on various subjects have been held at key locations throughout the state. The most comprehensive course held during the past year covered infor-

mation on drainage and drainage structures.

Presentation of special courses designed to meet specific needs has been continued wherever necessary. One such course, on the Lambert Coordinate System, was given in San Francisco and in Los Angeles. Representatives from the various highway districts were brought in to the location closest to them. This course also was given in cooperation with the Institute of Transportation and Traffic Engineering, with the instructor being furnished by the University of California. In addition to the assigned highway employees, a large number of representatives from private and governmental engineering organizations attended the course. Another course of this type, on the care and use of surveying instruments, is being presented in cooperation with one of the instrument makers. One pilot presentation has been given in the San Francisco district, and it is intended to present it to personnel in the other districts as soon as possible.

Surveys have been made among the various districts of the division to determine what help is needed in connection with their employees' preparation for the registration examinations given by the State Board of Registration for Civil and Professional Engineers. Courses have been arranged in various localities in cooperation with local educational institutions, and it is planned to extend and supplement such courses as needed.

Cooperation has been extended to the California State Employees Association Institutes of Government which have been held in several locations and to the School of Government sponsored by the same organization in the Sacramento area.

Special courses covering particular needs have been developed by several units, such as the Bridge Department and the Right of Way Department, with help and cooperation from this department wherever required.

Use of courses presented by the State Personnel Board and by outside educational institutions has continued, and some study groups have been arranged by employees themselves. Wherever possible, information developed in such groups has been reproduced and distributed to employees in other locations who might be interested.

The on-the-job training program for veterans was continued during the year, the total number enrolled decreasing during the period from 35 to 8.

### SAFETY EDUCATION

### Cooperative Activities

Education of the public motorist in an understanding and appreciation of the engineering features of traffic safety continued during the fiscal year as an activity of the Safety Section. Speakers and conference leaders were provided for organized public groups, to state college driver-teacher instruction classes, to university extension classes, and to other group meetings.

Active support and participation was given to the Governor's Traffic Safety Conference and to the Governor's Industrial Safety Conference.

In other group efforts the Coordinator of Traffic Safety Education, who administers the Safety Section, serves as Secretary of the State Employees Accident Prevention Committee; he is also a member of the National Highway Research Board, on the Committee on Safety of Maintenance Personnel, and is a member of the Streets and Highway Committee, Public Employee Section, National Safety Council. District safety supervisors frequently were called upon for assistance by local safety councils and assisted whenever called upon in community safety efforts.

### **Employee Safety Program**

The Safety Section is concentrating more and more on employee safety. With over 9,000 employees, the Division of Highways within itself presents a wide field for extensive accident prevention endeavors.

Early in 1950, the Director of Public Works instructed his division heads to activate an all-inclusive employee safety program. The Division of Highways put such a program into effect and named a full-time safety supervisor to each of its 11 districts. A part-time supervisor was named to each of the five major Headquarters Departments.

By the same directive, safety committees were named in each of the districts and Headquarters Departments to review all accidents, deter-

mine responsibility, and take or recommend necessary action.

The Coordinator of Traffic Safety Education serves as Secretary of the Division Safety Committee. The divisional committee is appointed by, and is directly responsible to, the State Highway Engineer. The Deputy State Highway Engineer is the chairman of the committee. Also on the committee are one of the principal attorneys of the Department of Public Works, the Assistant State Highway Engineer—Public Relations and Personnel, the Maintenance Engineer, and the Equipment Engineer.

During the fiscal year the district committees met monthly. Later in each month the Division Committee met and reviewed district committee activities and the effectiveness of the divisional program, taking administrative action where necessary.

### Industrial Accidents

National safety records, industry-wide and in other state highway departments, are maintained on the calendar year basis. California safety records are kept in like manner.

In the first 10 years of this State's organized accident prevention program, accident frequency, or the number of lost-time injury acci-

dents per million man-hours of work, was reduced 48 percent.

Nationwide, the trend of occupational accidents during 1951 was slightly upward. The Division of Highways recorded a frequency of 25.59 for the calendar year 1950. For the year of 1951 the frequency was 25.33, a very slight drop, but nevertheless an improvement.

In the first six months of 1952, California had the heaviest snowfall and some of the most difficult maintenance problems in the history of the Division of Highways. Because of this added exposure hazards increased. The frequency for this six months rose to 25.85, a small increase but one which is cause for an increased effort in accident prevention during the remaining months of the year.

### Motor Vehicle Accidents

The Safety Section continued its emphasis on motor vehicle problems of Division of Highways employees. Nearly 2,000 vehicle drivers from every district and department have been tested for vision and driving ability. Although it is too early to observe any improvement statistically, there is evidence that an improved safety consciousness in driving is developing. This testing program is continuing.

To establish the effectiveness of the program and for record purposes, recordable, or chargeable, motor vehicle accident frequency is defined as the number of accidents charged to employee drivers per 100,000 miles of driving. The frequency for the calendar year 1950 was 1.29, for the year 1951 it was 1.26, and for the first six months of 1952 an

improved frequency of 1.07 was recorded.

### **Employee Suggestion Program**

The employee suggestion system became active in December of 1950. By June 30, 1952, the State Merit Award Board had received 628 suggestions from employees of the Division of Highways. This is 26 percent of the suggestions received from all state departments, and more than three times the number submitted by any other department.

In the Division of Highways, the details of the suggestion system are handled by the Safety Section. It has taken a great amount of time by both departmental supervisors and this section to forward this program.

### RIGHT OF WAY

Under the supervision of the Chief Right of Way Agent the Right of Way Department concluded 4,104 real estate transactions for right of way purposes during the fiscal year ending June 30, 1952. This involved a total expenditure of \$32,981,161.06. In addition to this activity was the related property management and utility relocation activities reported on separately herein, and the acquisition, as negotiating agency, for the Public Works Board of 57 parcels of land required for institutional and other uses throughout the State, at a total cost of \$1,358,457.15.

### RIGHT OF WAY TRANSACTIONS

Of the 4,104 separate transactions concluded, 3,921 were completed by negotiation and 183 through eminent domain proceedings. Of the 183 parcels acquired by condemnation, 88 were handled through court procedure by mutual consent with the owners as the most practical way of clearing the title. The fact that the remaining 95 parcels represents only 2.3 percent of the total number of transactions is a commendation for the effectiveness of the prenegotiation-appraisal procedure which has been effectively used in the past few years. To complete this number of transactions it was necessary to secure the execution of 8,228 documents.

### UTILITY RELOCATION

Under the terms and provisions of the Collier-Burns Highway Act utility relocation called for the preparation and execution of 375 utility agreements. Direct payment for this relocation work was made to the affected utility companies during the year in the amount of \$2,612,981.61. In addition to this sum, obligations were incurred for utility removals to be completed and paid for after June 30, 1952, in the amount of \$2,874,355.65. This sum is not included in the above statement of right of way expenditures. The administration of the utility relocation activities required an overhead expenditure of \$147,472.59.

### PROPERTY MANAGEMENT

Operating under the prescribed procedure whereby all possible income is derived from properties during the interim period between the time of purchase and the time it is necessary to clear the land for highway construction, the Right of Way Department was called upon to administer 2,356 rental and lease units. At the beginning of the fiscal year it was necessary to dispose of and clear from the right of way 1,036 units. During the year 1,268 new rental and lease units were added to the rental and lease accounts, and on June 30, 1952, the division was operating 1,320 units. These rental units accounted for a gross rental and lease return to the division of \$712,194.27. This return was administered with

overhead charges for utilities, maintenance, emergency repairs and replacements, etc., of \$108,409.98, with a net return to the division of \$603,784.29. In addition to this, 1,089 sales of improvements to clear the right of way accounted for a net return of \$1,303,076.79, or a total net credit from rents, leases and sales of \$1,906,861.08.

### **PERSONNEL**

All right of way activities were carried on with a staff of 212 right of way agents plus necessary right of way engineering, stenographic and clerical help. The problem of maintaining the right of way agent staff numerically and attempting to increase it to meet anticipated increased right of way activity is one of the major problems of the Right of Way Department. The difficulty of recruitment of personnel for governmental employment in all of the various classifications is well known. However, in the field of land acquisition for right of way it is impossible to obtain any personnel from private enterprise. This condition makes it mandatory that all right of way activities must be carried on with personnel taken into the organization upon graduation from college and without any previous training in the right of way profession.

All new employees are given intensive training for the first two years in the organization. No effort has been spared in making this in-training as comprehensive and as thorough as possible in view of the fact that each operating right of way agent after his training period is responsible for either the appraisal or the negotiation of an average of \$300,000

worth of property each year.

During the past year, the department has lost to private enterprise 14 of its trained right of way agent personnel. This represents 7 percent of the operating staff, and in view of the period of intensive training, the time loss of the operative staff in preparing these training courses and the salaries of the trainees during the training period, the constant syphoning off of trained personnel by private enterprise represents a loss much greater than the 7 percent indicates.

### PROTECTION PROBLEM

During the year the problem of protecting future right of way requirements continued to grow and it became increasingly apparent that unless some solution to this problem were devised in the immediate future, the foreseeable right of way funds would only buy a fractional portion of the right of way for which the funds are intended.

In the solution of the right of way protection problem, it is recognized that major highways, and particularly the new freeways, must be constructed from the center of the metropolitan area out through the urban to the rural area in order to alleviate the present unbearable traffic congestion conditions at points of greatest need, and that with the limited funds that are available, the Division of Highways is forced to purchase right of way immediately ahead of the planned construction program.

It is unfortunate that under this program of procedure, real estate values and subdivision activity continue to pyramid ahead of planned right of way acquisition, with the result that the State is constantly facing heavy increases in right of way costs created by the very highway or freeway improvement being constructed. This continual pyramiding of land values is constantly reducing the purchasing power of the right of way dollar

This financial feature is clearly pictured through an analysis of the completed right of way acquisition program for the 1951-52 Fiscal Year. The following figures are a very accurate comparison of this 1951-52 program with the statistics of the right of way acquisition program for the 1947-48 Fiscal Year.

A recheck discloses that on the basis of required land only the 5,091.64 acres acquired in the 1951-52 Fiscal Year represented an average over-all cost of \$3,064.02 per acre, whereas in the 1947-48 Fiscal Year right of way acquisition costs were \$2,064.80 per acre. This indicates a net increase in the over-all cost per acre during the five-year period of 48 percent.

A similar study indicates that the current average cost per acre of land plus improvements during the 1951-52 Fiscal Year was \$6,477.51 per acre, as compared to an acquisition cost per acre of comparable lands and improvements in the 1947-48 Fiscal Year of \$4,477.95, or an increase during the five-year period of 45 percent.

It will be obvious that during the five-year period there was an increased cost per acre of \$1,999.56 and this figure applied to the 5,091.64 acres acquired in the 1951-52 Fiscal Year, represents an increased cost of \$10,181,039.68. Included in this figure, of course, are a large number of building improvements, particularly residential in new subdivisions, the construction of which was impossible to forestall because an accelerated right of way acquisition program would have represented a critical curtailment of construction operations, which would have represented even a greater dollars and cents loss to the traveling public.

To further analyze these comparative figures, the rate of increase of building costs as determined by reliable economic reports of competent authorities specializing in land and building economic data indicated 25 percent average over-all increase for the like period. Using this 25 percent figure for the normal increase for all improvements, the analysis is as follows:

The total right of way expenditures during the 1951-52 Fiscal Year were \$32,981,161.06. Of this total \$15,600,895.79 represents expenditures for land only.

Expenditures for improvements only were \$17,380,265.27. Based on the 25 percent increase in building improvements values the same improvements would have represented a cost of \$13,904,212.22 if purchased during the 1947-48 Fiscal Year, or an indicated increased net cost as of the 1951-52 Fiscal Year of \$3,476,053.05.

From the above figures it will be noted that had it been possible to acquire the \$32,981,161.06 worth of right of way five years previous to the 1951-52 Fiscal Year, it would have represented a saving of \$6,704,-986.63 on land only, and a saving of \$3,476,053.05 on building improvements, or a gross accrued saving of \$10,181,039.68.

These figures in no way attempt to take into account the very important factor of the percentage of improvements which it would have been unnecessary to purchase if the acquisition for these requirements had been made 5 or even 10 years in advance, and prior to the encroachment of building improvements.

A typical example of the problem with which the Division of Highways is confronted is presented in the following hypothetical example. This hypothetical example unfortunately has actually happened over and over again along the proposed alignment of freeways planned for future construction, particularly in the metropolitan areas of Los Angeles, San Francisco, Oakland, San Diego and Sacramento.

### EXAMPLE

Assume 40 acres of unimproved land which becomes ripe for subdivision:

Proposed freeway alignment would cross the 40-acre parcel taking 160-foot width of right of way. Because of interchange structures planned at intervals of one mile, one-quarter of the area necessary for an interchange would be needed. (Balance of interchange area would be taken from adjoining parcels.)

Right of way requirements from the 40-acre parcel prior to subdivision:

1,320 linear feet × 160 feet wide equals 211,200 square feet ______ equals 4.85 acres
One-quarter of total area required for interchange structure taken
from 40-acre parcel ______ equals 4 acres

Total requirements from 40-acre parcel ______ 8.85 acres
Normal anticipated cost
8.85 acres at \$2,000 per acre * ______ \$17,700.00
Possible severance damage of 30 percent ______ \$23,600.00

* Average value of this type of potential subdivision acreage.

Right of way requirements if same 40 acres is subdivided prior to right of way acquisition:

Assuming twelve  $50 \times 100$  foot lots to a block or 81,600 square feet (gross average area of lots includes street area totaling 6,800 square feet).

8.85 acres (385,506 square feet  $\div$  6.800 square feet would total 57 lots).

57 lots at \$2,000 per lot would represent a \$114,000 cost to the Division of Highways for the necessary right of way.

Cost of land only after development as a subdivision \$114,000.00
Cost of land as part of the original 40-acre tract undeveloped including possible severance damage 23,600.00

Net increase in cost due to land development \$90,400.00

Economic studies disclose that under present residential subdivision development procedure it is customary to construct residential improvements of an approximate value of \$8,000 on \$2,000 lots containing 5,000 square feet net.

If 57 \$8,000 residential building improvements were placed on the lots there would be an additional increase cost for right of way acquisitions of \$456,000.


This increased cost added to the increased land cost would represent a total increased cost of \$546,400 for a parcel of freeway right of way that could have been purchased for a total of \$23,600 if right of way protection funds could have been made available prior to this hypothetical land development program.

It is, of course, unfortunate that this increase in right of way cost occurs in spite of constant effort on the part of the Division of Highways to discourage the subdivision and building of improvements on any lands required for right of way within the foreseeable future. In this endeavor the Division of Highways has received excellent cooperation from the majority of the cities and counties (within their legal limitations) in an attempt to carry on this means of right of way protection. It, of course, must be recognized that when the Division of Highways attempts to forestall an owner in the construction of a building improvement on land which will be required for state highway right of way, the property owner takes the stand, and properly so, that if he is going to cancel his planned building improvement he is entitled to have the subject land purchased by the State.

It clearly appears from the comparative studies that the only feasible procedure to alleviate this right of way problem is the possibility of having sufficient funds available to proceed with the acquisition of all undeveloped land from the outer termini of proposed metropolitan freeway developments through the urban area toward the heart of the metropolitan district at the same time that current right of way acquisition and construction is being carried on from the heart of the metropolitan area toward the outlying section of the city.

As previously stated, however, this program of right of way acquisition procedure cannot be carried on without a critical curtailment of construction operations to alleviate the existing unbearable traffic con-

gestion.



### **LEGAL**

As noted in previous reports, the amount of legal work arising out of the activities of the Department of Public Works is directly proportional to the size of right of way and construction programs. These programs have continued on a much expanding basis, and hence the legal work handled shows a corresponding increase.

The following tables indicate the volume of work performed involving litigation or appearances before administrative bodies. All tables relate

to the Fiscal Year July 1, 1951, to June 30, 1952.

Some idea of the volume of condemnation case work is given by the following tabulation:

### CONDEMNATION PROCEEDINGS

Suits filed	177	Trials	69
Parcels involved	1,108	Uncontested judgments	66
Defendants involved	3,294	Suits pending June 30, 1952	345
Suits closed	148	Parcels pending June 30, 1952	2.479

As will be seen by the number of parcels and number of defendants involved in the condemnation proceedings filed, each proceeding covers a considerable number of parcels. Likewise, trials usually cover several parcels with different owners, making the average trial one of some magnitude, often with several opposing counsel representing various parties.

The volume of work involved in the above legal proceedings becomes even more impressive when it is realized that condemnation proceedings are not filed by the Department of Public Works until negotiations have been attempted with every property owner involved and an attempt made to reach settlement before filing the condemnation proceedings.

Two significant decisions of first instance involving access rights were handed down by the appellate courts of this State, both of which were handled by the department's attorneys. Both of these decisions affirmed the department's long-standing position that where a property owner has no right of direct access to a highway before it is constructed as a freeway abutting his property, nothing is taken from him by the failure to give him a right of access when the conversion takes place, an allowance of compensation in such a case amounting to a gift rather than a payment for the destruction of a right. In the case of *Schnider v. State of California*, 38 Cal. (2d) 439, this principle was applied to the widening of an existing street declared a freeway, to which the claimant property owner had no right of direct access prior to the widening. In the case of *People v. Thomas*, 108 Cal. App. (2d) 832, the same principle was applied to a highway on an entirely new alignment.

The case of United States of America v. 4,783 acres of land more or less in the County of Orange, State of California, was a proceeding brought by the Federal Government in the Federal District Court to determine the damages to be awarded for the closing of Bolsa Avenue,

a state highway in Orange County. After considerable negotiation and pretrial preparation, a favorable stipulated judgment was entered in this case awarding the State of California \$130,000 for the closing of Bolsa Avenue.

In addition to condemnation proceedings, the department's attorneys have handled an increasing number of miscellaneous actions. The following table, designated as "Other Litigation," gives some idea of the number of cases involved:

### OTHER LITIGATION

Olliest Elitori		
Cases pending July 1, 1951	127	
Cases filed	109	
Total	236	
Cases closed	87	
Cases pending June 30, 1952	149	

This designation covers a wide variety of cases. In some of these cases, for example, claims for damage to state highway facilities such as bridges, signals and guard rails, or for damage to state vehicles, or unlawful detainer actions, the State has been represented as a plaintiff. On the other hand, this table also includes many actions where the department is represented as a defendant, such as inverse condemnation proceedings where damage to property by reason of state highway operations is alleged, suits by contractors for additional compensation on construction projects, and suits because of alleged dangerous or defective condition of state highways. In still other types of cases, such as stop notice cases, the department has filed interpleader actions in which it assumes a neutral position between the contractor and the claimant. In addition to the actions in which the department's attorneys represent the Department of Public Works, the above table also includes various types of actions in which the department's attorneys actively represented the California Toll Bridge Authority.

Typical of the above actions at the trial court level was a case entitled Town of Emeryville v. Frank B. Durkee, et al., Alameda County Superior Court No. 242243. This case involved a freeway agreement with the city and was an attempt on the part of the city and certain owners of property along the freeway to restrain the award of a contract for the construction of an intersection structure, upon the theory that the proposed construction would breach the freeway agreement. The court sustained the position of the department's attorneys that the suit was, in effect, against the State of California and that the State had not consented to be sued in such a case. The court further held that the complaint did not state a cause of action since the proposed intersection was in accord with the freeway agreement and the claimed deviation affected an intersection which was not within the city limits of Emeryville.

The above tabulation also includes several cases in which the department appeared in the Appellate Courts of this State. For example, the department appeared as an intervener in the case of *Perez v. City of San Jose*, 107 Cal. App. (2d) 562. In this case the court affirmed the department's position that the City of San Jose could properly use its tax funds for the improvement jointly with the State of that portion of the state highway within its boundaries known as The Alameda.

Proceedings before the Public Utilities Commission continued at approximately the same rate as during the prior fiscal year and are illustrated by the following tabulation:

### PROCEEDINGS BEFORE THE PUBLIC UTILITIES COMMISSION

Applications pending July 1, 1951	48
Applications filed	20
Orders secured	26
Applications completed	19
Applications pending June 30, 1952	49

In addition to formal applications, numerous formal notices under General Order 88 were filed with the Public Utilities Commission


The table with reference to the Public Utilities Commission covers matters having to do both with crossings at grade of highways and railroads, and the construction of grade separations. In all instances the approval of the Public Utilities Commission must be obtained as to the engineering details, and in the event of a failure to reach an agreement with the railroad involved as to the apportionment of costs, the applications seek such a determination by the Utilities Commission.

An increasing number of claims against the State by reason of the activities of the department were filed before the State Board of Control. The following tabulation illustrates the volume of work handled by the department's attorneys before the Board of Control:

### DEPARTMENTAL CLAIMS BEFORE THE STATE BOARD OF CONTROL

TIED OF CONTINUE
er of Amount of
ms claims
\$511,809.55
2 2,049,806.63
9 \$2,561,616.18
00 2,002,376.97
59 <b>\$</b> 559.239.21

In addition to the work represented by litigation and the other matters shown in the tables above, what might be called the office work of the Legal Department has shown a decided increase. After much time-consuming work and numerous conferences with the utility companies concerned, master agreements covering the cost of relocation of utility facilities within public ways were negotiated by the department's attorneys with the Pacific Gas and Electric Company, the Pacific Telephone and Telegraph Company, and the Associated Telephone Company, Ltd., and continued conferences were held leading toward the execution of such agreements with other utility companies. The regulations imposed by the Federal Government on the use of certain materials vital to highway construction have furnished additional problems. One of the most significant increases in requests for opinions from the Legal Department during this period has been with reference to drainage problems. This is undoubtedly due to the large increase in urbanization and to the development of numerous new subdivisions in California, as well as to the unusually heavy rains in California during the winter of 1951-1952.



### **ACCOUNTING**

Administration of all accounting and internal audit of the Division of Highways is under the direction of the Comptroller and his supervisory staff.

### Form of Financial Statements

The Statement of Financial Condition, Statement of Budgetary Resources and Allocations, and the Statements of Revenues and Expenditures included herein differ somewhat as to form from similar statements which have appeared in previous annual reports. The changes which have been made do not reflect changes in accounting procedures or classification but merely a rearrangement of information contained in the statements to conform with statements which are being prepared by the Division of Audits of the Department of Finance from the books of the Division of Highways as of June 30, 1952.

### Cash Resources and Obligations

On June 30, 1952, current resources consisting of cash \$22,948,723, Revolving Fund \$4,026,000, and investment in U. S. Government obligations \$49,913,600 totaled \$76,888,323. On the same date the obligations represented by going contracts and day labor projects amounted to \$79,707,606.

### Revenue and Expenditures

Total revenue for the 1951-52 Fiscal Year amounted to \$192,254,373, of which \$32,911,588 remained uncollected on June 30, 1952. The uncollected balance consisted of \$30,791,921 in federal aid and \$2,119,667 in contributions, collection of both items being deferred pending completion of the work on which they apply.

Total expenditures and obligations for the 1951-52 Fiscal Year amounted to \$194,017,226, and obligations in the form of outstanding contracts and day labor projects on June 30, 1952, amounted to \$79,-

707,606 as compared with \$65,791,596 on June 30, 1951.

### Investment of Surplus Cash

By resolution adopted on November 15, 1951, the California Highway Commission authorized the investment of surplus cash in the State Highway Fund in U. S. Government obligations pursuant to Section 207 of the Streets and Highways Code. An initial investment was made of \$10,000,000 in U. S. Treasury 2 percent bonds due December 15, 1954/52 and \$10,000,000 of U. S. Treasury 90-day bills. Subsequently as cash became available an additional total of \$10,000,000 was invested in U. S. Treasury

90-day bills, and on May 22, 1952, \$20,000,000 was invested in U. S. Treasury Savings Notes dated May 15, 1952, and maturing May 15, 1955. The yield on this issue if held to maturity is 1.88 percent. The yield on the 90-day Treasury bills has varied from 1.56 percent to 1.94 percent. The annual revenue from investments is estimated at \$875,000.

### **Accounting and Financial Statements**

Included as Appendix A of this report are statements reflecting the financial condition of the Division of Highways as of June 30, 1952, and tables classifying revenues and expenditures to date and for the year ending June 30, 1952.

# ACCOUNTING AND FINANCIAL STATEMENTS

- 1. Statement of Financial Condition as of June 30, 1952.
- Statement of Budgetary Resources and Allocations for Fiscal Year Ending June 30, 1952.
- Statement of Receipts and Estimated Revenues for Fiscal Year Ending June 30, 1952.
- 4. Statement of Budgetary Expenditures and Encumbrances for Fiscal Year Ended June 30, 1952.
- 5. Analysis of Income Received by Division of Highways by Fiscal Years to June 30, 1952.
- Analysis of Federal Government Funds Received by Division of Highways by Fiscal Years to June 30, 1952.
- 7. Expenditures by Division of Highways to June 30, 1952, Classified as to Function.
- 8. Expenditures by Division of Highways by Fiscal Years to June 30, 1952, Classified as to Location and Purpose.
- 9. Statement of Expenditures in Counties for Construction, Reconstruction, Improvements, and Maintenance and Contributions Received in Connection therewith, January 1, 1912, to June 30, 1952.
- Statement of Service and Supply Department Financial Transactions, July 1, 1951, to June 30, 1952, and Summary July 1, 1947, to June 30, 1952.
- 11. Statements of Budgetary Transactions as of June 30, 1952.
  - (a) State Highway Operating Budget—1952-53 Fiscal Year.
  - (b) State Highway Operating Budget-1951-52 Fiscal Year.
  - (c) State Highway Operating Budget—1950-51 Fiscal Year.
  - (d) State Highway Operating Budget—1949-50 Fiscal Year.
  - (e) State Highway Operating Budget—1948-49 Fiscal Year.
  - (f) County Highway Budget—Continuous.
  - (g) County Highway Budget-Prior.
  - (h) Access Highways Budget.
  - (i) Grade Separations Operating Budget.

# DEPARTMENT OF PUBLIC WORKS, DIVISION OF HIGHWAYS STATE HIGHWAY FUND

### STATEMENT OF FINANCIAL CONDITION AS OF JUNE 30, 1952

### Assets and Budgetary Resources

Cash:		
In treasury		
In transit to treasury In agency accounts	1 977 545 99	
in agency accounts	1,277,040.22	-\$22,948,723.26
Revolving Fund		4,026,000.00
Investments U. S. Government Securities		49,913,600.00
Loans to California Toll Bridge Authority: For surveys made by Division of San Francisco Bay	#071 F0C 79	
Toll CrossingsFor permanent revolving fund	50,000 00	- 1,021,596.73
		1,021,090.75
Receivables: Court deposits in condemnation proceedings	05 196 750 OG	
Accounts receivable		
		- 5,782,650.98
Inventories—stores		. 3,489,843.33
Suspense and deferred items		. 734,170.97
Advance Expenditures 1952-53 Fiscal Year Contracts		2,333,975.06
Estimated Revenue:	#20.010.100.00	
Federal aid apportionmentsContributions		
Work for other agencies		
		- 32,911,588.16
Capital Assets: Land and buildings	\$19,345,814.78	
Equipment Construction and automotive		
Less reserve for depreciation (\$7,979,966.05) \$8,841,570.72		
Office, shop, and miscellaneous	- 13,586,066.93	
		32,931,881.71
Total assets and budgetary resources		3156,094,030.20
Obligations, Reserves and Surpl	us	
3		
Liabilities:		
Claims payable filed		
Reserve for compensation insurance, vacation, sick	. 1,322,908.22	
leave, and overtime		
Uncleared collections Deposits	127,643.33	
From Bond Sinking Fund of 1943 for approaches		
to Golden Gate Bridge From General Fund for relocation of State High-	5,000,000.00	
way, Route 5	788,851.95	
		\$20,251,695.78
Reserve for Departmental Operations		491,954.82

State's Investment in Capital Assets

# DEPARTMENT OF PUBLIC WORKS, DIVISION OF HIGHWAYS STATE HIGHWAY FUND—Continued

# STATEMENT OF FINANCIAL CONDITION AS OF JUNE 30, 1952—Continued Obligations, Reserves and Surplus—Continued

Budgetary Obligations: Uncompleted state highway budget contracts Less 1952-53 Fiscal Year contracts Uncompleted special budget contracts Day labor projects	17,715,991.61		
Engineering and others			79,707,606.43
Reserve for Loans to California Toll Bridge Authority.			
			1,021,590.73
Budgetary Allocations Available for Future Expenditures: Appropriation—California Toll Bridge Authority Division of San Francisco Bay Toll Crossings Chapter 1473/51 Surveys for San Diego-Coronado Tube Chapter			
1345/51	200,000.00		
		- \$702,452.73	
Special Budgets County highways Access highways		- 4,386,236.35	
		4,000,200.00	
State Highway Budgets State highways in cities. City streets Emergency damage repairs.	6,133,360.22		
Outdoor advertisingAutomotive and construction equipment	20,005.31		
Miscellaneous	308,648.11		
State highways		- 16,600,605.65	
			21,689,294.73
Total Obligations, Reserves and Surplus			156,094,030.20
Trust Gro	up		
ASSETS			
Agency Trust Accounts in State Treasury:  Deposits for credit accounts on toll bridges and others-		\$56,508.94	
Honor Camp funds Camp operating fund			
Inmates' trust fundSecurities held in trust			
			\$708,512.49
Fund in State Treasury: Unclaimed trust moneys			752.03
Total Assets			\$709,264.55
LIABILITI	ES		
Liability for: Deposits for credit accounts on toll bridges and others— Honor Camp funds————————————————————————————————————		48,003.55	
Total Liabilities			\$709,264.55

# STATEMENT OF BUDGETARY RESOURCES AND ALLOCATIONS FOR FISCAL YEAR ENDING JUNE 30, 1952

Available Budgetary Allocations July 1, 1951: Appropriations—California Toll Bridge Authority Chapter 2/50, Item 245.1, Division of San Francisco Bay Toll Crossings		\$14,218.75	
Special Budgets County highways Military access highways Federal-aid grade separations	655,785.28	5,632,490.92	
State Highway Budgets State highways in cities, Sec. 203 Streets and Highways Code City streets Emergency damage repair Supervision outdoor advertising State highways Miscellaneous	5,266,796.00 1,412,060.92 16,141.03 7,723,749.14 96,434.41	16,084,270.21	
Total Available Budgetary Allocations			\$21,730,979.88
Add: Revenues budgeted			192,254,373.13
		5	\$213,985,353.01
Deduct: Expenditures and encumbrances Less: Equipment depreciation and sales			
Increase in reserve for loans to California Toll Bridge Authority for Division of San Francisco		\$192,024,502.58	
Bay Toll Crossings	~		192,296,058.28
Balance:			
Budgetary Allocations Available for Future Expenditures June 30, 1952			\$21,689,294.73

### STATEMENT OF RECEIPTS AND ESTIMATED REVENUES FOR FISCAL YEAR ENDING JUNE 30, 1952

Cash certinated revenue receipts revenue 6/30/52 6/30/51 Deduct Net estimated revenue budgeted revenue 1951-52 F.Y.	\$152,163,337,92 \$152,163,337,92 \$15,596,209.09 \$15,596,209.09 \$15,596,209.09 \$2,400,630.52 \$15,596,209.09 \$2,400,630.52 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.06 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04 \$1,502,914.04	\$165,731,662.65 \$17,617,090.92 -\$432,534.98 \$183,781,288.55	\$10,945,791.83 \$3.690,869.07 \$3.65.00 \$68,836.18 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.00 \$1,000.	\$177,181,061.81 \$23,406,745.56 \$17,294,991.99 \$183,292,815.38	\$7,915,957.03 \$8,705,582.60 \$1,16.51 \$1,20.64 \$1,801.24 \$1,801.24 \$1,801.24 \$1,801.24 \$1,801.24	\$8,015,504.91 \$9,504,842.60 \$8,558,789.76 \$8,961,557.75	\$185,196,566,72 \$32,911,588.16 \$25,853,781.75 \$192,254,373.13
	State Highway Budgets Highway users tax revenue Federal aid Contributions—highway projects Franchise tax—toll ferries. Canceled warrants escheated Investment earnings Repayment of funds advanced for approaches to San Francisco-Oakland Bay Bridge-Section 30008 Streets and Highways Code Outdoor advertising fees. Contributions—other agencies	Totals—1951-1952 F.Y. Budget	1950-51 F.Y. Budget. 1949-50 F.Y. Budget. 1948-49 F.Y. Budget. 1947-48 F.Y. Budget.	Totals—State Highway Budgets	Special Budgets County Highway Budgets Access Highway Budget Grade Separation Budget	Totals—Special Budgets	Totals—State Highway and Special Budgets

a Excludes equipment depreciation and sales.

b Represents revenue applicable to 1951-52 Fiscal Year budget received prior to July 1, 1951.

## STATE HIGHWAY FUND—STATEMENT OF BUDGETARY EXPENDITURES AND ENCUMBRANCES FOR FISCAL YEAR ENDED JUNE 30, 1952

Net expenditures and cncumbrances	\$79,974,752.62 6,971,043.54 6,971,043.54 6,871,043.54 11,551,67.51 9,162,231.56 1,7,088.00 1,753,134.03 1,498,249.71 \$2,247,367.58 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,136,194.96 2,13	\$31,717,181.22
Deduct encumbrances 6/30/51	a—\$1,025,106.82 a—1,014.83	
Add encumbrances 6/30/52	\$53,606,338.25  -29.60 341,859.87 578,857.19 20,445.04 \$54,547,470.75 2152.07 20,230.95	\$238,602.49
Expenditures	\$25.343,307.55 6,971,643.54 676,351.76 576,320.65 31,155,167.51 9,162,231.56 17,008.00 773,465.11 2,793,134.03 1,477,804.67 \$78,946,434.38 \$22,247,367.58 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,194.96 2,156,1	\$31,478,578.73
	State Highway Budgets Capital Outlay Major construction and improvement projects. Construction engineering Construction and improvements—state highways in cities Construction and improvements—state highways in cities Construction and improvements—state highways in cities Section 203, Streets and Highways Code. Minor improvement and betterment projects Rights of way. Rights of way. Rights of way. Preliminary engineering and design. Add of Don't Bighway Districts Equipment Building and plants. Total—Capital Outlay.  Current Expenses Administration—Headquarters Office. Administration—District Offices Administration—Organistration Administration—Organismuse—San Francisco-Oakland Bay Bridge Supervision of outdoor advertising	Board of Control claims

Other Expenditures and Subventions	1	_			
Work for other agencies Expenditures on city streets—Section 194, Streets and Highways Code	\$269,128.15 19,885,166.74	\$410,521.12 81,460.84	a—\$6,191,42	\$679,649.27 19,972,819.00	
Total—Other Expenditures and Subventions	\$20,154,294.89	\$491,981.96	-\$6,191.42	\$20,652,468.27	
Totals—1951-1952 F.Y. Budget	\$130,579,308.00	\$55,278,055.20	a—\$1,032,313.07	\$186,889,676.27	
1950-51 F.Y. Budget 1949-50 F.Y. Budget 1948-49 F.Y. Budget	\$34,545,265.44 5,812,984.36 92,641.72	\$18,858,859.99 546,778.33	\$55,637,012.50 8,054,024.29 117,311.78	-\$1,632,887.07 -1,694,261.60 -24,670.06	
Totals—State Highway Budgets	\$171,030,199.52	\$74,683,693.52	\$62,176,035.50	\$183,537,857.54	
County Highway Budgets Access Highways Budget. Grade Separations Budget	\$8,688,470.74 37,594.37 73,394.55	\$4,917,430.88 106,482.03	\$3,561,006.31 -1,102.42 55,656.36	\$10,044,895.31 145,178.82 17,738.19	D1 (1510)
Totals-Special Budgets	\$8,799,459.66	\$5,023,912.91	\$3,615,560.25	\$10,207,812.32	74 (
Totals—State Highway and Special Budgets	\$179,829,659.18	\$79,707,606.43	-\$65,791,595.75	\$193,745,669.86	)T. T.

a Represents advance expenditures on contracts incurred in prior fiscal year pursuant to Section 143.1, Streets and Highways Code.

ANALYSIS OF INCOME RECEIVED BY DIVISION OF HIGHWAYS BY FISCAL YEARS TO JUNE 30, 1952

Highway users tax revenue	\$4,655.17 1,053.883.03 1,094,625.67 525,282.27 1,741,701.97 1,924,229.77 1,924,229.77 1,924,229.77 2,434,800.57 3,785,034.75 10,934,875.12 10,943,875.12 12,171,691.01 12,171,691.01 12,171,691.01 12,737.136 24,787.041.02 24,787.041.02 24,787.041.02 22,787.041.02 22,787.041.02 22,787.041.02 22,787.041.03 22,991,507.28 35,291,507.28 35,291,507.28 35,291,507.28 35,241,633.48 37,855,334.78 38,466,865.15 37,855,334.78 38,466,865.15 37,777.18
Miscellaneous	\$6,573.55 15,180.45 6,620.59 715.26 632.95 3.23
Advertising license fees	\$22,000 81 24,596 24 25,768 17 25,763 17 28,439 43 28,439 41 32,976 .79 34,652.96 34,652.96 34,652.96 34,652.96 34,652.96 34,652.96 34,652.96 34,652.96 34,652.96 34,652.96
1st, 2d, 3d, Highway Funds	\$153,569,71 1,234,893.94 2,330,1816.61 6,503,743.60 6,302,191.34 1,469,285.65 4,505,421.24 5,512,231.91 6,000,000.00 5,122,000.00 6,016,200.00 7,000,000.00 3,181,500.00
State General Fund appropriations a	\$6,933.33 20,800.00 20,800.00 20,800.00 20,800.00 35,611.60 20,800.00 128,300.00 310,600.00 310,600.00 310,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00 1,000.00
Contributions	\$190,109 .08 77,000 .00 285,008 30 77,001 48 20,014 48 257,584 .66 55,693 85 128,552 .09 375,738 .03 612,738 .03 612,738 .03 448,935 .09 375,738 .03 448,935 .09 375,738 .03 448,94 .51 173,425 .77 180,484 .51 180,484 .51 180,484 .51 293,995 .95 460,909 .47 297,202 .34 1,462,901 .21 654,882 .26 867,935 .21 867,935 .21
Federal Government reimbursements	\$59,571.76 \$59,571.76 \$59,571.76 \$59,571.76 \$58,093.33 \$2,683,093.33 \$2,683,093.33 \$2,978,864.97 \$2,978,864.97 \$2,978,864.97 \$3,911,522.91 \$4,443,872.93 \$3,911,522.91 \$4,443,872.93 \$7,108,490.62 \$50,349.23 \$50,349.23 \$50,349.23 \$6,298.33.79 \$6,152,641.50 \$7,877,884.54 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$6,152,641.50 \$7,867,824.54 \$6,152,641.50 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,867,824.64 \$7,864,631.74 \$7,864,631.74 \$7,864,631.84
Total annual revenue a	\$160,503.04 1,255.693.94 2,346,721.78 6,719.658.93 7,566,984.05 2,676,472.92 2,676,472.92 8,491,726.26 9,132,386.08 18,257,769.70 18,297,702.28 14,778.79 15,331,219.89 15,331,219.89 15,331,219.89 15,331,219.89 15,331,219.89 15,331,219.89 16,738.49 17,866,497.26 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,250,096.49 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211,226.63 18,211
Fiscal year	1911-1912 1912-1913 1913-1914 1913-1916 1915-1916 1915-1918 1916-1917 1916-1917 1916-1917 1920-1921 1920-1921 1921-1922 1922-1923 1922-1923 1922-1928 1924-1925 1926-1927 1926-1927 1926-1937 1926-1937 1938-1938 1938-1938 1938-1938 1938-1938 1938-1938 1938-1938 1938-1939 1936-1941 1941-1942 1941-1942

42,835,763.26 55,381,659.51 84,629,590.57 133,310,281.59 133,629,122.17 143,842,250.23 152,163,337.92	e\$9,904,373.20 d\$1,368,216,181.95
235,731,77 254,698,49 1,119,019,25 543,004,33 118,326,16 819,259,91 6,719,506,41	.\$9,904,373.20
31,916.20 43,565.74 55,867.80 62,258.54 64,588.27 61,676.72 70,438.66	\$739,701.46
	\$74,112,243.50
12,000,000.00 —487.40 —12,255.27	\$27,865,754.71
5,207,950.33 1,943,481.04 -4,400,465.80 3,107,568.58 6,627,334.03 5,471,625.46 6,251,769.85	\$35,169,797.58
4,574,012.34 19,069,697.28 25,585,041.17 22,234,591.88 17,796,475.18 16,969,428.51 19,991,513.88	\$285,382,267.08
64,885,373.90 76,683,102.06 107,258,065.59 159,245,449.65 158,235,849.63 167,164,240.83 185,196,566.72	\$1,801,390,319.48 \$285,382,267.08
1945-1946 1946-1947 1947-1948 1948-1949 1949-1950 1950-1951	Totals

#### BY DIVISION OF HIGHWAYS BY FISCAL YEARS TO JUNE 30, 1952—Continued Analysis of Highway Users Tax Revenue* ANALYSIS OF INCOME RECEIVED

	1951–52 Fiscal year	1950–51 Fiscal year	1949–50 Fiscal year	1948–49 Fiscal year	1947–48 Fiscal year
Motor vehicle fuel taxes: Gasoline tax Use fuel tax Miscellaneous	\$103,887,483.44 6,986,233.25 188,216.32	\$96,648,733.20 5,495,522.23 149,783.25	\$90,845,499.74 4,532,978.33 210,598.22	\$85,576,141.32 3,734,754.09 71,164.87	\$71,681,376.06 3,029,301.52 1,603.11
Motor vehicle transportation tax. Caravan fees. Motor vehicle registration and weight fees.	10,809,964.96	8,672,855.48	7,450,896.25	6,816,461.97 —30.00 43,303,477.91	4,826,958.30 138,952.50 7,751,399.08
Total apportionments	\$159,967,223.50	\$150,928,359.16	\$140,092,402.96	\$139,501,970.26	\$87,429,590.57
Deduct: Disbursements by State Controller Contributions to State Retirement System. To State Controller-Section 2103.1 To counties—Section 2104.	\$7,803,885.58	\$7,086,108.93	\$1,208.29 —62,403.46 6,524,475.96	\$1,976.29 102,267.00 6,087,445.38	\$100,000.00 2,700,000.00
Net transfer to State Highway Fund	\$152,163,337.92	\$143,842,250.23	\$133,629,122.17	\$133,310,281.59	\$84,629,590.57

^{*} For prior years see Second Annual Report.

a includes \$275,733.38 paid direct by State Controller to State Highway Engineer and Highway Commissioners.

Bepresents discount on bonds.

CRepresents reduction to reversion of appropriations.

CRepresents reduction of reverse of the control of appropriations.

CRepresents reduction of reverse of the control of appropriations.

CREPTER OF THE CREATER OF THE CREAT

Analysis of Federal Government Funds Received by Division of Highways by Fiscal Years to June 30, 1952 FEDERAL REIMBURSEMENTS

					ON STATE SYSTEM	System			
Fiscal year	Total federal funds	Regular federal	Urban federal aid	Emergency and public works funds 1930-1935	†Federal land projects	Emergency relief-floods 1938-1940- 1950	Strategic	*Public works administration grants (PWA)	Advanced
1917-1918 1919-1920 1920-1921 1921-1922 1922-1933 1923-1924 1925-1936 1925-1936 1928-1939 1928-1939 1930-1931 1931-1932 1932-1938 1932-1938 1932-1938 1932-1938 1933-1934 1935-1936 1935-1936 1938-1937 1938-1939 1938-1939 1938-1939	\$59,571,76 526,612.01 1,297,200.85 1,925,603.19 2,969,295.33 2,683,093.33 2,968,203.33 2,978,844.97 2,434,125.74 3,43,873.79 3,43,873.79 3,43,873.79 3,43,873.79 3,43,873.79 3,43,873.79 3,43,873.79 3,43,873.79 10,041,439.32 1,556,349.23 1,556,349.23 1,556,349.23 1,556,349.23 1,556,349.23 1,556,347.08 6,152,641.50 7,877,844.54 5,635,244.54	\$59,571,76 526,612.01 1,297,200.85 1,925,603.19 2,969,295.33 2,969,295.33 2,969,295.33 2,978,844.97 2,434,125.74 2,434,125.74 3,443,873.79 3,744,429.15 654,740.26 32,711.96 4,196,940.18 3,744,429.15 654,740.26 32,971.96 4,196,940.18 3,744,429.15 654,740.26 32,971.96 4,470,223.49 4,470,223.49 3,211,642.70 5,451,1143.47 5,512,786.00 3,896,639.66		\$3,008,827.35 3,864,061.47 5,643,392.53 9,722,386.75 7,517,308.18 1,294,076.85 556,805.34 14,204.76	\$215,890.62 79,493.05 204,262.50 131,892.00 63,097.00 179,889.66	\$867,830.00 598,791.74 316,189.64		8757,270.00 75,718.41 178,514.75	
1942-1943 1943-1944 1944-1945 1945-1946 1946-1947 1947-1948 1949-1950 1950-1951	15,346,517.40 10,864,032.89 4,693,307.39 4,574,012.34 19,069,697.28 22,234,591.17 22,234,591.88 17,796,475.18 16,969,428.51 19,991,513.88		\$3,754,386.02 \$148,358.78 8,148,358.78 8,976,998.00 5,090,623.05 5,378,000.47 5,779,452.88		15,154.07 38,492.00 31,390.39	17,285.76	\$246,602.00 643,034.58 95,742.64 424,856.00 884,473.95 3,851.83 26,676.00 88,370.00		\$86,366.00 107,102.00 36,733.00 26,644.00 142,145.00
Totals	\$285,382,267.08	\$123,567,899.44	\$37,127,819.20	\$31,215,575.35	\$1,153,807.95	\$2,511,223.00	\$2,413,607.00	\$1,011,503.16	\$398,990.00

### FEDERAL REIMBURSEMENTS—Continued

		00 0	ON AND OFF STATE SYSTEM	TEM		
Hiscal vear	Works program fund	gram fund	Federal aid	Federal aid secondary		Nonhighway
- Tables of Case	Highways	Grade crossings	Highways	Grade crossings	Access	flight strips
1917-1918 1919-1920 1920-1921 1921-1922 1921-1922 1921-1923 1921-1925 1925-1936 1926-1937 1927-1938 1928-1938 1938-1939 1931-1932 1931-1932 1931-1932 1931-1932 1931-1934 1931-1941 1941-1942 1941-1942 1941-1942 1941-1942 1941-1942 1941-1942 1941-1942 1941-1942 1941-1942 1941-1942 1941-1942 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945 1941-1945	\$910,380,15 5,468,325,35 1,124,193,09 208,140,48 41,887,93	\$410,121.95 4,699,058.11 1,216,584.12 820,926.39 27,260.00 29,809.10 29,809.10	\$64,007.00 1,023,264.04 567,809.69 662,134.56 682,747.18 128,426.34 382,192.37 137,759.91 1,131,589.87 4,088,345.85 3,655,665.00 4,888,745.12 8,585,065.00 4,888,745.12	\$325,300.08 1,044,730.92 1,382,842.91 836,693.15 202,680.44 190,571.67 76,124.90 88,251.57 76,124.90 88,251.57 322,764.16 1,004,887.13 321,582.19 68,737.98 93,131.37	\$10,439,716.01 7,267,253.03 9,746,648.89 2,822,599.39 4,884,495.48 1,360,683.90 1,360,683.90 1,360,683.90 6,416.51 6,416.51	\$1,018,002.00 \$06,570.00 172,928.17 180,99.82 29.35
1948-1946 1949-1950 1950-1951 Totals	\$7,747,928.00	\$7,486,362.00	\$,591,018.95 4,659,574.17 3,855,065.00 4,888,745.12 \$26,975,327.23	1,004,881.15 321,582.15 68,737.98 93,131.37 \$7,147,361.00		

* Includes PWA grants in the amount of \$164.572.52 accounted as "Contributions" in ledger accounts.

† Includes work at Hoopa Indian Resrvation for \$6,841.99 accounted as a contribution.

For a comparison of these federal reimbursements to apportionments of federal funds to California, refer to the table on page 112.

Expenditures by Division of Highways to June 30, 1952, Classified as to Function

30, 1950	Percent	4.25	3.63 40.48 40.48 1.70	68.82	13.35 11.67 11.67 12.8 12.8 12.8 12.8 12.8 12.8 12.8 12.8	1 1 1 1	2.95	100.00
July 1, 1949-June 30, 1950	Amount	\$6,174,406.87 147,741.77 5,972,273.13	20,316,460.07 5,277,047.58 58,806,834.25 223,856.80 2,472,821.87	\$99,991,442.34	\$855,756.81 19,394,892.68 5,447.88 16,950,948.09 5,103.77 525,329.68 11,928,177.44 964,279.67 \$1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.65 1,825,547.6	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$4,285,166.72	\$145,283,830.96
30, 1951	Percent	5.02 .07 4.05	20.49 3.21 33.83 .05	67.44	29.61 1.25 2.15 29.61 1.25 1.25 1.25 1.25 1.25 1.25 1.25 1.2	1 1 1 1 1	2.95	100.00
July 1, 1950-June 30, 1951	Amount	\$8,061,064.44 113,313.44 6,509,603.19	32,934,466.50 5,162,010.47 54,358,169.20 71,768.78 1,164,658.39	\$108,375,054.41	\$419,088.08 3,042.40 20,509,729.98 19,265,095.38 117,806.55 60,551.26 60,551.26 2,816,600.36 3,455,755.28 \$47,587,168.66 2,007,311.96 190,600.68 127,561.99	3 3 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	\$4,735,902.23	\$160,698,125.30
1952	Percent	5.13	17.32 3.03 37.38 .05	67.47	11.18 11.21 11.21 11.21 11.21 22.89 11.25 11.25 11.25 11.25 11.25	1 1 1 5 1	2.76	100.00
July 1, 1951-June 30, 1952	Amount	\$9,263,390.39 134,432.60 7,342,209.86	31,242,596.35 5,464,292.33 67,404,538.22 95,572.22 735,460.60	\$121,682,492.57	\$324,700.70 2,514,878.58 24,102,202.89 20,23,124.60 5,714.31 683,145.77 66,574.38 5,210,267.23 \$53,677,064.49 \$53,677,064.49 \$2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58 2,247,367.58		\$4,976,111.41	\$180,335,668.47
, 1952	Percent	3.46	10.94 7.64 40.09 .23	96.89	13. 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.39 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16.30 16	1 1 1 1 1 1	3.37	100.00
Totals to June 30, 1952	Amount	\$60,287,042.29	190,935,904.65 133,263,106.68 699,458,491.19 3,932,681.72 47,634,646.38	\$1,203,087,966.31	\$25,000.00 2,245,325,45 1,499,512.60 3,083,296.29 2,517,920.98 2,85,905.889.83 9,695,523.75 130,919,343.15 4,230,584.71 3,960.150.87 7,764,208.11 10,054,122.45 \$482,716,573.65 2,3380,221.47 1,285,435.26 1,515,085.09 5,025,155.20	7,744.73	\$58,848,688.14	\$1,744,653,228.10
	Item	Preliminary engineering  Construction engineering—day labor  Construction engineering—contracts  Construction engineering—contracts	Right of was an engineering—cotas. Right of was and improvement work—day labor. Construction and improvement work—contracts. Joint highway districts. Cities ¼ cent State highways—construction—	Totals, construction and improvements	Aid to counties  Flight strip construction  County postwar projects  Work for other State agencies  Emergency damage repairs  Maintenance  Cities M cent State inpaways—maintenance  Cities M cent State inpaways—maintenance  City streets (Section 194-S&H Code)  Damage claims paid  Highway planning  Supervision of outdoor advertising  Planning survey  Supervision of outdoor advertising  Plans and equipment.  Reserves and suspense.  Administration expense—  At district offices  At headquarters office.  At district offices  At headquarters office.  At district offices  At district offices  Paid direct by State Controller	Federal-non-highway	Total administration	Grand totals

# Expenditures by Division of Highways to June 30, 1952, Classified as to Function—Continued

	July 1, 1948-June 30, 1949	30, 1949	July 1, 1947-June 30, 1948	30, 1948	July 1, 1946-June 30, 1947	30, 1947	March 1, 1912-June 30, 1946	e 30, 1946
Item	Amount	Percent	Amount	Percent	Amount	Percent	Amount	Percent
Preliminary engineering—Construction engineering—day labor—Construction engineering—contracts—	\$5,462,960.84 150,033.16 6,243,052.74	3.30	\$3,563,337.31 102,499.14 5,150,730.54	2.86	\$2,854,510.81 101,328.37 3,876,767.52	3.14	\$24,907,371.63	2.84
Construction engineering—004al.  Right of way— Construction and improvement work—day labor— Construction and improvement work—contracts Joint highway districts— Critics 14, cent State highways—construction—	26,366,758.76 4,419,077.23 65,564,678.72 112,000.00 5,075,459.40	15.95 2.67 39.66 39.06	14,998,513.06 3,668,755.15 55,071,632.22 73,030.10 5,574,013.72	12.05 2.95 44.24 .06	8,744,908.70 3,357.897.17 42,083,638.48 150,000.00 3,920,505.15	9.63 3.70 46.36 17 4.32	25,732,201.25 55,732,201.25 105,914,026.75 356,169,000.10 3,206,453.82 28,691,727.25	6.35 12.06 40.58 .37
Totals, construction and improvements	\$113,394,020.85	68.59	\$88,202,511.24	70.86	\$65,089,556.20	71.70	\$606,352,888.70	80.69
Aid to counties	\$466,043.84	2.28	\$—64.24 310,006.55		\$-1,210.22 39,354.39	.04	\$25,000.00 2,246,599.91 1,460,158.21 707,690.31	.26
Emergency damage repairs.  Maintenance. Cities M. eent State highways—maintenance City streets (Section 194-8&H Code)	18,301,723.10 36,553.58 22,518,387,52	.02	15,617,718.55 711,582.15 8,102,917.93	12.55	11,877,566.30 889,304.95 6,167,590.59		176,102,056.33 8,052,635.19 37,691,279.04	20.06
Dannage claims paid Highway planning Planning survey Supervision of outdoor advertising Plants and equipment Reserves and suspense.	3414.01 493,480.79 386,489.42 57,979.41 3,704,539.11 1,552,452.63		10,722.38 431,134.60 366,644.30 55,593.72 6,166,393.96 578,606.69		237,089.38 339,693.64 41,677.70 2,546,797.00 581,476.63		25,245.09 1,258.547.78 1,477.879.87 374,755.38 5,391,428.01 3,012,164.92	
Totals, maintenance, special activities, miscellaneous.	\$47,521,063.41	28.75	\$32,351,276.79	25.99	\$22,719,340.36	25.03	\$237,853,438.04	27.10
Administration expense— At district offices— At headquarters office Division of Contracts and Rights of Way— Department of Public Works— Other State departments— Dail divert by State Controller	\$1,943,382.98 1,790,110.88 148,873.04 99,041.32 415,169.16	1.17 1.08 .09 .06 .26	\$2,055,065.99 1,312,744.43 125,613.07 85,987.11 346,266.90	1.65 1.05 .10 .07	\$1,420,220.33 1,062,070.95 93,896.24 68,541.91 324,244.48	1.57 1.17 .10 .07	\$15,911,905.89 13,085,028.05 354,978.55 902,020.25 3,022,928.19 275,733.33	1.81 1.49 0.4 .10 .35
Federal—non-highway			17.10	\$	300.34	1 5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	7,427.29	
Total administration	\$4,396,577.38	2.66	\$3,925,634.60	3.15	\$2,969,274.25	3.27	\$33,560,021.55	3.82
Grand totals	\$165,311,661.64	100.00	\$124,479,422.63	100.00	\$90,778,170.81	100.00	\$877,766,348.29	100.00

### EXPENDITURES BY DIVISION OF HIGHWAYS BY FISCAL YEARS TO JUNE 30, 1952 Classified as to Location and Purpose

			333333333333333333333333333333333333333				
				EXPENDITURES ON HIGHWAYS	ON HIGHWAYS		
T.	Total annual	Ö	onstruction—Reconstruction—(Includes right of w	Construction—Reconstruction—Improvements (Includes right of way and engineering)	ıts	Maint	Maintenance
riscal year	expenditures	On state	On state system	Off state system	system	On state	On state system
		Rural	Incorporated cities a	Rural	Incorporated	Rural	Incorporated cities a
1912-1922	\$68,361,014.24	\$58,325,400.50				\$6,054,750.20	
1922-1923	18,181,744.42	14,624,956.92			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2,077,224.82	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1923-1924	16,475,994.29	12,034,358.88				2,639,929.64	
1925-1926	16,064,960.01	11,568,911.25				3,426,747.56	
1926-1927	15,983,286.87	10,353,680.23	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5,656,244.73	
1927-1928	15,886,156.89	10,075,388.80		1 0 6 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4,462,993.83	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1928-1929	25,473,504.47	19,353,930.87		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		4,926,454.10	
1928-1930	39,301,900,39	25,192,070.42			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5 678 964 43	
1931-1932	35 162 149 64	26 465 989 16		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		6 843 801 35	
1932-1933	32,892,832.02	25.723.627.17				5.798.548.59	
1933-1934	37,309,610.00	23,402,416.28	\$4,638,166.41			6,932,564.30	\$152,734.25
1934-1935	36,950,873.25	18,104,194.71	8,928,290.86			7,816,765.34	391,000.05
1935-1936	39,998,463.64	16,701,201.60	8,634,353.94	\$1,268,465.33	\$571,200.81	8,106,142.64	344,244.63
1936-1937	53,022,109.28	27,797,019.96	8,300,705.08	1,101,529.62	1,222,683.57	8,242,656.83	585,831.87
1937-1938	45,518,395.91	20,583,220.64	6,037,406.96	479,047.72	84,415.93	10,660,911.63	815,667.77
1938-1939	41,559,637.90	18,693,429.11	6,321,442.34	951,170.21	129,799.77	8,251,152.62	796,911.44
1939-1940	40,884,541.39	13,797,241.12	9,728,359.64	280,213.25	392,268.37	9,264,651.07	806,795.17
1940-1941	44,482,441.20	17,813,894.42	7,417,103.64	355,928.77	368,231.99	10,411,642.26	868,571.11
1049-1042	47,029,409.90	14 369 833 06	6,021,020,00	5 021 004 80	9 404 580 07	7 060 290 50	620,808.58
1943-1944	39 629 017 42	13 101 706 83	6 957 153 30	9,573,799,96	2,099,003,98	8 942 213 48	678 709 17
1944-1945	34.184.620.42	9.058,987.84	7.262,843.91	960,649.42	1.265,966.71	9.517.678.37	725.291.70
1945-1946	45,835,441.29	15,408,000.51	9,334,769.81	366,536.78	769,921.82	11,315,872.43	831,270.44
1946-1947	90,778,170.81	36,579,031.21	22,903,661.00	2,956,086.33	2,223,875.42	11,841,138.56	925,732.69
1947-1948	124,479,422.63	41,457,090.93	36,142,965.49	8,895,364.24	1,338,983.42	14,500,884.68	1,828,416.02
1948-1949	165,311,661.64	60,553,256.77	44,259,366.15	7,604,029.80	584,757.42	15,724,397.17	2,613,879.51
1949-1950	145,283,830.96	56,865,275.87	35,374,025.86	6,889,645.56	514,516.75	16,010,264.50	3,390,076.06
1950-1951	160,698,125.30		40,012,581.72	5,462,143.96	-10,633.58	17,017,848.81	3,491,881.17
1951-1952	180,335,668.47	72,481,402.84	43,202,077.17	8,402,527.55	10,400.74	20,247,504.10	3,854,698.79
Totals	\$1,744,653,228.10	\$807,742,831.23	\$321,692,522.72	\$55,296,876.61	\$14,548,800.77	\$271,098,352.13	\$24,503,061.45

# EXPENDITURES BY DIVISION OF HIGHWAYS BY FISCAL YEARS TO JUNE 30, 1952—Continued

#### Classified as to Location and Purpose

ţ	EXPENDITURES ON HIGHWAYS SUBVENTIONS	ON HIGHWAYS	Administration special investigations	Equipment, plants, reserves,	Supervision	Flight
Fiscal year	To counties b	To cities °	and highway planning survey	suspense and miscellaneous	outdoor advertising	construction
, 000,000			\$1.280.938.17	\$2,699,925,37		
1912-1922	\$50,000.00	1	790,685.95	638,876.73		
1923-1924	100 701 59		747.845.54	1,030,303.92		
1925-1926	50,000.00		707,189.22	312,111.98		\$ 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
1926-1927	50,000.00		819,675.49	422 231 80		
1927-1928	80.000.00		997,208.42	115,911.08		
1929-1930	336,280.00		1,066,796.62	204,444.17		
1930-1931	411,449.86		1,050,133.14	-129,260.96		
1931-1932	339,223.20		1,000,079.00	207.889.45		
1932-1934	663.574.94		1,196,685.82	305,575.75	\$17,892.25	
1934-1935	16,840.85		1,432,696.29	233,108.91	27,976.24	
1935-1936	158,722.14	\$1,902,631.42	1,308,224.36	983,360.91	19,915.86	
1936-1937	100,000.00	3,587,123.05	1,935,760.95	119,403.55	29,394.80	
1937-1938	201,338.64	4,000,269.75	1,809,727.42	465.054.96	33,552.63	
1930-1940	43,000.00	4,225,718.94	1,873,339.46	442,411.28	30,543.09	
1940-1941	148,583.00	4,445,932.35	2,225,063.14	396,757.11	30,733.41	997 080 49
1941-1942	127,589.00	4,609,321.49	2,302,842.51	1,259,971.07	33,409.44	#37,909.45 1 669 396 07
1942-1943	142,935.33	3,287,591.87	2,213,377.30	——————————————————————————————————————	28,330.24	497,033.84
1946-1944	740.305.93	2,518,438.75	2,020,528.01	52,265.20	29,669.50	31,995.08
1945-1946	134,438.62	3,615,319.61	2,727,478.02	1,280,450.88	34,106.88	17,275.49
1946-1947	189,354.39	6,444,492.83	3,546,057.27	3,128,273.63	41,677.70	-1,210.22
1947-1948	73,030.10	8,397,994.99	4,723,433.50	7,065,729.78	55,593.72	04.24
1948-1949	112,000.00	17 075 060 50	5,276,547.59	5,726,449.59	57,979.41	
1949-1950	71 768 78	10 201 741 75	6,725,211.91	6 709 960 27	60.551.25	
1950-1951-1952	95,572.22	20,228,515.23	6,296,326.58	5,450,068.87	66,574.38	
Totals	\$5,457,194.32	\$133,311,517.39	\$67,039,423.72	\$40,997,626.16	\$719,696.15	\$2,245,325.45

a Includes Cities 4 cent State Highway Funds.
b Includes Joint Highway Districts, County Possiwar Projects and Aid to Counties.
e Includes Cities.—City Street Funds and Cities 2 cent State Highway Funds.

STATEMENT OF EXPENDITURES IN COUNTIES FOR CONSTRUCTION, RECONSTRUCTION, IMPROVEMENTS, AND MAINTE-NANCE AND CONTRIBUTIONS RECEIVED IN CONNECTION THEREWITH, JANUARY 1, 1912, TO JUNE 30, 1952

(Expenditures Shown Include Expenditures of Contributions Received From Counties and Others and Expenditures in Joint Highway Districts, But Excludes City Gasoline Tax Expenditures)

		/	The same of the sa	(Salamadya ya. a.		
	Ď	onstruction, Reconstr	Construction, Reconstruction, Improvements	70	Maintenance and the second	
County	. Expenditures	litures	Contributions	utions	машсенансе	expendines
	51-52 Fiscal Year July 1, 1951- June 30, 1952	Totals Jan. 1, 1912- June 30, 1952	51-52 Fiscal Year July 1, 1951- June 30, 1952	Totals Jan. 1, 1912- June 30, 1952	51-52 Fiscal Year July 1, 1951- June 30, 1952	Totals Jan. 1, 1912- June 30, 1952
Alameda. Alpine. Amador Amador Calavenas	\$8,605,165.94 419,069.54 426,858.29 796,833.90 483.044.41	\$60,238,850.71 1,477,797.34 3,943,286.37 9,778,889,42	\$50,862.46 33,276.00 —45.00 70,000.00	\$393,380.27 73,702.00 100,757.19 809,276.59	\$725,470.36 77,923.62 192.159.94 233,953.86	\$4,939,369.35 1,460,920.62 2,951,314.21 3,657,187.44
Colusa Contra Costa Del Norte El Dorado	575.277.04 2,750,858.75 500,246.04 1,132,497.06 1,361,622.25	4,812,872.04 19,207,153,43 10,131,614.52 6,955,755.29 20,503,400.12	84,681.15 4,637.43 56,989.21 194,425.23	203,042.2. 203,048.7. 256,448.57 67,599.74 137,494.78 397,385.24	96,065.39 457,505.39 251,912.40 387,765.39 474,275.15	1,782,561,55 4,036,664,49 4,485,883,31 4,655,280,45 5,091,199,84
Glenn Humboldt Imperial Imyo Kern Kings Lakte Lassen Los Angeles Madera	232.482.27 2,297,896.95 982.376.41 380,061.27 4,223.361.68 172,608.45 380,255.46 429,136.92 38,123.299.13 715,018.41	4.361,431.52 24,947,754.99 21,093.883.40 6,572,293.18 40,373,930.74 3,401,465.72 5,082,947.62 7,230,158.82 227,158,794.47 8,769,495.86	45,883.34 -7,752.83 47,242.34 1,286.616.14 10,181.33 1,952.89 38,428.11 827,149.79 14,886.31	360,013.85 697,757.39 124,304.19 52,871.76 1,975,661.79 72,238.45 9,658.33 46,720.78 4,276,275.06 185,466.18	93,054.37 813,094.91 283,633.53 224,6438.68 822,889.58 130,795.55 167,203.06 345,305.71 2,686,764.28 150,715.90	1,499,945.34 11,506,828.93 4,825,497.49 4,037,649.15 1,710,396.24 1,710,396.37 2,855,059.56 3,808,864.70 20,706.384.26 1,626,593.50
Marin. Mariposa. Mendocino. Mereced. Modoc. Mono. Monorerey. Napa. Nevada.	1,765,941,25 1,591,248,39 518,865,53 1,489,164,51 569,741,37 643,968,89 1,800,555,43 367,599,69 463,039,51 5,027,708,71	16,246,362.10 6,913,818.33 23,123,330.52 13,466,542.90 7,648,577.80 6,671,700.90 28,753,626.12 5,498,661.30 7,508,669.77 28,059,094.04	68.706.48 68.706.48 61,605.72 56,026.00 3,948.82 17,940.21 26,689.02 3,684.95 3,684.95	162,485.18 125,880.09 323,488.28 185,191.67 349,367.37 7,375.76 452,523.59 114,311.17 418,614.89	299,834.05 103,877.29 604,270.82 271,113.79 220,166.53 512,196.18 598,113.21 128,092.22 501,000.55 488,506.48	3,724,630,70 2,037,022,80 9,435,742,99 8,374,234,24 3,065,130,15 5,669,070,62 6,499,273,19 2,314,502,14 5,057,834,17 5,403,799,81

5,015,348,25 4,376,697,76 8,592,194,119 5,509,002,10 1,475,975,27 17,604,749,65 8,544,994,97 909,855,65 4,999,118,20 6,067,392,20	5,544,200,87 5,838,645,56 5,838,845,56 5,599,950,07 7,192,256,53 1,695,773,32 6,372,426,71 4,672,090,62 5,835,770,69 1,846,529,34	834,059,36 4,211,478,38 3,248,369,26 4,866,668,65 3,907,887,81 6,961,735,38 3,643,368,61 1,090,123,51 \$285,905,889,83
481,199,76 458,105,38 685,004,05 442,068,52 115,429,66 1,364,816,12 766,809,66 302,586,43 387,195,34	612,460.86 473,111.90 415,809.74 247,813.59 427,891.74 190,221.25 459,278.56 393,892.19 481,690.47 146,232.37	48,573,17 245,975,78 240,606,23 402,824,27 262,238,74 585,007,40 284,690,08 82,371,39 82,371,39
256,152,75 361,427,54 981,86,27 977,683,25 73,440,24 73,156,60 1,938,529,17 304,034,15 324,125,45	3,576,983,75 1,528,385,447 2,023,841,50 683,984,89 2,125,322,98 63,188,34 253,924,68 139,213,03 556,016,00 198,846,47	335,630,53 278,292,63 41,945,59 722,622,93 13,914,62 149,154,35 173,783,44 257,493,76
107,713.51 108,492.00 175,195.05 314,728.82 94,513.56 317,491.28 167,879.12	62,259.35 458,665.36 74,682.28 4,357.84 1,200.00 44,558.00 —46.55 76,586.73 116,666.77 75,803.42	2,5570.06 2,385.16 194,522.60 132,399.35 38,417.26 37,599.20 85,729,108.41
15,306,693.37 8,580,900.47 31,921,332.28 17,304,194.04 4,842,574.72 42,473,399.71 59,139,077.71 34,120,914.97 17,878,822.20 21,053,989.32	31,950,461.14 32,097,166.76 25,522,461.47 11,250,885.53 24,506,769.68 2,283,231.19 12,283,231.19 14,252,885,318.21 14,252,363.92 8,746,880.70	4,178,175,15 8,138,335,72 8,307,806.50 16,979,266.09 3,908,055.64 24,106,263.07 11,240,770.40 5,330,790.82
223,579.19 144,943.52 3,868,716.52 1,400,136.64 214,013.91 3,380,940.40 7,715,609.02 3,510,779.94 839,886.80 1,722,692.62	2,102,429,29 2,920,053,39 3,008,746,43 343,558,90 825,834,66 647,927,69 903,314,69 2,000,658,31 1,287,085,73 774,808,55	446,799.28 278,582.58 441,764.59 2,094,451.21 7,59,481.27 2,414,908.72 1,265,545.71 506,562.54 \$123,461,910.55
Placer Plumas Riverside Sacramento San Benito San Brento San Diego San Diego San Diego San Luis Obispo	San Mateo Santa Barbara Santa Clara Santa Cruz Shasta Sierra Sierra Siskyou Sislano Sislano Stanislaus	Sutter Tehama Tehama Trenting Truity Truity Truit Yestura Yestura Yolo Yolo Totals Totals Totals

#### SERVICE AND SUPPLY DEPARTMENT

## Statement of Financial Transactions, July 1, 1951, to June 30, 1952

	Nonthous	Nowth com wond out of	South Care	Court of the court	E	1000
	TAOI MIGITI	warenouse	namanag	warehouse		als
Sales	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$1,219,372.43	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$736,408.05	1	\$1,955,780.48
Lost of sales: Inventories, July 1, 1951 Inventory adjustments	\$818,565.62	1	\$587,236.43 494.83	1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	\$1,405,802.05 934.86	
Adjusted inventories	\$818,125.59 1,152,288.92		\$586,741.60 671,072.71	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$1,404,867.19 1,823,361.63	
Inventories and purchasesInventories, June 30, 1952	\$1,970,414.51 882,578.84		\$1,257,814.31 623,459.93		\$3,228,228.82 1,506,038.77	
Cost of sales (disbursements)	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1,087,835.67		634,354.38		\$1,722,190.05
Gross profit from sales (markup)Onerating expense.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$131,536.76		\$102,053.67		\$233,590.43
Salaries and wages.  Paid overtime.	\$81,206.27 3,049.12		\$63,653.57 1,594.52		\$144,859.84 4,643.64	
Equipment reneal Equipment operation expense Light, heat, power, water	2,236.36		2,702.72 1,052.72 2,057.25		2,355.43 4,293.61	
Telephone and telegraph Miscellaneous office expense Packering and chiming amplies	1,056.87		1,774.80 $918.84$ $630.20$		2,831.67 2,189.99 3,063.59	
Miscellaneous and special warehouse expense Inventory adjustments.	2,045.15		1,303.84 —406.66 —1,247.99	2	3,348.99 625.64 4 701.34	
Price adjustments	1,938.54	1	823.90		2,762.44	
Total operating expense		93,632.74	1	74,269.84		167,902.58
Gross gain from warehouse operations	5 4 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	\$37,904.02		\$27,783.83	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$65,687.85
Outgoing freight	\$16,832.19 1,318.64	1	\$17,727.22 1,186.55	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$34,559.41 2,505.19	
Total other expense		18,150.83		18,913.77		37,064.60
Net gain from operations		\$19,753.19 4,727.05		\$8,870.06	1 2 1 2 1 2 1 2 1 2 1 2 1 2 1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$28,623.25 8,149.66
Net income for year. Surplus, July 1, 1951. Surplus adjustments.	\$51,711.61 -4,852.55	\$24,480.24	\$16,625.82	\$12,292.67	\$68,337.43	\$36,772.91
		46,859.06		16,664.65		63,523.71
Accumulated Surplus, June 30, 1952		\$71,339.30		\$28,957.32		\$100,296.62

Summary of Financial Transactions, July 1, 1947, to June 30, 1952

	Northern	Northern warehouse	Southern	Southern warehouse	To	Totals
Sales Cost of sales: Purchases	\$4,528,471.62 29.392.76	\$4,114,024.52	\$2,869,393.60	\$2,578,017.81	\$7,397,865.22	\$6,692,042.33
Inventories, June 30, 1952	\$4,499,078.86 882,578.84		\$2,845,532.04 623,459.93		\$7,344,610.90 1,506,038.77	
Cost of sales (disbursements)		3,616,500.02	1   1   1   1   1   1   1   1   1   1	2,222,072.11		5,838,572.13
Gross profit from sales (markup)Operating expense		\$497,524.50 388,863.40		\$355,945.70 299,820.86		\$853,470.20 688,684.26
Gross gain from warehouse operationsOther expense: Research and testingOutgoing freight	\$4,367.25 62,224.11	\$108,661.10	\$2,945,49 46,433.38	\$56,124.84	\$7,312.74 108,657.49	\$164,785.94
		66,591.36		49,378.87		115,970.23
Net gain from operationsCash discount earned		\$42,069.74 8,598.11		\$6,745.97		\$48,815.71 14,652.77
Net income		\$50,667.85 20,671.45		\$12,800.63 16,156.69		\$63,468.48 36,828.14
Accumulated Surplus, June 30, 1952		\$71,339.30		\$28,957.32		\$100,296.62
Operating expense shown in above statements represent only expense chargeable to warehouse operations. The administrative expense of the Service and Supply Department, aggregating	ent only expense charg	eable to warehouse ope	rations. The administ	ative expense of the	Service and Supply De	partment, aggregating

\$161,044.27 for the 1951-52 Fiscal Year and \$693,551.82 to date, is charged to the Headquarters administration accounts for the reason that the department performs many other functions in addition to operating the warehouses.

## STATE HIGHWAY OPERATING BUDGET, 1952-1953 FISCAL YEAR

Statement of Budgetary Transactions as of June 30, 1952*

		/					
	From 1951-52 fiscal year budget	Original budget	Budgetary	Contributions	Adjusted budget and contributions	Expenditures authorized work orders	Unencumbered balance available
Preliminary engineering:  North.  Contributions—north.  South.  Contributions—south.		\$3,300,000.00	\$900,000.00	\$6,567.50 3,594.17	\$4,200,000.00 6,567.50 5,800,000.00 3,594.17	\$—6,567.50 6,567.50 —3,594.17 3,594.17	\$4,206,567.50 5,803,594.17
Totals		\$8,000,000.00	\$2,000,000.00	\$10,161.67	\$10,010,161.67	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$10,010,161.67
Right of way: North South Contributions—south		\$11,474,000.00	1	\$8,881	\$11,474,000.00 19,863,000.00 8,881.58	8,881,58 8,881,58	\$11,474,000.00 19,871,881.58
Totals		\$31,337,000.00		\$8,881.58	\$31,345,881.58		\$31,345,881.58
Construction engineering: North.		\$3,200,000.00	\$600,000.00	86.269.53	\$3,800,000.00	\$558,730.47	\$3,241,269.53
South		3,500,000.00	700,000.00	86,146.65	4,200,000.00	978,853.35	3,221,146.65
Totals	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$6,700,000.00	\$1,300,000.00	\$92,416.18	\$8,092,416.18	\$1,630,000.00	\$6,462,416.18
Construction projects: North Contributions—north South Contributions—south		\$37,713,000.00 36,130,000.00	\$—3,174,761.16 —759,405.64	\$69,226.30	\$34,538,238.84 69,226.30 35,370,594.36 18,757.01	\$9,257,552.30 69,226.30 11,365,895.68 18,757.01	\$25,280,686.54 24,004,698.68
Totals		\$73,843,000.00	\$-3,934,166.80	\$87,983.31	\$69,996,816.51	\$20,711,431.29	\$49,285,385.22
North South	3 1 2 2 3 3 4 3 5 4 1 4 1 4 1 5 1 6 1 7 1 7 1 8	\$600,000.00			\$600,000.00 400,000.00		\$600,000.00
Totals		\$1,000,000.00		1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	\$1,000,000.00		\$1,000,000.00

\$26,178.16 \$762,618.93 57,827.45 48,170.82	\$84,005.61 \$810,789.75	\$47,659.00	\$6,708,343.38	\$12,523,581.28	\$9,917,956.76 \$52,321,144.88 12,507,480.14	\$22,425,436.90 \$111,485,874.68	\$389,286.46 \$27,712,980.69 2179,880.00 2,228,500.00 3,386,121.00 2,228,500.00 1,425,041.92 2,914,684.00 669,497.94 1,578,500.00 2,000.00 2,000.00 2,914,666.22 \$171,609,983.22 to county highway 4,579,171.00  1,724,049.46
\$788,797.09	\$894,795.36	847,659.00	\$6,708,343.38 5,815,237.90	\$12,523,581.28	\$62,239,101.64 \$9,9 71,672,209.94 12,5	\$133,911,311.58 \$22,4	217.15 000.00 000.00 000.00 725.92 9725.92 11.25.94 216.94 216.94 216.94 217.15 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218.94 218
1	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$82,063.33 117,379.41	\$199,442.74	00   \$28,102   10,000,000   0,000,000   0,000,000   0,000,00
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$47,659.00	\$—866,406.44 342,339.55	\$-524,066.89	\$—2,493,508.60 1,382,933.91	\$-1,110,574.69	\$167,789 2,250,000 2,250,000 1,750,000 839,725 147,997 147,997 14725,540 191,521 181,000 14,725,540 14,000 14,000
			\$2,558,243.00 2,898,408.00	\$5,456,651.00	\$58,845,243.00 67,491,408.00	\$126,336,651.00	\$6,130,896.15 \$21,803,532.00 \$13,000.00  essemble continuent
\$788,797.09 105,998.27	\$894,795.36		\$5,016,506.82 2,574,490.35	\$7,590,997.17	\$5,805,303.91 2,680,488.62	\$8,485,792.53	\$6,130,896.15  1,589,216.94  20,005.31  129,125.14  1,632,527.63  \$17,987,563.70  wotes of Highway C dget funds and revi te estimates and exp moment ionment
Cities 14 cent State highways: North	Totals	Joint highway districts:	Contingency reserves: North	Totals	Summary: North South	Totals	Separation   Sep

## STATE HIGHWAY OPERATING BUDGET, 1951-1952 FISCAL YEAR Statement of Budgetary Transactions as of June 30, 1952

				100 0000 10 00	200		
	From 1950-1951 fiscal year budget	Original budget	Budgetary adjustment	Contributions	Adjusted budget and contributions	Expenditures and obligations	Unexpended
Preliminary engineering: North		\$2,750,000.00	\$1,667,257.30	\$3,326.29	\$4,417,257.30 3,326.29 4,732,001.28 9,646.69	\$4,417,257.30 3,326.29 4,732,001.28 9,646.69	
Right of way: North South Contributions—south		\$9,531,000.00 13,325,000.00	\$2,399,238.38 \$2,903,039.06 5,264,101.59	\$12,972.98	\$9,162,231.36 \$12,434,039.06 18,589,101.59 132,026.86	\$9,162,231.36 \$12,434,039.06 18,589,101.59 132,026.86	
Totals		\$22,856,000.00	\$8,167,140.65	\$132,026.86	\$31,155,167.51	\$31,155,167.51	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Construction engineering: North Contributions—north South Contributions—south		\$3,200,000.00	\$-206,842.89 381,896.29	\$15,214.27	\$2,993,157,11 15,214,27 3,881,896,29 81,375,87	\$2,993,157.11 15,214.27 3,881,896.29 81,375.87	
Totals		\$6,700,000.00	\$175,053.40	\$96,590.14	\$6,971,643.54	\$6,971,643.54	
Construction projects: North. Contributions—north. South. Contributions—south.		\$33,413,000.00	\$6,139,684.85	\$738,303.34 1,391,823.10	\$39,552,684.85 738,303,34 39,583,152,10 1,391,823,10	\$39,552,530.29 738,303.34 39,583,110.31 1,356,599.47	\$154,.56b 41,79b 35,223.63a
Totals		\$72,858,500.00	\$6,277,336.95	\$2,130,126.44	\$81,265,963.39	\$81,230,543.41	\$35,419.98
Minor improvements and betterments: North		\$600,000.00	\$-84,041.13	\$5,675.00	\$515,958.87 5,675.00 387,044.93 10,757.37	\$515,958.87 5,675.00 387,044.93 9,501.72	\$1,255.65
Totals		\$1,000,000.00	\$96,996.20	\$16,432.37	\$919,436.17	\$918,180.52	\$1,255.65

\$788,797.09 105,998.27	\$894,795.36		\$5,036,506.82b 2,580,240.35b	\$7,616,747.17	\$5,825,458.47 ^b 2,722,759.69	\$8,548,218.16	\$6,133,360.22 b		1,589,216.94		1,103.23° 20,005.31	129,125.14 1,632,527.63	\$18,051,350.17	36,479.28 28,410.42 1,103.23	\$17,987,563.70	198,683,50 374,00 5,438,66 in 4,617,248,00 \$10,836,835.31
\$423,643.73 252,678.43	\$676,322.16	\$17,008.00			\$61,116,113.26 69,014,983.44	\$130,131,096.70	\$19,972,819.00 10,321,256.31 3,142,021.59 9,059.233.26	1,568,111.93	1,322,367.24	468,428.18 -	679,649.27	1,353,337.13	\$186,889,676.27	on other function		interest on bo-d investments
\$1,212,440.82 358,676.70	\$1,571,117.52	\$17,008.00	\$5,036,506.82 2,580,240.35	\$7,616,747.17	\$66,941,571.73	\$138,679,314.86	\$26,106,179.22 10,321,256.31 3,142,021.59 9,059.233.26	1,568,111.93	1,322,367.24 3,913,922.79	468,428.18	678,546.04 86,579.69	1,482,462.27	\$204,941,026.44	d amounts marked		Interest on bo-d investments Canceled warrants escleated. Increase in outdoor advertisin Federal aid secondary at transferred to county high
					\$762,518.90 1,625,629.89	\$2,388,148.79	\$2,034.47 264.03		10,173.23				\$2,400,620.52	07 City streets an		25,979.00 15,211.00 423,145.00 600.00
	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$17,008.00	\$—2,767,369.65 —5,098,501.44	\$-7,865,871.09	\$7,668,735.54 1,404,194.75	\$9,072,930.29	\$277,496.69 10,680,778.16 3,141,757.56 9,059.233.26	1,568,111.93		468,428.18	678,546.04 5,438.66	739,478.63	\$10,836,835.31*	ereof		Decrease in federal aid primary apportionments Increase in federal aid urban apportionment Increase in federal aid secondary apportionment Incomment Franchise tax—toll ferries
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		\$2,481,000.00 2,854,500.00	\$5,335,500.00	\$51,975,000.00 63,525,000.00	\$115,500,000.00	\$20,500,000.00	3,500,000.00	1,500,000.00	4,500,000.00	65,000.00	00.000,007,6	\$172,265,000.00	nate disposition the tingency Reserve r		Decrease in federal aid lionments Increase in federal aid un ment Decrease in federal aid se thornent Franchise tax—toll ferries
\$1,212,440.82 358,676.70	\$1,571,117.52		\$5,322,876.47 4,824,241.79	\$10,147,118.26	\$6,535,317.29 5,182,918.49	\$11,718,235.78	\$5,328,682.53				16,141.03	1,482,462.27	\$19,438,570.61	rermination of ulting the and south Contact Agencies budg	udget	\$6,763,337.92 6,519,848.91 678,546.04 1,721,167.28
Cities 14 cent State highway: North.	Totals	Joint highway districts:	Contingency reserves: North	Totals	Summary: North	Totals	City streets. General maintenance Major slides. Replacement and improved service	Maintenance performed by citiesBuildings and plants	Highway planningConstruction and automotive equipment	Nonrental equipmentAdministration	Work for other state agenciesSupervision of outdoor advertising	Federal and secondary reserve Emergency damage repairs Reserves for legislative appropriations	Totals	*Less contributions held pending determination of ultimate disposition thereof *Less \$20,000.00 and \$5,750.00 north and south Contingency Reserve respectively, \$2,464.07 City streets and amounts marked on other function to augment going projects *Add overdraft in Work for Other State Agencies budgeting of supplemental agreement pending.	Transferred to 1952-53 fiscal year budget	* Increase in highway users tax apportion- ments. Reimbursement Bay Bridge approach ex- penditures. Service agreements—work for other state agencies Equipment depreciation and sales.

STATE HIGHWAY OPERATING BUDGET, 1950-1951 FISCAL YEAR

1952
30,
une
b
ds c
Suc
÷
2
SC
5
Ĕ
>
ō
e
0
ठ
ğ
4
0
t
e
T.
¥
5
S

Unexpended	\$10.34	*\$11,000.00 *\$11,000.00	«\$2,110.12 82,110.12	*\$231,256.38 b32.88 a1,066.68	\$68.12
Expenditures and obligations	\$3,389,998.73 107.76 4,559,343.06 8,383.01 \$7,957,832.56	\$12,888,019.79 20,101,540.76 29,296.46 \$33,018,857.01	\$2,854,188.65 42,889.88 3,185,329.77 173,156.89 \$6,255,565.19	\$29,703,087.50 1,487,507.55 39,966,257.44 2,865,595.06	\$804,434.25 7,688.90 525,082.62 5,348.01 \$1,342,553.78
Adjusted budget and contributions	\$3,389,998.73 107.76 4,559,343.06 8,393.35 \$7,957,842.90	\$12,888,019.79 11,000.00 20,101,540.76 29,296.46 \$33,029,857.01	\$2,854,188.65 45,000.00 3,185,329.77 173,156.89 86,257,675.31	\$29,703,087.50 1,718,763.93 39,966,290.32 2,866,661.74	\$804,434.25 7.757.02 525,082.62 5,348.01 \$1,342,621.90
Contributions	\$107.76 8,393.35 \$8,501.11	\$11,000.00 29,296.46 \$40,296.46	\$45,000.00 173,156.89 \$218,156.89	\$1,718,763.93	\$7,757.02 \$7,757.02 5,348.01 \$13,105.03
Budgetary	\$1,289,998.73 959,343.06 \$2,249.341,79	\$3,998,819.79 8,206,540.76 812,205,360.55	\$—145,811.35 —114,670.23 \$—260,481.58	\$3,617,087.50	\$54,434.25 \$54,431.25 -224,917.38
Original budget	\$2,100,000.00 3,600,000.00 \$5,700,000.00	\$8,889,200.00 11,895,000.00 \$20,784,200.00	\$3,000,000.00 3,300,000.00 \$6,300,000.00	\$26,086,000.00	\$750,000.00 750,000.00 750,000.00
From 1949-50 fiscal year budget				1	
	Preliminary engineering: North	Right of way: North Contributions—north South Contributions—south	Construction engineering: North. Contributions—north. South. Contributions—south. Totals.	Construction projects: North Contributions—north South Contributions—south	Minor improvements and betterments: North

\$1,212,440.82 358,676.70	\$1,571,117.52	\$5,322,876.47 4,824,241.79 \$10,147,118.26	\$6,779,751.91 5,184,028.39 \$11,963,780.30	\$5,328,682.53 16,141.03 1,482,462.27 893,049.00 \$19,684,115.13 245,511.64 \$19,438,603.49 \$245,511.64 \$19,438,603.49	1,676.72 et —4,027,439.00 m- —100,000.00 \$16,296,526.95
\$958,751.00 148,652.92	\$1,107,403.92		\$52,287,007.01 71,567,986.00 \$123,854,993.01	\$19,535,198.55 9,767,928.50 2,322,896.14 6,999,946.65 1,527,567.79 3,344,706.43 1,039,489.38 2,189,683.38 5,30,409.37 4,753,708.78 440.416.82 60,551.25 2,117,537.73 \$178,565,153.78	Increase in outdoor advertising fees—— Federal aid secondary apportoment transferred to county highway budget. Estimated interest on investments eliminated
\$2,171,191.82 507,329.62	\$2,678,521.44	\$5,322,876.47 4,824,241.79 \$10,147,118.26	\$59,066,758.92 76,752,014.39 \$135,818,773.31	\$24,863,881.08 9,767,928.50 2,392,861.14 6,999,946.65 1,527,567.79 3,354,706.43 1,039,489.38 2,189,803.98 5,004.09 4,753,708.78 440,416.82 76,692.28 3,600,000 893,049.00 893,049.00	Increase in outdoor Federal aid se transferred to Estimated interes inated
			\$1,782,628.71 3,082,856.45 \$4,865,485.16	\$27,820.64	11,570.00 1,000,000.00 600.00 320.30
	\$150,333.00	\$-4,005,853.53 -11,915,576.31 \$-15,921,429.84	\$4,959,008.39 6,061,010.22 \$11,020,018.61	\$1,162,746 64  232,071.50  965,075.50  149,946 65  222,432.21  2,344,706,43  39,489.38  1,189,803.38  78,449.20  1,676.72  4,595,000.00  3,600,000.00  \$16,296,526.95*	Increase in federal aid primary appor- thorneus apportange and repairs federal aid apportionment Franchise fax-foll ferries Canceled warrants escheated
		\$2,676,750.00 2,808,050.00 \$5,484,800.00	\$43,501,950.00 53,169,050.00 \$96,671,000.00	s5,534,134.44 \$18,167,000,000 strvice 10,000,000,000 1,400,000,000 strvice 10,000,000 1,000,000 00 1,726,000 00 1,000,000 00 1,000,000 00 1,000,000	Increase in federal aid pri forments  Emergency damage and repair apportionment  Franchise tax-toll ferries  Canceled warrants escheated
\$2,171,191.82 507,329.62	\$2,678,521.44	\$6,651,980.00 13,931,768.10 \$20,583,748.10	\$8,823,171.82 14,439,097.72 \$23,262,269.54	\$5,534,134.44 \$18,167,000  ervice	\$16,846,250.23 818,339.61 78,449.20 1,658,971.89 7,788.00
Cities 14 cent State highways: North	Totals Joint highway districts: North	Contingency reserves: North	Summary: North	City streets  Major slides  Replacement and improved service  Maintenance performed by cities  Buildings and plants  Highway planning.  Construction and automotive equipment  Nonrental equipment.  Administration.  Work for other state agencies  Supervision of outdoor advertising.  Federal aid secondary reserve.  Emergency damage repairs  Reserve for legislative appropriations.  Reserve for legislative appropriations  *Less contributions held pending determinat  *Less contributions held pending determinat plansferred to 1951-1952 fiscal year budget	* Increase in highway users tax apportion- ments Recoveries—U. S. war damage claims. Service agreements—work for other state agencies Equipment depreciation and sales. Increase in federal aid secondary appor- tionments

STATE HIGHWAY OPERATING BUDGET, 1949-1950 FISCAL YEAR Statement of Budgetary Transactions as of June 30, 1952

Unexpended balances	*81,675.26	\$1,675.26	a\$3,187.22	\$3,187.22		1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	*\$6,591.06	\$22,897.94		
Expenditures and contract obligations	\$2,453,207.15 - 31,123.06 3,503,340.76 - 89,847.39 -	\$6,077,518.36	\$9,061,796.60 266,812.78 11,134,606.13	\$20,653,156.24	\$2,875,285.99 2,692,954.14 42,820.00	\$5,611,060.13	\$29,875,157,34 - 68,576.90 33,999,516,50 - 458,472.15	\$64,401,722.89	\$659,717,42 - 62,494.10 - 598,462.31 - 72,035,46 -	\$1,387,709.29
Adjusted budget and contributions	\$2,453,207.15 32,798.32 3,503,340.76 89,847.39	\$6,079,193.62	\$9,061,796.60 270,000 00 11,134,606.13 189,940.73	\$20,656,343.46	\$2,875,285.99 2,692,954.14 42,820.00	\$5,611,060.13	\$29,875,157.34 75,167.96 33,999,516.50 474,779.03	\$64,424,620.83	\$659,717,42 62,494,10 593,462.31 72,035,46	\$1,387,709.29
Contributions	\$32,798.32 89,847.39	\$122,645.71	\$270,000 00 189,940.73	\$459,940.73	\$42,820.00	\$42,820.00	\$75,167.96 474,779.03	\$549,946.99	\$62,494.10	\$134,529.56
Budgetary	\$353,207.15 1,103,340.76	\$1,456,547.91	\$3,182,296.60	\$2,494,902.73	\$275,285.99	\$368,240.13	\$-1,443,842.66 684,483.50	\$-2,128,326.16	\$234,717.42	\$103,179.73
Original budget	\$2,100,000.00	\$4,500,000.00	\$5,879,500.00	\$17,701,500.00	\$2,600,000.00	\$5,200,000.00	\$31,319,000.00	\$66,003,000.00	\$425,000.00	\$1,150,000.00
From 1948-49 fiscal year budget										
	Preliminary engineering: North. Contributions-north. South. Contributions-south.	Totals	Right of way: North. Contributions-north. South. Contributions—south.	Totals	Construction engineering: North South Contributions—south	Totals	Construction projects: North. Contributions—north. South. Contributions—south.	Totals	Minor improvements and betterments:  North.  Contributions—north.  South.  Contributions—south.	Totals

\$2,171,191.82 507,329.62	\$2,678,521.44	\$6,651,980.00 13,931,768.10	\$20,583,748.10 \$8,834,625.36	\$23,290,029.96	\$5,534,134,44  \$6,534,134,44  \$6,534,134,44  \$6,015,66  \$830,049,196,58  \$7,760,42  \$7,760,42  \$7,760,42  \$7,760,43  \$7,760,43  \$7,760,43  \$7,760,43  \$7,760,43  \$7,760,43  \$7,760,43  \$7,760,43  \$7,760,746,00  ***  ***  ***  ***  ***  ***  ***
\$1,196,771.98 1,125,659.97	\$2,322,431.95	\$105,103.66	\$46,656,046.98	\$100,558,702.52	\$16,966,794.99 8,696,844.61 1307,249.80 6,211,549.48 2,876,305.94 1,038,213.19 8,40,031.25 1,960,497.94 392,007.53 4,290,270.49 760,562.11 760,562.11 62,564.31 sta5,961,614.16
\$3,367,963.80 1,632,989.59	\$5,000,953.39	\$105,103.66 \$6,651,980.00 13,931,768.10	\$20,583,748.10 \$55,490,672.34	\$123,848,732.48	\$22,500,929,43 \$,696,844.61 1,377,249.80 6,211,594.48 2,876,305.94 1,038,213.19 890,061.25 1,960,497.94 392,007.53 4,290,270.49 1,122,529.77 77,579.87 893,049.00 \$176,055,810.74
			\$440,460.38	\$69,422.61	4.61 8,896,844.61 1,307,249,89 8,986 8,944.61 1,307,249,80 9,48 8,986 8,24,256,45 8,24,051,25 9,44 8,24,256,45 8,24,051,25 9,44 8,24,256,45 8,24,051,25 9,24,051,25 9,24,051,25 9,24,051,25 9,24,051,25 9,24,051,25 9,24,051,25 9,24,051,25 9,24,051,25 9,24,25 9,24,25 9,24 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,45 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8,24,256,25 8
		\$105,103.66 \$-418,297.74 2,970,806.18	\$2,552,508.44	\$4,952,156.44	384,84 7,24, 7,24, 7,24, 7,24, 7,24, 10,24, 10,24, 10,24, 10,24, 10,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,24, 11,
		\$2,515,400.00 2,572,100.00	\$5,087,500.00 \$44,838,900.00	\$99,642,000.00	\$18,400,000.00 8,312,000.00 1,300,000.00 3,200,000.00 2,000,000.00 1,000,000.00 4,500,000.00 4,500,000.00 4,595,138.00  \$151,197,138.00  \$2,322
\$3,367,963.80 1,632,989.59	\$5,000,953.39	\$4,554,877,74 8,388,861.92	\$12,943,739.66 \$7,922,841.54	\$17,944,693.05	## \$4.331,829.48 \$18,400,000.00 \$  ## \$312,000.00 \$  ## \$312,000.00 \$  ## \$312,000.00 \$  ## \$320,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.00 \$  ## \$200,000.0
Cities 14 cent State highways: North.	Totals	Contingency reserves:	TotalsSummary:	South	City streets.  Major slides.  Replacement and improved service.  Replacement and improved service.  Buildings and plants.  Highway planning.  Construction and automotive equipment  Nomerate equipment.  Administration.  Work for other state agencies.  Supervision of outdoor advertising.  Federal aid secondary reserve.  Reserve for legislative appropriations.  * Increases in highway users tax apportionments.  I mereases in highway users tax apportionments.  * Increases in highway users tax apportionments.  Service agreements—work for other state agencies Saile of Topock Bridge.  Service agreements—work for other state agencies Saile of Topock Bridge.  Equipment depreciation and sales.

## STATE HIGHWAY OPERATING BUDGET, 1948-1949 FISCAL YEAR

	Final State	ment of Budge	Final Statement of Budgetary Transactions as of June 30, 1952	ns as of June 3	30, 1952		
	From 1947-1948 fiscal year budget	Original budget 1948-1949 fiscal year	Budgetary	Contributions	Adjusted budget and contributions	Expenditures and contract obligations	Unexpended balance to 1949-1950 F.Y. budget
eliminary engineering: North  Contributions—north  Contributions—south		\$2,250,000.00	\$—150,887.36 1,170,390.56	\$52,343.89 49,934.18	\$2,099,112.64 52,343.89 3,145,390.56 49,934.18	\$2,099,112.64 52,343.89 3,145,390.56 49,934.18	
Totals	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$4,225,000.00	\$1,019,503.20	\$102,278.07	\$5,346,781.27	\$5,346,781.27	
ight of way:  North  Contributions—north  South  Contributions—south.	1	\$4,900,000.00 13,382,000.00	\$5,200,659.85 2,360,647.38	\$4,755.49 354,876.63	\$10,100,659.85 4,755.49 15,742,647.38 354,876.63	\$10,100,659.85 4,755.49 15,742,647.38 354,876.63	9
Totals	\$ 6 6 1 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	\$18,282,000.00	\$7,561,307.23	\$359,632.12.	. \$26,202,939.35	\$26,202,939.35	
nstruction engineering: North Contributions—north South Contributions—south		\$2,000,000.00	\$739,286.97 958,104.58	\$35,693.83 61,283.10	\$2,739,286.97 35,693.83 2,958,104.58 61,283.10	\$2,739,286.97 35,693.83 2,958,104.58 61,283.10	
Totals	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$4,000,000.00	\$1,697,391.55	\$96,976.93	\$5,794,368.48	\$5,794,368.48	\$ 
nstruction projects: North Contributions—north South Contributions—south		\$25,954,500.00 25,341,500.00	\$-406,758.20	\$338,421.70	\$25,547,741.80 338,421.70 25,607,561.29 1,422,870.54	\$25,547,741.80 338,421.70 25,607,561.29 1,422,870.54	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Totals		\$51,296,000.00	\$-140,696.91	\$1,761,292.24	\$52,916,595.33	\$52,916,595.33	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
inor improvements and betterments:  North  Contributions—north  South  Contributions—south		\$650,000.00	\$—126,452.57 —471,797.06	\$34,650.84	\$523,547.43 34,650.84 528,202.94 92,647.32	\$523,547.43 34,650.84 528,202.94 92,647.32	
Totals		\$1,650,000.00	\$-598,249.63	\$127,298.16	\$1,179,048.53	\$1,179,048.53	

4,957,923.43 \$1,589,959.63 \$3,367,963.80 \$5,015,796.21 \$3,382,806.62 1,632,980.59	9,973,719.64 84,972,766.25 85,000,953.39	\$230,753.14 \$230,753.14 \$230,753.14	5,685,333.02 \$2,438,350.00 \$-3,568,805.28	2,898,644.80	0,643,256.45 \$38,192,850.00 \$1,917,796.55 \$465,865.75 \$51,219,768.75 \$43,296,927.21 \$7,922,841.54 \$2,229,107.99 \$46,680,150.00 \$2,477,306.89 \$1,981,611.77 \$63,368,176.65 \$53,346,325.14 \$10,021,851.51	2,872,364.44 \$84,873,000.00 \$4,395,103.44 \$2,447,477.52 \$114,587,945.40 \$96,643,252.35 \$17,944,693.05	\$18,400,000.00 \$\bigsim \frac{1}{2}84,771.73\$\$\tag{226,788,807.13}\$\$22,456,977.65\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{334,850.78}\$\$\tag{312,287.05}\$\$\tag{316,227.05}\$\$\tag{316,227.05}\$\$\tag{316,227.05}\$\$\tag{316,227.05}\$\$\tag{316,227.05}\$\$\tag{316,227.05}\$\$\tag{312,237.11}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{871,970.21}\$\$\tag{879,991.39}\$\$\tag{621,472,78}\$\$\tag{879,991.39}\$\$\tag{621,472,78}\$\$\tag{879,991.30}\$\$\tag{621,472,78}\$\$\tag{879,991.30}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{621,472,78}\$\$\tag{879,991.30}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{621,472,78}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,970.21}\$\$\tag{879,991.39}\$\$\tag{879,991.39}\$\$\tag{879,991.39}\$\$\	2,849,690.41 \$130,728,000.00 *\$5,671,604.34 \$2,447,477.52 \$171,696,772.27 \$148,895,811.05 \$22,800,901.24
\$4,957,923.43 5,015,796.21	\$9,973,719.64		\$5,685,333.02 \$2,438 7,213,311.78 2,981	\$12,898,644.80	\$10,643,256.45 \$38,192 12,229,107.99 46,680	\$22,872,364.44	8	\$32,849,690.41 \$130,728
Gities ¼ cent State highways: North	Totals	Joint highway districts:	Contingency reserves: North	Totals	Summary: North	Totals	City streets.  General maintenance.  Major slides.  Replacement and improved service.  Maintenance in cities.  Buildings and plants.  Highway planning.  Construction and automotive equipment Administration.  Work for other state agencies.	Totals

600.00 664.47 78,403.00 218,739.86 837,885.25 Franchise tax-toll ferries
Interest on investments
Federal aid
Recoveries—U. S. war damage claims
Service agreements—work for other state agencies.

\$5,671,604.34

### COUNTY HIGHWAY BUDGET—CONTINUOUS

#### STATEMENT OF BUDGETARY TRANSACTIONS AS OF JUNE 30, 1952 Apportionments to Counties of Federal Aid Secondary Funds Under Federal Highway Aid Acts of 1948 and 1950

	<i>3</i> 2	State and federal funds	σ,		Contributions	
County	Apportionment	Work	Unencumbered balance	Amount	Work	Unencumbered
Alameda	\$213,142.00 86.224.00	\$89,000.00	\$124,142.00	\$92,916.47 62,654.43	\$91,824.11	\$1,092.36
Amador Butter Calaveras	86,224.00 295,843.00 106,270.00	86,224.00 211,663.00 48.554.00	84,180.00	200.00 307,540.69 54 146.00	124.92 124.92 290,574.62 54.146.00	75.08 16,966.07
Colusa	116,024.00 305,410.00	81,308.00 117,120.00	34,716.00	101,062.51 94,873.88	87,198.24 78,871.54	13,864.27
El Dorado	80,224.00 152,250.00 907,461.00	123,886.00 477,981.00	28,364.00 28,364.00 429,480.00	88,200.00 251,234.47	86,864.00 249,046.50	1,336.00 2,187.97
Glenn Humboldt Immerial	140,298.00 335,183.00 359,682.00	103,098.00 53,610.00	37,200.00 281,573.00 359,689.00	108,818.23 53,347.17	105,746.39 50,570.68	3,071.84 2,776.49
lnyo Kern Kings	428,782.00 761,549.00 209,702.00	171,347.00 582,352.53 94,169.00	257,435.00 179,196.47 115,533.00	139,624.76 612,936.65 49,187.15	118,848.10 594,472.04 45,980.15	20,776.66 18,464.61 3,207.00
Lake Lassen Los Angeles. Madera	120,359.00 248,632.00 1,301,997.00 217,673.00	120,359.00 153,181.00 809,317.00 97,888.00	95,451.00 492,680.00 119,785.00	5,216.63 100,000.00 679,130.73 86,633.02	4,642.78 91,362.18 653,164.91 86,146.52	573.85 8,637.82 25,965.82 486.50
Marin	136,900.00	65,000.00	71,900.00	45,225.00	45,225.00	
Mendocino Merced Modoc Mono	283,646.00 310,704.00 216,035.00 153,628.00	272,300.00 149,534.00 199,200.00 88,508.29	11,346.00 161,170.00 16,835.00 65,119.71	237,598.12 106,233.50 176,400.00 3 948.82	234,533.58 105,233.50 156,666.53 3 948.89	3,064.54 1,000.00 19,733.47
Monterey Napa Nevada Orange	371,174.00 165,163.00 109,033.00 352,930.00	167,075.00 62,328.00 10,355.00 154,313.00	204,099.00 102,835.00 98,678.00 198,617.00	91,219.10 44,700.07 12,800.00 124,176.01	83,728.61 36,571.19 1,700.00 122,576.01	7,490.49 8,128.88 11,100.00 1,600.00

548.86 20,419.91 996.08	3,545.72 22,159.19 26,322.85 95.90 11,425.86	2.349.22 16,550.00 68,511.23 19,038.97 196.82 4,879.52 711.59 2,120.00	\$387,473.78
55,406.91 104,614.90 173,888.26 406,339.81	355,120,24 315,403.85 200,027.15 117,289.66 147,912.83	335,302.60 74,751.18 156,154.78 42,659.00 433.45 78,117.2 133,769.91 152,964.45 56,824.12 75,928.35 313,932.17 313,932.17 314,938.40 60,088.41	\$7,084,264.93
55,406,91 105,163,76 194,308,17 407,335,89	358,665.96 337,563.04 226,350.00 117,385.56 159,338.69	335,302.60 74,751.18 178,504.00 59,209.00 453,45 78,111.72 202,281.14 172,003,42 56,824.12 75,928.35 314,128.99 314,128.99 60,800.00 59,500.00	\$7,471,738.71
109,908.00 63,937.00 324,787.00 4,976.00 53,052.87	688,299.00 338,275.00 86,342.00 125,193.00	85,324,00 153,504,55 48,330,00 157,232,00 36,983,00 52,120,00 52,120,00 136,089,00 773,289,00 109,348,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00 179,709,00	*\$7,979,230.60
82,831.00 110,008.00 336,975.00 394,971.00 73.390.13	508,336.00 234,006.00 311,639.00 152,732.00 131,588.00	162,788,00 250,214,45 97,528,00 131,196,00 49,241,00 197,771,00 245,000,00 58,468,00 94,260,00 64,260,00 64,200,00 64,200,00 64,200,00 68,300,00	\$9,265,373.40
192,739.00 173,945.00 661,762.00 399,947.00	1,196,635.00 572,281.00 397,981.00 277,925.00 131,588.00	248,112,00 403,719,00 145,858,00 288,428,00 86,224,00 399,344,00 158,868,00 435,164,00 381,089,00 131,757,00 670,227,00 670,227,00 151,938,00 151,938,00 151,938,00 151,938,00 148,598,00 148,598,00	*\$17,244,604.00
Placer Plumas Riverside Sagramento	San Bernardino. San Diego. San Joego. San Josepo. San Josepo. San Luis Obispo.	Santa Barbara Santa Clara Santa Cruz Santa Cruz Shasta Siera Siera Siskyou Siskyou Sonona Stanislaus Stanislaus Trinity Tulare Tuolumne Yentura Yolo.	County apportionments

* Includes federal aid apportionment for 1952-1953 Fiscal Year totaling \$4,579,171.00.

## STATEMENT OF BUDGETARY TRANSACTIONS AS OF JUNE 30, 1952

Apportionment to Counties of Federal Aid Secondary Funds Under Federal Aid Act of 1944 and State Funds Under County Highway Aid Act, Chapters 938 and 952, Statutes of 1945

		יכו אווח חרי פוטו	citables 700 and 702, oranges of 1740	2		
	σ	State and federal funds	82		Contributions	
County	Apportionment	Work	Unencumbered balance	Amount budgeted	Work orders	Unencumbered
AlamedaAloine	\$321,777.00 127.446.00	\$321,777.00 123,591.31	\$3,854.69	\$661.16 35.276.00	\$661.16	\$522.49
Amador Butte	127,446.00 420,150.00	127,446.00 420,150.00		97,417.52	97,417.52 446,464.21	1,102.62
Calaveras	153,782.00	153,782.00		43,231.17	43,231.17	
Contra Costa	371,242.00	371,242.00		107,696.53	107,696.53	
El Dorado Fresno	220,629.00	220,629.00 1,295,015.46	9,764.54	42,779.37	42,779.37 70,349.47	3,352.56
Glenn	207,446.00	207,446.00		156,898.44	156,898.44	
Humboldt	473,566.00	473,566.00	9 842 91	158,407.69	158,407.69	
Inyo	631,729.00	631,729.00		2,000.00	2,000.00	
Kings	1,142,313.00	1,141,856.97	456.03	149,493.09	149,374.47	118.62
Lake	170,905.00	170,905.00	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3,488.33	3,460.12	28.21
Los Angeles	2,610,683.00	2,597,284.69	13,398.31	69 633 95	100,000,00	
Madela	00.120,020	00.120,010		1 709 03	1,709,09	P 9 3 1 0 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0
Mariposa	161,722.00	159,121.04	2,600.96	1,424.60	1,424.60	
Mendocino	404,430.00	404,430.00	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	131,628.35	131,628.35	# E E E E E E E E E E E E E E E E E E E
Modoc	323,749.00	323,749.00		136,731.74	134,625.11	2,106.63
Mono	227,618.00	227,555.52	62.48	3,227.14	3,224.09	3.05
Napa	221,482.00	221,482.00		18,542.44	18,542.44	E T T T T T T T T T T T T T T T T T T T
NevadaOrange	159,645.00	159,645.00	1.000.00	3,684.95	3,684.95	

15,790.56		\$25,780.28
9,886.10 233,934.09 123,487.69 1,931.47 2,530.72 4,32.15 265,655.78 11,211.49 25,345.96	40.341.96 2,769.04 57,534.60 1,988.66 1,988.66 143,551.58 3,400.71.41 4,563.37 229,311.27 214,346.65 86,696.69 463,004.68 1,017.44 1,017.44	\$4,472,559.34 12,436.96 \$4,484,996.30
9,896.10 233,934.09 123,487.69 1,2,530.72 2,530.72 2,81,446.34 11,211.49 25,345.96 241,471.96	20,709 04 2,709 04 57,534 60 1,988 66 143,551,58 3,400.33 15,071.41 4,563.37 229,311.27 214,346 65 36,696.69 463,054.58 1,017.44	\$4,498,339.62 12,436.96 \$4,510,776.58
8,287.53	8, 199 8, 199 8, 414, 92	\$66,668.11 509.36 509.48
262,339,00 253,393,00 928,772,47 569,976,00 1,708,114,00 741,124,00 596,750,33 401,382,00 230,138,00	344,544,00 207,620,96 415,501,00 127,446,00 599,980,00 552,563,00 586,498,62 513,457,00 185,165,00 228,500,00 228,500,00 222,949,08 4401,086,00 225,072,00 149,112,00	\$25,422,610.89 264,490.64 184,047.00 \$25,871,148.53
262,339,00 253,393,00 937,060,00 569,976,00 1,708,114,00 741,1124,00 5697,435,00 230,138,00	344,544,00 207,674,00 407,674,00 415,501,00 127,446,00 599,980,00 594,698,00 594,698,00 513,457,00 185,165,00 228,500 228,500 401,086,00 221,364,00 401,086,00 149,112,00	\$25,489,279.00 265,000.00 184,047.00 \$25,938,326.00
Placer Plumas Riverside Sacramento San Bentio San Bernardino San Diego. San Joegon San Luis Obispo	Santa Barbara Santa Clara Santa Clara Santa Cruz Santa Cruz Santa Cruz Siera Siera Siskiyou Sonoma Sutter Trinity Trinity Trulare Trolumne Trulare Trulare Yolo Yuba	County apportionmentsGrade crossing profectionGrade crossing projects

#### ACCESS HIGHWAYS BUDGET Statement of Budgetary Transactions as of June 30, 1952

	Budget	Expenditures authorized work orders	Unencumbered balance available
Construction of highways	and the second s		
North	\$6,719,752.68	\$6,714,891.44	\$4,861.24
Contributions—north	292.81	292.81	
South	7,069,073.74	7,033,762.14	35,311.60
Off state system—north	7,752,734.51	7,759,734.51	-7,000.00
Contributions—off state system—south	23,749.46	23,749.46	
Off state system—south	13,642,098.61	13,164,664.99	477,433.62
Contributions—off state system—south	307,861.88	307,861.88	
Totals	\$35,515,563.69	\$35,004,957.23	\$510,606.46

#### GRADE SEPARATIONS OPERATING BUDGET Final Statement of Budgetary Transactions as of June 30, 1952

	Transfers from 97-98 F. Y.	Budgetary adjustments and contributions	Adjusted budget	Expenditures authorized work orders	Unencumbered balance available
Construction					
North	\$1,299,000.00	\$-287,658.20	\$1,011,341.80	\$1,011,341.80	
South		12,956.89	12,956.89	12,956.89	
Off state system	335,107.24	307,302.82	642,410.06	642,410.06	
· Off state system—					
contribution		150,000.00	150,000.00	150,000.00	
Grade crossing pro-					
tection	120,000.00	-10,700.72	109,299.28	109,299.28	
Contingency reserve_	21,900.79	21,900.79			
Totals	\$1,776,008.03	\$150,000.00	\$1,926,008.03	\$1,926,008.03	

#### APPENDIX B

#### APPORTIONMENT OF MOTOR VEHICLE FEES AND FUEL TAXES

- (a) Yearly Registration of Motor Vehicles in California
- (b) County Apportionment of Funds Derived From Motor Vehicle Fees and Fuel Taxes, January 1, 1914, to June 30, 1952
- (c) Apportionment of Funds Derived From Motor Vehicle Fees and Fuel Taxes, October 1, 1923, to June 30, 1952

STATEMENT OF REGISTRATION OF MOTOR VEHICLES IN THE STATE OF CALIFORNIA FROM RECORDS OF THE DEPARTMENT OF MOTOR VEHICLES

	I NOW NEW	D COND	ווור חבו טווו	WEINI OF W	NOW NECONDS OF THE DEFAMINENT OF MOTOR PERIODES	CFF		
		Fee paid r	Fee paid registrations		Exempt	Total	Yearly	Percent increase
	Autos	Trucks	Trailers	Motorcycles	registrations	registrations	increase	over previous year
9 700 705 6 790 706	6 498					6 428	! !	
	17,015					17,015	10,587	164.70
	36,146				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	36,146	19,131	112.44
7/ 1/10- 6/30/12	699'92	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	76,669	40,523	112.11
7/ 1/12-12/31/13	122,444	2 9 0 1 1 1 1 2 2 2 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	122,444	45,775	59.70
1914	123,516	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3 8 8 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	24,709	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	148,225	25,781	21.06
1919	164,795	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1	26,401	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	191,196	42,971	28.39
1916	232,440	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	30,994	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	263,434	72,238	37.78
1917	306,916	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5 1 1 1 1 1 0 0 1 1 1 1 1 1 1 1 1 1 1 1	30,417	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	337,333	73,899	28.02
1918	364,800	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	674	25,973	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	391,447	54,114	16.04
1919	477,450	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1,658	26,072	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	505,180	113,733	29.06
1920	532,934	41,689	2,644	20,564	000'6	604,187	200'66	19.60
1921	645,522	35,092	3,421	17,729	11,721	713,485	109,298	18.09
1922	822,394	39,413	4,861	16,301	14,163	897,132	183,647	25.74
1923	1,056,756	43,527	5,808	14,694	16,660	1,137,445	240,313	26.79
1924	1,125,201	193,871	19,033	12,324	17,776	1,368,205	230,760	20.29
1925	1,224,831	214,571	25,453	10,997	22,280	1,498,132	129,927	9.50
1926	1,383,097	216,149	30,759	10,289	24,027	1,664,321	166,189	11.09
1927	1,479,411	213,784	34,126	9,444	26,108	1,762,873	98,552	5.92
1928	1,582,477	217,413	87,073	9,449	30,520	1,876,932	114,059	6.47
1929	1,885,308	89,033	42,899	9,628	35,275	2,062,143	112,211	9.87
1930	1,941,969	99,387	48,532	9,405	37,337	2,136,630	74,487	3.61
1931	1,938,068	105,213	55,024	8,970	38,199	2,145,474	8,844	0.41
1932	1,865,333	106,283	61,870	8,338	38,433	2,080,257	-65,217	-3.04
1933	1,850,608	108,189	286'69	8,134	38,507	2,075,425	4,832	-0.23
1934	1,876,192	116,924	79,474	8,294	39,569	2,120,453	45,028	2.17
1935	2,015,018	135,722	95,227	8,861	25,657	2,280,485	160,032	7.55
1936	2,178,038	148,991	112,080	9,816	28,638	2,477,563	197,078	8.64
1937	2,319,341	164,132	132,927	11,240	29,593	2,657,233	179,670	7.25
1938	2,339,208	170,483	142,257	11,785	30,732	2,694,465	157,366	5.92
1939	2,422,322	182,825	155,304	13,247	33,875	2,807,573	113,108	4.20

6.51	6.97	-3.70	-3.07	1.70	4.17	10.32	12.73	7.61	8.17	10.13	6 43	1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
182.689	208,437	-118,255	-94,648	50,834	126,746	326,448	444.271	299,494	345,906	463,873	324,146		
2,990,262	3,198,699	3,080,444	2,985,796	3,036,630	3,163,376	3,489,824	3,934,095	4,233,589	4,579,495	5,043,368	5.367.514	5,223,573	_
34,310	35,305	38,292	41,224	43,406	44,536	47,773	54,564	57,722	65,254	67,072	63,990	65,710	
15,876	18,051	19,913	19,414	22,309	27,173	36,353	53,234	60,857	57,475	54,948	52,373	43,538	
167,917	184,096	187,431	176,257	191,672	238,490	307,816	349,743	361,230	355,575	363,055	389,633	360,019	
198,895	221,146	216,955	215,465	225,881	248,388	596,806	363,225	403,702	429,725	481,809	541,394	536,296	
2,573,264	2,740,101	2,617,853	2,533,436	2,553,362	2,604,789	2,801,076	3,113,329	3,350,078	3,671,466	4,076,484	4,320,124	4,218,010	_
1940	1941	1942	1943	1944	C461	1940	L947	1948	1949	0061	Tea Tea	1952 to June 30	

NOTE: Prior to 1920 auto and truck registration was not segregated. — Indicates decrease.

COUNTY APPORTIONMENTS OF FUNDS DERIVED FROM MOTOR VEHICLE FEES AND FUEL TAXES

Total apportionment	Jan. 1, 1914, to June 30, 1952	\$39,904,025.78 792,844.04 1,651,109,66 5,927,212.79 2,055,528.75	2,573,210.00 10,964,809.43 1,188,990.30 2,511,136.78 20,068,479.68	2,964,577.31 5,384,254.93 7,976,769.54 2,720,163.94 14,378,000.99	4,730,635.71 2,044,111.66 3,244,205.64 234,916,874.40 4,081,101.04	4,358,317,88 1,660,462.61 3,769,305.89 6,696,328.80 2,269,454.81	1,622,431.81 7,455,772.45 3,261,772.50 2,214,022.48 14,187,929.81
	Jan. 1, 1952, to June 30, 1952	\$1,258,161.19 32,536.66 79,165.37 281,678.69 124,339.44	141,137.05 521,023.46 51,629.48 154,278.34 832,174.55	169,206.87 239,189.50 425,477.04 192,551.59 659,756.54	226,768.01 108,881.36 228,440.19 8,084,598.42 249,226.45	171,221.62 102,695.59 206,965.19 377,431.29 163,284.40	122,314,98 318,641,53 122,971,46 114,411.09 494,775.38
is pursuant to	1951	\$2,558,632.78 64,284.64 158,296.42 566,630.40 247,936.18	284,779.69 1,030,198.84 101,085.70 307,675.22 1,661,518.66	338,178.94 475,845.98 851,494.21 384,175.69 1,309,560.24	453,894.94 219,084.24 449,889.81 16,315,989.38 499,883.69	340,092.80 204,767.45 412,276.82 754,082.80 317,803.62	240,139.02 637,840.60 248,439.40 218,359.57 988,121.84
County apportionment of funds pursuant to Collier-Burns Highway Act of 1947	1950	\$2,353,569.02 60,547.65 150,859.21 543,250.51 235,448.68	275,118.73 913,010.69 91,681.33 293,017.52 1,575,802.47	326,392.32 449,958.00 799,873.70 364,590.90 1,206,611.07	434,267.97 211,483.63 418,848.89 14,806,320.31 478,997.42	313,809.17 195,229.19 393,342.84 714,630.28 285,284.89	224,718.20 601,380.53 230,860.85 196,854.21 898,553.15
County appor	1949	\$2,252,228.77 59,708.20 148,162.51 526,106.39 231,303.33	266,626.52 845,998.33 87,303.08 286,563.19 1,509,793.36	317,224.76 433,313.18 749,309.46 352,099.36 1,166,424.56	423,082.73 204,808.41 406,543.91 13,855,947.05 460,202.75	289,027.66 189,348.04 378,785.91 688,870.23 264,872.54	211,521.34 573,103.68 219,196.44 187,655.87 836,128.93
	July 1, 1947, to Dec. 31, 1948	\$2,588,610.43 74,781.24 187,384.31 653,850.54 294,812.83	338,169.98 939,964.83 103,481.97 353,848.53 1,829,915.82	399,277.31 532,829.55 883,908.67 452,644.40 1,433,522.57	531,150.17 254,919.68 511,759.03 16,510,494.27 581,547.26	332,577.65 231,746.16 468,427.10 846,903.33 331,734.19	250,935.36 686,152.52 258,861.84 231,201.99 990,576.70
Subtotal of apportionments	operation of the Collier-Burns Act	\$28,892,823.59 500,985.65 927,241.84 3,355,696.26 921,688.29	1,267,378.03 6,714,613.28 753,808.74 1,115,753.98 12,659,274.82	1,414,297.11 3,253,118.72 4,266,706.46 974,102.00 8,602,126.01	2,661,471.89 1,044,934.34 1,228,723.81 165,343,524.97 1,811,243.47	2,911,588.98 736,676.18 1,909,508.03 3,314,410.87 906,475.17	572,802.91 4,638,653.59 2,181,382.51 1,265,539.75 9,979,773.81
County apportionment of motor relials	fuel tax, Oct. 1, 1923, to June 30, 1947	†\$21,003,804.11 496,172.18 785,858.73 2,500,072.44 783,901.09	999,340.32 †5,032,328.32 †668,818.46 924,170.57 8,957,095.06	†1,106,746,94 2,434,113.52 †3,139,885,95 808,837,49 †6,262,247.79	1,999,351.32 869,516.00 998,979.92 †120,557,784.91 1,417,226.81	2,234,401.47 661,127.43 1,477,474.99 2,507,317.66 767,911.66	546,887.71 †3,508,491.55 1,675,802.94 1,037,126.96 †7,245,547.46
County apportionment	Jan. 1, 1914, to Dec. 31, 1947	*\$7,889,019.48 4,813.47 141,383.11 855,623.82 137,787.20	268,037,71 *1,682,284,96 84,990,28 191,583,41 3,702,179,76	307,550.17 819,005.20 1,126,820.51 165,264.51 *2,339,878.22	662,120.57 175,418.34 229,743.89 *44,785,740.06 394,016.66	677, 187, 51 75,548, 75 432,033,04 807,093,21 138,563,51	25,915.20 1,130,162.04 505,579.57 228,412.79 2,734,226.35
	County	AlamedaAlpineButteCalaveras	ColusaDel NorteEl DoradoFresno	Glenn Humboldt Imperial Inyo	Kings Lake Lassen Los Angeles	Mariposa Mendocino Merced	Mono

3,748,418.81 2,073,797.31 12,086,351.91 15,694,143.43 2,088,037.30	17,305,434.91 25,911,198.99 39,331,998.37 12,669,807.59 5,198,770.15	9,950,603.86 7,318,631.99 16,967,136.28 5,030,944.40 3,964,310.17	1,168,027.58 4,693,586.56 5,595,661.86 8,443,775.88 9,545,798.33	3,211,633.84 3,188,462.80 1,811,062.16 12,840,328.65 1,998,984.15	6,601,749.03 4,076,279.28 2,589,071.59 8662,677,788.59
179,404.34 138,630.14 577,108.43 592,172.38 90,477.55	780,891.96 1,033,334.30 1,092,152.71 461,521.67 263,092.77	465,870.50 238,163.93 622,272.49 182,148.88 249,203.24	66,940.46 301,973.79 226,766.65 322,069.99 414,130.10	170,063.45 186,162.81 129,829.04 638,969.12 104,033.00	239,026.31 185,804.25 123,160.97 \$26,330,307.96
348,586.21 259,658.28 1,151,250.00 1,172,352.22 181,421.83	1,618,651.00 2,013,876.00 2,277,797.70 929,889.87 525,576.25	916,620.49 482,086.39 1,233,001.21 352,956.58 482,944.65	124,785.99 586,612.44 452,820.79 644,281.10 830,462.16	342,362.09 374,077.00 255,922.75 1,281,453.61 206,108.74	482,519.49 373,196.85 240,719.31 \$52,782,950.57
318,779.91 225,335.36 1,083,538.85 1,059,334.30 173,409.36	1,544,075.96 1,809,569.14 2,143,641.28 847,605.87 500,633.08	805,801.69 440,289.09 1,106,792.14 344,044.61 441,033.69	108,842.33 550,484.30 406,033.36 611,180.85 791,636.37	329,709.24 359,315.63 243,915.80 1,224,983.16 193,916.68	451,046.59 357,772.34 222,892.35 848,739,926.66
308,223.70 220,884.98 1,041,891.51 998,179.06 168,637.21	1,476,129.12 1,710,545.03 2,046,071.77 793,388.00 484,358.83	729,433.40 419,119.10 1,042,104.10 325,151.55 425,568.14	106,839.61 544,496.77 380,948.40 588,684.14 764,713.33	321,116.65 349,993.45 237,616.18 1,175,450.29 189,452.44	415,452.22 344,768.37 214,727.65 846,245,205.49
381,512.15 277,649.41 1,368,767.87 1,168,731.27 209,423.57	1,777,763.94 1,959,800.18 2,437,865.64 938,495.81 601,943.80	791,961.25 509,359.65 1,173,395.23 379,875.65 530,531.84	134,780.07 648,204.34 450,422.54 712,874.91 937,614.09	404,367.93 445,115.69 300,798.19 1,479,132.45 240,785.95	
2,211,912,50 951,639,14 6,863,795.25 10,703,374.20 1,264,667.78	10,107,922,93 17,384,074,34 29,334,469,27 8,698,906,37 2,823,165,42	6,240,916.53 5,229,613.83 11,789,571.11 3,446,767.13 1,835,028.61	625,839.12 2,061,814.92 3,678,670.12 5,564,684.89 5,807,242.28	1,644,014.48 1,473,798.22 642,980.20 7,040,340.02 1,064,687.34	4,508,194,45     505,509,97       2,880,713,75     434,023,72       1,523,917,57     263,653,74       8433,029,046,83     \$55,550,351,08
1,701,558.77 807,993.59 5,075,637.39 7,905,219.95 1,011,193.60	+7,427,714.09 +12,789,376.18 +20,838,038.77 6,301,931.53 +2,135,785.38	14,716,024.61 13,852,231.22 8,568,925.90 2,598,065.57 11,436,902.91	581,674.89 +1,595,009.49 +2,765,443.73 +4,069,015.23 4,232,823.42	1,292,193.00 †1,160,589.83 †597,521.43 5,103,374.58 †879,347.75	+3,372,308.22 1,802,873.82 +1,199,991.69 +\$319,227,108.30
510,353.73 143,645.55 1,788,157.86 2,798,154.25 253,474.18	2,680,208.84 4,594,698.16 3,496,430.50 2,396,974.84 687,380.04	1,524,891.92 *1,377,382.61 3,220,645.21 848,701.56 398,125.70	44,164.23 466,805.43 913,226.39 1,495,669.66 1,574,418.86	351,821,48 313,208.39 45,458.77 1,936,965.44 185,339.59	1,135,886.23 577,839.93 323,925.88 *\$113,801,938.53
Placer Plumas Street Riverside Sacramento Sacramento San Benito Sa	San Bernardino San Diego San Francisco San Joaquin	San Mateo Santa Barbara Santa Clara Santa Cruz	Sierra	Sutter Tehame Trinity Tulare Tuolumne	YenturaYoloYubaTotals

* Deduct the following amounts for reimbursement of the Department of Motor Vehicles for salaries paid highway crossing guards: 1945-1946—Contra Costa \$1.574.84, Kern \$5,233.80, Los Angeles \$111,750.68, Santa Barbara \$2,069.70; 1947—Ala-

meda \$1,618.00, Contra Costa \$1,265.50, Kern \$1,604.00, Los Angeles \$35,735.00, Santa Barbara \$1,959.00 t Includes repayment of unemployment relief loans to county as provided in Section 23 of Chapter 207, Statutes of 1933 (for tabulation, see First Arnual Report).

# APPORTIONMENT OF FUNDS DERIVED FROM MOTOR VEHICLE FEES AND FUEL TAXES#

	Average per vehicle	\$ 23255	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	Total registration	1,368,205 1,644,321 1,702,873 1,702,873 1,702,873 2,003,125 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,25 2,005,	
	Total	\$2,778,515,60 12,365,037,93 14,388,103,08 16,500,721,72 22,147,403,63 37,74,230,48 37,74,230,48 37,74,230,48 36,286,33 36,286,33 36,286,33 36,286,33 36,286,33 36,286,33 36,286,33 36,286,33 36,286,33 36,118,89 36,286,33 36,118,89 36,118,89 36,118,89 36,118,89 36,118,89 36,118,120 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986,133 36,986	\$1,748,349,738.99
To State Highway Fund	To city streets	817.066.567.78 818.04.599.64 18.997.33.5 44 00.37,714.94	\$84,822,792.87
	14 cent to cities for major streets	\$1,819,242,94\$ 3,572,447,05 3,683,189,56 3,881,199,56 4,101,88 4,747,339,48 4,773,39,48 4,773,39,48 4,773,39,48 4,773,39,48 4,773,39,48 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,872 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773,873 4,773 4,773 4,773 4,773 4,773 4,773 4,773 4,773 4,	\$54,612,996.58
	14 cent to cities for state highways	\$1,546,751.91 3.024,467.49 3.024,467.05 3.883,139.06 3.886,738.70 4,101,088 4,717,339.49 4,777,339.49 4,777,339.49 6,776,559.789 5,776,559.789 6,776,559.789	\$55,224,978.70 \$54,612,996.58
	To Division of Highways	\$10,287,263,41 21,171,222,83,141,1722,283,143,176,21,63,176,21,63,176,21,63,176,21,63,176,21,63,176,21,63,176,21,63,176,21,63,176,21,63,176,21,63,176,21,64,176,176,176,176,176,176,176,176,176,176	\$851,765,180.27
F. 04045	Lo State Highway Construction Fund	\$3.788.334 00 11.155.131 54 11.155.131 54 10.451,777 76 10.451,777 76 5,519,290.66	\$64,489,383.43
E CADO	Highway Maintenance Fund	\$1,389,257.80 6,182,518.96 7,182,518.96 9,349,534.82 11,319,524.19 11,319,524.19 11,319,524.19 5,519,299.66 5,519,299.66	\$93,444,128.23
	To counties	\$1,389,257,80 6,182,518,97 8,246,534,81 9,384,634,81 11,319,524,41,88 11,319,524,41 11,319,524,41 11,710,238,32 11,710,238,32 12,007,972,94 11,710,238,32 12,007,972,94 11,710,238,33 15,42,558,23 15,42,558,23 15,44,40,33 16,544,41,41 18,948,357,38 18,948,357,38 18,948,357,38 18,948,357,38 18,948,377,38 18,948,377,38 18,948,377,38 18,948,377,38 18,948,377,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,077,38 18,948,	\$543,990,278.91
		Oct. 1, 1923-Dec. 31, 1923  Jan. 1, 1924-Dec. 31, 1924  Jan. 1, 1925-Dec. 31, 1925  Jan. 1, 1925-Dec. 31, 1925  Jan. 1, 1925-Dec. 31, 1926  Jan. 1, 1937-Dec. 31, 1929  Jan. 1, 1937-Dec. 31, 1939  Jan. 1, 1937-Dec. 31, 1949  Jan. 1, 1947-Dec. 31, 1948  Jan. 1, 1947-Dec. 31, 1947  Jan. 1, 1947-Dec. 31, 1947  Jan. 1, 1947-Dec. 31, 1948	Total

4 year average of 2 cents tax, \$10.33; 19 year average of 3 cents tax, 16.67; 5 year average of 4½ cents tax, 31.01.

2-cent tax per gallon from October 1, 1923, to July 28, 1927. Apportioned 1 cent to counties, 1 cent to State Highway Maintenance Fund.

3-cent tax per gallon from July 29, 1927, to June 30, 1933. Apportioned 1 cent to counties, 1 cent to State Highway Maintenance Fund, 1 cent to State Highway Maintenance Fund, 1 cent to State Highway Construction

3-cent tax per gallon from July 1, 1933, to June 30, 1935. Apportioned 1 cent to counter, tax per gallon from July 1, 1935, to June 30, 1947. Apportioned 1 cent to counter tax per gallon from July 1, 1935, to June 30, 1947. Apportioned 1 cent to counter to Division of Highways, 2 cent to cities for streets of major importance.

4½-cent tax per gallon from July 1, 1947. Fuel tax apportioned 1§ cents to counties, 2½ energis to Division of Highways, § cent to City Streep.

"For the first pair of the first pair of 1947 were made to effect the transition from former Apportionments for the last half of 1947 were made to an effect the transition from former apportion.

† Apportionments beginning with January 1, 1948, were made according to the Collieracts to operation under the Collier-Burns Act.

Burns Highway Act of 1947. ‡ Apportionments prior to July 1, 1947, were made from fuel taxes only. § Includes \$2,500.00 appropriated for the Code Commission by Chapter 698, Statutes 1935.

### APPENDIX C

### CONTRACT STATISTICS

- (a) Completed Contracts—July 1, 1946, to June 30, 1952
- (b) Incomplete Contracts—June 30, 1952

Note: For contracts completed prior to July 1, 1946, see Fifteenth Biennial Report

Note: * opposite a contract indicates final cost figures not yet available

COMPLETED CONTRACTS-June 30, 1952

Total	\$12,000	178,002 24,347	166,385	*07	29,619	49,043	266,115	14,609	*1,036,472	*561,807	10,543	12,353 *6,474	156,465 402,28 <b>0</b> 143,624	*181,977 43,559 217,125	15,376
Const.		\$16,747 1,697	14,611 6,861	100 000	3,532	8,925	18,820	1,412	101,000	65,000	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1,502	11,609 17,562 13,734	15,700	1,737
Const.	\$12,000	161,255 22,650	151,774 42,681	11 010	26,087	40,118	247,295	13,197	935,472	496,807	10,543	10,851 5,488	144,856 384,718 129,890	166,277 43,559 197,053	13,639
Type of work	Truck Scale	Repair with C.R.B. & P.M.S Storm Drain	P.M.S. Signals & Channelization	Grade, P.C.C. on C.T.S., 3 R.C.	C.R.B., P.M.S. & Signals	Repair Shoulders & P.M.S.	Resurf. with P.M.S.	Signals & Lights	Grade, P.M.S. & Lights	Grade & Conc. UC. & Bridge	P.M.S. Blanket	Grade & P.M.S.	Additional Traffic LanesSand Fill.	Toll Facilities	Signals & Lights
Contractor	Day Labor	A. S. Jones	J. R. Armstrong	Fredrickson & Watson Const. Co	Gallagher & Burk, Inc	A. S. Jones	Lee J. Immel.	1	Harms Bros. and N. M. Ball & Sons	Dan Caputo & Ed Keeble	Day Labor	Day Labor	Chas. L. Harney, Inc San Francisco Br. Co Piombo Const. Co Stolle Inc & Dimenson.	Harrelson Co Pacific Br. Painting Co Lee J. Immel	L. H. Leonardi Electric Const. Co
Contract	11/21/46	6/7/46 5/16/47	6/ 7/47 4/22/48	5/31/50	12/ 5/50	3/11/46	4/ 1/49	02/11/01	6/22/49	10/19/48	11/18/49	$\frac{2}{11/16/49}$	6/18/47 9/ 8/47 9/12/47 7/99/48	8/11/48 8/25/48	1/17/50
Miles		7.6	5.3	5.9	0.2	8.3	3.3	!	5.8	3.2	0.4		0.0 0.0 0.0	0.7	
Location	Near Greenville	Bet. Dublin & Mission San Jose & Bet. Alvarado & San Leandro	de 3.1 Mi. S.  At Redwood Road.  By 15 Mi. S.	Road	At San Miguel Ave. in Castro Valley	Bet. Warm Springs & Mission San Jose & Bet. Warm Springs & Centerville	Bet, Castro Valley Jct. & San Leandro	OH FORMIN LIVE. AU 1000H AVE	Bet. Greenville & 1.5 Mi. W. of Livermore.	Bet. 1.5 Mi. E. & 1.7 Mi. W. of Livermore.	At San Pablo Ave. Overpass	Bet, A St. & B St.	Bet. Toll Plaza & Distr. Struct. At Bay Bridge Toll Plaza At Bay Bridge Toll Plaza At Ray Bridge Toll Plaza		At MacArtuur Biya,, rootinii Biya, & 73d Ave.
Section	A	B, C, B	b, A B	q	В	C, A	D, B	3	E, F, B	陆	Emv, Oak	Hay Hay	Oak Oak Oak	Oak Oak	Oak
Route	70	5, 69	9, IU	o	5	5, 69	10 10	5	ro	FQ.	ro.	മഹ	20 20 20 20	5, 69	o
County	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda	Alamena	Alameda	Alameda	Alameda	Alameda	AlamedaAlameda	Alameda	Alameda
Contract	4T48	4TC25 4TC35			51-4TC23	4WC22	1-4TC77	010111-1	1-4TC86-F	0-4TC72	4T124	4T114 4T123	4TC41 4TC43-P 4TC44-P 0-14TC52		I-411012

COMPLETED CONTRACTS-June 30, 1952-Continued

Total		*\$14,559	15,297	203,643	6,345 171,363			65,242	270,00	37,582 *116,054	*7,512	020 410	1 059 900	435,477 498,648	1,051,544
Const.		\$1,600	591	22,304	371			6,832		4,796	1		04 700	33,946 30,173	60,100
Const.		\$12,959	14,706	181,339	5,974 158,839			58,410		32,786 106,054	7,512	150 410	1 669 401	401,531	991,444
Type of work		Signals & Drainage Improvement	Signals	P.M.S. on C.R.B.	Signals Resurf. with P.M.S. & Shldrs		Renair with CRB PMS &	Pen. Tr. & Construct Decelerating Lane		Signals & Chnlz.	Widen (6 Turnouts)	Widen with P.C.C. Resurf. with	St & Cono OC	Substructure of Stl. & Conc. OC.	Grade
Contractor		R. Flatland	Day Labor	Granite Const. Co	Day Labor		J. R. Armstrong Cont.	J. B. Armstrong		Lee J. Immel.	Day Labor	Lee J. Immel	Duncanson-Harrelson Co.	S. J. Ameroso Const. Co A. Soda & Son	Johnson-Western Co. & Amer. Pipe & Const. Co.
Contract		9/13/51	9/20/46	8/ 3/48	$\frac{10/29/46}{4/1/49}$		5/23/46	7/ 7/49		$\frac{1}{10}$	11/14/50	3/11/46	6/21/46	$\frac{12}{6/16/47}$	6/25/47
Miles		-		6.7	5.4		10.5			2.4		-	-		2.3
Location	See San Francisco County See San Francisco County See San Francisco County	At Intrs. of MacArthur Blvd. & Dutton	In Emeryville	Bet. Centerville & San Leandro	In San Lorenzo VillageBet. Alvarado & San Leandro		Bet. El Cerrito Hill OH. in Albany & Carquinez Bridge	Across Cerrito Creek	At University Ave., Central Ave. & Carl-	1 1	Bet. Powell St. & University Ave	Cypress St., Bet. Distr. Struct. & 7th St.	At 5th Ave. Overhead	At 23d Ave.	Bef. 1 Mt. N. of S.C.L. of Oakland & U.3 Mi. S. of High St.
Section	Oak-SF Oak-SF Oak-SF	SLn	Emv	A, B, SLn	дд	Alb, Rch, ECr, A,	Pin, Her, B	AIb	Ber, Rch	Ber, Alb	Emv, Ber	Oak	Oak	Oak Oak	Oak
Route	5, 68 5, 68 5, 68	20	14, 5	69	69	69, 14		69	69	69	69	69	69	69	ão
County	Ala, S.F.	Alameda	Alameda	Alameda	Alameda	Ala, C.C		Alameda	Ala, C.C	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda
Contract	15T3 15T5 15T7	52-4TC11-P	4T42	0-4TC68	4W37 1-4TC76	4TC23		1-4TC90-P	51-4TC27-P	52-4TC2	4T141	4TMC3		14WC9 14WC10-F	

COMPLETED CONTRACTS-June 30, 1952-Continued

		DE	I Alu.	VI E/I	NI O.	e I UI	LIC	, , , , ,	OLL	719					
Total	\$169,111 653,550 434,399 45,500	1,040,051	*1,739,084	*1,498,989	*13,681 *110,136	*712,572 *17,999	260,000	14,542	45,490	91,508	457,757	*72,363	4,408	*3,992	*10,722
Const.	\$13,230 18,228 31,019	171,802	205,000 48,000	125,550	11,100	48,500		2,826	2,878	7,540	40,929	8,600	406	800	1,300
Const.	\$155,881 635,322 403,380 45,500	1,408,249	1,534,084	1,373,439	13,681 99,036	664,072	260,000	11,716	42,612	83,968	416,828	63,763	4,002	3,192	9,422
Type of work	Stl. & Cone. OC. Steel OC. Stl. & Cone. Oc. & Approaches Stl. & Cone. OC. & Approaches Storm Drains.	Grade & F.C.C. on C.K.B.	Grade, Pave & 4 Stl. & 1 R.C. Br. Steel Overhead	Grade, P.C.C. & Stl. Structures. 1,373,439	Signals & LightsRoadside Development	Steel Br. and Overhead	Widen, Grade & Pave	R.C. Culvert	Signals & Lights	P.M.S.	Steel Br. & OC.	Grade & P.M.S. on C.R.B.	Repair R.C. Br.	Signals	Revise Pumping System
Contractor	Lew Jones Const. Co J. H. Pomeroy & Co., Inc. Carl N. Swenson, Inc Day Labor. Fredrickson & Watson	Const. CoE. H. Peterson & Son	n 1 1	Fredrickson & Watson Const. Co	Day Labor	C. B. Tuttle Co	Day Labor	Wheeler Const. Co	L. H. Leonardı Electric Const. Co	Lee J. Immel	R. G. Clifford & Louis Biasotti & Son	Elmer J. Warner	Lew Jones Const. Co	Howard Electric Co	C. Norman Peterson
Contract	6/27/47 8/13/47 10/22/47 3/17/48 4/ 1/48	4/ 1/48	8/ 3/48	5/20/49	6/24/49 11/ 8/50	1/10/50 11/22/50	6/15/51	12/10/46	11/19/48	4/ 1/49	6/22/46	10/25/49	3/28/50	4/20/51	10/30/51
Miles	2.9		0.7	e5 e5	2.8			1	1	1.8		1	-		
Location	At 29th Ave. in Oakland At Fruivale Ave. At 19th Ave. At 19th and 23d Aves. Bet. 38th Ave. & Oak St.	Across Elmhurst Cr., Damon Slough, & East Creek Slough.	Eastshore Freeway, Bet. 50th Ave. & 38th Ave.	Bet. S.C.L. & High St.	At Intrs. of 5th & Oak Sts., 6th & Oak Sts., and 7th & Madison Sts	Across San Leandro Cr. & S.P.R.R. Tracks at S.C.L. of Oakland Bet. Washington Ave. & Clarke St.	Bet. MacArthur Blvd. & Broadway Terr	On E. 14th St. Bet. Plaza Dr. & 158th Ave.	At E. 14th St	Through Hayward	Across Alameda Creek	At Rosewarns UC., 1.5 Mi. E. of Niles	Across Vallecitos Cr., 9 Mi. SW. of Liver- more	At L St.	At Folger Ave. UP
Section	0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2 k 0 0 2	Oak	Oak Oak	Oak	Oak Oak	SLn, Oak SLn	Oak	В	В	Hay	A	A	A	Lvmr	Ber
Route	69 69 69 69	69	69	69	69, 105	69	7.5	105	105	105, 5	107	107	108	108	206
County	AlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlamedaAlam	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda:-	Alameda	Alameda	Alameda
Contract	14WC11-F 14WC12-F 14TC31-F 4T102 0-4TC48-F	0-14TC37-F	0-14TC53-F	0-4TC83-F	4T116 51-4TC21	1-14TC84-F 4T142	4T147	4WC27	0-4TTC4	1-4TC78	14WLC33	1-4TC95	1-14TTC3	51-4TC33	52-4TC21

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$375,000 300,000 306,497	4,954	244.916	167,118	*174,304	146,020	35,579 *72,684	*92,022	*859	172,820	603,107	*252,115	21,232	22,031
Const.	\$6,497	804	26.317	8,190	19,000	1,534	2,901	13,000	1	10,348	57,955	20,000	1,292	3,940
Const.	\$375,000 300,000 300,000	4,150	218.599	158,928	155,304	144,486	32,678 72,684	79,022	859	162,472	545,152	232,115	19,940	18,091
Type of work	Grade, Pave & Structures Grade, Pave & Structures Grade, Pave & Structures	Repair with P.M.S. & Const.	Grade & P.C.C. & P.M.S. on	P.M.S.	Grade, I.B. & P.M.S. on C.R.B	Grade & P.M.S.	Signals & Lights.  Minor Contracts & D.L. Projects	Grade, I.B., & Drainage Facili-	Minor Contracts & D.L. Projects	Grade & B.S.T.	Grade, P.M.S. & 3 R.C. Bridges-	R.C. Br. & Apps	P.M.S.	I.B., I.S.M., & R.M.S
Contractor	Day Labor Day Labor Day Labor	Gallagher & Burk	Louis Biasotti & Son	Clements & Co.	Clements & Co	Hayward Bldg. Matl. Co	R. O. Ferguson Co.	Arthur B. Siri, Inc.		Westbrook & Pope	Fredrickson Bros	Thomas Const. Co	Day Labor	P. J. Moore & Son
Contract	8/26/48 8/ 2/49 7/24/50	7/10/46	7/ 8/48	7/29/48	7/20/50	7/26/46	12/ 3/48	7/ 6/49	1	11/17/48	6/ 9/47	6/15/51	4/ 6/48	4/ 1/50
Miles	25.3	0.3	1.8	4.6	2.8	2.7	1 1 1	5. 5.	1	3.6	2.3	0.4	9.0	0.9
Location	Bet. Rte. 75 & Park Blvd. Bet. Rte. 75 & Park Blvd. Bet. Rte. 75 near Lake Temescal & Rte. 5.	Bet, Maitland Dr. & Earhart Rd. in Aux. Naval Air Sta.	On Crow Canyon Rd	On Jarvis Rd. Bet. Dumbarton Rd. & Rte. 69	Bet. Alvarado & 3 Mi. Southeasterly	On A St. & Redwood Rd. Bet. San Lorenzo Cr. Br. & Proctor Rd	Various Locations.	Bet. 7 Mi. E. of Markleeville & Mono Co. Line	Various Locations.	Bet. Cooks Sta. & E. of Hams Sta	Bet, N. of Jackson & E. & S. of Jackson	Across Cosumnes Riv., Abt. 5 Mi. N. of Plymouth	See Calaveras County Bet. 0.6 Mi. & 1.2 Mi. N. of Mokelumne River	Bet. N.C.L. & S.C.L., Plymouth
Section	Oak Oak Oak	Airport	1 2 2 2 3 6 6 6				Var		1	Fi	Jkn, C	A, C	C, A	Ply
Route	227 227 227	Oak	FAS 801	FAS 1023	FAS 1025	FAS 1030	Var	FAS 959	1 1	34	34, 65	65	65	65
County	Alameda Alameda	Alameda	Ala, C.C	Alameda	Alameda	Alameda	Ala, S.MAlameda	Alpine	Alpine	Amador	Amador	Ama, E.D	Amador	Amador
Contract	13T1 13T2 13T3	4ANC14	4DC10	4DC11	51-4DC1	4DCI	0-4TTC5P	10DC7		01-10TC40	10WC18P	52-14TC8-F	14WLC52 10T65	51-10TC1

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	*\$81,089	223,030	*16,414			115,076	44 018	*189,051	178,959	000	*208,485	22,644 *8,322	64,626	6,548	*43,113 *26,815	*196 450	*9,263
Const.	\$9,000	26,305	20			7,052	0 007	17,500	7,741	00	27,500	735	4,759	71	7,450	15,000	1,880
Const.	\$72,089	196,725	16,394			108,024	95 040	171,551	171,218	001.00	180,985	21,909	29,867	6,477	35,663 19,815	191 450	7,383
Type of work	R.C. Br. & Apps	Grade & B.S.T	Minor Contracts & D.L. Projects			P.M.S. on C.R.B. & Shidrs	D C Builton & Anomonohou	P.M.S.	Grade & P.M.S.	Widen Rd. & Existing R.C.	4 R.C. Brs. & Widen 2 R.C. Brs.	Signals & Lights Lights	U.R.S. & Seal Coat.	Resurface	Grade, Gravel & Seal	C. DMC & Strungto	Widen R.C. Br. & Approaches.
Contractor	Lefever & Bing	A. Teichert & Son, Inc				Lester L. Rice	Huettig, Schromm, &	Rice Bros, Inc.	McGillivray Const. Co	Minton & Kubon	O'Connor Bros.	Clinton Electric Corp Day Labor	Rice Bros., Inc	Day Labor	Eugene G. AlvesB. S. McElderry	M T Budder & Son	C. C. Gildersleeve
Contract	4/18/51	7/30/47	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			5/16/46	11/ 9/49	6/ 6/51	4/ 1/48	4/ 1/50	6/14/50	$\frac{11/10/49}{4/25/51}$	4/12/49	4/11/47	8/ 9/50 11/ 2/50	8/17/80	0/11/90
Miles	0.5	4.7				11.8	1	5.4	15.6	10.0	-		4.1	1.5	2.0	6	1
Location	Across Dry Creek.	Bet. 3.7 Mi. E'ly. of Pine Grove & N. Fork Mokelumne River	Various Locations.	See Sutter County		R.R. Xing & Chico, & Bet. Big Chico Creek & 6th St. in Chico Across Hamilton Slouch & Biers Exten-	sion Canal	Bet. Biggs Rd. & Oroville Wye	3 Locations, in and near Chico	Bet. Chico & Tehama Co. Line	Bet. Chico & Los Molinos	In Chico	Bet. Oroville & Feather River	Bet. Jarboe Pass & Plumas Co. Line	See Glenn County Bet. Biggs Rd. & Rte. 3 Across Tule Canal	Bet. 0.7 Mi. N. of Yuba Co. Line & Union	Across Oak Knob Draw, 6.7 Mi. S. of Oroville
Section	В		1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	A, Grd, A, LiO	A B C Che		)	В	C, Che, D, Che	Q	D, A	Che	В	Ö	A, C	A	A
Route	26	FAS 951		en e	ಗಾ ಕಾ	) er	,	က	3, 47	ಣ	က	3, 47	21	21	45	87	87
County	Amador	Amador	Amador	But, Sut	Buffe	Butte		Butte	Butte	Butte	But, Teh	ButteButte	Butte	Butte	But, Gle Butte	Butte	Butte
Contract	51-14TC27	10DC2	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0-3TC51P	1-31C69	1-14TC82		52-3TC5	0-3TC49-P	51-3TC2	51-14TC10	1-3TTC3-P 3T103	1-3TC57	2T42	51-14TC1 51-3TC10 51-14TC20	51-3TC3	51-14TC18

Total	\$19,854 *53,909	420,699	117,239	*118,651	*56,712	*139,494	119,507	*13,307	111,550	*385,842	43,292	7,044	57,182	*80,971	6,335	1	26,935
Const.	\$1,489 8,000	32,810	5,064	12,500	2,900	10,200	13,472	21	6,817	48,000	4,285	529	5,407	10,500	1,548		828
Const.	\$18,365 45,909	387,889	112,175	106,151	48,812	129,294	106,035	13,286	104,733	337,842	39,007	6,515	51,775	70,471	4,787	1	26,107
Type of work	Repair Bridge	Grade, U.R.B. & R.C. Bridge	P.M.S.	Grade, B.S.T. & Widen 2 R.C. Brs.	Grade & Culverts	Grade & P.M.S. on C.R.B	R.C. Bridge	Minor Contracts & D.L. Projects	Resurf. with P.M.S. on U.R.B	Grade & P.M.S. on I.B.M	Conc. Bridge & Approaches	Repair Bridge	Steel Bridge & Approach	R.C. Br. & P.M.S. on I.B.M. on Apps.	Cattlepass	Purchase Oil & Provide Engi-	neering
Contractor	Lew Jones Const. Co R. C. Downer	Granite Const. Co.	A. G. Raisch Co	W. H. O'Hair Co	Richter Bros.	Rice Bros., Inc.	Dey Contracting Co		A. Teichert & Son, Inc	M. J. Ruddy & Son	J. Henry Harris	Charles Scott.	Bing. Chas. S. Moore & Robt.	R. Murdoch	Bati Rocca	Day Labor	Day Labor
Contract	5/12/49 4/ 2/51	11/19/48	5/ 9/50	6/ 7/49	6/22/49	8/18/50	3/26/47	1	4/29/48	6/10/50	6/24/46	6/ 4/47	7/24/51		6/11/46	5/22/45	10/18/46
Miles		9.2	9.2	3.7	2.3	63.53			4.2	5.6	i		0.1		9 6 2 2		15.6
Location	Across Butte Creek Across Clear Cr., 9.8 Mi. NW. of Oroville	Bet. 2 Mi. E. of Chico & Paradise	Bet. 2 Mi. E. of Chico & Paradise	Bet. Cherokee Canal & Pennington Rd	Bet. Oroville-Wyandotte Rd. & Oroville-Quincy Highway.	Bet. Oroville & Oroville-Quincy Hwy. at Ward Blvd	Across S. Fork of Feather River at Bid-well's Bar.	Various Locations	Bet. 2.6 Mi. E. of Valley Springs & 4.9 Mi. East.	Bet. Murphys & Big Trees	Across Angeles Creek	Across Mokelumne River	eas Abt. 2.5		About 9 Mi. N. of Angeles Camp	Bet. Sandy Gulch Mill Pond & J. P. Lodge Rd.	Bet. Toyon & West Point
Section	ВВ		1 1 1 1 1			1 5 6 1 1 7 2	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		В	闰	Ang	A, C	A		В		
Route	87	FAS 757	757 757	758	FAS 759	759	1046	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	24	24	24	65	65		65	Access	Access
County	Butte	Butte	Dutte		Butte	Dutte	Tanana and and and and and and and and an	Butte	Calaveras	Calaveras	Calaveras	Cal, Ama	Calaveras		Calaveras	Calaveras	Calaveras
Contract	1-14TC66 52-14TC1	3DC11	3DC14	FIOTO	3DC16	1-0000-10 14DC9	S C C C C C C C C C C C C C C C C C C C		0-10TC33	51-10TC8	14WLC35	14WLC52 1-14TC75	<b>52-14</b> TC10		14WC7	10AN15	10AN21

COMPLETED CONTRACTS-June 30, 1952-Continued

The state of the s	Total	*\$188,370	*13,852	954 400	10,864	37,592	5,262	*154,900	140,463	*168.386		84,090	*1,718	26,534 *57,018 *8,693	4,456	*24,255		112,133
	Const.	\$16,600	) 6 8 9 9	24 247	30	4,594	457	12,500	8,878	15.200		1990	147		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		24,169
	Const.	\$171,770	13,852	990 1/13	10,834	32,998	4,805	142,400	133,585	153.186		83,300	1,571	26,534 57,018 8,693	4,456	24,255		87,964
The state of the s	Type of work	Grade & B.S.T.	Minor Contracts & D.L. Projects	Control & D M S	Improve Shidrs.	B.S.T. to Shidrs	Repair with P.M.S.	Widen & P.M.S.	Repair Steel Br	Grade & P.M.S. on I.B.M.		Grade, I.B., & R.C. Bridge	Minor Contracts & D.L. Projects	Railings. Repair Fender. Electrical Equipment.	Repair Bridge	Clean & Paint Br. (portions)		Widening & A.C.
naniinino 707	Contractor	Louis Biasotti & Son		Horme Bros	Day Labor	Westbrook & Pope	Harms Bros	Harms Bros	Lord & Bishop	Harms Bros		Frederickson & Kasler		Minton & KubonBen. C. Gerwick, Inc	H. F. Lauitzen.	Co		J. R. Armstrong
Julie Ju,	Contract	7/11/47	1	9/2/6	5/12/47	4/19/49	8/19/46	4/ 2/51	4/21/47	7/ 3/51		9/23/47	1	3/25/47 1/ 4/49 7/22/49	6/ 8/48	01/77/1		8/24/46
5	Miles	8.9	1 1 1 1 1 1	6	0.0	26.3	0.3	6.9		oc		9.8			-			1.0
בסווניוומים	Location	Bet, Rte. 65 & Mountain Ranch	Various Locations	Bet. 3 Mi. N. of Arbuckle & 4 Mi. S. of	Bet. Arbuckle & 0.6 Mi. S. of Geneva	Bet. S. of Williams & S. of Willows	Bet. 239 ft. S. of F St. & D St	Bet. Colusa & Meridian	Across Sacramento River at Colusa	Bet. 5.8 Mi. N. of Colusa & Glenn Co.		Bet. Williams & Stone Corral Cr	Various Locations	On Carquinez Bridge. At Carquinez Strait. Across Carquinez Strait at Crockett	Across San Joaquin River at Antioch	ACIOSS DAIL SOAQUIII TUVCI AU ALIBIOCII		See Alameda County At San Pablo Bet. Wildcat Cr. & San Pablo Cr.
	Section	1 9 3 8 8 8 8	1	A, B	A	B, Wms, C, A	Wms	В		0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0			1	A, F A, F	A	) td	A, Pin, Her, B	Alb
	Route	FAS 952	1	2	7	4	1-	15	FAS 758	761	FAS	1035	1 1 1	-1-1-1	11	77	14, 69	14
	County	Calaveras	Calaveras	Colusa	Colusa	Col, Gle	Colusa	Colusa	Colusa	Colusa	Colusa		Colusa	C.C, Sol Contra Costa C.C, Sol	Contra Costa.	C.C. Dac.	C.C, Ala	Contra Costa
	Contract	10DC1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3TC22	3T66	1-3TC58	3TC31	52-3TC1		92-3DCI	3DC7		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	COFC-2 COFC-4	COFC-1		4TC23	4TC29

			DI	VISIO	ON O	F HI	3HV	VAYS		2
Total	\$10,773	19,381 5,494 13,487 *71,572	65,922	*4,025	124,658	*11,149	*5,743	*51,166 21,757 35,564 7,500	29,119 16,130 351,107 6,941	670,634 5,271 *126,662
Const.	\$317	2,566 404 1,960 8,500	2,824	500	12,321	1,600	009	2,930	3,942 798 38,618	72,155
Const.	\$10,456	16,815 5,090 11,527 63,072	63,098	3,525	112,337	9,549	5,143	51,166 21,757 32,634 7,500	25,177 15,332 312,489 6,941	598,479 5,271 107,562
Type of work	Signals & Lights	Widen & A.C. Signals Widen with A.C. & Const. Shidrs. Widen with P.M.S. on C.T.B.	Signals	Signals	Grade, P.M.S. & Widen 2 Conc. Struct.	Signals & Lights	Signals	Signals & Lights Resurface with P.M.S. R.C. Culvert Remove Curbs & Reconst. Shidrs	Repair with LB. & P.M.S. Signals. Grade & P.M.S.	Grade, P.C.C. & A.C. Subseal Grade & P.M.S. on I.B.M. & C.T.B.
Contractor	H. C. Reid & Co	Lee J. Immel	Severin Electric Co L. H. Leonardi Electric	R. Flatland	J. Henry Harris	J. K. Armstrong L. H. Leonardi Electric Const. Co	Day Labor	Tri-Cities Elcl. Serv. Inc Lee J. Immel. Lee J. Immel. Day Labor	N. M. Ball Sons Day Labor J. R. Armstrong Day Labor	Harms Bros
Contract	8/ 2/48	10/14/46 $11/19/46$ $5/28/47$ $4/1/52$	6/24/47 5/ 9/50	4/24/52	6/30/48	6/ 9/49	11/ 1/46	2/24/49 3/ 1/49 4/ 1/50 9/19/50	6/25/46 8/14/46 5/ 9/49 6/ 8/50	6/28/46 3/10/50 8/21/50
Miles	1 2 1 1	0.3		.1	1.5	1.0	8 2 2 1	1.0	5.3	2.1
Location	San Pablo Ave. at 13th St.	Bet. Fourth St. & First St. in Rodeo At Second St. & Parker Ave Bet. Sixth St. & Fourth St. in Rodeo Bet. Willow Rd. & First St. in Rodeo	In El Cerrito & Richmond on San Pablo Ave. at 10 Intrs. Bet. Stockton Ave. & McBryde. On San Pablo at Fairmount & Potrero	Intrs. San Pablo Ave. with Manila Ave Bay Ave. in El Cerrito	Bet, Pinole Overhead & E. of Rodeo	At San Pablo & Tennent Ave	At Potrero Ave	Bet. 47th St. & Garrard Blvd. Bet. Cutting Blvd. & 24th St. Arcoss Rust Drain. Bet. Courts Costa Co. Line & 25th St See Alameda County	Bet. Broadway Tunnel & 3.5 Mi. E. of Walnut Creek At Oakland St. & Moraga Rd Bet. 3.5 Mi. E. of Broadway Tunnel & Rte. 107 At Orinda Road	Bet. Jet. Rte. 106 & 1 Mi. E. of Port Chiego Rd. Bet. Monument & Concord Bet. Monument & Concord
Section	A	дддд	ECr, Rch.	ECr, Reh		Her, B	ECr	Rch Rch Rch Rch Rch Rch	A, B A, WIC A	B, C
Route	14	4444	14	14	14	14	69	69 69 69	75 75 75	75 75 75
County	Contra Costa	Contra Costa Contra Costa Contra Costa	Contra Costa	Contra Costa	Contra Costa	Contra Costa	Contra Costa	Contra Costa Contra Costa Contra Costa Contra Costa	Contra Costa Contra Costa Contra Costa	Contra Costa Contra Costa
Contract	0-4TTC1-P	4TC31 4T50 4TC38 53-4TC1	4TC40-P	52-4TC34-P	0-4TC61	1-4TC107 0-4TTC7-P	4W39	0-4GC17-P 0-4TMC15 51-4TC2 4T137 51-4TC27-P	4WC25 1-4TC84 4T133	4WC26-F 4T130 51-4TC12

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$91,885	87,225 60,171	262,403	*956,407	29,915		*144,630 *39,838	18,882 166,195 *18,136	*21,403	106 497	130,491	74,000	*86,211	*100,839
Const.	\$9,422	9,864 5,878	36,716	138,000	3,196		37,749 15,000 6,000	10,564	3,500	27	6,139	000,00	6,552	10,000
Const.	\$82,463	77,361 54,293	225,687	818,407	26,719		368,953 129,630 33,838	18,353 155,631 18,136	.17,903	100 909	202,001	00000	79,659	90,839
Type of work	Widen Shldrs. & Br. with P.M.S	P.M.S. on C.R.B.	Grade & P.C.C.	Grade, P.M.S. & 2 R.C. Brs	Signals & Lights	1	Grade & P.M.S. on C.R.B. Grade & P.M.S. Grade, P.M.S. on C.R.B. & I.S.M., & Sl. Cts.	Resurfacing P.M.S. Improve Channel	Repair Timber Br	Canal & DM C	Widen R.C. Br. & P.M.S. on	A.D.M. OH Apple	Grade & P.M.S.	Widen with F.M.S.
Contractor	Lee J. Immel	J. R. Armstrong	Guy F. Atkinson Co	Parish Bros.	Tri-Cities Elcl. Service	Fredrickson & Watson	Const. Co Lee J. Immel Eugene G. Alves	Day Labor—Gallagher & Burk, Inc.—Day Labor—	Bos Const. Co.	Chanifa Canat	H. H. Anderson		Louis Biassotti & Son	J. K. Armstrong
Contract	4/22/46	6/18/48 4/ 1/49	3/12/46	3/ 3/50	8/16/48	6/29/48	5/24/51 9/ 4/51	3/31/47 4/ 1/49 2/ 8/52	8/27/51	27/36/7	12/21/50		5/14/51	06/81/8
Miles	- 10.1	0.2	2.3	4.5		1.1	3.1	3.6	1	0	7: -		0.5	3.2
Location	Bet. Pittsburg & 4 Mi. E. of Brentwood .	At Old River Bridge Bet. SE, of Brentwood Jet. & Byron Rd	Bet. Concord Ave. & 0.4 Mi. W. of Ohmer Sta.	Bet. Port Chicago Rd. & Pittsburg	Main St. at Mt. Diablo Blyd. & Ygnacio Ave. in Wahut Creek & on Rte. 106 at Pacheco Rd.	Bet. Christie Underpass & Glen Frazer Sta.	Bet. Luzon UP. & Christie UPAt Franklin Cr., near Glen Frazer	Bet. Muir Sta. & Rtc. 75 Bet. Martinez Rd. & Willow Pass At Walnut Cr.	Across Refugio Cr. & Hercules Powder Co. Rds.	See Alameda County Bet. Alameda Co. Line & 0.2 Mi. S. of Son Bonon Cr.	Across Walnut Cr. near S.C.L. of Walnut Creek	Bet. 7.1 Mi. E. of Clavton & 12.4 Mi. W.		bet. State Kte. /3 & 1.0 Ml. SE. of Byron-
Section	C, D	QQ	E, Cnd,	F, Pit	WIC, C	Ą	44	000	Her	A, B	A, WIC			
Route	75	75	75, 106	75	75, 106	106	106	106 106 106	106	107, 5	107	FAS 609	FAS	010
 County	Contra Costa	Contra Costa	Contra Costa 75, 106	Contra Costa	Contra Costa	Contra Costa.	Contra Costa	Contra Costa Contra Costa	Contra Costa	C.C, Ala Contra Costa	Contra Costa	Contra Costa	Contra Costa	
Contract	4WC23	0-4TC59 1-4TC80	4AWC2	1-4TC101-F	0-4TTC2	0-4TC64	51-4TC35 52-4TC14	4W50 1-4TC79 52-4T18	52-14TC11	4WC29-P 0-4TC57	51-14TC24	51-4DC4	51-4DC2	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$231,287	*64,012	6,323 6,060 6,663 281,656 5,774	93,905	114,659	*160,172		221,868	*464,136	*238,084	*39,923	68,994	96,324
Const.	\$13,349	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	111 162 184 22,078 23,321	7,372	9,330			21,257	52,000	25,550	7,073	6.114	10,841
Const.	\$217,938	64,012	6,212 5,898 6,479 259,578 5,774	86,533	105,329	160,172		200,611	412,136	212,534	32,850	62.880	85,483
Type of work	Steel Swing Br.	Minor Contracts & D.L. Projects	Repair Bridge Repair Bridge Redeck Bridge S.S. C. S. C. P.M.S. P.M.S. P.M.S. Red Cont. B.M. & C.T.B., &	표.	I.B.M. & Sl. Ct.	Repair Storm Damage		Steel Br. & Apps	Grade, I.B. & Steel Br	Grade & P.M.S	Grade, I.B.M. & Sl. Ct	B.C. Bridge & Apps.	
Contractor	Duncanson-Harrelson Co.		Day Labor Harms Bros. & C. M. Syar Harms Bros. & C. M. Syar	Harms Bros. & C. M. Syar	W. C. Railing	C. W. Peterson		Baldwin-Straub Corp. & Arthur B. Siri, Inc	N. M. Ball Sons	Mercer, Fraser Co. Mercer, Fraser Gas Co., Inc.	C. E. Johnson	Baldwin-Straub Corp. & Arthur B. Siri, Inc.	Underground Const. Co
Contract	4/14/47	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	9/28/45 9/10/47 111/17/47 4/ 1/49 12/ 1/49 4/ 1/50	8/21/50	5/3/46	8/16/51		5/ 5/48	4/12/50	4/ 2/51	4/ 7/49	8/13/48	3/11/48
Miles	1 1	-	6.28		3.7	0.4		0.7	4.7	4.7	0.3	1	
Location	Across Pacheco Slough	Various Locations	Across Panther Cr., Bridge No. 1-25. Across High Prairie Creek. Across Huther Creek. Bet. Richardson Cr. & S. of Creecnt City. Bet. Richardson Cr. & Klamath. Bet. Klamath River Bridge & Wilson Cr.	Across Hunter Creek, 2.4 Mi. N. of Kla- math	Bet. 6.3 Mi. & 2.6 Mi. S. of Crescent City-	Along Smith Riv. Bet. 27.1 Mi. & 30.8 Mi. NE. of Crescent City	See Humboldt County	Across Turwar Creek, About 3 Mi. E. of Klamath	Bet, Smith Riv. Br. & 0.25 Mi. N. of	Deft. Smith fdy. Df. & N. of windon Cor-	At Bear Creek	Across Hunter Creek	Across Smith River About 12 Mi. NE. of Crescent Gty.
Section	,	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A A B A A A A A B A A B A A B A B A B A	A	В	闰	K, A	4	A, B	A, B	Ą	3 2 3 3 1 1 1	
Route	FAS 797 FAS 801	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		-	-	-	1	46	11	5	81	FAS 984	FAS 985
County	Contra Costa	Contra Costa	Del Norte Del Norte Del Norte Del Norte Del Norte	Del Norte	Del Norte	Del Norte	D.N., Hum	Del Norte	Del Norte	Del Norte	Del Norte	Del Norte	Del Norte
Contract	14DC9 4DC10	1	1TL7 1T44 1T45 1-TC34 1T74 51-1TC4	51-14TC12	1TC13	52-1BC1	0-1TC30	1-1TC27	51-1TC3-F	52-11.C1-F	1-1TC35	14DC42	14DC34

COMPLETED CONTRACTS-June 30, 1952-Continued

			~	_		••												_		
	Total	*\$18,294	318,898	*344,389	5,840	5,826	*50,781	*4,183	*52,597	*49,229		*210,625		*4,884		44,983	55,836	106,131	*61,088	*67,274
	Const.	\$40	47,741	40,000			5,300		3,000	6,500		21,500		800	606.6	2,595	13,596	11,722	10,107	10,260
	Const.	\$18,254	271,157	304,389	5,840	5,826	45,481	4,183	49,597	42,729		189,125		4,084	00 00	44,983	42,240	94,409	50,981	57,014
	Type of work	Minor Contracts & D.L. Projects	Grade & P.M.S	Grade & P.M.S. on C.R.B.	Parking Areas	Widen Curve	Repair 2 Timber Brs	Remove Surf	P.M.S. on U.R.B.	R.C. Br. & Apps		Grade, B.S.T. on I.B.M. & Stl. & R.C. Br.		Widen Intrs	Widen, Improve Alignment &	Widen & Surface	Grade & Sl. Ct.	Grade & Sl. Ct.	Grade & Pen. Tr.	Grade, Pen. Tr. & Sl. Ct
	Contractor		Utah Const. Co	H. Earl Parker, Inc	Day Labor	Day Labor	H. W. Ruby	Day Labor	Rice Bros. Inc	H. W. Ruby		Thomas Const. Co		Joe Chevreaux	Day Labor	Day Labor	T. M. Montgomery	M. W. Brown	John G. Mehren	Tyson & Watters Co
100	Contract	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2/19/46	10/26/50	7/ 1/49	4/15/48	6/ 2/51	7/25/51	8/ 9/51	19/9/9		4/28/50		6/12/51	1/24/46	6/14/48	12/ 2/49	1/19/49	8/10/50	6/27/49
	Miles	1	3.4	2.0		0.1	1 1 1	1.5	2.1	1		1.0		1	3.2	1.1	1.0	4.7	1.5	3.9
	Location	Various Locations.	Bet. Shingle Springs & 1.25 Mi. W. of El Dorado	Bet. R.R. Crossing & Five Mi. Terrace	Bet. Placerville & Mays Jct. (portions)	At Pacific House Curve	Across Upper Truckee Riv. & Trout Cr	Bet. R.R. Crossing near W.C.L. & near E.C.L. in Pler. (por.)	In Placerville Bet, R.R. Crossing near W.C.L. & E.C.L.	Across Echo Cr	See Placer County	Bet. 0.5 Mi. W. & 0.5 Mi. E. of S. Fk. American Riv. near Lotus	See Amador County	At Intrs. of Coloma, Spring, & Mill Sts	Bet. Rte. 65 near Placerville & Pino Grande Rd	Bet, Placerville & Georgetown	Bet. 2.4 & 3.4 Mi. W. of Georgetown	Bet. Diamond Springs & Bell Ranch	Bet. Bell Ranch & 1.5 Mi. SE'ly	Bet, Lotus-Rescue Rd. & Rte. 65
	Section	1 8 8 8 8 8	М	D, E	E, F, H, T	Ē	М	Plcer, D	Pler, D	A	A, A	щ	C, A	Plcr	Ą	A	В	1		
	Route	2 2 3 0 0	I	11	11	11	11	11	=======================================	23	65	65	65	65	63	93	93	FAS 1095	1095 1095	1097
	County	Del Norte	El Dorado	El Dorado	El Dorado	El Dorado	El Dorado	El Dorado	El Dorado	El Dorado	E.D, Pla	El Dorado	E.D, Ama	El Dorado	El Dorado	El Dorado	El Dorado			Ei Dorado
	Contract		3TC23-F	51-3TC12-F	3T90	3T84	52-14TC4	52-3T10	52-3TC11	52-14TC5	14WLC41	51-14TC5	52-14TC8-F	51-3TC17	3W17	3T86	1-3TC70	3DC12	51-3DC2	SDCIS

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$84,128	*24,758	867.572	*11,327	*24,035	111,230	418,375	119,364	*1,510,363	24,935 14,216	*5,309	669,122	14,570	*255,854 21,266		697,841	*240,442	53,834
Const.	\$10,621	1	71 349	1,458	5,267	000,11	43,700	9,000		4,054	1,000	46,386	1,290	26,428		65,941	40,000	4,029
Const.	\$73,507	24,758	796 993	16,509	18,768	080,001	374,675	110,364	1,366,751	20,881	4,309	622,736	13,280	229,426 19,956		631,900	200,442	49,805
Type of work	Grade, Pen. Tr. & Sl. Ct	Minor Contracts & D.L. Projects	Grada & P M S	Barrier Curbs.	Prepare & Plant Roadside Areas.	Grade & F.M.S. on U.K.B.	Grade & P.C.C.	Resurface with P.M.S.	C., T. M. C.	Landscaping	Lights	Stl. Truss Br. & Apps	Signals & Lights	Grade & P.M.S.		Grade and P.C.C.	B.S.T. & R.C. Br.	2 R.C. Bridges
Contractor	Miles & Bailey		Gunner Corp. & J. E.	F. Gunner Gramatky Matthew & Jorgenson	Huettig-Schromm & Ben-	Baun Const. Co	Marshall S. Hanrahan	Gunner Corp.	Cuy F. Austriagui Cu	Jannoch Nurseries Westates Elcl. Const. Co	Dale Elc.	Erickson, Phillips & Weisberg-	Severin Elc. Co	Guy F. Atkinson Co		N. M. Ball & Sons	John F. Blakemore	E. G. Perham
Contract	6/26/47	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	10/8/46	8/27/47 7/29/48	7/24/51	11/21/51	1/17/46	4/ 2/47	11/00/0	5/ 6/49 1/23/51	9/19/51	6/10/48	12/31/47	4/15/48 5/19/48		10/20/47	10/26/50	9/ 5/47
Miles	3.6		6.5	9.4			2.1	11.0	7.1	1.2		1.0	-	1.8		5.2	3.4	3 0
Location	Bet. Georgetown & U.S. Ranger Station -	Various Locations	Bet. 14 Mi. S. of Fowler & Calwa OH	Bet. 14 Mi. S. of Fowler & Calwa OH Bet. Selma and Fowler	Aerced Co. Line	Bet. Selma & Fowler	Bet. Calwa OH. & FresnoBet. 4.6 Mi. Nof Kings Co. Ling & Mountain View	1			At Intrs. of U.S. 99 with Central Ave. & Chestnut Ave.	Across San Joaquin River N. of Hendron	At Merced St. & Rte. 4	Bet. Belmont Circle & Clinton Ave Bet. Belmont Circle & Clinton Ave	See Tulare County	Bet. 0.5 Mi. S. of Kingsburg & Selma	Bet. 2 Mi. E. of Monterey Co. Line & 0.2 Mi. E. of Hot Springs Canyon Rd.	Across Colony & Helm Canals
Section		1	A, Fow, B	A, Fow, B	A, CC	¥	B, Fre B, A	D Dec	b, Fre	B, Fre	 Д	C, A	Fow	Fre, C Fre, C	Kngb, A E, D	Kngb, A E, D	A, B	M
Route	FAS 1099	1	4	44.	4	4	4, 125		4	44	4	4	4	44	4	4	10	41
County	El Dorado	El Dorado	Fresno	Fresno	Fre, Mad	Fresno	Fresno	F	Fresno	Fresno	Fresno	Fre, Mad	Fresno	Fresno	Fre, Tul	Fre, Tul	Fresno	Fresno
Contract	3DC2		6TC4-F	6TC7 0-6TC15	52-6TC2	52-6TC5	6WC6-P	da sonos	6GTCI-FF	1-6TC18 51-6TC6-P	52-6TC3	0-14TC44-P	6TMC1-P	0-6TC12 0-6TC13	6TC11-P	6TC8-P	51-6TC5	14WLC60

COMPLETED CONTRACTS-June 30, 1952-Continued

Total		\$208,622 22,671	6,994 49,433	518,904	7,328	*15,823	338,418	5,117	47,860	129.239	*143,314	150,937	232,703		119,211	155,368	265,264	156,123
Const.		\$14,433 1,098	7,036	64,669	25	3,000	32,151	196	6,779	14.712	14,500	8,723	16,983		19,621	1,550	13,320	12,053
Const.		\$194,189 21,573	6,994	454,235	7,303	12,823	306,267	4,921	41,081	114.527	128,814	142,214	215,720		99,590	153,818	251,944	144,069
Type of work	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	12 R.C. Br. & R.C. Box Culv Reconstruct Timber Bridge	Redeck BridgeR.C. Culv. & Apps	Grade & B.S.T.	Widen Bridge with R.C. Slab	Widen Timber & R.C. Br	Grade & A.C. on C.R.B	Signals	R.C. Bridge & Apps	Grade & PMS on CTB	Grade, P.M.S. & Conc. Br.	Grade & P.M.S.	Grade & P.M.S.		Grade & B.S.T.	Grade & B.S.T	2 Steel Bridges	Widen & P.M.S.
Contractor	Dan Caputo & Edward	KeebleLord & Bishop	Day Labor Ted F. Baun	R. A. Heintz Const. Co.	Day Labor	Volpa Bros.	Basich Bros. Const. Co. & Basich Bros.	Day Labor	Thomas Const. Co	Gene Richards Inc.	Gene Richards	Valley Pav. & Const. Co	Phoenix Const. Co. & Oilfields Trucking Co.		Volpa Bros	Louis Biasotti & Son	Charles MacClosky Co	Ted F. Baun
Contract date	12/21/45	1/ 8/47	11/12/48 6/22/50	11/ 1/49	9/13/46	8/31/51	11/14/46	1/ 5/51	9/8/40	4/21/50	11/18/50	6/ 7/47	1/26/49		8/30/50	11/13/46	5/19/47	11/ 9/48
Miles		-	0.5	5.4	1	1 1	4.0	!	i	yC.	60.	3,3	6.4		5.0	8.6	 	5.0
Location	Bet. 2 Mi. E. of Mendota & 2 Mi. W. of Tranquility Rd.	Across Kings Slough	Across Alta Main CanalAcross Kingsburg Canal near Centerville.	Bet. Orange Cove Rd. & White Deer Rd	Across Big Dry Creek Br. No. 42-91		Bet. Shields Ave. & Herndon Ave	At McKinley, Clinton & Shield Aves	Across Warthan Cr. in Coalinga	On Madera Ave. Bet. Church & Adams	On Shaw Ave. Bet. Rte. 4 & Fruit Ave	On Highland Ave. Bet. Kings Co. Line & Elkhorn Ave.	Bet, Elkhorn Ave. & Rtc. 4	See Kings County	Bet. Sacramento Ave. & Glenn Ave	On Fresno-Coalinga Rd. Bet. Mt. Whitney Ave. & State Highway Rte. 10	Across San Joaquin River & Overflow at Firebaugh	On Clovis Ave. Bet. Ventura Ave. & Shaw Ave.
Section	Ъ	ď	ಬಬ	H	ДE	9	ర	Fre	A, Clng		1				1	1 6 8 8 8 8 8	1	
Route	41	41	41	41	76	2	125	125	138	FAS 559	FAS 561	FAS 568	FAS 568	FAS 623	808 FAS	808	811 811	814 814
County	Fresno	Fresno	Fresno	Fresno	Fresno		Fresno	Fresno	Fresno	Fresno	Fresno	Fresno	Fresno	Fre, Kin	Fresno	T. Como	Fre, Mad	r resmo
Contract	14WLC27	14WLC43	6T22 51-6TC2	1-6TC19	6W8 52-14TC12		6WC5-F	6T23	1-14TC80	1-6DC25-P			6DC17		51-6DC2		14DC10	orogo

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$152,770	116,731	*113,012	211,372	63,468	16,008	*68,892	76,656	*150,849		431 039	2001	*252,797 15,591	86,337	*82.521	7,866	
Const.	\$11,770	10,268	16,253	14,035	4,312	302	338	6,531	14,100		40 474	1 1 1	18,900	10,463	10.300	1,670	
Const.	\$141,000	106,463	96,759	197,337	59,156	15,706	68,554	70,125	136,749		301 458		233,897 13,983	75,874	72.221	6,196	
Type of work	Grade & P.M.S. on U.R.B	Widen Conc. Br.	Grade & P.M.S.	Grade & P.M.S	Grade & B.S.T.	Signals	Minor Contracts & D.L. Projects	Resurface with P.M.S.	Grade & P.M.S.		2 Br Sunerstructures & Anns	and the second s	2 SuperstructuresRepair Bridge	Redeck 2 Bridges	Stil Br. & Apps	Restore Levee & Place Revet- ment	
Contractor	Oilfields Trucking Co. & Phoenix Const. Co., Inc.	Thomas Const. Co	Baun Const. Co	A. Teichert & Sons, Inc.	P. J. Moore & Son & Harms Bros	Day Labor	1 1 2 2 2 3 3 4 5 6 6 6 6 7 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	W. C. Railing	C. V. Kenworthy		Johnson-Wostorn Co	Judson-Pacific-Murphy	CorpLord & Bishop	Chas. MacClosky Co	Transocean Engineering	Baker Trucking Co	
Contract	8/ 3/49	11/22/50	3/ 7/51	5/16/47	2/27/48	8/ 9/49	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5/20/49	6/21/51		9/96/47	9/17/47	7/23/49	4/ 1/48	4/ 1/50	5/17/50	
Miles	3.0	-	3.0	8.0	1.9	1	1 1 1	19.7	1.1		9		1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	-
Location	On Manning Ave. Bet. U.S. 99 & Indianola	Across Kings Riv.	On Manning Ave. Bet. Zediker Ave. & Kings Riv. Br.	On Reed Ave. Bet. Manning Ave. & Rte.	Bet. 0.1 Mi. W. of Tulare Co. Line & 1 Mi. E. of Kings River	In Fresno	Various Locations.	Bet. 0.3 Mi. S. of Willows & Tehama Co.	Bet. 1.1 Mi. S. of Walker Cr. & Walker Cr.	See Colusa County	Across Sacramento Riv. & E. Branch of Regor Slough	Across Sacramento Riv. & E. Branch of Razor Slough	At Butte City	Across Sacramento Riv. Overflow & Campbell Slough	Across Big Butte Creek	At Butte City Ferry Crossing	
Section	1 1 2 1 1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		Fre		A, Wlos, B, C, Orl	В	C, A	B, C	B, C	В	Ö	C, A	Ö	
Route	FAS 817	FAS 817	FAS 817	823 823	1142	Var	1	-	7	7	45	45	45	45	45	45	
County	Fresno	Fresno	Fresno	Fresno	rre, 1 ul	Fresno	Fresno	Glenn	Glenn	Gle, Col	Glenn	Glenn	Glenn	Glenn	Gle, But	Glenn	
Contract	6DC19	51-14DC4-P	al-6DC7-F	6DC3	SOC	6TT26		1-3TC62	52-3TC9	1-3TC58	14WLC46	14WLC61	1-14TC74	0-14TC36	51-14TC1	1-3TC73	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$7,300 15,855	5,445	135,388	90.169	59 994	£07,20	725,189		000	188,100	10,485	55,697	*3,618	33,013	98,185 617,018	200,624 103,019	20,499
Const.	\$32	1	12,161	9 498	2,490	0,300	3,794		à C	14,105	1,414	7,359	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2,564	7,997 68,126	18,869 9,064	2,495
Const.	\$7,268 13,623	5,445	123,227	17 797	11,121	107'0F	21,395		i i	174,000	9,071	48,338	3,618	30,449	90,188 548,892	181,755 93,955	18,004
Type of work	Repair Substructure	Correct Drainage	Grade, B.S.T. & R.C. Bridge	D C Bridge	P. C. Bridge.	Tr.C. Dindees	K.C. Bridge			& K.C. Bridges	Widen R.C. Bridge	Grade, I.B., & I.B.M	Minor Contracts & D.L. Projects	P.M.S. & Sl. Ct	P.M.S. & Sl. Ct. Grade, P.C.C. & P.M.S.	Repair with I.B. & P.M. B.M Reinforce Base & P.M.S	Reconstruct Br. Fenders
Contractor	Day LaborShaul Const. Co	Day Labor	H. Earl Parker, Inc.	George M. Carr & Bati	Wordmon Const Co	Welding College Co.	James H. McFarland		Erickson, Phillips, & Weis-	Derg.	Bos Const. Co	Westbrook & Pope		Clements & Co	Clements & Co Mercer-Fraser Co	Mercer-Fraser Co	Tom Hull
Contract	2/21/46 4/ 1/49	2/ 9/50	7/23/47	9/29/48	0/10/40	01/01/0	16/11//		12/19/47		2/11/50	7/15/50		6/12/47	4/2/47 4/28/48	5/21/45 4/16/46	6/28/48
Miles		!	×5.				1		1		-	5.1		1.2	23.2	7.5	
Location	Across Glenn-Colusa Canal, Br. No. 11-18. Across Glenn-Colusa Irrigation Canal	Bet. 1st & 2d Sts. in Orland	Bet. Willows & Athena	Across Salt Creek	Across Grindstone Cr. & Cirk's Valley	Across Elk Cr., About 24 Mi. W. of Wil-	IOWS		Across Central & Provident Canals at Various Locations		Across Willow Cr., 3.4 Mi. W. of Rte. 45_	Bet. 4.7 Mi. E. of U.S. 99W & State Rte.	Various Locations	Bet. Jordan Cr. & South Scotia Bridge	Bet. Greenlaw Bluffs & ScotiaBet. N. Scotia Br. & 16th St. in Fortuna	Bet. Loleta & Patrick's PointBet. Loleta & Field's Landing	At Eureka Slough
Section	44	Orl	1			1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1	D, E	E, F, Fta	G, I, J	Н
Route	47	47	FAS 531	FAS 1117	FAS 1117	FAS 1117	FAS	1120,	1122	FAS	1121 FAS	1121	1	-			1
County	Glenn	Glenn	Glenn	Glenn	Glenn	Glenn	Glenn			Glenn	Glenn		Glenn	Humboldt	Humboldt	Humboldt	Humboldt
Contract	3WL23 1-14TC60	3T95	3DC4	14DC43	1-14DC54-P	52-14DC1	14DC33			1-14DC65	51-3DC1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1TC20	1TC18 0-1TC25	1TC8 1TC11	14TC51

Total	*\$53,486	105,212 753,998 39,551	*242,518	32,065	186,679	130,221 113,530	240,345	95,602	*178,846	239,252	200,551	62,748	97,418	11,324
Const. engr.	\$5,950	6,865	28,000	3,691	14,399	8,908	18,318		19,900	25,542	6,912	2,775	1 1 1	333
Const.	\$47,536	98,347 680,500 39,551	214,518	28,374	172,280	121,313 104,203	222,027	95,602	158,946	213,710	193,639	59,973	97,418	10,991
Type of work	Truck Scales & Apps	P.M.S. on I.B.M. Grade Hydrauger Drains	I.S.M., I.B.M. & P.M.S. on C.T.B.	R.C. Bridge & Approaches	Grade & P.M.S.	P.M.S. on C.T.B.	P.M.S. on I.B.M. & C.T.B	Resurf. with P.M.S.	Grade & P.M.S.	Stl. & Conc. Br. & Approaches	Grade & Sl. Ct.	I.B.M.	Base & Stockpile Screenings	Repair Steel Truss Erect Steel Truss Span
Contractor	Mercer, Fraser Co. & Mercer, Fraser Gas Co., Inc.	Mercer-Frazer Co Piombo Const. Co Day Labor	Mercer, Fraser Co. & Mercer, Fraser Gas Co., Inc.	Mercer, Fraser Co. & Mercer, Fraser Gas Co., Inc.	Mercer-Fraser Co	Harms Bros. & C. M. Syar Mercer-Fraser Co	Mercer, Fraser Co. & Mercer, Fraser Gas Co., Inc.	Mercer-Fraser Co	Mercer, Fraser Co. & Mercer, Fraser Gas Co., Inc.	Mercer-Fraser Co	Day Labor	W. C. Railing	W. C. Railing	Osborne Engr. CoTom Hull
Contract	6/15/51	4/30/46 4/5/49 8/19/49	4/26/50	6/14/50	4/ 1/48	8/17/48 4/ 1/49	4/ 1/50	7/16/48	5/21/51	1/ 5/46	9/17/46	10/25/46	3/26/47	5/28/47 6/30/47
Miles		9.8	∞ ∞		4.8	2.2	5.2	2.6	2.8	1	16.4	4.7	10.01	
Location	At Jct. with Korbel Rd	Bet. Patrick's Point & Big Lagoon. Bet. Stone Lagoon Summit & S. of Orick. At Lookout Point.	de I Mi. S. of Orick	Across Redwood Creek Overflow, 0.8 Mi. W. of Orick	Bet. 2.8 & 7.6 Mi. N. of Orick	Co. Line Bet. 7.6 Mi. & 10.4 Mi. N. of Orick	Bef. 1 MJ. S. of Uriek & Z. MJ. S. of Del Norte Co. Line	Bet. S.C.L. & Eureka Slough Br	Bet, Trinidad & 2.8 Mi. NJy	Across Mad River	- 1	Bet. Redwood Summit & 1 Mi. E. of Redwood Cr.	Bet. 1.2 Mi. E. of Korbel Rd. & 2.7 Mi. E. of Redwood Summit	Across Redwood Creek
Section	I, A, B	٠ - - - - - - - - - - - - - - - - - - -	-	<b>-</b>	M	K, A	4	Eur	Trnd, J	Ą	B, C	B, C	m	00
Route	1, 20		-	<del></del>			-	-	+-4	20	20	20.	20	20 20
County	Humboldt	Humboldt Humboldt	Humboldt	Humboldt	Humboldt.	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt
Contract	51-1TC11	17C12 1-17C31-F 1770		51-14TC9	0-1TC23			0-1TMC2	52-1TC3	14WLC28-F	1W25	1WC11	1WC12-F	14WLC51 14WLC59

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	**************************************	*328,400	6,015 *29,159	9,995	23,962	49,954	123,519	*7,000	*120,103	305,021 400,801 6,467	211,917	59,384	67,361		192,394
Const.	\$86,105 18,203	22,733	3,800	1 1 1 1 1 1	1 1 2 2 1 1 1	4,186	15,079		10,500	32,364 24,035	18,087	4,618	4,845		12,042
Const.	\$ 1,115,344 255,135	305,667 328,600	6,015	9,995	23,962	45,768	108,440	7,000	109,603	272,657 376,766 6,467	193,830	54,766	62,516		88,420
Type of work	Camp; Grade & Surface	Grade & Oil Grade, Pen. Tr. & Sl. Ct.	Replace R.C. Br. Repair R.C. Br.	Base, Surface & Drainage	Grade & P.M.S.	Reconst. Stl. Br.	Grade, I.B. & Culvert	Bridge	R.C. Bridge & Approaches	Br. Substructure & AppsStl. Superstructure & AppsRedeck & Repair Timber Br	Grade & P.M.S	Grade & P.M.S.	Grade & Sl. Ct.	5	Grade & K.M.S. on I.B.M
Contractor	Honor Camp Labor	Honor Camp Labor	Day Labor & Bati Rocca	Day Labor	Day Labor	G. M. Carr & Bati Rocca.	Fred J. Maurer & Sons	Day Labor	Inc.	Clifford A. Dunn. Guy F. Atkinson Co Day Labor	Mercer-Fraser Co	Mercer-Fraser Co	Mercer-Fraser Co	Mercer, Fraser Co. & Mercer, Fraser Gas Co.,	John Burman & Sons
Contract	1/23/42 7/ 1/48	7/ 1/49 7/ 1/50	8/14/46 6/13/51	2/23/50	9/ 6/49	4/ 1/49	8/23/48	5/17/50 8/22/50		5/12/47 9/23/47 1/5/51	10/ 3/46	5/24/47	3/26/47	1/ 1/50	7/21/48
Miles	15.2	15.2		2.5	15.9	8 8 5	6.0	0.5		0.5	8.0	1.3	2.2	3.3	7.3
Location	Bet. Willow Cr. & Whites Bar Cr Bet. Willow Cr. & Whites Bar (portions).	tions)  Bet. Willow Cr. & Whites Bar	Across Slide Bridge	Bet. Mi. 3 & Mi. 8, E. of Bridgeville	Bet. Weitchpec & Orleans	Across Camp Creek	Bet. Pearch Cr. & 0.8 Mi. N'ly	Across Salt River Bet. Fernbridge & Ferndale Across Salt River, SW. of Fernbridge		Across Klamath River at Weitchpee Klamath River at Weitchpee	Bet. Arcata & Ryans Slough Br.	Bet. Jct. Rte. 20, E. of Blue Lake & Korbel	On Elk River Rd. Bet. Jct. with Rte. 1, S of Eureka & Elk River School	Bet. 0.7 Mi. E. of Fortuna City Limit & Hydesville	Bet. Bull Cr. Flat State Park & 7.3 Mi.
Section	5,0,0 0,0,0	် ပံ	щщ	Ö	D, E	国	Ē	A A		B,C,D B,C,D		1 1 1 1 1 1 1 1 1 1	1 4 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8		1 1 1 1 1 1 1 1
Route	888	200	35.55	35	46	46	46	56		84, 46 84, 46 84	FAS 501 FAS	968 FAS	970	975 -	FAS 976
County	Hum, Tri	Hum,	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt		Humboldt Humboldt	Humboldt	Humboldt	T. March 2013	TIMEDOM	Humboldt
Contract	41W10 1T65	1T78	1WL28 52-14TC6	1T75	1T72	1-14TC61	0-1TC29	1T76 51-14TC14		14WLC50-F 14WC16-P 1T81	1DC1 1DC4	1DC2	11DCia		1DC7

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$921,179	47,681	*49,935	113,695	31,655 45,832	1 648 906	5,192	490,660	271,823	*27,309	264,188	12,657	98,204
Const.	\$12,283	5,647		12,208	2,526 4,467	194 078	200	55,924	17,765	5,600	26,799	1,194	
Const.	\$79,896	42,034	49,935	101,487	29,129	1 594 990	5,192	434,736	254,058	21,709	237,389	11,463	98,204
Type of work	Grade	Repair Stl. Truss Bridge	Minor Contracts & D.L. Projects	Redeck 15 Timber Bridges	Redeck 2 Brs. with P.C.C.	Crode & P.M.S.		Resurf. with B.S.T. & P.M.S., & R.C. Br.	Cone. Br. & Stl. Br. & Apps	R.C. Bridge	Grade Portions, Improve Shidrs.	Signals & Lights	Resurface with P.M.S.
Contractor	M. Malfitano & Son, Inc., & Macal Improvement Co., Inc.	Reed & Tuttle		R. M. Price & O. B. Pier-son.	E. G. PerhamRoland T. Reynolds	Basich Bros. & Basich	Day Labor	R. A. Erwin & Cee Tee Const. Co.	Bent Const. Co.	E. G. Perham	Tanner Const. Co	Westates Elc. Const. Co	Basich Bros. & Basich Bros. Const. Co
Contract	7/20/48	9/16/47	1 1 1	9/29/48	1/26/48 4/21/49	5/16/47	5/18/48	9/22/47	10/31/46	11/21/51	8/ 7/46	3/17/50	8/13/48
Miles	2.5	1 1		 	6.0	13.1	13.1	15.1	:	1	12.7	1 1 8 6	3.2
Location	Bet. Whittemore Grove State Park & 2.5 Mi. W'ly.	In Whittemore Grove State Park Across S. Fork of Eel Riv. near Redway	Various Locations	Bet. 10 Mi. & 25 Mi. W. of El Centro	Across Apache Wash & Sandy Ditch Bet. Plaster City & El Centro	Bet. El Centro & Brawley	Bet. El Centro & Brawlev	Bet. Trifoleum Canal & Sandy Beach Rd., 15.1	Across Lone Tree Wash & San Felipe Creek	Across Tesla Ditch, About 7.3 Mi. S. of Riverside Co. Line	Bet. Calexico & El Centro & in El Centro. 12.7	Main St. at 1st & 6th Sts	In Calexico & Brawley
Section	1 1 1 1 1 4 0 0	1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, B, C	B, C	C, ECn, F, Imp, G, Brw	C, ECn, F, Imp, G. Brw	A, B, C	B, C	国 .	J, ECn	Brw	Clx, Brw
Route	FAS 977			12	12	12, 26	12, 26	26	26	26	26, 27	26, 187	26, 187
County	Humboldt	Humboldt	Humboldt	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial
Contract	1008	14WC14-F	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0-14VC71	14VC46 1-11VC42	11VC15-F	11V48	11VC18	14VC16-F	52-14VC12	11XC12	1-11VVC5-P	0-11VMC15-P

COMPLETED CONTRACTS-June 30, 1952-Continued

			D	EPART	MED	1T	OF I	PUBL	iic v	4OV	RKS				
Total	\$385,669	19,754 20,960	906'09	59,144 *41,686	126,942	*81,250	12,530	44 879	75,121 89,226	59,898	258,447	491.053	458,264	29,780 112,618	
Const.	\$37,694	371	7,055	4,691	14,582	9,500	157	70 C C C	13,673	6,749	33,347	50.165	49,287	4,624	
Const.	\$347,975	19,383	53,851	54,453	112,360	71,750	12,373	90 468	61,448 61,448 79,626	53,149	225,100	440.888	408,977	25,156 98,076	
Type of work	Grade & P.C.C	SignalsSignals & Lights	R.M.S.	Redeck 8 Timber Brs. with P.C.C.	Steel Bridge & Apps	Widen & R.M.S.	Resurface with P.M.S. & Bank Protection	Marwowa	Grade & R.M.S. on I.B.M.	R.C. Bridge & Apps	Grade, P.M.S. on C.R.B. & I.B.M., & 4 R.C. Brs	Grade, P.M.S., 14 R.C. Brs. & 32 R.C. Culv.	Grade, I.B.M. & R.M.S	2 R.C. Bridges.	T. T
Contractor	R. E. Hazard Const. Co.	C. E. Seymour California Ele. Works	E. S. & N. S. Johnson	Tanner Const. Co	Basich Bros. & Basich Bros. Const. Co	Anderson Co.	Day Labor	W CoI T.	Warren Southwest, Inc E. C. Young & Co Arthur A. Johnson	Norman I. Fadel	Roland T. Reynolds & Thomas Const. Co	E. L. Yeager Co	Hensler Const. Corp	R. M. Price & O. B. Pier- son Co.	
Contract	1/28/47	1/20/48 6/29/48	4/21/50	8/30/46 9/ 8/47	6/29/48	5/14/51	9/19/49	07/0/1	$\frac{9}{11/14/49}$ $\frac{11}{14/21/50}$	9/12/50	11/15/49	12/ 9/49	3/20/50	9/29/48	20/4 /4
Miles	1.2		9.7	1 1	0.5	0.5	0.3	~	7.3		2.2	0.9	21.8		1
Location	On 4th St. & Adams Ave., Bet. Main St. & Imperial Ave.		Bet. Midway Wells & Colorado River	Near Winterhaven Bet. Grays Wells & Winterhaven	Across East High Line Canal	Bet. 1st St. & E.C.L.	Bet. 6.1 & 6.4 Mi. N. of Bond's Corner	Bet, Holtville & Brawley & Bet. Heber	& Brawley  Bet. Sandia & Alamorio Turns  Bet. Holtville & Calipatria	Across New River, 5 Mi. N. of Brawley	Bet. Main St. in Niland & 2 Mi. NW. of Niland	Bet. 2 Mi. NW. of Niland & Durmid	Bet. 2 Mi. NW. of Niland & Riverside Co. Line	Across Condit & Bondit Ditches	The state of the s
Section	ECn	ECn, Imp	A, B	щщ	D, A	ECn	A	BC, AB	B, C B, C, D	D	E, F	F, G, A	F, G	<b>4</b> 4	:
Route	26	26	27	27	27	27	187	187, 201	187	187	187	187	187	198	700
County		Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imp, Riv	Imperial	Imperial	THE CANCELLAND
Contract	11VC14-F	11VC20-F 11VC34	1-11VC58	14VC18 14VC35	0-14VC60   Imperial	52-11VC3-P	11V56	1-11VC44	1-11VC49 1-11VC59	51-14VC6	1-11VC50	1-11VC52	1-11VC54	0-14VC72	

Total	\$83,342	84,533	33,129	59,988	49,112	0	27,381	*519,225	*37,335	*530,361 *45.207	180,04	16,567	*30,541	*113,738	49,444	25,960
Const. engr.	\$2,764	4,223	7,737	5,622	6,822	Ç	4,605	55,500	4,500	60,000	77,	2,664	5,000	10,000	5,079	4,328
Const.	\$80,578	80,310	25,392	54,366	42,290	i i	22,776	426,390	32,835	470,361	40,000	13,903	25,541	103,738	44,365	21,632
Type of work	Repair with R.M.S.	Resurf. with P.M.S.	R.C. Bridge	2 Conc. Brs. & Apps	R.C. Bridge & Apps	Lengthen Central Canal Br. & Place Embankment Protec-	Grade & R.M.S. on I.B.M.	P.M.S.	Stl. Br. & R.C. Pipe Siphon	P.M.S.	Minor Contracts & D.L. Frojects	Grade, R.M.S. on I.B.M. & Sl.	B.S.T.	P.M.S. & Drainage Facilities	Resurface	Grade, R.M.S. on I.B.M. & Sl.
Contractor	MacArthur & Son	MacArthur & Son	Arthur A. Johnson	G. W. Peterson	Anderson Co	Day Labor	Hubbs Equipment Co	Hensler Const. Corp	T. A. Kvale	Basich Bros. Const. Co., & N. L. Basich & R. L. Basich.		E. C. Young & Co	Verne MacArthur	G. W. Ellis Const. Co	Bishop Engineer & Const.	Halloran & Gill
Contract	6/30/47	4/ 9/48	1/12/50	10/20/47	8/31/50	12/ 9/46	3/18/50	4/29/49	12/13/49	5/22/51	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5/17/50	4/ 2/51	4/ 2/51	6/14/49	4/19/50
Miles	12.0	9.9	0.4	0.16		-	9.0	20.1	-	46.0	i	9.0	6.0	1.8	0.4	2.4
Location	Bet. Jet. Rte. 26, 1.5 Mi. E. of Heber & 1.9 Mi. S. of Calipatria & Bet. 3.6 Mi. N. of Bond's Corner & Alanorio	Bet. Rte. 26 & Calipatria & Bet. Curlew & Alamorio.	Aeross Rockwood Canal, 2.5 Mi. S. of Brawley.	Across New River & Greeson Wash	Across New River, 2 Mi. W. of Calexico -	Across Briar & Central Main Canals	Bet. Ash Canal & S. Alamo Canal	Bet. N. of New River & W. of Calipatria	Across West Side Main & Sumac Canals.		Various Locations	At Aberdeen & Black Rock Curves	Bet. Division Cr. & Aberdeen & Bet. Keough Hot Springs & Steven's Corner.	Bet. Rte. 63 & 1.3 Mi. N. & Bet. Main St. & W.C.L. of Bishop	At Bishop.	See Kern County Bet, Little Lake & 3 Mi. N.
Section	A, B, C	ABC, C	Д.	A, B	В	C	Ö	1		Var	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	B	В, Д	C, Bis	D, Bis, E	G, E
Route	201, 187	201, 187	201	202	202	202	202	FAS 649	FAS 649	Var		23	23	23, 76	23	888
County	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Imperial	Inyo	Inyo	Inyo	Inyo	Iny, Ker
Contract	11XC18	0-11VC26	1-11VC53	14VC38	51-14VC5	11X35	1-11VC55	11DC3	14DC61	52-11VC4	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	51-9VC5	52-9VC2	52-9VC1	1-9VC22	9VC6-F 51-9VC1

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$15,186	O A O	62,247	19,754	6,967	*17,087	109,161	98,424	31,653	*25,576	152,466	102,549	44 446	11,11	167,286	53,974
Const.	\$2,517	04 00 4	6,788	2,215	821	2,700	15,708	16,301	5,198	744	21,975	14,337	7 600	7,007	4,500	6,853
Const.	\$12,669	710 000	55,459	17,539	6,146	14,387	93,453	82,123	26,455	24,832	130,491	88,212	26 784	10,100	62,786	47,121
Type of work	Grade & B.S.T.	Grade, P.M.S. on C.R.B. & Stl.	Surface Shldrs. with R.M.S	R.M.S.	Fence	Culv. & Apps.	Grade & P.M.S. on I.B.M	Grade & R.M.S.	Grade & R.M.S.	Improve Roadway	Grade & B.S.T.	Grade, I.B. & Pen. Tr	Cando & Don T.	Date of the contract of the co	K.M.S., C.I. & Sl. Ct.	Grade, I.B., Pen. Tr., & Widen Stl. Br.
Contractor	Bishop Engr. & Const. Co.	Basich Bros. Const. Co., Basich Bros. & O. B. Pierson	Oilfields Trucking Co. & Phoenix Const. Co., Inc.	Browne & Krull	Bishop Engr. & Const. Co. Jas. R. Mathews Excavating Co.	Conrad Const. Co.	Rice Brothers, Inc	R. A. Erwin.	A. A. Edmonson	Day Labor	Swedlow Engr. Co., Inc	Arthur A. Johnson	Dicco, Inc. & Dix-Syl	TY A ST. A ST.	verne MacArtnur	Brown & Krull
Contract	1/21/48	12/18/47	5/ 6/49	5/16/47	9/18/47	5/ 2/51	11/ 9/49	7/12/49	11/13/47	11/ 9/49	1/15/48	12/14/48	7/25/49	14/ 14/	10/17/1	1/26/48
Miles	9.4	4.3	18.1	3.2	1 1		5.4	7.1	0.7	19.6	4.9	15.0	5.7	E a	7.0	4.5
Location	Bet. 2.0 Mi. S. & 10.7 Mi. S. of Olancha	Bet. Alabama Gates & Manzanar	Bet Lone Pine & Bishop1		Bet. Laws & Mono Co. Line. Across Owens River & Lower McNally. Canal.	Across Bishop Cr., 7.1 Mi. W. of Bishop.	Bet. S.P.R.R. Xing, W. of Keeler & Soda Plant.	Bet. Soda Plant & 8 Mi. S	At Shoshone	Bet. Shoshone & State Line	Bet. N. of Trona & Water Canyon	Bet. N. of Trona & Wildrose Canyon	Bet. SW. End Wildrose Canyon & Death Valley	Bet. 11 Mi. N. of Trona & Death Valley	4	bet. Independence & Kearsarge
Section	H, I	L, M	L,M,A,D	A, Bis, C	⋖⋖	В	C, D	D	Z	D, E			1	1		1 1 1 1 1 2 2 3
Route	23	23	23	76, 127	92	92	127	127	127	212	FAS 1065 FAS	1065 FAS	1065	FAS 1065	FAS	2001
County	Inyo	Inyo	Inyo		Inyo	Inyo	Inyo	Inyo	Inyo	Inyo	InyoInyo	Invo		Inyo	Inyo	
Contract	9VC11	9VC10-F	1-9VC19	9XC4	1-14VC85	52-9VC5	1-9VC27	1-9VC24	6AC6	9V26	9DC5 9DC8	9DC9		52-9DC1-P	9DC6	

COMPLETED CONTRACTS-June 30, 1952-Continued

			DIVISIO	N	)F II	IGII W	AIS				
Total	\$125,776	91,166	23,480 207,543 37,610	*1,952,486	900 006	11,436 *38,957	483,713 47,552 821,060	12,357 *912,500 *16,934	9,828 13,139 117,777	570,355	*791,869
Const.	\$8,861	11,292	1	196,000	91 879	2,732	48,101 4,971 67,383	1,168 85,000 2,200	2,800 1,369 9,919	53,332	89,000
Const.	\$116,915	79,874	21,130 196,285 34,141	1,756,486	277 994	11,436	435,612 42,581 753,677	11,189 827,500 14,734	7,028 11,770 107,858	517,023	702,869
Type of work	Grade, B.S.T. & 2 Timber Brs \$116,915	Grade & Pen. Tr	R.C. Traffic Deflectors.  R.C. Traffic Deflectors.  Resultace with P. M.S.  Grade, P.M.S., P.C.C., & R.C.	Sr.	Grada & D M &	Stripe & Shldrs.	Grade, P.C.C. & A.C Signals Grade, P.C.C. & P.M.S	Signals & Lights	Barrier Posts. Conc. Barrier Posts. Resurface with P.M.S.	Grade & P.C.C. Barrier Pests. Grade, P.C.C., R.C. Br. & Cattle-	Dass
Contractor	Basieh Bros. Const. Co.	Westbrook & Pope	Griffith Co		Dicco, Inc. & Dix-Syl	Day Labor Griffith Co.	Griffith Co	Co	Geo. Von Kleinsmid C. J. B. Const. Co Peter Kiewit Sons' Co	Griffith Co. E. G. Perham Griffith Co.	
Contract	5/16/47	9/22/47	5/16/46 4/19/49 9/2/49 6/26/50		4/10/48	7/12/48 6/22/49	4/22/46 10/23/46 5/19/48 6/28/48	5/5/50	5/ 7/46 8/ 5/48 4/ 1/49	$\begin{array}{c} 10/17/46 \\ 4/19/48 \\ 6/22/50 \end{array}$	
Miles	4.4	4.2	5.0 11.4		29.8	29.8	1.9	5.6	7.6	6.7	
Location	On Warm Springs Rd. & Poleta Rd. near Bishop	On Pine Cr. Rd. & Glacier Lodge Rd	5 Mi. S. of Grapevine N. of Grapevine Grapevine Sta. Rtc. 59 & Fort Tejon	See Los Angeles County	Bet. Grapevine & Switzers & Bet. Mi. 6.74 & Rte. 4	Bet, Grapevine & Switzers & Bet, Mi. 6.74 & Rte. 4 Bet, Grapevine Sta. & Switzers	Bet. Brundage Lane & 24th St. Bet. Brundage Lane & 21st St. Bet. Hoskins Rd. & Brundage Lane At S. Chester Ave. & Strader Grade Xing	Bet. 0.6 Mi. S. of McKittrick Rd. & Hoskins Rd. At Panama Rd. & Houghton Rd.	Bet. Standard Oil Tank Farm & Cawelo Bet. Snow Rd. & Cawelo Bet. Snow Rd. & Cawelo Bet. Snow Rd. & Cawelo	Bet. Cawelo & Famoso Underpass. Bet. Cawelo & Famoso Underpass. Bet. Famoso UP. & McFarland.	
Section		3 3 6 6 5 7	A A, D, J	A,F,A,D,J	В, С, В	BC, B	C, Bkd C, Bkd C	0 0	0,0,0 888	ਜ਼ੁਲ ਜ਼ੁਲ ਜ਼ੁਲ	
Route	FAS 1070 FAS	1071,	4 444	4, 2	4, 140	4, 140	কা কা কা কা	4 4	444	কা কা কা	
County	InyoInyo	Invo	Kern Kern Kern Ker, L.A	Ker, Ven, L.A	Kern	Kern	Kern Kern Kern	Kern	Kern Kern	Kern Kern	
Contract	9DC1		6VC6 1-6VC33 1-6VC38 1-6VC43-F	51-7VC43	0-6VC17	6V41 0-6VC36	6VC5 6VC11-FP 0-6VC20 0-6VC24	1-6VC42 1-6VC44	0-6VC28 1-6VC30	6VC10-F 6VC18 1-6VC45-F	

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	\$101,693	15,502	400	*375,286 *45,390	*26,085 *15,154	7,689	157,341	46,141	44,065 23,327	92,777	223,414	17,021	90.011	61,324		17,483	*41,609	9,950
	Const.	\$8,478	1,178	100	36,000	3 500 1,700	1,268	13,627	8,332	5,867 3,108	14,815	19,477	25	4 100	7,000		250	8,800	152
1	Const.	\$93,215	14,324	970 409	339,286 42,090	22,585 13,454	6,421	143,714	37,809	38,198 20,219	77,962	203,937	16,996	95 019	54,324		17,233	32,809	862'6
	Type of work	Repair with P.M.S.	Resurface with P.M.S.	Grade, P.C., P.M.S., 4 R.C. &	Grade & P.C.C. Signals & Lights	P.M.S. Signals & Lights	Railing	P.M.S. & Sl. Ct.	Grade & R.M.S. on I.B.M	Grade & Sl. Ct	Stl. Br. & Apps	Grade, P.M.S. & Stl. Br	Restore Borders	Widow Ohlden	Repair with P.M.S. & Sl. Ct.		Resurface	R.M.S. on U.R.B.	Multi Plate Arch Culv
	Contractor	Griffith Co	Dicco, Inc. & Dix-Syl Const. Co., Inc.	Griffith Co	Griffith CoEts-Hokin & Galvan	Griffith CoFischbach & Moore, Inc	G & H Paving Co	G. W. Ellis Const. Co	Davis & Swartz	Westbrook & Pope Peterson Const. Co	E. W. Elliott Const. Co	Basich Bros. Const. Co.	Day Labor	Oilfields Trucking Co. &	Griffith Co.		Day Labor	Rand Const. Co., Inc	Day Labor
Company	Contract	5/27/46	6/28/48	6/ 9/47	$\frac{8/10/49}{10/4/49}$	$\frac{4}{2}/51$ $\frac{2}{51}$	2/21/49	5/17/50	6/2/49	$\frac{5}{12}/48$ $\frac{5}{2}/49$	2/19/46	4/21/47	3/21/46	4/ 5/46	6/24/46		3/20/47	4/ 1/50	5/ 1/47
	Miles	10.4	1.4	3.6	1.0	1.0	1	23.2	8.0	2.4		2.7		4.7	6.7		2.4	4.0	1 1
	Location	Bet. Famoso & Cecil Ave. in Delano	Bet. Minkler UP. & Snow Rd.	Bet. Bakersfield & Snow Rd. & Bet. Calloway Canal & Rte. 4	Bet. 23d St. & H St. N. of Garces Circle Bet. 21st St. & H St.	Bet. Jct. of Rte. 136 & Tulare Co. Line At 11th Ave. in Delano	In Mojave		Bet. Mojave & 0.8 Mi. N	Bet. Ittners & RicardoBet. Ittners & Ricardo	Across Freeman Gulch	Bet. Indian Wells & Little Lake	Bet. Blackwells Corner & Harts Sta	Bet. Lost Hills & Wasco	Bet. 8.7 Mi. & 2.0 Mi. W. of Wasco	See Tulare County	Bet. South Boundary & Maricopa	Bet. 6 Mi. & 2 Mi. W. of San Emidio Rd.	Across Teeuya Creek
	Section	F, Dln	G, D	Bkd, G, D, A	Bkd	Din	Ą	A, C, D	B	೦೦	D	氏 단	В	Ö	Ö	D, A	A	В	0
	Route	4	4	4, 141	44	44	23	23	23	23.23	23	23	33	33	33	33, 4	22	22	22
	County	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Ker, Iny	Kern	Kern	Kern	Ker, Tul	Kern	Kern	Kern
Contino	Contract	6VC8	6VC25	6VC13-FP	1-6VC37 1-6VC40	52-6VC1 51-6VC12-P	0-9VC16	97.6-Te	1-9VC21	0-9VC13 0-9VC17	9VC4-F	9VC6-F	6X14	eXC7	8XC8	6XC13-P	6X21	51-6VC1	6X25

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$4,385	*15,128	*115,146	*445,661	167,157	*34,821	19,404 55,528	9,932	163,300	166,940 15,825	33,021	29,128	1,231,640
Const.	\$700	1,900	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	58,000	20,068	5,500	3,771 9,142	1,016	14,414	17,245	1,907	2,408	89,173 17,248
Const.	\$3,685	13,228	115,146	387,661	147,089	29,321	15,633 46,386	8,916	148,886	149,695	31,114	26,720	1,142,467
Type of work	Scarify & Suboil	Signals & Lights	Grade & B.S.T.	Widen, B.S.T. & R.C. Br	Grade, B.S.T. & Stl. Bridge	B.S.T. & R.M.S.	R.C. Bridge & Apps Grade, B.S.T. & R.M.S	Signals	Grade & P.M.S.	Grade & P.M.S. Seal Coat	Repair with R.M.S.	Redeck 3 Timber Brs	Grade, B.S.T. & Stl. & Conc. Brs. 1,142,467 Superstructures 2, Stl. Brs
Contractor	James E. Anderson	Westates Elc. Const. Co	Norman I. Fadel	Dimmitt & Taylor and T. M. Page.	Munn & Perkins & Matthew & Jorgenson	Oilfields Trucking Co. & Phoenix Const. Co., Inc.	Bishop Engr. & Const. Co. Miles & Bailey	Westates Elcl. Const. Co	Basich Bros. Const. Co.	Oilfields Trucking Co. & Phoenix Const. Co	Basich Bros. Const. Co.	N. M. Saliba Co Oiffelds Trucking Co. & Phoenix Const. Co.,	Guy F. Atkinson Co
Contract	6/17/47	9/25/51	6/23/51	10/23/50	3/11/48	4/25/51	8/18/48 10/ 4/49	12/ 2/49	1/28/47	8/23/48	5/ 7/47	11/20/47	12/31/46 8/15/47
Miles	0.4		5.3	15.5	2.0	4.0		1	5.0	11.5	6.5	7.1	10.2
Location	Bet. 0.4 Mi. W. of Cottonwood Cr. &	& Mt. Vernon Ave.	Bet S. Boundary Sequoia Nat'l Forest & 2.5 Mi. SW. of Democrat Springs	Bet. Democrat Springs & Bodfish	Bet. 2 Mi. S. of Isabella & Isabella	Bet. Weldon & Bloomfield Ranch (portions).	Across Canebrake Cr. Bet. Chimney Cr. & Walker Pass.	At Intrs. Baker & Summer Sts	furoe Jet	Bet. Mojave & SBd. Co. Line	Bet. Muroc Jet. & 6.5. Mi. E	Across Walker Basin Cr. & Calente Cr. Bet. 4.4 Mi. E. of Sivert & 2 Mi. W. of Bear Mountain Ranch.	Bet. Keene & Tehachapi
Section	E F	4	F, G	H	н	Ь	MM	Bkd	, A .	A, B A, B	д	AA	E, F, Thpi E, F
Route	22	76	22	22	57	22	57	57, 58	58	28 28	86	7.0 7.0 ∞ ∞	57 57 80 80
County	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern
Contract	6XC15	92-0 A C-3	51-6BC1-F	51-6VC6	6VC16-Y 6V40		0-14VC63 1-9VC26	1-6VVC3-P		0-9VC15 0-9VC23	9VC8	14VC39 52-6VC2	6XC11-F 14XC23-F

COMPLETED CONTRACTS-June 30, 1952-Continued

1				DEII IIII		WI OF	LODDI		,, 0.	LUIX	,				
	Total	\$19,825	102,217	26,638 18,304 *25,675	12,682	188,446 335,611 50,815 24,544	30,888 *43,658	39,362	6,590	29,246	10,466	10,013 12,590	50,555	7,373	*269,779
	Const. engr.	\$2,472	11,862	4,186 5,025 3,200	462	26,848 40,309 3,437 2,527	4,397	3,868	1,190	3,124	1	1,717	7,242	1,200	41,500
	Const.	\$17,353	90,355	22,452 13,279 22,475	12,220	159,498 295,302 47,378 22,017	26,491 43,658	35,494	5,400	26,122	10,466	8,296 11,000	43,313	6,173	228,279
	Type of work	Grade & Culv.	Stl. & R.C. Brs	R.C. Bridge R.C. Br. & 2 Culvs. R.C. Br. & P.M.S. on U.R.B. on Apps.	Remove Girder Br.	Grade & R.M.S. Grade & B.S.T. R.C. Bridge. Seal Coat	Culv. & Redeck BrR.C. Br. & Apps	B.S.T.	Cattlepass	Extend 2 R.C. Culvs	Signals & Lights	Culv. & Apps.	R.C. Bridge & Apps	Replace Br. with Met. Pl. Arch Culv	Grade, B.S.T. on I.B.M., & R.C.
5500	Contractor	Oilfields Trucking Co. & Phoenix Const. Co.	E. W. Elliott Const. Co Oilfields Trucking Co. & Phoenix Const. Co	E. G. Perham	Rexroth & Rexroth	Geo. E. France Rand Const. Co F. Fredenburg	Thomas Const. Co	Griffith Co	Anderson Co	E. G. Perham	Westates Elcl. Const. Co.	Thomas Const. Co	Anderson Co	Rand Const. Co., Inc	Dix-Syl Const. Co., Inc
Julie 20,	Contract	9/ 8/48	12/11/45 4/19/48	12/11/47 4/ 1/49 9/25/51	6/30/47	10/14/46 12/23/46 6/15/48 6/23/48	8/ 3/48 5/ 9/51	8/ 3/48	6/49	12/12/50	9/16/49	4/ 1/49 7/27/49	7/17/48	10/ 2/20	7/26/50
2	Miles	0.2	0.2		1	5.1 18.3 23.9		9.0	-			0.1	1 1 1	0.1	1.9
כסוויוויוויוייייייייייייייייייייייייייי	Location	14 Mi. E. of Tehachapi.	Across Cache Cr. & Los Angeles Aqueduct. 1/2 Mi. E. of Monolith.	Across Main Drainage Canal Across Jerry Slough. Across E. Side Canal, 0.8 Mi. E. of Button- willow.	On Oak St. at Bakersfield	Bet. Rto. 4 & 5 Mi. N. Bet. Poso Cr. & Ducor. Across Poso Creek Bet. Poso Creek & Ducor.	Across Kern Riv. & Buena Vista Cr Across Goose Lake Slough	Bet. Derby St. & W. of Meyer St	Across Hill Creek	On Brundage Lane	At Brundage Lane & S. Chester Ave	Across Cow CreekInts. Rte. 142 & Roberts Lane (Oildale)_	Across Granite Canyon	Across Howling Gulch	Bet. Isabella Dam Site & Rte. 57
	Section	Ħ	ರರ	ммм	ı	AB, A A AB, A	A, A A	Ö	D	A	Bkd	4A	В	Ö	F4
	Route	28	00 00 00 00	10 10 10 00 00 00	28	129 129 129 129	139, 140 139	140	140	141	141	142	142	142	142
	County	Kern	Kern	Kern Kern	Kern	Kern Ker, Tul Kern Ker, Tul	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern	Kern
-	Contract	0-6VC29	14XC8 6VC19	14VC40 1-14VC81 52-14VC5	6XC16	6XC9-F 6XC10-F 14VC57 0-6VC23	0-14VC62 51-14BC1-F	0-6VC26	1-6VC34	51-6VC11	1-6VMC2-P	1-6VC32 1-6VVC2	0-14VC61	51-6VC4	51-6VC2-Y

COMPLETED CONTRACTS-June 30, 1952-Continued

					21,1010	_ ,	J	J. L								
Total	\$14,290	39,044	40,645 *86,048	26,914	91.764	83,176		154,286	35 070	*83,408	175,660	163,307	159,300	231,504	*330,855	*103,885
Const.	\$1,573	5,696	7,408	4,126	3.297	1,087		19,672	0,500	5,381	18,213	7,112	8,791	7,774	35,100	1,448
Const.	\$12,717	33,348	33,237	22,788	88.467	82,089		134,614	40,093	78,027	157,447	156,195	150,509	224,230	295,755	102,437
Type of work	Signals & Lights	Grade & R.M.S. on I.B.M. &	Sl. Ct	R.M.S.	P.M.S.	R.C. Bridge	Grade, I.B., U.R.B., B.S.T. &	F.M.S	Crode & BST	R.C. Bridge	Grade, P.M.S. & B.S.T.	Grade & B.S.T.	Grade & B.S.T.	Grade, Pen. Tr. & I.B	Grade & Pen. Tr.	Minor Contracts & D.L. Projects
Contractor	L. H. Leonardi Electric Const. Co	Clyde C. Wood, Inc.	E. C. Young.	Rand Const. Co., Inc	Oilfields Trucking Co. & Phoenix Const. Co., Inc.	O. B. Pierson	Oilfields Trucking Co. & Phoenix Const. Co., Inc.	Z ::B	Revroth & Revroth	Madonna Const. Co	Griffith Co	Rand Const. Co	Louis Biasotti & Son	Geo. E. France, Inc.	Covina Const. Co	
Contract	5/22/50	8/ 2/49 5/11/50	7/24/51	4/23/49	1/11/51	5/28/47	2/23/50	03/0/11	5/ 1/47	11/10/50	10/28/48	6/ 4/47	9/24/48	5/27/48	7/19/51	0 0 0 0 1 1
Miles	1 5 8	3.3.3	4.9	4.0	6.9		4.0		60		2.8	6.1	7:2	8.4	9.4	
Location	At 34th St	Bet. Randsburg Rd. & Searles Sta. Rd Bet. Searles Rd. & Rademacher	Bet. 1.7 Mi. & 7.2 Mi. N. of Randsburg Jet.	Bet, Naval Ord. Sta. & SBd. Co. Line	Bet. David Rd. & Wheeler Ridge	Across Kern River	Bet. Union Ave. & Fairfax Road	Across Beardsley Canal & at Beardsley	On Comanche Dr., Bet. State Hwy. Rte.	Across Kern Riv. at Gordon's Ferry	Bet. Rte. 142 to Rte. 4	Bet. Wasco & Elmo Hwy	Bet. Elmo Hwy. & Tulare Co. Line	Bet. Rte. 33 & Lerdo Hwy	On Main Drain Rd., Bet. Lerdo Hwy.	Various Locations
Section	Bkd, A	A, B	A	A		1		1 1 2 2 3 4 4		1 2 0 0 0 1 1	1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
Route	142	145	145	212	FAS 574	FAS 575	FA5 575	FAS 881	FAS 884	FAS 886	887 887	889 EAG	889	895 FAS	895	
County	Kern	Kern	Kern	Kern	Kern	Kern	Aern	Kern	Kern	Kern	Kern	TZ our	Kom	Korn		Kern
Contract	1-6VVC5-P	1-9VC25 51-9VC4	52-9VC7	1-9VC18	51-6DC6-P	14DC18	0D022	51-14DC2-P	6DC2	14DC75-P	6DC19	\$000 \$0019				

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	*\$10,064	123,636	76,126	41,335	92,046	62,999	131,013	33,800	142,512	*24,378	*235,097	6,614		74 148	*152,123
Const.	\$1,350	31,299	10,509	608	2,347	889	1,930	653	5,457	485	35,700	734		10 763	20,158
Const.	\$8,714	92,337	65,617	40,526	89,699	65,311	129,033	33,147	137,055	23,893	199,397	5,880		63 385	131,965
Type of work	Signals & Lights	B.S.T. Grade, B.S.T. on I.B. & I.B.M. & Sl. Ct.	Grade & R.M.S.	P.M.S. on I.B. & C.R.B.	Grade & P.M.S	R.C. Bridge	R.C. Bridge	R.C. Bridge	Grade, C.R.B. & P.M.S	Minor Contracts & D.L. Projects	Grade & R.M.S. on C.T.B.	R.C. Cattlepass		Cone Br & Anne	Grade I.B.M. & Sl. Ct.
Contractor	Westates Elc. Const. Co	Gene Richards Westbrook & Pope	W. C. Railing. Oilfields Trucking Co. & Phoenix Const. Co., Inc.	Anderson Co.	Ted F. Baun	Chas. S. Moore & Robert R. Murdock	Klay Bennett Const. Co	W. E. Thomas Const. Co.	C. M. Syar		M. W. Brown.	C. C. Gildersleeve		Honold Smith	Chittenden & Chittenden
Contract	2/10/50	5/ 6/49 4/ 1/50	1/21/46 7/27/48	8/19/48	12/ 9/50	12/22/50	5/ 1/47	6/28/50	11/13/47	1 3 6 1 3 1 1	4/19/50	5/27/48		91 9 7 9	4/ 1/49
Miles	\$ 1 2 8	5.3	1.5	2.0	2.9		1	1	5.3	1	1.4	1 1		14 C	1.4
Location	Jet. Rte. 10 & 135 at E.C.L. of Hanford -	Bet. Kettleman City & 5th Standard Parallel.  Bet. 0.2 & 5.2 Mi. N. of Kettleman City	Bet. Stratford & 1 Mi. N	Bet. Kings Riv. & Fresno Co. Line	On 10th Ave. Bet. 7th St. & Grangeville Bldg. & on Laton Hwy. Bet. Last Chance Ditch & Kings Riv	Across Kings Riv.	Across Kings River near Hardwick	Across Kings River	Bet. Corcoran & 5.3 Mi. S	Various Locations.	Bet. 0.4 Mi. W. & 0.7 Mi. E. of Tule Lake.	2.6 Mi. E. of Upper Lake	See Napa County	Across Coyote Cr. About 6 Mi. N. of	Bet. 1.3 & 5.9 Mi. N. of Putah Creek
Section	Han, A,	C C	AA				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		!	1	Ą	В	A, A	В	В
Route	10, 135	125	125	FAS 568 FAS 568,	623, 820	FAS 568	FAS 623	940 940	943	1	15	15	49	49	49
County	Kings	Kings	Kings.	Kings		Kings	Kin, Fre	Kings	Kings	Kings	Lake	Lake	Lak, Nap	Lake	Lake
Contract	1-6TTC1	1-6TC17 51-6TC1	6WC4 0-6TC14	6DC13 51-6DC4-P		51-14DC6-P	14DC12	14DC73-P	enc.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	51-1TC6	0-14TC43	1WLC6	0-1TC21	1-1TC32

Total	\$7,909 5,680 *152,471	38,292 60,978 63,336	227,069	179,029 158,977	4,654	131,084	33,355	23,211	*29,847		12,467		94,004	111,376	263,530 142,549	*92,648
Const.	\$38 787 17,000	4,454 8,368 9,215	16,986	23,540 14,687	1	15,607	3,377	2,860	009		92		7,646	9,629	26,413 12,387	15,900
Const.	\$7,871 4,893 135,471	33,838 52,610 54,121	210,083	155,489 144,290	4,654	115,477	826,62	20,351	29,247		12,391		86,358	101,747	237,117 130,162	76,748
Type of work	Replace Timber Brs Repair Timber Br. R.C. Brs. & Apps	Cone. Br. & Apps. Grade & Surface. Grade & P.M.S.	Stl. Br. & Apps	Grade & P.M.S. Conc. Br. Stl. Br.	Seal Coat	Grade I.B. & Sl. Ct	I.B. & Sl. Ct.	Grade & Drainage Facilities	Minor Contracts & D.L. Projects		P.M.S.		P.M.S. on C.R.B.	Grade, R.M.S. on C.T.B. & Conc. Br.	Grade & P.M.S.	Replace 6 Brs. with R.C. Culvs. & 2 Cattlepasses with C.M.P. Culvs.
Contractor	Day Labor C. C. Gildersleeve Tumblin Co	Arthur B. Siri Day LaborArthur B. Siri, Inc	A. Soda & Son	Louis Biasotti & Son Kiss Crane Co	Day Labor	Morrison-Knudson Co	George Stout	Harold Hastings			Day Labor		Sheldon Oil Co	Fredrickson & Watson Const. Co	The Utah Const. Co	Harms Bros
Contract	9/19/46 4/21/48 6/28/51	4/24/47 7/ 1/48 7/ 7/49	7/19/46	3/26/46 5/ 7/46	2/20/47	8/13/47	11/29/47	1/11/21	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		6/ 3/47	<u>_</u>	4/ 9/48	8/21/47	1/17/46 4/ 9/47	4/ 2/51
Miles		0.6		2.0	2.0	5.1	1.1	3.5			3.2		6.3	1.1	7.5	1
Location	Across Burns Valley & Molesworth Creeks Across Burns Valley Creek. Across Siegler & Cache Crs.	Across Kolsey Cr. at Cobb Bet. Middletown & Kelsey Bet. 5.4 & 6.0 Mi. N. of Middletown	Across Kelsey Cr. at Kelseyville	Bet. 1.2 Mi. N. of Rodman Narrows & Rte. 15. Across Robinson Cr. & Scott Cr. Bet. N. of Redman Narrows Rd. & Rte.		Bet. Rte. 89 & 1 Mi. W. of Lower Lake	Bet. 1.0 Mi. & 2.1 Mi. E. of Rte. 89	Bet. 7.0 Mi. & 3.5 Mi. W. of Lower Lake.	Various Locations	See Shasta County	Bet. Bieber & Modoc Co. Line	See Plumas County	Bet. Fredonyer Pass & Susan River	At Baxter Cr. N. of Janesville	Bet. 1.5 Mi. W. of Bird Flat & Doyle Bet. 2 Mi. N. of Milford & Bird Flat	Bet. Doyle & Constantia
Section	000	B, C, D B, C, D	Q	田 田田		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				A, B, E	В	A, A	В	Ö	AU	A, E
Route	49 49 49	89	68	68 68	3	FAS 1039	1039 FAS	1039	-	28	28	29	29	29	29	73, 29
County	Lake Lake Lake	Lake Lake	Lake	Lake	,	Lake	Laba	Dang	Lake	Las, Sha	Lassen	Las, Plu	Lassen	Lassen	Lassen	Lassen
Contract	1W28 14TC41 52-14TC9-F	14WLC49 1T64 1-1TC38	14WLC36-F	14WLC30-F 11WLC30-F	\$	1DC5	59-1DC1.P	1-1001-70		2TC8	2T46	2TC20	0-2TC24	2WLC1	2WC4 2WC6	52-2TC1

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$131,873	53,929	32,494	144,211	333,214	914,487	*47,437	*11,625	*714,498 *12,145	*895.375	*931,451	*5,916	33,691 59,876	32,831	23,240	144,927 270,763 1,495,108
Const.	\$9,615	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	260	9,622	31,415	12,037	5,540	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	70,000	95.200	87,500		1,321	1,210	1,950	14,573 23,096 118,769
Const.	\$122,258	53,929	31,934	134,589	301,799	902,450	41,897	11,625	644,498	800.175	843,951	5,916	32,370 58,390	31,621	21,290	130,354 247,667 1,376,339
Type of work	Gravel Base & P.M.S.	Grade & P.M.S.	Resurface	P.M. B.M. & Sl. Ct.	Grade & R.M.S.	Grade C.R.B. & Sl. Ct	Grade & R.M.S. on Gravel Base	Minor Contracts & D.L. Projects	Grade, P.M.S. & 3 R.C. Brs R.C. Cattlepass	Grade, P.M.S. on U.R.B & R.C. Br	Grade, I.S.M., U.R.B. & P.M.S.	Signs, Stripe, & Markings	SignalsSignals & Lights	Signals	Signals & Lights	R.C. Overcrossing R.C. Overcrossing Grade, P.C.C. & A.C.
Contractor	E. B. Bishop	Day Labor	Day Labor	A. A. Tieslau & Son	A. Teichert & Son, Inc	Harms Bros. & M. W. Brown.	W. H. O'Hair Co	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	Peter Kiewit Sons' Co Thomas Const. Co	Basich Bros. Const. Co.	Fredericksen & Kasler	Day Labor	Econolite Corp.	Elc. & Mach. Serv., Inc	Westates Elc. Const. Co.	Byerts & Dunn Byerts & Dunn Peter Kiewit Sons' Co
Contract	4/16/46	12/14/48	12/10/46	4/20/45	7/21/47	7/27/48	2/14/51		8/25/48 12/28/48	12/14/49	8/30/50	1/10/52	6/18/47 10/24/47	11/26/47	10/15/49	1/5/46 1/11/46 1/14/46
Miles	13.8	3.0	5.2	09	9.71	13.1	1.8	1	3.2	4.5	7.1	7.1		-		
Location	Bet. Viewland & Secret Valley	Bet. Litchfield & Ravendale	Bet. Horse Lake Rd. & Modoc Co. Line.	Bet. Horse Lake Rd. & Lakeview Jct. & Bet. Alturas & Stronghold	Bet. Susanville & N. of Willow Cr. Valley- 17.6	Bet. Hayden Hill Rd. & Rte. 28	Bet. Slate Cr. & Grasshopper Valley Ranch.	Various Locations	Through Malibu Jet.	Bet. 1.5 M., w. of Calabasas & 1.6 Ml. E. of Malibu	1 1	Bet. E. of L.A-Ven. Co. Line & W. of Moorpark Dr.	c Concourse Ave.	At Whitter Blvd., rainter Ave., & Redman Ave.	Various Locations.	At Fourth St. At Seventh St. Bet. Kearney & Soto Sts.
Section	В	Q	E, F, G	Var			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	000	o O	C, A	C, A	D, Mtbl	D, Wit	D, Alh, A, B	L.A L.A
Route	73	73	73	73, 28	FAS 988	988 988	FAS 988		61010	20	2	62	2, 168	2, 77,	166,	000
County	Lassen	Lassen	Lassen	Las, Mod	Lassen	Las, Mod	Lassen	Lassen	Los Angeles	Los Angeles	L.A, Ven	L.A., Ven	11	Los Angeles		Los Angeles Los Angeles Los Angeles
Contract	2WC5	2T74	2W37	2WC2	2DC7	ZDC9-F	51-2DC2-Y	1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	0-7VC89-F 0-7RVC1	1-7VC135-F	51-7VC13-F	7V181	7VC39 7VC47	7VC50 1-7VVC16		14VC11 14VC8 7VC16

Total	*\$169,453 148,801	402,618 182,515 216,707 *198,707 *259,000 159,888 319,888 319,888 319,888 259,442 62,091 194,788 273,439	1,735,111 *1,183,656 *362,651 *369,633	*607,267 1,142,913 *1,059,511 *16,888 *350,969	*452,214 41,196 *220,625 *999,005 120,773 *618,653 28,558 *708,294
Const.	\$21,901	26,733 7,260 13,426 13,426 112,823 19,163 113,07 119,769 113,767 113,679 113,679 113,679	118,537 2,036 23,543 38,900	41,000 80,061 60,882 2,083 30,800	36,000 1,528 12,717 51,000 3,805 44,118 3,037 51,529
Const.	\$147,552	375,885 175,255 202,616 185,878 425,883 1239,009 120,526 130,526 130,673 181,109 254,498 185,116	1,616,574 1,068,591 9,030 339,108 330,733	566,267 1,062,852 998,629 14,805 320,169	416,214 39,668 207,908 948,005 116,968 574,535 25,521 656,765
Type of work	R.C. Overcrossing	Bewer R.C. Undercrossing R.C. Overcrossing R.C. Overcrossing R.C. Undercrossing R.C. Overcrossing R.C. Undercrossing R.C. Undercrossing R.C. Undercrossing R.C. Undercrossing R.C. Undercrossing R.C. Undergossing	Struct.	OC. Grade & P.C.C. & A.C. Grade & P.C.C. & A.C. Ramp Grade Sep. Structs Grade & P.C.C. R.C. Undercrossings R.C. Overcrossing & Under-	sing  Vercrossing  O.C. & Undercross  OC. & Apps.
Contractor	Byerts & Dunn Contracting Engrs. Co Mike Radich & Co	Haddock Co. Peter Kiewit Sons' Co. Chas T. Brown. Guy F. Atkinson Co. Oberg Bros. Haddock Co. Haddock Co. Haddock Co. Haddock Co. Spencer Webb Co. Vido Kovacerich. Peter Kiewit Sons' Co.	James I. Barnes Const. Co. Jamoch Nurseries Guy F. Akkinson Co. Spier Co. Spencer Webb Co.	Griffith Co. Carlo Bongiovanni McClain Const. Co. Chas. MacClosky Co J. E. Haddock, Ltd.	Tri-Cities Ele. Serv
Contract	2/ 4/46 3/29/46 7/15/46	7 (19/46 110/24/46 111/14/46 112/19/46 112/19/46 112/30/46 12/31/46 12/31/46 22/4/47 3/36/46 5/13/47 5/13/47	6/24/47 7/11/47 10/20/47 11/17/47 1/20/48	2/13/48 2/27/48 4/22/48 4/26/48 5/14/48	6/29/48 8/23/48 9/2/48 11/16/48 11/19/48
Miles		1.8	2.2	2.0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Location	At Benton Way.  Santa Ana Freeway over Ramp 4 of Ramona Freeway.  On & Adjacent to Santa Ana Freeway  Bet. Soto St. & Indiana St.	On Santa Ana Freeway at First St. At Boyle Ave. Bet. Damond St. & Sunset Bivd. At Grand Ave. At Grand Ave. At Olympic Freeway. At Expensure St. & Indiana St. Bet. Karney & Soto Sts. At Stofo St. At St. A	At. Jet. Hollywood, Arroyo-Seco & Harbor Freeways.  Bet. Aliso & & Kearney St.  On Hollywood Freeway at Alvarado St.  Bet. Calabasas & 1.5 M. Wly.  At Virgil Ave., Hoover St., & Rosemont  Ave.	Bet. Soto St. & Eastman Ave. On Hollywood Freeway at Figueroa St Bet. E. Edgeware Rd. & 0.05 Mi. Ely CAt Vendome St. & Coronado St At Bonne Brae St. & Beaudry Ave.	Bet. Vineland Ave. & Barham Blvd. On Hollywood Freeway at Spring Street. At Melrose & Vermont Aves. Bet. Aliso St. & Eastman Aves. At Santa Monica Blvd. & Normandia Ave. Bet. Vineland Ave. & Barham Blvd.
Section	L.A L.A L.A	AAAAAAAAAAA HHHHHHHHHHHHHH	L.A L.A, L.A, L.A,	L.A, D L.A L.A L.A L.A L.A	L.A L.A L.A, D L.A, D L.A
Route	8181 81	00000000000000000000000000000000000000	2, 165 2 2 2 2 2 2	ରର ରାଷର	0000000
County	Los Angeles Los Angeles Los Angeles	Los Angeles.	Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles
Contract	14VC10-F 14VC9 7VC21	14VC14 14VC14 14VC24-FP 14VC22-F 14VC22-F 14VC23-F 14VC23 14VC23 14VC23 14VC23 14VC23 14VC23 14VC23 14VC23 14VC23 14VC23 14VC23 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30 14VC30	14VC32-FP 7VC44 14VC37-F 7VC49-F 14VC44-F	7VC59-F 14VC49-F 7VC73 14VC53-F 0-14VC54-F	7VC82 0-14VC64-F 0-14VC65-FP 0-7VC91 0-14VC75 0-14VC75 0-14VC76

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	*\$497,552 *51,034	*521,552 *521,552 6,018 *125,342 *32,420	*17,506 *495,658 *1 427 402	*1,057,051 *615,106	4,286	*528,057 *448,695	*1,502,998 5,400	*333,308 *327,370 *152,568	*335,980	*68,068 *46,575	7,492 *55,435	*318,104	*318,890
Const.	\$34,391	30,658 14,522 4,083	32,000	120,000	564	36,000	156,000	39,000 32,000 9,000	36,000	52,500 5,500 3,700	4,300	30,000	35,000
Const.	\$463,161 46,764	490,894 6,018 110,820 28,337	15,467	937,051	3,722	492,057	1,346,998	294,308 295,370 143,568	299,980	62,568 42,875	7,492	288,104	283,890
Type of work	2 R.C. UC. & Apps. Landscape. Grade, P.C.C. & A.C. & 2 R.C.	R.C. Undercrossing Signs & Lights. R.C. Overcrossing. Outer Highways.	Grade & P.M.S. 2 R.C. OC's.	Grade & P.C.C.	Illuminated Signs	R.C. Sep. Struct.	Grade & P.C.C. & R.C. Ped. UC. Signs, Stripes & Safety Devices.	R.C. Overcrossing. Grade, A.C. & R.C. Overcrossing Lights & Illuminated Signs	R.C. Overerossing	k Signs	Signs, Stripes, Markings & Safety Devices	R.C. Undercrossing	R.C. UC.
Contractor	J. E. Haddock, Ltd Huettig & Schromm Guy F. Atkinson Co	Chas. MacClosky Co Day Labor J.E. Haddock, Ltd McClain Const. Co	Dragline Rentals Co J. E. Haddock, Ltd	N. M. Ball Sons.	Elc. & Mach. Serv., Inc	Chas. MacClosky Co	Griffith Co.	Lars Oberg. Oberg Bros. Const. Co Newberry Elc. Corp George W. Peterson &	1 1	Fischbach & Moore of Calif., Inc.	Day Labor Jannoch Nurseries George W. Peterson &	1 1	Oberg Bros. Const. Co
Contract	1/ 3/49 1/ 7/49 1/18/49	2/17/49 3/ 1/49 3/ 1/49 4/ 8/49	4/14/49 4/23/49	6/24/49 6/24/49 9/16/49	10/11/49	12/15/49 2/ 8/50	5/11/50 5/11/50 5/18/50	5/25/50 6/2/50 6/20/50	9/19/50	11/27/50 12/13/50 12/22/50	1/ 3/51 1/11/51 1/19/51	1/26/51	3/20/51
Miles	2.0	0.2	0.1	1.2		1 10	1.7			0.4	2.3	0.5	-
Location	At Glendale Blvd. Bet. Soto St. & Eastman Ave. Bet. Hill St. & Spring St.	At Heiotrope Drive Bet. Aliso St. & Eastman Ave. At D. Edgeware Road Bet. Normandie Ave. & Alexandria Ave.	Bet. Virgil Ave.	On Hollywood Freeway Bet. Glendale Blvd. & Grand Ave. At North Main Street.	On Hollywood Freeway Bet. Holly Crest Drive & Vineland Ave.	way outbound & Heliotrope Drive Over Hollywood Freeway at Hill Street	Bet. Western Ave. & Cremane Divu.  Bet. Western Ave. & Virgil Ave.  Bet. Glendale Blvd. & Grand Ave.	At Sunset Blvd.  At Fountain Ave.  Bet. Virigit & Grand Aves.	Over Hollywood Freeway at Belmont	At van Ness Ave. Bet. Western Ave. & Virgil Ave Bet. Beaudry Ave. & Grand Ave.	Bet. Virgil Ave. & Western Ave At Holly Drive.	Bet, Grand Ave. & Los Angeles St	At Cahuenga Blvd
Section	L.A. L.A. D L.A	L.A. D L.A. D L.A	L.A L.A	L.A L.A	L.A	L.A	L'T L'A	LLTLLA AAAA	L.A	L.A L.A	L'A L'A	L.A	L.A
Route	1212	ପ୍ରପ୍ର	1212121	82 83	c3 c	4 696	70707	0101010	1 61	N 61 61	ଷ ରଷ	1 67	2
County	Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles
1					1-7VC132		1-7VC155-F 7V159	1-14VC101-F 1-14VC102-F 1-7VC158			7V165   7VC29   4VC13		

Total	*\$239,714 *40,187 *5,731	# 00 11 20 14	*6,947	*536,107 481,493 35,553 6,787	873,283 1,474,083	1,582,159	1,053,587	103,129 13,675 224,577 *27,547 *75,925 *4,370	*27,620 *216,775
Const.	\$21,000	00	002	50,000 50,570 2,210 978	74,581 98,915	126,678	3,000	13,950 23,031 2,884 6,950 500	2,828
Const.	\$218,714 36,187 5,731	00 100 100 100	6,247	486,107 430,923 33,343 5,809	798,702 1,375,168	1,455,481	973,397	89,179 13,675 201,546 24,663 68,975	24,792 192,775
. Type of work	Grade & A.C. Plant Ground Cover Signs & Stripes	Grade, P.M.S. on C.T.B., & 2	Lights	Grade & A.C. on P.C.C. Base Grade & P.C.C. Signals & Lights	Grade & P.M.S. Grade & P.M.S.	Grade & P.M.S	Grade, P.M.S. & R.C. Br	Grade & A.C. Signals Grade & A.C. Signals Grade & Lights A.C. & Resurf, with P.M.S. Chain Link Fence	Signals & Lights
Contractor	Webb & White James E. Boothe Day Labor	Basich Bros. & Basich Bros. Const. Co. & W. C. Lefever & D. Gerald Bing.	Elc. & Mach. Serv. Inc	Griffith Co	Clyde W. Wood, Inc	Winston Bros. CoA. Teichert & Son, Inc	Peter Kiewit Sons' Co Elc. & Mach. Serv., Inc	Jesse S. Smith.  Bry Labor.  Bry Labor.  C. D. Draucker, Inc.  Jesse S. Smith.  Jesse S. Smith.	Clinton Elc. CorpDay Labor
Contract	4/ 2/51 5/23/51 1/29/52	2/ 1/50	5/23/50	6/10/48 6/24/48 8/11/48 8/ 2/50	3/10/47 2/ 6/48	5/29/47	4/14/49	10/30/45 7/10/46 6/ 9/49 8/ 5/49 1/11/51 2/14/51	12/15/49 6/15/51
Miles	0.5	, T		3.3	4.4	3. 5	6.7	0.8	
Location	Bet. Sunset Blvd. & 200 Ft. S. of Temple St. Parkman & Grand Bet. Grand Ave. & Los Angeles St.	Bet. 0.4 Mi. S. of Castaio Cr. & 0.4 Mi. N. of Palomas Wash	2.2 Mi. N. of Castaic Cr. & at Palomas Wash	Bet. S. of Santa Clara Riv. & Castaic Cr Bet. Prico Canyon Rd. & Rr. 79 At Saugus Rd. & Ventura Rd At Saugus Jot. & at Castaic Jot	Bet. Palomas Cr. & Violin SaddleBet. Violin Saddle & Whitaker Summit	Bet. 9 Mi. N. of Castaic & Frenchman's Flat. Bet. Frenchman's Flat & 0.5 Mi. N. of Alamos Cr.	Bet. N. of Los Alamos Cr. & S. of Rte. 59. See Kern County Various Locations	Bet. Burbank Blvd. & Orange Grove Ave Bet. Magnolia Ave. & Providencia Ave Bet. San Fernando Blvd. & Burbank Blvd. At San Fernando Blvd. & Burbank Blvd Bet. Orange Grove Ave. & San Fernando Bet. Burbank Blvd	Various Locations
Section	Hill St., L.A L.A L.A	A, G	A, G	F,A,B,A F,A F,A F,A,B,A	G, H	Н, І, Л	J, D, A J, D, A, J, E, A	22222	LA, SFr LA
Route	8 8 8	4	4	4, 79 4 4, 79	44	4 4	4,2	ਚਾ ਚਾ ਚਾ ਚਾ ਚਾ	4, 213
County	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles L.A, Ker. Ven.	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles
Contract	51-7VC42-P 51-7VC51 52-7V25	1-7VC144-F	1-7VC157	0-7VC78 7VC81 0-7VC87 51-7VC11	7VC31 7VC57	7VC38 1-7VC153	0-7VC109 1-6VC43-F 51-7VC43	7AVC2 7V45 1-7VC125-P 1-7VVC12 51-7VC30 51-7VC39	1-7VC139 7V179

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$6,057 74,070	50,303	8,519	38,301	35,157	11,026	83,962 145,371	*85,463	*12,172	81,787	41,164	56,682	61,109	5,696	105,514	79,529
Const.	\$3,736	6,118	646	1,896	1,495	1,153	1,472	10,000	1,250	9,414	1,973	1,548	280	421	8,835	5,392
Const.	\$6,057 70,334	44,184	7,873	36,405	33,662	9,873	82,490 127,302	75,463	2,055	72,373	39,191	55,134	60,829	5,275	629'96	74,137
Type of work	Signals & ChnlzSignals & Chnlz	Reconstruct Br	P.M.S.	Signals & Lights	Widen	Signals & Lights	Signals & LightsGrade & P.M.S	Grade & P.M.S. on C.T.B	Signals & LightsSignals	Grade & Widen with P.C.C	P.M.S.	Improve Shoulders	Grade & P.M.S.	Signals	Resurface with P.M.S. on B.S.T.	Grade & P.M.S
Contractor	Day Labor	Bonadiman-McCain, Inc.	Griffith Co.	C. D. Draucker, Inc	Day Labor	Paul R. Gardner	Econolite Corp Vido Rovacevich Co	J. E. Haddock, Ltd Day Labor Fischbach & Moore of	Calif., Inc	Matich Bros	Cox Bros. Const. Co	Day Labor	A. A. Edmondson	Elc. & Mach. Serv., Inc	G. W. Ellis Const. Co	Schroeder & Co
Contract	7/12/48	6/26/47	4/29/47	10/ 6/48	10/13/50	6/28/49	1/17/48	8/18/50 10/11/50 1/22/51	9/21/49	10/17/46	8/11/48	7/ 1/49	12/30/46	3/13/50	4/22/48	4/ 1/48
Miles	1 1	1 1	1.0	!	-		1::	8.0	1 1 1	0.7	0.5	10.7	8.0		8.1	4.0
	1 1	1	-	!	ngeles	3Ivd	Drive_	ichil-			1	Bet.	1 1 1			S. of Santa Clara
Location	On Foothill Blvd.	Across San Gabriel River near Azusa.	Bet. Citrus Ave. & Grand Ave	Various Locations on Foothill Blvd	Bet, Los Angeles Co. Line & Los Angeles W.C.L.	On Foothill Blvd. at Indian Hill Blvd.	Bet. 5th Ave. & Glendora AveBet. Shamrock Ave. & Huntington Drive.	Bet. Sierra Madra Villa Ave. & Michil- linda Ave At Various Intersections At Rosemead Blvd	Maclay Ave. at 7th St	Bet. Rte. 77 & Pomona	Bet. White Ave. & Garey	Bet. Williams Ranch & Palmdale & Bet. Jet. Rte. 23 & Saugus	About 0.5 Mi. N. of Palmdale	At Intrs. Sierra Hwy. & 10th St	Bet. Lancaster & Kern Co. Line	Bet. Rte. 79 & ½ Mi. S. of Sar Riv
Section	A, B On Foothill Blvd.	G Across, San Gabriel River near Azusa.	H Bet. Citrus Ave. & Grand Ave.	J. Ada., Mnro Various Locations on Foothill Blvd	N Bet. Los Angeles Co. Line & Los A W.C.L.	Cla On Foothill Blvd. at Indian Hill I	Mnro, G, H, Gdr Mnro Bet. 5th Ave. & Glendora Ave	Pas, E Bet, Sierra Madra Villa Ave. & Minda Ave. Ras At Various Intersections Pas, E, C At Rosemead Bivd.	SFr Maclay Ave. at 7th St	B, Pom Bet. Rte. 77 & Pomona	Pom Bet. White Ave. & Garey	C,D,E,B Bet. Williams Ranch & Palmdale & Jct. Rte. 23 & Saugus		F At Intrs. Sierra Hwy. & 10th St	G Bet. Lancaster & Kern Co. Line	79 & ½ Mi.
					Bet. Los Angeles Co. W.C.L.			Pas, E Pas, E, C				D,E,B	About 0.5 Mi.			79 & ½ Mi.
Section	A, B	ŭ	H	J, Ada, Mnro	N Bet. Los Angeles Co. W.C.L.	Cla	Mnro, G, H, Gdr Mnro	Pas, E 35 Pas, E, C	9 SFr	B, Pom	Pom	C,D,E,B	E, F About 0.5 Mi.	F=4	0	I Bet. Rte. 79 & ½ Mi. Riv

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	*\$20,690	55,861	*61,381 116,776	*14,356	79,906	*33,941 *81,741	14,083	28,773 43,635	*1,368,565 *40,952 7,584	42,875	*22,403	*35,678	6,080	43,588	1,777,817
Const.	\$2,000	4,523	5,600	1,124	3,221	3,000	1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1,843	134,500 4,000	989	2,000	5,000	139	4,384	143,893
Const.	\$18,690	51,338	55,781 108,790	13,132	76,685	30,941 74,341	14,083	26,927 40,944	1,234,065 36,952 7,584	42,189	20,402	30,678	5,941	39,204	1,633,924
Type of work	P.M.S.	P.M.S.	Signals. Grade & P.M.S. on U.R.B.	Signals & Lights	Signals	Signals & Lights	Signals	Fence Landscape Grade, P.C.C., P.M.S., 3 R.C. P. A. D.C. P.M.S., 3 R.C.	Drs. & Z n.C. reu. Ocs Da- tended	Signals	Signals & Lights	A.C.	R.C. Culvert	2 R.C. Bridges	Grade & P.C.C.
Contractor	Basich Bros. Const. Co. N. L. & R. L. Basich	Basich Bros. Const. Co., N. L. & R. L. Basich	C. D. Draucker, Inc	Prescott Elc. & Mfg. Co	Paul Gardner	Econolite Corp.	Econolite Corp.	Alcorn Fence Co Jannoch Nurseries J. E. Haddock, Ltd	Elc. & Mach. Serv., Inc Day Labor	C. D. Draucker, Inc	Westates Elcl. Const. Co.	R. A. Erwin	Day Labor	Troy Const., Inc	Peter Kiewit Sons' Co
Contract	4/ 2/51	4/ 2/51	6/ 6/47 4/15/48	4/27/49	7/29/48	6/24/47 6/24/47	3/22/48	4/26/46 2/13/48 9/ 1/49	2/ 9/50 3/23/50	12/11/46	11/14/50	4/ 1/52	2/ 2/48	1/23/48	10/14/46
Miles	6.0	2.0	3.9	1	1 1 1 1	0.5	1 1 1	1.9		1	-	0.7		1	4.5
Location	Bet. 0.5 Mi. S. S.P.R.R. Overhead & Solamint.	Bet. Tunnel Sta. & N'ly End of Section H.	Bet. San Gabriel Blvd. & Mt. View Rd Bet. New Ave. & Mountain View Ave	At Intrs. of Garvey Ave. & Denton Ave. & 3d St. & Garfield	Bet. Frazier St. & Barranca St	At Holt Ave. & Bellevue Ave	At Ramona Blvd. & Garvey Ave	Bet. Macy St. & Indiana St. Bet. Macy St. & Indiana St. Bet. Evergreen Ave. & E. of Helen Drive	Bet. Macy St. & Helen Drive Bet. Evergreen Ave. & Helen Drive	Various Locations	Various Intersections	Bet. Hamilton Blvd. & W.C.L	Across Sandy Creek	Across Big Rock Wash	Bet. Latigo Canyon & Malibu Cr.
Section	I	LA, H	A, B EMte A, EMte	4	B, WCov	တို့တိ	Alh	L.A L.A LA, D	LA, D	MonP, A	MonP, Mtbl	Pom	D	Н	A
Route	23	23	26	20, 112	26	26, 77 26, 77	26	26 26 26	26 26	26,	172	26	59	59	09
County	Los Angeles	Los Angeles	Los Angeles	Los Augeres	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles	Los Angeles		Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	52-7VC3	52-7VC4	7XC36		0-7VVC2	7XC37 7XC38	7VMC23	7XC16 7VC58 1-7VC130-F	1-7VC147 7V157	7XMC4 51-7VC19-P		53-7VC1	7V102	14VC45	7VC23

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	6535 710	11,210	*13,701 *13,701	50,403	3,896	26,501	5,542 8,994	*9.101.111	*9,647	19,932 *82,229	*59,883 *18,253	25,903 11,609	45,819 *2,867	*3,409
Const.	\$59 088	1,394	816 1,250	747	128	1,796		105 000		1,518	8,923		1,545	320
Const.	¢482 651	9,867	16,261 12,451	49,455	3,768	24,705	5,542 8,994	1 006 111	-1	18,414	50,960	25,903 11,609	44,274	3,089
Type of work	Grade, P.M.S. & Widen 2 R.C.	Landscape	Reconst. CulvertSignals & Lights	Signals	Widen & Chulz	Signals	SignalsSignals & Lights	Cando A C & A Ct. Bridges	urface with A.C.	P.M.S. Widen, P.M.S. & Widen R.C. Br	P.M.S. Widen & P.M.S.	Signals Signals	Signals Signals	Signals
Contractor	Dicco, Inc., & Dix-Syl Const. Co., Inc.	Stephen L. Vistica	Day Labor Const. Co.	Econolite Corp	Day Labor	Econolite Corp	Day Labor	James I. Barnes Const.	Day Labor Jesse S. Smith & A. A. Edmondson	Griffith CoJesse S. Smith	Warren Southwest, Inc Oswald Bros. Co	Econolite Corp	C. D. Draucker, Inc Fischbach & Moore of	C. D. Draucker, Inc.
Contract	10/11/48	1/ 4/49	1/17/47 4/24/51	3/ 5/48	5/20/46	7/19/46	2/23/49	4/25/46	7/ 1/49 9/15/49	5/11/50 1/29/51	4/ 2/51 6/ 5/51	2/17/47 7/17/48	3/ 7/47 8/ 3/50	4/24/51
Miles	2.9	3.3	1 1		1			0.7	1.2	1.5	0.6			-
Location	Bet. Malibu Cr. & Las Flores Cr	Bet. Solstice Canal & Malibu Cr	0.4 Mi. N'ly of L.A. Co. Line	Various Locations	In El Segundo at El Segundo Blvd. & in Manhattan Beach at Rosecrans Blvd	At Intrs. of Rte. 60 with El Segundo Blvd. & Roecrans Ave. & of Rte. 166 with Washington Blvd.	At Pacific Coast Hwy. & 7th St At Ximeno Ave. & Anaheim St	Bet. Dominquez Channel & S. Gabriel Ave.	Bet. Mashington Blvd. & Venice Blvd	Bet, A.T.S.F. Overhead & Figueroa St At Sunset Blvd. & Chautauga Blvd	Bet, Vermont Ave. & Figueroa St Bet, S.C.L. & Washington Blvd	At Center St. & Gould LaneAt Marine Ave	At Redondo & Hermosa BeachAt Intrs. with Ave. F.	At Vincent Street
Section	A	A	B, A	C, B	ESeg, ManB	ESeg, ManB, A	LBch	L.A, G, LBch	L.A L.A	L.A L.A	LA	ManB HmB ManB	RdoB, HmB RdoB	RdoB
Route	09	09	60, 156	60, 158	09	60, 166	60, 179	09	09	09	99	60, 175	09	09
County	Los Angeles	Los Angeles	Los Angeles	1	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	0-7VC92	0-7VC97	7V86 51-7VC46		7V41	7VC22	7VV65 7V161	7AVC3	7V147 1-7VC131	51-7VC9 51-7VC31-P	52-7VC5 52-7VC9	7VMC9 0-7VMC28-P	7VMC11 51-7VVC1-P	51-7VC45-P

Total	\$87,176	15,495	5,136	*30,118	1,052,029 406,274 454,614 451,542	34,053	*17,721	12,655	13,89 <b>5</b> 2,243	57,226	211.334	16,742	37,438 *6,666	18,535	31,683	13,895
Const.	\$7,780	805	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3,000	35,500 57,329 31,614 28,542	728	1,800	564	148		23.098	1,785	2,100		2,827	
Const.	\$79,397	14,593	5,136	27,118	1,016,529 348,945 423,000 423,000	33,325	15,921	12,091	13,895 2,095	57,226	188.236	14,957	35,338 6,066	18,535	28,856	13,895
Type of work	P.M.S. on I.B. & U.R.B.	Signals & Lights	Subseal	P.M.S.	Grade. Grade. Grade.	Signals & Lights	Signals & Lights	Replace Timber Br	Improve Drainage	Signals	S M d	Signals & Lights	Signals	Asphalt Subscaling	Grade & P.M.S	B.S.T. & Extend Culverts
Contractor	J. E. Haddock Ltd	Westates Elc. Const. Co	Day Labor	Schroeder & Co	Honor Camp Labor——— Honor Camp Labor——— Honor Camp Labor——— Honor Camp Labor———	C. D. Draucker, Inc	Westates Elcl. Const. Co.	Day Labor	Day LaborElc. & Mach. Serv. Inc	C. D. Draucker, Inc	M. S. Mecham & Sons & Roddim & Peterson	Prescott Elc. & Mfg. Co.	Elc. & Mach. Serv., Inc	Day Labor	Smith-Edmondson Co	Day Labor
Contract	6/18/48	5/ 6/49	2/8/51	4/ 2/51	6/21/41 7/ 1/48 7/ 1/49 7/ 5/51	9/20/20	5/ 6/52	5/ 5/48	12/14/48 3/14/50	11/12/46	1/12/49	1/20/49	3/17/48 5/16/51	3/ 6/52	4/ 1/48	6/ 6/46
Miles	9.0	I	8.0	6.0		1 1		1 1	1 1		1.1	-		1 1	2.3	4.2
Location	!	& Sepulveda Blvd. at California Ave.	Ave. Incline	Bet. W'ly Tunnel Portal & California Ave. Incline	Bet. Chilao & W. Ishp Saddle. Angeles Crest Highway. Angeles Crest Highway. Angeles Crest Highway.	Various Locations	Acacia Ave., & Colorado St. with Louise St.	Across N. Fork San Gabriel River	Bet. San Bernardino Rd. & Rte. 26 Valley View Blvd. at Mountain View Rd	Various Locations	Bet. San Bernardino Rd. & Rte. 26	Bet. San Bernardino Rd. & Garvey Ave.	Bet. San Gabriel Blvd. & Hoyt Ave.	Bet. E.C.L. & W.C.L. of San Gabriel & Bet. Anaheim-Telegraph Rd. & Garvey Ave.	Bet. Saugus & Rte. 4	Decker Canyon Rd
Section	SMca SMca,	A	SMca	SMca	00000 00000	Gndl	Cindi	В	A, EMte A	Alh, SGb	EMte, A	EMte, A	SGb, A EMte SGb	MonP MonP	В	¥
Route	60, 158		09	09	61 61 61 61	61	101, 101	62	777	2.2	2.2	22	77	77, 167	79	155
County	Los Angeles		Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles		Los Angeles	Los Angeles	Los Angeles
Contract	7VC80 0-7VVC10		7V169	52-7VC2	47X1 7V134 7V148 52-7V10	51-7VC16-P	62-7VC40-F	7V122	7V139 1-7VVC20	7XMC2	0-7VC101	0-7VC104	7VC65 52-7VC7-P	52-7 V 28	0-7VC66	7V145

:OMPLETED CONTRACTS—June 30, 1952—Continued

				L	111.	LE LU.	C INTELL S	. OF	1 01		***	7101:				
	Total	\$48,886	5,784	*23,016	*220,018	*34,408	6,698	38,111	*39,220	68,868 5,579	2,865	*74,117	*20,120	6,249 84,758 29,759 32,788	21,309	15,908 *205,877
	Const.	\$4,649	6,637	2,000	25,000		209	1,776	200	3,999	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	6,375	2,500	169 3,433 1,558 3,609	2,186	19,300
	Const.	\$44,237	5,784	21,016	195,018	34,408	6,189	36,335	39,020	64,869	2,865	67,742	17,620	6,080 81,325 28,201 29,179	19,123	14,930
all the second s	Type of work	Grade & P.M.S. on U.R.B	Signals & Chulz	Signals & Lights	P.M.S. on U.R.B.	Improve Blvd.	Widen & Const. Div. Strip	Signs & Lights	Signals	Resurf. with P.M.S.	Signals	Signals	P.M.S.	C.M.P. Culvert Signals Signals Resurf. with P.M.S.	Signals	Signals. Grade & P.M.S.
1952—Continued	Contractor	Jesse S. Smith	Day Labor J. E. Haddock, Ltd.	C. D. Draucker, Inc	Schroeder & Co	Day Labor	Day Labor	Econolite Corp.	Elc. & Mach. Serv., Inc	Schroeder & Co Day Labor	Day Labor	C. D. Draucker, Inc.	G. J. Payne Co	Day Labor C. D. Draucker, Inc. Econolite Corp.	Elc. & Mach. Serv., Inc	Elc. & Mach. Serv., Inc Oswald Bros. Co
—June 30,	Contract	4/ 1/50	2/26/48 4/21/49	6/15/51	5/3/50	5/22/52	7/30/46	11/26/46	6/30/47	$\frac{5}{26}/49$ $\frac{7}{21}/49$	1/ 5/51	5/9/47	4/ 1/52	$\frac{10}{2/20/48}$ $\frac{2}{20/48}$ $\frac{9}{17/48}$ $\frac{4}{1/50}$	1/4/49	$\frac{1}{5/23/51}$
ACTS	Miles	1.3	1.0	1 1	7.5	1 1				2.6	1 2	1 1 1	9.0	1.1		1.5
COMPLETED CONTRACTS—June 30, 1952—Continued	Location	Bet. Ohio Ave. & Bolas St.	On Centinela Ave. at Slauson & Jefferson Blvd. Bet. Playa St. & E.C.L. of Culver City.	Varióus Intersections	Bet. Sunset & Ventura Blvd	Bet. Magnolia Blvd. & Bluffside Drive	On Colorado St. at Rosemead Blvd	Various Locations	In the Cities of Areadia & Monrovia	Bet. W.C.L. of Burbank & Victory Blvd.	St., & Main St.	Bet. Doheny Dr. & La Brea Ave	Santa Monica Blvd., Bet. Seward St. & Gower St.	1.05 Mi. E'ly from Sepulveda Blvd Bet. Redondo Beach & Century Blvd Bet. 166th St. & 132d St Bet. Imperial Hwy. & Century Blvd	On La Brea Ave.	Various LocationsBet. Freeman Blvd. & Sepulveda Blvd
	Section	A, L.A	B B, LA	B,CIC,B	L.A	L.A	A, C	A, C Azu	Ada, Mnro, G	Brb, Brb	ala	A	L.A	A, Haw A, Haw A	Ing	Ing,LA,A
	Route	158	158	174	158	159	161, 168 161,	9, 62	161, 9	161	101	162	162	164 164 164 164	164	174
	County	Los Angeles	Los Angeles		Los Angeles	Los Angeles	Los Angeles		Los Angeles	Los Angeles	TOS AUBCICS	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles
	Contract	51-7VC4	7V112		1-7VC152	52-7V37	7X62 7XC25		7VC40	1-7VC117 7VV102 7V167		7XC33	53-7VC2	7X100 7VC60 0-7VVC4 51-7VC3	0-7VVC6 51-7VC28	

7	ķ
:	ij
.5	Tanil 1
Contin	Ē
ć	5
	l
c	J
TOES	3
-	H
20 7	ċ
linna	ų
E	3
i	7
	ı
	ı
	ı
	ı
	ı
	ı
	ı
STANTENON	
STANTENON	
STANTENON	
STANTENON	

Total	86 20 20 80 80 80 80 80 80 80 80 80 80 80 80 80	*27,712	*311,282 *522,316 *20,019 *281,920 19,599	*381,026 *115,738 120,000 *114,329	<b>55,331</b> 444,643	17,893	*571,123	5,499	100,205
Const.	89 55 15	2,500	24,086 34,000 2,404	9,385	2,944 23,856	2,604	52,000	28	4,102
Const.	<b>\$</b> 34.783	25,212	287,196 488,316 17,615 281,920 19,599	353,101 106,353 120,000 102,013	52,387	15,289	519,123	5,471	96,103
Type of work	Signals	Signals & Lights	Grade & P.C.C. R.C. Overcrossing Landscape Grade, P.M.S. & P.C.C. Landscape	R.C. Undercrossing. R.C. Overcrossing. Open Street Connection.	Refuge Areas.	Resurf. with P.M.S.	R.C. Bridge Lights & Signs	Widen, Curbs & Stripes Grade, P.C.C., P.M.S., 2 Conc.	Signals & Lights.
Contractor	Econolite Corp.	Fischbach & Moore, Inc.	J. E. Haddock, Ltd Winston Bros. Co Jannoch Nurseries J. E. Haddock, Ltd Huettig & Schromn James I. Barnes Const	G. W. Peterson Day Labor Jesse S. Smith		Mundo Engr. Co Warren Southwest, Inc	W. J. Disteli	Day LaborGriffith Co	Econolite Corp
Contract	10/ 2/47	12/13/51	8/16/46 1/28/47 3/27/47 7/23/47 10/14/47	5/14/48 11/17/48 1/12/49	8/23/49 11/18/49	5/8/50	8/24/50	4/13/46 9/15/48	2/ 3/49
Miles	1 5 0 8	1. 1 1	0.3	0.2		1.1		6.0	
Location	Figueros St. & Carson St., Atlantic Ave. & Rosecrans Ave. & Firestone Blvd. & Carlield Ave.	At Intrs. Figueroa St. with Sepulveda Blvd. & Lakewood Blvd. with Garden- dale St.	Bet. College St. & Bernard St. At Sunset Blvd. Bet. College St. & Bernard St. Bet. Bernard St. & Ave. 22 Bet. Bernard St. & Ave. 22 Harbor Parkway at Temple St.	Arroyo Seco Parkway at Alpine St. Bet. 7th St. & Wilshire Blyd. Bet. Bartlett St. & Figueroa Terrace	On Arroyo Seco Parkway, Bet. Castellar St. & Bridewell Ave. OC. At 1st & 2d Streets. On Figueroa St. Bet. Marmion Way &	Bet. Lomita Blvd. & I St. on S. Figueroa St.	At 4th St.  Bet. College St. & Glenarm St.	At Washington Blvd. Bet. La Verne Ave. & Eastland Ave.	On Santa Ana Parkway at La Verne & Eastland Aves
Section	A, A SGt	A, A		L.A L.A L.A	L.A, L.A, Pas, SPas L.A L.A	L.A	LA, SPas, Pas	AA	A, A
Route	165, 167, 174	165, 168	165 165 165 165 165	165 165 165 165	205 165 165	165	165 165, 205	166	166,
County	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	7VC46	52-7VC23	7XC21-F 14XC19-F 7XC30-F 7XMC12 7XMC13 14VC47-F	14VC55-F 7V137 0-7VC102 7V150		51-7VC7		7X55 0-14VC67-F	0-7VC106

COMPLETED CONTRACTS-June 30, 1952-Continued

	#C#	0.10	N-20		63	_	7			41	2	_				ь	. ~
Total	\$66,564 7,320 7,320 *281,761 *23,538	12,669 13,60 <b>5</b>	3,757	31,156 6,379	52,242	16,087	53,607	31,096	622,311	57,634	4,977 *164,679	*50,231	93 02	575,090	46,100	137.367	9,467
Const.	\$9,302 232 29,500 2,200	395 794			3,483	1,629	1,101	1,471	49,767	2,655	17,000	4,600	1 338	65,931	2,178	14 987	529
Const.	\$57,262 7,320 7,122 252,261 21,338	12,274 12,811	3,757	31,156 6,379	48,759	14,458	52,506	29,625	572,544	54,979	4,977	45,631	99.587	509,159	43,922	122.380	8,938
Type of work	Grade & P.M.S. Signs, Stripes & Markings Signals & Lights P.M.S., Std. Br. & Apps. P.M.S., Std. Br. & Apps. Roadside Development.	Signals	Signals.	Signals	Resurface with P.M.S.	Drainage Facilities	Signals	Reconstruct & P.M.S. Shldrs	Grade & P.M.S. on U.R.B.	Signals & Lights	Signs & Stripes. Base & P.M.S.	Signals & Lights	Simol	Grade, P.C.C. & A.C.	Signals & Lights	Grade & A	Signals
Contractor	Griffith Co	C. D. Draucker, Inc	Day Labor		Mundo Engr. Co.	Vido Kovacevich Co	R. E. Ziebarth	Jesse S. Smith	Vido Kovacevich & Vido Kovacevich Co.	Econolite Corp.	Day Labor	Fischbach & Moore, Inc	Roonalite Com	J. E. Haddock, Ltd.	C. D. Draucker, Inc	Griffith Co	Prescott Ele. & Mfg. Co.
Contract	12/15/49 1/12/50 4/4/50 4/28/50 11/17/50	$\frac{1/21/48}{2/20/48}$	12/ 7/48 7/21/49	6/26/47	64/1/0	5/ 6/49	1/22/47	5/20/47	11/19/48	12/23/48	12/30/48 4/24/51	1/16/52	8/94/48	5/12/49	6/24/49	2/98/46	5/1/47
Miles	0.0	1 1		2.0	7.1			0.7	5.9	1	3.7	1		4.3		-	1
Location	On Anaheim-Telegraph Road, Bet. Hoeiner Ave. & A.T.S.F. U.P. Bet. La Verne Avenue & Bastland Ave. On Anaheim-Telegraph Road at Slauson. Bet. Gage Ave. & Tweedy Lane Bet. La Verne Ave. & Eastland Ave	At Atlantic AveAt Jardine & Everington Sts	Various Locations	In the Cities of Lynwood & South Gate Bet. Lynwood & South Gate		At Patata St.	Various Locations	On Lakewood Blvd., Bet. Spring St. & Conant St.	Bet. Beliflower Blvd. & Beverly Blvd	Bet. Firestone Blvd. & Whittier Blvd On Rosemead Blvd., Bet. Bellflower &	Bet. Carson St. & Center St.	At Intrs. Lakewood Divg. With Candle-wood St., Hardwick St., & Del Amo Blyd.	At Ints. of Rosemead & Washington Blyds., Coast Hwy. with Main St. & with Roy Blyd	Bet, Beverly Blvd. & Garvey Ave.	& Garvey Ave.	On Rosemead Blvd., Bet. Huntington	On Rosemead Blvd. at Broadway.
Section	ধ ধধধধ	A, Lyn	LBch LBch	Lyn, SGt Lyn, SGt	Lyn, but	SGt	Var.	A	A, B	A, B	A, LBch	¥	B, SIB	DC CC	2	C	C
Route	166 166 166 166 166	167	167	167		167	167	168	168	168	168	201	168, 60	168	201	168	168
County	Los Angeles Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	L.A., Ora	Los Angeles	TOO THE CACE	Los Angeles	Los Angeles
Contract	1-7VC140 7V154 1-7VC150 1-14VC99 51-7VC22	7VC54 7VC62	7VV42 7VV99	7XMC8 7V144		1-7VC114	7XC28	7XC35	0-7VC94	0-7VC98 7V140			7VC20	0-7VC115		7XC15	7XC32

				DIVIS	ION OF E	IIGH	WA	YS					28
Total	\$2,386 72,079 19,966	*871,330 11,555 11,522	2,859	18,389	10,965 25,417 34,171 *19,692 *53,064	19,433	8,000	*363,591	23,811	922,869	50,436 19,576	9,301	31,543
Const. engr.	\$279 7,746 554	80,000 1,039 284	1	1,648	835 2,731 2,139 1,500 4,302	089	1	35,000	989	57,102	1,164	526	1,137
Const.	\$2,107 64,333 19,412	791,330 10,516 11,238	2,859	16,741	10,130 22,686 32,032 18,192 48,762	18,753	8,000	328,591	23,125	865,767	49,272	8,775	30,406
Type of work	Landscape Resurface with P.M.S. Signals and Lights Grade, P.C.C. & P.M.S. on CTR 1. Stl. 179 & 2. R.C.	Brs. Lights Signals & Lights	Signals, Lights & Chulz	Repair with P.M.S. & Widen Shldrs.	Widen & Channelize P.M.S. P.M.S. Signals & Lights. P.M.S.	Signals & Lights	Widen & Pave	Grade & A.C	Signals	Grade, P.C.C. & A.C	SignalsResurf. with P.M.S	Lights	Signals
Contractor	Day Labor————————————————————————————————————	Newberry Elc. Corp	Day Labor	Cox Bros. Const. Co	Day Labor————————————————————————————————————	Westates Elcl. Const. Co	Day Labor	Boddum & Peterson	Ele. & Mach. Serv., Inc	J. E. Haddock, Ltd	C. D. Draucker, Inc	Elc. & Mach. Serv., Inc	Prescott Elc. & Mfg. Co
Contract	2/ 6/48 8/ 5/48 9/13/48 5/19/50	7/26/50 4/24/51	5/21/51	7/26/46	8/ 9/46 10/ 9/46 4/ 1/48 1/ 7/49 4/21/49	10/15/49	4/16/48	7/27/51	2/27/48	2/ 2/48	6/10/48 4/28/50	9/19/49	1/31/47
Miles	1.2		1 2 2	1.0	1.5	1		2.3		2.3	0.7		1 2 2
Location	Bet. Colorado St. & Huntington Drive Bet. Longden Ave. & Huntington Drive At Longden Ave. & Duarte Road Bet. Garvey Ave. & Valley Blvd	Ramona Freeway Interchange Area	Lakewood Blvd. at 23d St.	Bet, Sixth St. & 0.4 Mi. N. of Imperial Hwy	At Firestone Blyd, & San Antonio Dr. Bet. Sproul St. & Anaheim-Telegraph Rd. Bet. Norwalk Blyd, & Orangethorpe Ave. On Norwalk Blyd. Bet. Orangethorpe Aye. & Frestone Blyd.	Norwalk Blvd. at Anaheim-Telegraph Rd	Bet. Whittier Blvd. & Holbrook Ave	On Pomona Blvd. Bet. Ferris Ave. & Potrero Grande Drive.	Bet. Indiana St. & Anaheim-Telegraph Rd	Bet. Lincoln Blvd. & Bundy Drive	Bet. Lincoln Blvd. & Bundy Drive On Olympic Blvd. Bet. Lemon & Boyle	On Olympic Blvd. Bet. 11th St. & Clover-field Blvd.	On Firestone Blvd., Bet. Hooper Ave. & Santa Fe Ave.
Section	C, EMte	00	LBch	A	AAAAA B	4	Wit	A, MonP, Mtbl	A	L.A, SMca	SMca L.A	SMca	В
Route	168 168 168 168	168	168	170	170, 170 170 170	TVO	170	172	173	173	173	173	174
County	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles Los Angeles	Los Augeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	7X66 0-7VC86 0-7VC90 1-7VC156-F	51-7VC10 51-7VC47	7V175	7XC20	7X64 7XC23 0-7VC70 0-7VVC7 1-7VC113	1-1 A A 7-1	7V121	52-7VC16	7VC64	7VC56-P	7VC79 51-7VC8	1-7VVC14	7XC29

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$92,641 10,885	32,171	*26,452	10,582	*7,533	114,190 168,942 22,708 *8,100	6,000 327,948 9,080	26,120 43,546 31,877	26,952
Const.	\$5,950 833	2,458	2,500	817	800	11,115 15,481 2,566	31,640	2,311	3,345
Const.	\$86,691	29,713	23,952	9,765	6,733	103,075 153,461 20,142 8,100	6,000 296,308 8,633	23,809 42,833 31,877	23,607
Type of work	Resurf. with P.M.S. P.M.S. Grade, Widen, P.M.S. & R.C.	Signals & Lights. Grade, A.C. on C.T.B. & 3 R.C. Bre	Signals & Lights	Signals.	Signals. Grade & P.M.S. on I.B.M. & U.R.B.	Resurf. with P.M.S. on U.R.B Grade, & P.C.C Signals, Lights & Chulz Stomp Drain	Storm Drain	Chain Link Fence	Grade & P.M.S. Off-Ramp.
Contractor	Jesse S. Smith Griffith Co. Basich Bros. Const. Co. & Basich Bros.	Elc. & Mach. Serv., Inc Peter Kiewit Sons' Co	C. D. Draucker, Inc. C. O. Sparks, Inc., &	Fischbach & Moore of Calif., Inc.	Elc. & Mach. Serv., Inc Warren Southwest, Inc	Cox Bros. Const. Co O'Brien & Bell Const. Co Fischbach & Moore of Calif., Inc	Day Labor Co., & O. B. Pierson Westates Elel. Const. Co.	Alcorn Fence Co	J. E. Haddock, Ltd
Contract	$\begin{array}{c} 4/4/47 \\ 4/21/49 \\ 10/28/49 \end{array}$	11/29/49 1/3/50	$\frac{1/23/50}{4/1/50}$	12/ 5/50	9/28/49	10/22/48 1/12/49 1/24/51	6/23/47 4/8/49 4/26/50	1/ 7/49 6/26/49 9/29/50	1/20/49
Miles	4.0 4.3	3.5	1.3		8.0	1.9	0.5	3.2	
Location	On Firestone Blvd., Bet. Fioneer Blvd. & Lincoln Ave	On Firestone Blvd. Bet. Woodruff & Bloomfield. Bet. Rosecrans Ave. & Orange Co. Line.	On Firestone Blvd. Bet. Rosecrans & Valley View. On Firestone Blvd. Bet. Central & Ivy	At Paramount Blvd., La Reina Ave., Downey Ave., & Church St.	On Manchester Blvd	Bet. L. A. River & Paramount Blvd. Firestone Blvd. Apps. to L. A. Riv. Br. At Rayo Avenue.	Bet. Charlemagne Ave. & Bellflower Blvd. Across San Gabriel River. Carson St. at Clark	On Arroyo Seco Parkway On Arroyo Seco Parkway Across Arroyo Seco Channel Near Avenue 58	On Arroyo SecofParkway, at Fair Oaks Ave. & State St.
Section	B, A	д д	g g	A	Ing	SGt. 'B SGt SGt SGt	<b>44</b> 4	L.A, SPas L.A L.A	Pas, SPas
Route	174 174 174	174	174	174	174	174 174 174	178 178 178	205 205 205	205
County	L.A, Ora Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles Los Angeles	Los Angeles Los Angeles	Los Angeles
Contract	7XC31 1-7VC110 1-7VC133	1-7VC134 1-7VC141-F	1-7VC143 51-7VC5	51-7VC24	1-7VVC15 53-7VC4-P	0-7VC93 0-7VC103 51-7VC35-P		0-7VC100 7V132 51-14RVC1	0-7VC105-P

al	\$6,633	267,499	47,283 30,923 48,050	.862	719,902	937,111 317,450	*202,110	*368,428	224,295	186,240	392,866	506,989	207,139	*261,422	65,339	577,043	*253,496
Total		_		1.255.862		937											
Const.	\$589	27,131	2,036 1,290 2,835	2.054	1		1,500	3,605	3,139	428	12,600	363	365	1,500	510	2,455	1,390
Const.	\$6,044	240,368	45,247 29,633 45,215	1.253.808	719,902	937,111	200,610	364,823	221,156	185,812	380,266	206,626	206,774	259,922	64,829	574,588	252,106
Type of work	Lights	Grade & A.C.	Signals Signals & Lights Signals & Lights	Grade & A C.	Steel Overhead	Steel Overhead	R.C. Bridge	Steel Bridge	Steel Bridge	P. C. Bridge	R.C. Bridge & Apps	R.C. Bridge	R.C. Bridge	R.C. & Stl. Br.	R.C. Bridge	Steel Br. & Apps	Minor Contracts & D.L. Projects
Contractor	Elc. & Mach. Serv. Inc	Vido Kovacevich Co	Econolite Corp Tri-Cities Elc. Serv	Macco Const. Co	Macco Const. Co.	E. W. Elliott Const. Co.	Chas. MacClosky Co	Norman I. Fadel	Bent Const. Co	Geo. W. Peterson & Jack W. Baker	H. B. Nicholson	Davies, Keusder, & Brown	John Strona	Chas. MacClosky Co	C. B. Tuttle Co	W. J. Disteli	
Contract	5/21/49	12/ 2/49	12/ 2/46 12/18/47 8/ 5/48	4/18/46	4/18/46	4/18/46 6/3/46	5/ 4/51	4/ 9/48	7/31/47	7/29/49	8/29/47	1/20/50	10/11/49	3/27/51	4/14/49	6/ 9/49	
Miles		1.6	1 1 1	- 6		1 2 1		1 2	1	2 2 2	6.0	-	1 1	1	1	0.5	1
Location	On Arroyo Seco Parkway, at Orange Grove Ave. & Fair Oaks Ave	Bet. Pacoima Cr. & Sayre Ave	Various Locations Various Locations Various Locations	Term. Is. Freeway Bet. Henry Ford Ave.	reeway over U	Over tracks of U.P., S.P. & P.E. at Anaheim St.	Across San Gabriel Riv. on Spring St	Across N. Fork of San Gabriel River	Across Santa Clara Riv. & S.P.R.R.	Across Compton Cr. Channel on Santa Fe Ave.	Across Los Angeles Riv. at Florence Ave	Across San Gabriel Riv. on Florence Ave	Across San Gabriel Riv. on Rosecrans Ave.	Across San Gabriel Riv. on Beverly Blvd	Across Santa Fe Dam Outlet	Across San Gabriel River on Valley Blvd.	Various Locations
Section	SPas	SFr, L.A		L.A, L.Bch	L.A	L.A L.A		1 1 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	6 8 6 1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	J 1 0 0 0 1	2 2 5 4, 3 9	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4 4 5 5
Route	205	213	Various Various Various	Access	Access	Access	FAS 751	FAS 825	FAS 830	FAS 834	FAS 838	FAS 838	FAS 840	FAS 845	FAS 849	FAS 852	
County	Los Angeles	Los Angeles	L.A. Ora L.A. Ora Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	0-7VC116	1-7VC137	7XC26 7VC52 0-7VVC3	7ASC14	14ASC2	14ASC3 14ASC4	51-14DC9-P	14DC35	14DC24	14DC51	14DC22	14DC64	14DC58	51-14DC8-P	14DC49	14DC50	1 1 1 1 1 1 1 1 1 1

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$1,048,659 *89,759	10,909 366,347 *501,046	3,813	56,192	*154,851	4,784	*97,167	87,614	80,900	43,335	*46,249	*11,908	8,696
Const.	\$74,565	30,295	543	4,756	26,196	909	10,780	10,582	6,327	5,637	4,500	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	432
Const.	\$974,094	10,767 336,052 442,046	3,270	51,436	128,655	4,178	86,387	77,032	74,573	37,698	41,749	11,908	8,265
Type of work	Grade & P.M.S	Restore Oiled Borders Grade, P.M.S., & R.C. Br. Grade, P.C.C. on C.I.B., & P.M.S. on U.R.B.	Df	Repair & Surface 2 Timber Brs.	Steel Underpass & Apps	Signals & Lights	Grade & R.M.S. on U.R.B	Grade & P.M.S.	Steel Br. & Apps	R.C. Br. & B.S.T. on Apps	2 R.C. Bridges	Minor Contracts & D.L. Projects	Signals & Lights
Contractor	Harms BrosP. J. Moore & Son	Day Labor	R. O. Ferguson Co	Thomas Const. Co	Trewhitt-Shields & Fisher	Clinton Ele. Corp	M. J. Ruddy & Son	Ted F. Baun	Dan Caputo	W. C. Lefever & D. Gerald Bing.	C. C. Gildersleeve		Day Labor
Contract	1/15/48	4/19/46 4/20/49 6/10/50 8/ 2/50	6/28/50	10/ 3/50	3/26/48	8/31/50	7/19/51	7/28/48	4/23/47	9/ 8/49	11/20/50	1	6/5/46
Miles	7.1	2.7			9.0	-	3.0	5.5	0.2	0.5			
Location	Bet. San Joaquin Riv. & Arcola School.  Bet. Cottonwood Cr. & the N.C.L. of Madera.  See Fresno County	Bet. 7.8 Mi. N. of Madera & Merced Co. Line Bet. N. of Dry Cr. & N. of Berenda Bet. 0.5 Mi. N. of Berenda & Califa Bet. 1.5 Mi. NW. of Madera & 0.3 Mi. N. of Dry Cr.	See Fresno County At Califa Wye.	Across Ash Cr. & Berenda Slough	A.T. & S.F. Rwy. E. of Madera	On Yosemite Ave. at D Street	See Fresno County On Firebaugh-Madera Rd., Bet. Firebaugh Br. & 3 Mi. E.	Bet. Lincoln Rd. & State Rte. 32	Across Fine Gold Creek	Across Little Fine Gold Cr.	Across Kaiser Riv. & N. Fk. San Joaquin Riv.	Various Locations.	At Ignacio Wye. In Novato
Section	A, Mad A,C; A,C	B, C B B, C	C, A	A	В	Mad		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1		1		AA
Route	44 4	কা কাকা কা	44	32	126	126	FAS 811 FAS 811	FAS 864	962 FAS	962	FAS 962		
County	Madera Madera	Madera Madera	Mad, Fre	Madera	Madera	Madera	Mad, Fre	Madera	Madera	Madera	Madera	Madera	Marin
Contract	6TC10F 52-6TC1 52-6TC2	6T4 1-6TC16-F 1-6TC20 51-6TC3-F	0-14TC44 1-6TC21	51-14TC16	14DGTC1	51-6TC4-P	14DC16 52-6DC3-P	6DC12	14DC11	00000	51-14DC5-P	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4T34 4T54

Total	\$74,825	274,398	75,576 75,204 10,721 7,193	69,072	31,582	5,042	*269,904 *27,679	6,268	23,195	13,058	232,079	*41,192		*172,391	27,490	*71,064
Const.	\$6,894	23,855	4,832	4,876	5,765	00	23,500	516	1,274	1,573	15,410	1		17,000	2,494	10,330
Const.	\$67,931	250,543	70,744 65,935 10,721 7,193	64,196	25,817	5,034	246,404 25,179	5,752	21,921	11,485	216,669	41,192		155,391	24,996	60,734
Type of work	Resurf. with P.M.S.	P.M.S., Outer Hwy.	A.C. Signals & Chniz. Repair Surf. of R.C. Br. Reconstruct Intersection.	Repair with A.C. & C.R.B. on Shidrs.	Signals & Lights	Guard Rail	R.C., Grade Separation & Apps Pump House & Sump Pump	Repair Bridge	Redeck Bridge	Dike	Grade & P.M.S. on I.B	Minor Contracts & D.L. Projects		P.M.S.	Grade & Surface	Grade, I.B.M. & Pen. Tr.
Contractor	A. G. Raisch Co	A. G. Raisch Co	Lee J. Immel. Brown-Ely Co., Contrs Day Labor. Day Labor.	Brown-Ely Co	Baldwin, Staub Corp	Day Labor Parish Bros. & Lew Jones	Const. Co.	William B. Willett Co	Evans Const. Co	Carey Bros. Const. Co	A. G. Raisch Co			Munn & Perkins	Day Labor	Paul E. Woof
Contract	4/29/48	7/12/49	4/16/47 6/23/48 10/ 4/49 10/ 4/49	6/28/46	10/14/48	12/26/45	2/16/51	7/17/46	4/ 1/49	5/23/50	4/22/48			6/ 5/51	7/ 1/48	6/12/50
Miles	2.3	4.3	2.1	1.5	0.2			3.1	-	1	9.0	1 1 5 2		5.0		2.0
Location	See Sonoma County Bet. 1.6 Mi. N. of Novato & Ignacio	Bet. Ignacio & Richardson Bay Br	Bet. San Rafael & Waldo  44 Greenbrae. On Richardson Bay Br. No. 27-10  At Greenbrae Intersection.	Bet. Waldo & Ignacio	At Corte Madera Intrs	Bet. Sta. 97+90± & Sta. 42+50±	S'ly End of San Rafael Viaduct	About 9 Mi. N. of County Line.	Across Petaluma Cr.	Bet. ½ Mi. & 1 Mi. E. of San Quentin Wye.	Bet. Point Reyes Sta. & 9 Mi. W. of Novato.	Various Locations.	See Merced County See Merced County	Bet. Cathay Jct. & 5 Mi. E'ly	Bet. W'ly Boundary of Mariposa Co. & Coulterville	Bet. Coulterville & 2 Mi. Northeasterly
Section	A, C	CMad, C	מששש	D, C, A	CMad	SRf, C	SRf	A A	A	SRf, A	1	1 1 1 2 1 1	A, I, A A, I, A	I	Д	1
Route		7		-	-	1. Fdr	1	∞ ∞	∞	69	FAS 879		18	18	110	FAS 965
County	Mrn, Son	Marin	Marin Marin	Marin	Marin	Marin		Marin	Marin	Marin	Marin	Marin	Mpa, Mer	Mariposa	Mariposa	Mariposa
Contract	4TC21 0-4TC51	1*41 000	4TC33 4TC60 4T119 4T120	4TC27	0-4TTC3	4T29 14TC18		14TC12 0-4TC66		1-4TC104	4DC9		10T84 51-10TC7	52-10TC1	10T72	10DC12

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	\$88,891	*11,883	42,513 173,399	*1,037,037	8,971	36,274 82,776	170,149	*30,850	130,454 8,258 323,858	16,871	189,470	875,820	31,406	266,765	*177,138
	Const. engr.	\$9,514	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4,128	111,673		6,26 <b>5</b> 8,303	24,479	4,300	13,137 366 18,873	6 8 8 8 8	14,782	88,017	3,068	35,626	26,350
	Const.	\$79,377	11,883	38,385 159,023	925,364	8,971	30,009	145,670	26,550	117,317 7,892 304,985	16,871	174,688	787,803	11,904	231,139	150,788
	Type of work	6 R.C. Bridges	Minor Contracts & D.L. Projects	Repair with I.B.M. & P.M.S P.M.S. & Sl. Ct	Grade, P.M.S. on C.T.B. & Steel Br.	Horizontal Pipe Drains	Repair with I.B. & P.M. B.M P.M.S.	Grade & P.M.S. on C.T.B	Truck Scales & Apps	Grade & P.M.S. on C.T.B Realignment P.M.S.	Repair Bridge	Steel Br. & Apps	Grade & P.M.S. on C.T.B	Repair 2 Bridges	Grade, P.C.C., P.M.S., & Conc. Structs.	P.M.S.
	Contractor	E. H. Peterson & Son		C. M. Syar. Clements & Co.	Guy F. Atkinson Co	Day Labor	A. R. McEwen.	A. R. McEwen & C. M. Syar	Harms Bros.	C. M. Syar. Day Labor. Clements & Co.	Day Labor	H. W. Ruby	Oilfields Trucking Co. & Phoenix Const. Co.	Day Labor James H. McFarland	O. C. Jones & Son	Harms Bros. & C. M. Syar.
	Contract	9/18/47		6/21/46	4/14/48	10/ 4/49	6/ 9/45 5/10/46	10/14/46	8/ 9/51	4/ 1/48 3/ 3/49 4/ 1/49	9/18/47	1/26/48	10/31/46	5/ 9/47 9/30/47	5/23/50	8/21/50
-	Miles		1	1.0	5.2	1	2.0	8.0	-	8.0.0 8.0.4		9.0	4.6		9.0	1.6
	Location	Bet. 17 Mi. W. of Mariposa & 12 Mi. E. of Mariposa	Various Locations	Bet. Burke Hill & 1 Mi. N. Bet. Hopland & Crawford Ranch	Bet. 1.5 Mi. S. & 3.5 Mi. N. of Forsythe Cr.	About 14 Mi. N. of Ukiah	Bet. N.W.P.R.R. Underpass & 1.1 Mi. S. of Willits Bet. Willits & 2.6 Mi. Nay.	Bet, N.W.P.R.R. Crossing & N.W.P.R.R. Underpass	About 114 Mi. N. of Willits	Bet. 2.8 Mi. S. & 1.0 Mi. N. of Rattle- snake Summit. Bet. Sta. 385+20-6 & Sta. 388+70. Bet Sherwood Rd & Sann Cr	Across Rattlesnake Cr.	Across Rock Cr	Bet. Red Mountain Cr. & Piercy	Across Red Mountain Creek.	Bet. Smith St. & Low Gap Road	Bet, S.C.L. & N.C.L.
	Section			пп	C, D	D	田田	田	F	H, I	; H	H3	K	KK	Uki	Wlts
	Route	FAS 966, 963			=1		-		-			-	-		-	1
	County	Mariposa	Mariposa	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino
	Contract	14DC26	1	1TC15 1TC19	0-1TC24	1T73		1TC16-F	52-1TC4	0-1TC22 1T67	1TL8	14TC35	1TC17-F	1T38 14TC27	51-1TC8	51-1TC9

									O.	111	,,,,,	V 11.	10					
	Total	*\$7,241	45,914	36,746 140,108 18,813	7,988	*20,117	381,202	135,978	84,759	*129,072	000 000	26,542	32,002 86,181	361,163 *132,188	1,035,272 468,097	00 400	81,840 81,840 79,833	65,049 6,985
	Const.		\$4,547	5,410 21,822 3,128	L-	3,200	50,517	17,029	12,703	21,050	50 140	6,234	2,213 5,076	31,882	91,179	0 476	9,782 9,782	8,685
	Const.	7,241	\$41,367	31,336 118,286 15,685	7,981	16,917	330,685	118,949	72,056	108,022	100 729	20,707	29,789 81,105	329,281	944,093 449,211	10.010	70,324 70,051	56,364 6,985
	Type of work	Repair Steel Br.	R.C. Br. & Apps.	Grade & I.B.M. Grade & P.M.S. R.C. Culv., Cattlepass & Apps.	Repair Timber BrRepair nortion of Timber Truss	Br.	Steel Br. & Apps	Grade & I.B.M.	Grade, P.M.S. & Culverts	Grade & R.M.S. on I.B.M.	Cond. of Ct. P. Cal. D.	Repair Timber Br.	Repair with I.B.M. & Sl. Ct	Steel Truss Br. Grade & R.M.S. on C.T.B. & Sl. Cts. on Br. Apps.	2 R.C. Brs., Grade & P.M.S Steel Br. Superstructure	C. J. TD M. OI O. P. C. J.	Grade, M. W. C., & Culv. Grade, Surf., & R.C. Bridge Grade & R.M.S. Grade R M S & Benair R C	Br., Truck Scales.
	Contractor	Day Labor	F. Fredenburg.	C. M. Syar. A. R. McEwen.	Day Labor		Johnson Rock Co.	Piombo Bros. & Co	Arthur B. Siri, Inc. & Baldwin-Straub Corp.	Arthur B. Siri, Inc	90	Reed & Tuttle	W. C. Railing	Arthur B. Siri, Inc.	Guy F. Atkinson Co J. H. Pomeroy & Co., Inc.	T.1. D.	John Burman & Sons Arthur B. Siri	Day Labor
Car (00' 20')	Contract	11/22/50	4/22/46	9/16/46 5/20/49 6/ 5/50	5/10/46		11/6/47	5/16/46	5/ 5/48	4/ 1/50	0 /94 /48	5/ 5/50	6/26/45 5/ 5/49 6/32/40	4/ 1/50	10/25/46 6/27/47	7 / 0 / 42	8/28/45 6/27/47 6/7/48	8/23/49
	Miles	1 1	1	0.4			8.0	1.0	0.5	8.0	0	1.6	1.9	1.0	3.8	- 0	0000	
	Location	Across Russian River	Across Dooley Cr., 1 Mi. E. of Hopland	At Red Bank Cr. & Lost Cr. Bet. Maple Cr. & 1.2 Mi. E'ly. At Whitehall Cr. & Burger Cattlepass	Across Anderson Cr., Br. No. 10-64 Across Mill Cr., About 11 Mi. NW. of of Bonville		Across Navarro Riv., 4 Mi. S. of Albion	At Slick Rock Cr.	IMI. D.	Bet. Bacon Gulch & 0.3 Mi. N. of Signal Port Cr.	At Alder Cr. About 7 Mi. N. of Point	Across Mallo Pass Creek	Bet. Navarro River & Mendocino Across Big River. 6 06 Mf. S. of Albjon	At Salmon Cr., 0.6 Mi. S. of Albion	Bet. Bromley Cr. & Fort Bragg.	At Chadburn Cr., About 13.4 Mi. N. of	At Blue Slide Gulch At Kibosillah Creek At Writin Creek	Vicinity of Ten Mile River
	Section	¥	A	ববব	BB		C, CD	4*	4	¥	В	В	996	a A	田田	Ħ	두두도	F 1
	Route	15	16	8 4 4 8 4 8 4 8 8 8 8 8 8 8 8 8 8 8 8 8	48 84 88		48, 56	56	2	99	26	99	56	26	56 56	26	56	26
	County	Mendocino	Mendocino	Mendocino Mendocino	Mendocino		Mendoeino	Mendocino	TATE HOLD THE TATE OF THE TATE	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino
	Contract	1T80	14TLC9	1WLC5 1-1TC37 51-14TC8	1W24 53-14TC1		14TC29-P	1WLC4		51-ITC1	1WLC3	51-14TC6	1WC8 0-14TC65 1-14TC69-F		14WLC38 14WLC56-F	1WLC1	1WLC2 1WLC7 0-1TC28	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$16,837	*41,695	000	14,078	195,911	101,646	28,036	91,654	119,499	*61,167	6,827	14,369	*842,736	476,847 650,914	72,564	89,715 *826,696	*26,153
Const.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$6,330	01	534	18,979	12,862	855	10,545	12,142		483	1,455	85,300	62,384 46,681	4,650	11,174 82,000	2,400
Const.	\$16,837	35,365	170 894	13,544	176,932	88,784	27,181	81,109	107,357	61,167	6,344 48,560	12,914	757,436	414,463 604,233	67,914	88,541 744,696	23,753
Type of work	Grade & P.M.S.	Widen R.C. Br. & R.M.S. on C.T.B. on Apps	ر ماریخ	R.C. Bridge	Grade, Prime & Sl. Ct	Grade, Prime & Sl. Cts	R.C. Bridge	Grade, I.B.M. & Pen. Tr.	Grade & C.M.P.	Minor Contracts & D.L. Projects	Improve Intersection	Roadside Planting & R.C.	Br	Grade, P.C.C. & 4 Conc. Brs Grade, P.C.C. & P.M.S	P.M.S.	P.M.S. Grade & P.C.C. on C.T.S.	Signals & Lights
Contractor	Arthur B. Siri, Inc	Arthur B. Siri, Inc.	N W Doll Good	Kenneth Whited	Nevada Constructors, Inc.	John Burman & Sons	Evans Const. Co	A. G. Raisch Co., & Star- ing & Galbraith	John Burman & Sons		Day Labor Louis Biasotti & Son	Stephen L. VisticaGuy F. Atkinson Co		Gunner CorpGuy F. Atkinson Co	M. J. Ruddy & Son	M. J. Ruddy & Son United Conc. Pipe Corp	L. H. Leonardi Elc. Const.
Contract	6/8/48	5/16/51	74/ 96/ 6	11/5/47	4/ 1/49	6/28/50	5/25/48	8/ 2/48	8/14/50	1 0 1 1 1	4/24/46	4/29/50 6/10/50		4/ 9/46 9/ 8/48	5/16/47	4/ 1/49 3/19/51	12/18/51
Miles	0.2		c	6.7	10.4	4.0		1.6	4.0	1 1	1 1	0.0		5.7.8	8.9	10.9	
Location	Bet. S.C.L. of Fort Bragg & Oak St	Across Middle Cr., 1.5 Mi. E. of Ukiah	On Longvale-Covelo Rd., Bet. 1.5 Mi. &	Across Morrison Cr., S. of Ukiah	Bet, Rte. 1 & Rte. 701	Bet. Rte. 16 at Old Hopland & Largo	Across Chamberlain Creek	Bet. 5.8 Mi. & 7.4 Mi. E. of Noyo	Bet. 14 Mi. & 10 Mi. Wly. of Willits	Various Locations.	0.4 Mi. S. of Merced Bet. Madera Co. Line & Salida	Bet. Atwater & Hatch RoadBet. Dutchman Cr. & Lingard		Bet. Black Rascal Canal & Buhach Sta Bet. Atwater & Livingston	Bet. 3 Mi. N. of Livingston & Stanislaus Co. Line & Bet. Modesto & Empire	Bet. Merced Riv. & Delhi & Bet. Merced Co. Line & Hatch Crossing. Bet. Merced Riv. Br. & Turlock OH.	At intrs. free, 4 with Et. Capitan way, Johnson St. & Golf Rd
Section	FBg	A	! ! ! ! !	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, C, A, B A, Cer, B	Lytn A		C,D,Lvtn	D, C	Cer, A,	D, A
Route	26	20	FAS 505	FAS 979	979	979	982	982 982	FAS 982	1 5 1 2 2 1	কাকাক	4		44	4, 110	4 4	4
County	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendoeino	Mendocino	Mer, Sta	Merced		Merced	Mer, Sta	Mer, Sta	Mer, Sta
Contract	1TMC1	52-1TC2	1DC3	14DC30	1DC10	1-1DCII	14DC30	IDCS	51-1DC1	1	10T25 0-10TC31 51-10TC6	1-10TC61-F		10TC11 0-10TC38-P	10TC19-P	1-10TC16-F	92-101C14

Total	\$69,978	16,574	6,549	*7,923	92,266	173,667	*7,261	131,194 *149,265	948 52,505 110,978	80.831	188,647	7,768	55,652	112,606	125,633	42,467		218,620	16,312
Const.	\$5,336	559	426	200	7,742	11,204	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	11,489	21 1,322 9,546	70 70	14,473	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	7,166	12,211	1,258	3,061		12,192	1,572
Const.	\$64,642	16,015	6,123	7,223	84,524	162,463	7,261	119,705	927 51,183 101,432	84 316	174,174	7,768	48,486	100,395	124,375	39,406		206,428	14,740
Type of work	Repair with P.M.S.	Signals & Lights	Signals	Signals & Lights	P.M.S.	P.M.S.	Seal Coat	R.C. Bridge & Apps	Widen Culvert. P.M.S. P.M.S. & Shoulders.	Ronsir with P M S on II R R	P.M.S.	Flashing Signals	R.C. Br. & Culv	R.C. Br. & Apps	Grade & P.M.S.	Widen & P.M.S. on Shldrs		P.M.S. on C.T.B	Widen 5 R.C. Brs
Contractor	Gunner Corp.	R. Goold & Son	R. Goold & Son	Co	M. J. Ruddy & Son	Rice Bros., Inc.	Day Labor	Granite Const. Co Munn & Perkins	Day LaborGranite Const. Co	Fronk R Morks & Sons	Valley Pav. & Const. Co.	Day Labor	Dan Caputo	H. W. Ruby	Elmer J. Warner	River Rock, Inc.		Frank B. Marks & Son	Kenneth Brown & F.
Contract	5/27/47	12/ 4/48	2/20/48	10/07/0	4/22/47	5/31/50	5/25/51	6/23/48 8/30/50	4/25/46 $4/1/49$ $9/15/49$	6/91/46	4/ 1/50	12/30/49	6/25/46	4/12/50	8/25/48	6/ 1/49		7/ 8/48	1/ 6/50
Miles	3.2	1		1 1 1 1 1 1 1	5.3	8.7	8.6	3.5	2.0	0 %		1 2	-		2.7	6.3		18.7	
Location	Bet. Atwater & 2 Mi. N.	At Cressy Way	On 16th St. in Merced	777777777777777777777777777777777777777	Bet. Planada & 5.3 Mi. E Bet 17 Mi W of Mariness Co Line &	Cathay Jet.	Cathay Jet.	Across San Luis Creek	At Sta. 344+08. Bet. Highline Canal & Los Banos. Bet. San Luis Cr. & Highline Canal (por.).	Bet. San Joaquin Riv. & Madera Co.	Bet. 10.4 Mi. E. of Los Banos & San Joaquin Riv.	At S.P.R.R. Crossings at Trent & at Volta.	Across Mud Slough & Garzas Cr.	of Gustine	Bet. Gustine & San Joaquin Riv	Bet. Cox Ferry Br. & Snelling		Three Locations	Various Locations N. of Hilmar & Atwater
Section	Atw, C	Lvtn	Mer		AAT	7 V V		A, B	ддд	C	ర	В	Ą	4	Gus, A	В		8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	
Route	4	4	44	н	18	9	07	35 35	32 22	32	32	41	122	122	122	123	FAS 914	957 1058 FAS	1058
County	Merced	Merced	Merced		Merced	Mor Mrs	Met, Mpa	Merced	Merced	Merced	Merced	Merced	Merced	nangawi	Merced	Merced	Merced	Merced	
Contract	10TC13	0-10TC41	10TC28 59-10TC3-P		10TC17 51-10TC7	-	10101	14TC47 51-10TC12	10W33 1-10TC42 1-10TC56	10WC12	51-10TC3	14DGT14	14WLC34	#O1#1-16	0-10TC37	0-10TC49	10DC4	1-14DC62-P	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$18,262	*156,000	182,337	*34,394	55,982 172,857 9,053	284,242	*712,844 337,839 14,750 *19,202		535,629 267,192 19,076 *303,163 329,537	25,395 *324,449	7,981	38,843		8,874
Const.	\$2,480	10,000	20,641	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3,947 14,001 1,099	21,205	73,000 30,880 1,411 2,400		25,635 17,248 	2,654 24,590		6,781		17,624
Const.	\$15,782	146,000	161,696	34,394	52,035 158,856 7,954	263,037	639,844 306,959 13,339 16,802		509,994 249,944 19,076 279,992 299,966	22,741 299,859	7,981	32,062		7,757
Type of work	Timber Bridge	Grade & B.S.T.	Grade, P.M.S. & Widen Conc.	Minor Contracts & D.L. Projects	Widen Cone. Struct	Resurf. with P.M.S.	Grade & P.M.S. on C.T.B. Grade & P.M.S. on C.T.B. Conc. Curbs & Gutters. Seal Coat.		Grade & Pave Grade Prime & Si. Ct. Grade Grade	R.M.S. & Sl. Ct.	Oil	R.C. Bridge		R.C. Culvert
Contractor	C. C. Gildersleeve	United Conc. Pipe Corp.	Covina Const. Co		Honor Camp Labor Harms Bros Evans Const. Co	Clements & Co	R. B. Guerin & Co Rand Const. Co., Inc Rand Const. Co., Inc Morgan Const. Co.		Honor Camp Labor  Day Labor  Honor Camp Labor  Day Labor  Honor Camp Labor  Honor Camp Labor	Rand Const. Co., Inc Honor Camp Labor	Day Labor	T. A. Kvale	Fairey-Hammond, Inc.	& R. A. Farish  Day Labor
Contract	11/23/49	7/27/51	8/22/49	1	4/28/47 5/16/47 6/11/48	8/31/49	5/24/49 4/15/50 7/'6/50 7/31/51		3/13/46 7/1/48 7/1/49 7/1/49 6/30/50	9/ 1/50 7/ 2/51	10/11/48	6/26/47	5/ 1/47	10/19/48
Miles		6.4	8.7	- 1	20.8	9.01	8.9 0.8 0.8 0.8		333.8.8.2 33.8.8.8.2 33.8.8.8.2	16.5	7.6	1	22.8	
Location	Across Dry Creek 7 Mi. S. of La Grange.	Bet. Snelling & Stanislaus Co. Line	Bet. Los Banos & Pipe Line Road	Various Locations	Bet. Adin & Alturas. Bet. Lassen Co. Line & Canby. Across North Fork of Ash Creek.	Bet. Chambers Ranch & Alturas	Bet, Toms Creek & Cedarville. Bet, Toms Creek & Cedarville. In Cedarville. Bet, Toms Cr. & Cedarville.	See Lassen County	Bet. Rte. 28 & Oregon State Line. Bet. Bre. 28 & Oregon State Line (por.): Bet. Davis Cr. & Oregon State Line. Bet. Rte. 28 & Oregon State Line. Bet. Rte. 28 & Oregon State Line.	1 1	Bet. Sta. 448+50 & 848+00	Across S. Fork of Pit Riv. at Likely	Bet. Rte. 72 & 4 Mi. W. of Hatfield & Bet. 24 Mi. N. of Stronghold & Oregon State Line	At Station 2152+31.7
Section	1				A, B A, A	B, Alt	0000	Various	4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,4,		В	Ö	·B, A	В
Route	FAS 919	FAS 919	1170	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	- 28, 210 - 28, 210	28	2 2 2 2 2 3 8 8 8 8 8 8 8 8 8 8 8 8 8 8	28, 73	333333	3 5	73	73	210 FAS 753	210
County	Merced	Merced	Merced	Merced	Modoc	Modoc	Modoc	Mod, Las	Modoc	Modoc	Modoc	Modoc	Mod, Sis	Modoc
Contract	14DC59-P	52-10DC1-P	IODCS		2T44 2TC21P 14TC46	1-2TC39	1-2TC34 51-2TC1-F 51-2TC7 52-2TC2	2WC2	2W16 2T71 2T77 2T77 2T79	52-2T10	2T72	14WLC57	2DC5-P	2T73

Total	\$447,148		*8,596	5,353	12,442 5,392	*18,583	*48,952	45,470 138,410 *15,585	*53,855	*219,905	58,906	12,684	24,384	51,228	66,032	135,166 64,994
Const. engr.	\$42,373		159	1		4,200	6,000	5,091 11,204 748	7,700	15,163	2,695		2,888	3,826	5,752	15,671 8,196
Const.	\$404,775		8,437	5,353	12,442 5,392	14,383	42,952	40,379 127,206 14,837	46,155	204,742	56,211	12,684	21,496	47,402	60,280	119,495 56,798
Type of work	Grade & P.M.S.		Minor Contracts & D.L. Projects	Widen & Resurface	B.S.T. Culvert & Apps.	Grade & R.M.S	Grade & R.M.S.	Repair with P.M.S. P.M.S. on C.T.B. Shoulders.	Widen & R.M.S. on I.B.M	Grade & R.M.S. on I.B.M.	Widen & Resurface	Widen & Resurface	R.M.S.	Resurf. with B.S.T	R.M.S.	Grade & R.M.S. on I.B.
Contractor	E. D. Bishop & D. Gerald Bing			Day Labor	Day Labor	Conrad Const. Co., Inc	Conrad Const. Co., Inc	Geo. E. France Harms Bros Day Labor	Oilfields Trucking Co. & Phoenix Const. Co.,	R. P. Shea Co	Day Labor	Day Labor	Geo. E. France	Oilfields Trucking Co., & Phoenix Const. Co	Arthur A. Johnson	Westbrook & Pope Harms Bros
Contract	5/23/46		1	3/20/47	3/13/47 5/ 1/47	4/20/51	10/31/50	5/ 1/47 5/ 8/50 7/18/51	4/28/51	6/23/51	7/21/48	3/20/47	6/28/46	5/ 6/48	5/11/49	6/ 8/48 5/18/50
Miles	29.5			2.8	8.4	0.3	8.0	2.8 6.1 0.4	12.0	2.7	2.5	3.4	6.3	16.0	8.7	9.3
Location	Bet. Eagleville & 4 Mi. N. of Lake City	See Lassen County	Various Locations.	Bet. Mi. 10.0 & Mi. 12.8	Bet. Mi. 1.00 "A" & Mi. 3.65 "B"	At Cadillac Curve, About 1.5 Mi. S. of of Tom's Place.	Bet. 0.8 Mi. & 1.6 Mi. N. of McGee Cr	Bet. Point Ranch & Bridgeport.  Bet. Conway Summit & Bodie Road In Town of Bridgeport.	Bet. Dressler's Corner & 1.1 Mi. N. of Fales Hot Springs.	Bet. 5 Mi. N. of Sonora Jct. & Antelope Valley	Bet. Sta. 0+00 & Sta. 133+00	Bet. Mi. 0.0 & Mi. 3.4	Bet. Rte. 23 & Sheep Corral	Bet. Sheep Corral & Adobe Creek	Bet. S. Co. Line & Benton Sta	Bet. 7 Mi. N. of Coleville & Nev. State Line Bet. Rte. 23 & Topaz Lake
Section	B,C,D	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	¥	A, B	В	D	ннн	L,	X	, A	В	Ö	D	A, B	A A
Route	FAS 513	FAS 988	-	13	22.23	23	23	2323	23	23	40	40	40	40	92	95
County	Modoc	Mod, Las	Modoc	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono
Contract	2DC2	2DC9		9X7	9V11 9V14	51-9VC11	51-9VC10	9VC7 51-9VC3 52-9V11	52-9VC6	51-9BC1-F	9VC24	8X6	9XC3	0-9VC12	1-9VC20	0-9VC14 51-9VC7

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	\$16,085	29,519	93,019	*157,214	50,152	53,424	61,172	*61,032	*7,155	236,806	24,016	*213,645	*13,816	660,000	219,724 198,498	811,900	803,751
	Const. engr.	\$1,086	4,526	9,482	11,000	7,061	7,981	818,7	1,300	 	27,880	995	30,000	3,500	6.632	17,098	66.643	63,346
	Const.	\$14,999	24,993	83,537	146,214	43,091	45,443	53,294	59,732	7,155	208,926	23,071	183,645	10,316	84.035	202,626 179,492	745,257	740,405
	Type of work	Grade, Surf. & Drainage Facili-	Grade & R.M.S	Grade & Drainage Facilities	Grade & Drainage Structs	Grade, I.B. & Pen. Tr.	Grade & B.S.T.	Grade, Pen. Tr. & Timber Br	Steel Bridge	Minor Contracts & D.L. Projects	Grade & A.C.	P.M.S.	Grade & P.M.S. & B.S.T. P.M.S., Acceleration & Decelera-	tion Lane	Besirf. with P.M.S.	Base & P.M.S. P.M.S.	Grade & P.M.S.	Grade & P.M.S.
The state of the s	Contractor	Day Labor	Westbrook & Pope	Westbrook & Pope	C. V. Kenworthy	Browne & Krull	Dix-Syl Const. Co., Inc	Nevada Constructors, Inc.	E. H. Peterson & Son		Granite Construction Co.	Gramite Const. Co	Granite Const. Co.	Fredrickson & Watson	Const. Co	Granite Const. Co Fredericksen & Kasler	A. Teichert & Son. Inc.	A. Teichert & Son, Inc
	Contract	7/ 1/49	4/28/50	1/17/50	8/16/51	6/ 8/48	6/30/47	8/29/47	9/ 5/51		3/19/46	5/ 1/47	4/ 6/50 12/ 5/50	4/11/51	4/ 1/50	4/22/48 5/19/49	1/14/46	10/16/46
-	Miles	6.3	1.5	3.6	4.0	10.8	3.9	3.4	1	1	1.9		0.1	5.2	4 0	3.6	8	6.7
	Location	Bet. 4.9 Mi. N. of Rte. 23 & Nev. State Line	Bet. 1 Mi. N. of Grant Lake & Jct. with Rte. 23.	Bet. 0.4 & 4.2 Mi. W. of U.S. Rte. 395	Bet. Alpine Co. Line & U.S. Rte. 395 (por.)	Bet. State Rte. 23 & 10.5 Mi. E'ly1	On Twin Lakes Rd. near Bridgeport	Near Coleville	Across W. Walker Riv., near Coleville	Various Locations	Bet. 2 Mi. S. of Salinas & Salinas	<b>अ</b> श्व	Bet, Spence UP. & 2 Mi. S. of Salinas At Sanborn Road 1/2 Mi. S. of Salinas		Rot Gonzoles & Chuster	ty-	Bet. Santa Rita & 0.8 Mi. N. of Crazy	Crazy Horse Summit
	Section	A	A	1		3 6 6 6 6 6	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1			1	В	В, А, Ј	ДД	В	ت	) చ్ర	Ь	J, B
	Route	96	111	FAS 959	959	FAS 1092	FAS 1093	FAS 1094	FAS 1094		25	2, 118, 56	2 23	7	c	1 0101	63	7
	County	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Mono	Monterey	1	Monterey	Monterey	Montoner	Monterey	Monterey	Mon, SBt
	Contract	9V27	51-9VC2	1-9DC10-P	92-3DC2-F	9DC7	9DC2		52-14DC8-P		STCS	9WC4	51-5TC2 51-5TC6	52-5TC2-F	ET KTIC1	0-5TC10 1-5TC12	5TC4	5TC7-F

Total	\$13,937	207,422 17,391	101,962 27,924	21,623 *158,282 *67,867	5,700 $31,401$	*21,895	*549 230	*42,056	4,318	527,646	11,735		*64,598	131,740	184,315	*145,100
Const.		\$23,071 953	10,156	2,886 12,600 7,500	3,307	1,963	64 500	5,200	472	56,480	894		7,000	13,184	5.815	8,285
Const.	\$13,937	184,351 16,438	91,806 25,069	18,737 145,682 60,367	5,700 28,094	19,932	484 730	36,856	3,846	471,166	10,841		57,598	118,556	178.500	136,815
Type of work	Outer Highway	Grade & P.M.S.	R.C. Culvert & Apps	Repair Timber Br Repair 5 Bridges Repair 2 Timber Brs	Replace Br. with R.C. Culv 6 R.C. Culverts	Signals, Lights & Chnlz	Grade, P.M.S. on C.R.B., Stl.	P.M.S.	Lights	Grade & P.M.S.	Signals		Grade & C.M.P. Culvs.	Grade & P.M.S.	Grade & P.M.S.	Grade & Sl. Ct.
Contractor	Day Labor	Ted. F. BaunR. Flatland	Matthew & Jorgenson	Chas. O. Bodenhamer William Radtke & Son E. G. Perham	Day Labor C. O. Bodenhamer	Howard Elc. Co	Dan Caputo & Edward Keeble	Leo F. Piazza Paving Co.	L. H. Leonardi Ele. Const.	N. M. Ball Sons	Ets-Hokin & Galvan		Edward Keeble	Granite Const. Co	John G. Mehren	Nevada Constructors Inc. (Granite Const. Co.)
Contract	7/29/48	8/ 3/49 6/29/50	8/ 9/48 11/ 2/49	5/24/48 9/ 8/49 10/24/50	4/15/48 6/23/48	8/20/51	9/29/49	4/ 2/51	7/26/50	6/28/46	6/ 5/50		4/ 2/51	8/ 4/48	12/14/49	12/15/50
Miles		8.0	1 1				0.0	2.1	1 8 8 1	3.0			0.5	1.6	3.7	8.
Location	Bet. Sta. 534+80 & Sta. 546+50	Bet. S.C.L. of Salinas, & S. Main St	At White Creek, 16 Mi. N. of San Simeon.	Across Prewitt Creek. Bet. San Simeon & Carmel Across Willow Creek & Villa Cr.	At Sta. 395+46Bet. 15 & 26 Mi. S. of Monterey	At Intrs. of Fremont St. with Broadway, in Town of Seaside	Bet. Watsonville Jet. & Front St. in Watsonville	Bet. Moss Landing & 2 Mi. S. of Watson-ville Airport	At Del Monte Jct	Bet. Del Monte Jct. & Seaside Jct	At Romie Lane	See Santa Barbara County	On Old Toll Rd. at Elkhorn Slough	E. of Pajaro on San Juan-Watsonville Rd	Bet. Robinson Canyon Rd. & Los Laureles Rd.	Bet. Rte. 56 & Robinson Canyon Rd
Section	-	Sal	ΑA	B,C,D,E B, A	F, G	H	J, Wat	ь	Mon	A, I	Sal	Var		!		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Route	73	2, 117	56	56 56	56	26	56	56	56, 117	117, 56	117	Var	FAS 593	595 FAS	661	FAS 661
County	Monterey	Monterey	Monterey	Monterey	Monterey	Monterey	Mon, SCr	Monterey	Monterey	Monterey	Monterey	Mon, S.B, SLO	Monterey	Monterey	Coronica	Monterey
Contract	5T23	1-5TC14 51-5TC4	0-5TC11 1-5TC15	0-14TC42 1-14TC79 51-14TC19	5W14 0-14TC49-P	52-5TC4	1-14TC78	52-5TC1	51-5TC5	5WC3	1-5TTC1	52-5VC2-P	51-5DC3	SDC12-P		51-5DC1-P

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	\$263,307	182,261	*51,056	9,973	*30,067	12,894	621,341	328,116	330,150	73,666	232,805	*51,300 *66,755	42,106	18,926	7,097	336,558	97,993	*48,173
	Const.	\$21,513	2,012	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	3,200	942	39,484	28,849	36,901	4,148	20,343	2,000	3,352	1,830	1	35,116	2,014	800
	Const.	\$241,794	180,249	.51,056	9,973	26,867	11,952	581,857	299,267	293,249	63,518	212,462	49,300	38,754	17,096	7,097	301,442	95,979	47,373
	Type of work	Grade & P.M.S	Steel Overhead	Minor Contracts & D.L. Projects	Base & Resurf. with P.M.S	Grade & Sl. Ct.	Reconstruct R.C. Undercrossing.	Grade	P.C.C.	Grade & P.M.S. on C.R.B.	Signals, Lights & Chulz	Grade, R.M.S. & 2 R.C. Brs.	Resurf. with P.M.S. R.M.S. on C.R.B.	R.C. Br. & Apps	Resurf. with P.M.S. & Drainage Facilities	Improve Street	Grade, P.C.C. & P.M.S.	Grade, Armor Ct. & R.C. Br	B.S.T. on I.B.M
TARK CONTINUES	Contractor	Granite Const. Co.	Dan Caputo		Day Labor	C. M. Syar	Minton & Kubon	Parish Bros.	Parish Bros	Fredrickson Bros	Fredrickson Bros	Piomba Const. Co.	Day Labor C. M. Syar	Dan Caputo	Harold Smith	Day Labor	Fredrickson Bros	Geo. E. Murray	E. A. Forde
June 20,	Contract	7/12/49	9/18/47	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4/22/46	5/21/51	8/ 9/46	7/17/48	8/17/49	1/10/50	5/24/50	3/94/47	8/11/48 7/26/50	7/12/49	8/22/50	12/13/49	11/ 5/48	5/ 1/47	9/ 4/51
9 D B	Miles	2.7	1		6.0	0.3	1 1	4.6	4.2	3.1		×	2.0	!	0.1	1 1	2.4	4.7	1.9
COMPLETED CONTRACTS—June 30, 1332—Continued	Location	Bet. E.C.L. of Monterey & Seaside Jct	On Sanborn Rd. at S.P.R.R. Tracks	Various Locations	Bet. Mi. 2.7 & Mi. 3.6	Bet. 6.5 M1. & 6.8 M1. E. of the E.C.L. of Napa	At Farm Rd. UC. 4 Mi. N. of Valleig.	Bet. 1 Mi. W. of Napa Co. Line & Cordelia Underpass	Bet. 14 Mi. W. of Napa Co. Line & Cordelia Underpass.	Bet. Foster Rd. & Union Station	At Intrs. with FAS 776 & Imola Ave	Bet. 0.1 Mi. S'ly & 1.5 Mi. N'ly of Napa-	Bet. N. of Calistoga & Lake Co. Line Bet. 1.5 & 4.5 Mi. S. of Lake Co. Line	Across Napa Cr. near W.C.L. of Napa	Bet. Napa Riv. & Foothill Blvd	Bet. Elmhurst St. & Pratt Ave	Bet, Kelly Curve & Glass House Curve & Bet, Rte. 74 & Napa Wye	On Silverado Trail, Bet. 4 Mi. NW. of	On Silverado Trail, Bet. Skellenger Lane & St. Hwy. Rte. 102 at Coan Cr.
	Section		1		¥.	¥	¥.	А, Н	А, Н	A,D,Nap,	В	A, A	44	Q	Cstg	SHIa	A, B	1 1	
	Route	FAS 662	FAS 1084	: 1	9	9		7	L	8, 49	00	49	49	49	49	49	74, 8	FAS 607	FAS 607
	County	Monterey	Monterey	Monterey	Napa	Napa	Napa	Nap, Sol	Nap, Sol	Napa	Napa	Nap, Lak	Napa	Napa	Napa	Napa	Napa	Napa	Napa
	Contract	5DC8	14DC25		4 N27	52-4TC1	14TC15	1-10TC36-F	1-10TC53-F	1-4TC98	1-4TC103-F	1WLC6	4T111 51-4TC9	1-14TC71	51-4TC13-P	4TT138	0-4TC73	4DC6	52-4DC5

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	\$121,536	28,107	12,235	34,007	32,061	392,420	38,176	58,240	198,193	76,009	171,739	*13,166	126,778	17,217		104,364 65,430 65,558
İ	Const.	\$6,702	540	435	1	3,154	42,250	2,414	5,559	18,718	9,309	20,376		12,810	1,560	1	7,634 5,735 5,552
	Const.	\$114,724	27,567	11,800	34,007	28,907	350,170	35,762	52,681	179,475	66,700	151,363	13,166	113,968	15,657	i	59,695 60,006
	Type of work	Grade & P.M S.	P.M.S. on C.R.B.	Widen Masonry Arch Br	Minor Contracts & D.L. Projects	Grade, B.S.T. & Plate Culvs	P.M.S. on C.R.B.	Grade	B.S.T.	Grade & P.M.S. on I.B. & C.R.B.	Grade & P.M.S.	Grade, I. B.M., Pen. Tr. & Sl. Ct.	Minor Contracts & D.L. Projects	Grade & P.C.C.	Repair Shldrs with P.M.S.	Repair with P.M.S. & Widen	Shidrs, with B.S.1. Two Culverts. P.M.S. on U.R.B.
	Contractor	A. Teichert & Son, Inc	E. A. Forde	W. E. Thomas Const. Co	8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	Miles & Bailey	Fredrickson Bros	Day Labor	J. Henry Harris	H. Earl Parker, Inc.	J. Henry Harris	Huntington Bros	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Cox Bros. Const. Co	Jesse S. Smith	John J. Swigart Co	Catalina Const. CoO'Brien & Bell Const. Co
	Contract	11/22/48	9/ 4/51	4/12/50	1 1 1 1	6/22/49	10/22/47	10/29/46	6/26/47	12/12/47	6/23/49	6/12/50		1/ 2/47	6/30/47	6/20/46	3/26/47 8/22/47
	Miles	1.7	1.3	1	1	0.1	٠ 0 0	1.7	1.9	3.7	0.5	5.9	1 1 1 1 1	6.0	3.4	 	2.2
	Location	Bet. Intrs. of Rte. 8-B with Imola Ave. & Ints. of Rte. 8-A with Foster Rd. & on S. Jefferson to S.C.L. of Napa	Imcla Ave. W., Bet. Napa State Hospital	Across Conn Cr., 1 Mi. NE. of Yountville.	Various Lecations.	At Equirrel Cr. 5 Mi. W. of Grass Valley.	Bet. 0.5 Mi. N. of Rattlesnake Cr. & Grass Valley.	Bet. Nevada City & 1.75 Mi. NW.	Northwesterly	See Flacer County Three Locations	See Placer County In Truckee at Commercial Row & Br. Sts	Bet. Rte. 15 & Washington	Various Locations	Bet. 1 Mi. N. of Doheny Park & San Juan Cr.	El Toro Rd.	Bet. 1.4 Mi. N. of El Toro Rd. & S.C.L. of Tustin	Near Irvine about 6 Mi. S. of Tustin Bet. El Toro & Irvine
	Section	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A	В	NevC, A	INEVC, A	B, C, D B, C, A	A, B, C	1 1 1 1 1 1	1	A B	d d	B, C	щщ
	Route	FAS 776	776 TAG	1165	1 1 2 2 1 1 1	15	17	25	67	37, 38	00 00 en en	FAS 1038	1	67 6	3	c ₂	63 63
	County	Napa	Napa	Mapa	Napa	Nevada	Nevada	Nevada	Incvada	Nev, Pla	Nev, Pla Nevada	Nevada	Nevada	Orange	O Tang	Orange	Orange
	Contract	4EC12	52-4DC0	1-000/11		1-3TC63	3TC41-F	3T58	00010	3T91 3TC4 <b>5</b>	3WC9 1-3TC64	3DC21-P		7VC27		7VC19	7VC33 7VC4 <b>5</b>

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$19,656	17,390	45,560	5,132 *126,652		6,296 106,540 14,782	43,492	8,940	10,040	31,512	*41 880	2000,11	*879,028
Const.	909\$	511	2,560	322		13,503	3,459	227		1,273	002 6	0,100	86,120
Const.	\$19,050	16,879	43,000	4,810 126,652		5,570 93,037 14,782	40,033	8,713	10,040	30,239	90 160	90,109	792,908 495,130
Type of work	Signals & Lights	Drainage Improvement	Signals & Lights	SignalsStorm Drains		Signals Grade & P.M.S. Subseal	P.M.S.	Signals & Lights	R.M.S. on Shldrs.	Signals & Lights	C	Olghans & Lights	Grade & P.M.S. on U.R.B
Contractor	Clinton Ele. Corp	Day Labor	Prescott Elc. & Mfg. Co	Fischbach & Moore of Calif., Inc.		C. D. Draucker Co O'Brien & Bell Const. Co Day Labor	Sully-Miller Contr. Co	Elc. & Mach. Serv., Inc	Day Labor	Tri-Cities Elc. Serv	7 6 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	Elc. & Mach. Serv. Inc	Peter Kiewit Sons' Co Peter Kiewit Sons' Co
Contract	11/18/49	6/30/48	1/21/48	8/ 3/50 7/ 2/51		3/ 1/46 11/ 3/47 2/ 1/50	4/ 1/50	3/14/50	12/17/48	4/ 1/48	GA, 607	1/25/92	7/29/48
Miles		0.3	1 1			2.1	2.1	-	1.4			-	4.9
Location	Intrs. of Grand Ave. & Commonwealth Ave., and of E. First & Tustin Ave	Bet. Sta. 83+00 & Sta. 99+70	At Los Angeles St. & Center St	At Amerige & Union Aves.		See San Drego County At Rtc. 2 & Avenida Del Mar. Bet. San Diego Co. Line & Valencia St Valencia Ave		D St. at Main St.	Bet. Sta. 35+00 & Sta. 108+50	On Harbor Blvd	At Intra. Newport Ave. with McArthur BlvdMain St., Spadra Rd. with Brea	Blyd. & Center St. with Onye St.	Bet, Heim Ave, & Peralta School Bet, 1.7 Mi. W. of Orange Co. Line & Corona
Section	C, A, B	F	Ana	Ful	SCIe, Ocn, C, D		SCle	Tus	Ful	A, A, A	A, A, Ful, Ana		B, A
Route	2, 43, 171	2	2, 178	67 63		ଏଠା ଠା ଠା		2	19	43, 179, 183, 43,	2,19, 178		43
County	Orange	Orange	Orange	Orange	Ora, S.D	Orange Orange Orange	Orange	Orange	Orange	Orange			Orange
Contract number	1-7VVC18	7V133	7VC55-P	51-7VC12 52-7V11		7VC17 7VC48 7V156	51-7VC6	1-7VVC21-P	7V138	7VC71 52-7VC29			0-7VC85 1-8VC45

Total	\$12,994 13,114 *1,160,449	68,070	19,080	39,626	379,632	15,147	*190,575	226.674	4,543	268,158	25,515	79,444 48,198	48,926		6,852 14,196	7,701
Const.	\$1,325	3,542	13,952	3,746	28,515	1 1 2 1 2	17,000	20.284	314	28,048	3,238	2,447	4,005		347	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Const.	\$11,669 13,114 1,040,749	64,528	19,080	35,880	351,117	15,147	173,575	206.390	4,229	240,110	22,277	76,997 44,132	44,921		6,505 14,196	7,701
Type of work	Roadside Planting. Subseal. Grade, P.M.S. on C.T.B. & Widen 2 R.C. Brs.	Grade & P.M.S.	SubsealResurf. with P.M.S. on I.B	Repair Steel Br.	Grade & P.M.S.	Subseal	Widen & P.M.S.	Widen, P.M.S. & Widen R.C.	Signals & Lights	Grade & P.M.S.	Signals	Signals & Lights	Widen Shldrs. & Resurf. with P.M.S.		Side Drain Drainage Correction	Subseal
Contractor	D. & M. Sprinkler Co Day LaborA. Teichert & Son, Inc	O'Brien & Bell Const. Co	Day LaborSully-Miller Contr. Co	Case Const. Co	Hensler Const. Co	Day Labor	Cox Bros. Const. Co	C. B. Tuttle & Schmidt Bros. Contractors	Clinton Elc. Co	Cox Bros. Const. Co	Tri-Cities Elc. Serv	C. D. Draucker Co Baker & Pollock	Griffith Co.		Day Labor	Day Labor
Contract	$\frac{11/14/50}{1/3/51}$	4/ 1/48	5/11/48	9/13/46	2/ 3/50	12/ 8/50	1/19/51	5/29/46	4/26/50	1/30/47	6/30/47	12/18/47 5/13/48	4/30/46		9/11/47 9/ 3/48	2/21/50
Miles	4.6 6.1 6.1	1.3	5.3	1	5.5	2.7	3.7	0.4	1	4.9		0.0	2.3		2 ) 1 1 3 1	5.4
Location	Bet. Heim Ave. & Peralta School Bet. Peralta School & Riverside Co. Line Bet. Peralta School & Riverside Co. Line	Bet. Los Patos Ave. & 1.3 Mi. S'ly Bet. 1.3 Mi. S. of Los Patos Ave. & Rte.	43. Bet. 1.3 Mi. S. of Los Patos Ave. & Rte. 43.	Across N. Arm of Newport Bay-	Ave. in Laguna Beach.	Del. Dea Deout Dase & W.C.L. of Corona Del Mar	Beach	Bet. Dana Point & Doheny Park	On Pacific Coast Hwy. at 3rd Ave. in S. Laguna.	Bet. Laguna Beach & Dana Point	Myrtle St.	Newport Beach & Vicinity Bet. Rte. 43 & Irvine Ave.	Bet. Los Patos Ave. in Sunset Beach & Second St. in Seal Beach	See Los Angeles County	Bet. 13th St. & 15th St. Bet. 13th St. & Hazard St. Bet. Garfeld Ave & S of Let with Rte	179
Section	<b>M</b> M	A, B	A, NptB	B		d Made	D, Mptb	Ö	Ö	LgnB, C	dugu	NptB, B, A NptB	SIB, A	SIB, B	444	1
Route	43 43	09	09	09	00	00	00	09	09	09		09	09	168	171	
County	Orange Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Ora, L.A	Orange	
Contract	51-7VC20 7V166 51-7VC37-F	7VC67 7V124	7VC76	14VC17	1-1 V C.140	#U V 10#	260 V J-16	14VC13-F	I-7VVC23	7VC29	CFO / /	7VC51 0-7VC75-P		7VC20	7X98 7V135 7V155	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$142,214	*21,519 9,571	10,996	*580,588 *374,536 *39,884	*42,064	5,825	31,499	11,954 *28,606	319,263	*82,564	30,055	40,873		*112,960
Const.	\$10,011	2,800	1,132	65,228 51,769 3,800	3,900	5,255	5,583	1,542	22,483	8,200	3,447	1,964		2,000
Const.	\$132,203	18,719 9,293	9,864	515,360 322,767 36,084	38,164	5,825 48,622	25,916	26,106	296,780	74,364	26,608	38,909		110,960
Type of work	Grade & P.M.S.	Widen & B.S.T. on U.R.B.	Widen & Chnzl.	Grade & A.C. on C.T.B	Signals & Lights	Repair Shldrs.	R.C. Bridge	Signals & Lights	R.C. Br. & Apps,	Widen & P.M.S.	Resurf. with P.M.S. & Widen Shldrs	Resurface		Grade & P.M.S. on C.R.B.
Contractor	Sully-Miller Contr. Co	Cox Bros. Const. Co Elc. & Mach. Serv., Inc	Day Labor	Sully-Miller Contr. Co Griffith Co	Westates Elcl. Const. Co.	Day Labor K & H Co.	O. B. Pierson	C. D. Draucker, Inc.	Chas. MacClosky Co	Roland T. Reynolds	John J. Swigart Co	Day Labor		Sully-Miller Contr. Co
Contract	4/ 1/50	12/14/49 11/15/50	6/28/46	3/29/50 3/31/50 5/5/50	8/22/50	3/31/47 5/26/49	11/3/47 4/20/49	6/ 5/51	10/29/48	5/24/51	6/ 7/46	3/29/49		8/12/49
Miles	5.4	0.4		2.9		4.5			0.7	3.0	1.8	1.7		3.1
Location	Bet. Garfield Ave. & 21st St	On Grand Ave. Bet. Artesia & A.T.&S.F. UP. At Orangethorpe Ave.	At. Intrs. of Grand Ave. & Manchester Ave. See Los Angeles County	Bet. Los Angeles Co. Line & 0.2 Mi. SE. Of Euclid Ave. Bet. 0.2 Mi. SE'ly of Euclid Ave. & Rte. 2. Bet. Artesia Ave. & Euclid Ave.	Bet. Lincoln Ave. & Los Angeles St	Bet. Rte. 2 & Rte. 43	Across Coyote Cr., W. of Brea	Manchester Ave. at La Palma Ave. & Fullerton Rd. at Imperial Hwy	Across Santa Ana River	Bet. Stanton Ave. & Pacific Elc. Tracks in Garden Grove	Bet. Verano St. & W.C.L. of Santa Ana	Bet. Delhi Rd. & Newport Rd	See Los Angeles County See Los Angeles County See San Bernardino County	Bet. Los Angeles Co. Line & Manchester Ave.
Section	A	E E	A, B	A, Ana A, A	Ana, A	щщ	AA	A, F, A	A	A	¥	SA, A	Var	
Route	171	171	174, 171	174 174 174	174	175	176 176	176, 174,2	178	179	183	184	Var Var Var	FAS 737
County	Orange	Orange	Orange	OrangeOrange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Orange	Ora, L.A Ora, L.A Ora, SBd, Riv.	Orange
Contract	1-7VC151	1-7VC138 51-7VC21	7XC31	1-7VC149-F 1-7VC149-F 1-7VC154	51-7VC15	7X85 0-7VC118	14VLC4 1-7VC111	52-7VC11	0-14VC73	52-7VC6	7XC17	7V143	7XC26 7VC52 52-8VC6	7DC5-P

Total	\$252,165	*263,900	119,562	*83,433	18,128	130,313	47,573	*1.479.302	*18,247	692.455	10,998	269,092	*20,176 *25,393	204,489	8,121	*1,283,882
Const.	\$13,699	2,000	1,336		387	13,027	3,372	148.000	2,500	59.879	911	27.780	2,650	18,139	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	106,723
Const.	\$238,466	261,900	118,226	83,433	17,742	117,286	43,841 29,410	1.331.302	15,747	632.576	10,087	241,312	17,526 22,693	186,350	8,121	1,177,159
Type of work	Widen & P.M.S.	Grade, Widen & P.M.S. on U.R.B.	Grade & P.M.S.	Minor Contracts & D.L. Projects	R.M.S. on Borders	4 R.C. Br. & Apps	Extend Drainage FacilitiesGrade & P.M.S	Grade, P.C.C., Stl. UP., R.C.	Roadside Development	SMG & DAG	Lights	Grade, P.M.S. & S.P.R.R. UP.	Grade & P.M.S. on U.R.B.	Grade & P.M.S. on C.R.B.	P.M.S.	Grade & 2 R.C. OH's
Contractor	Griffith Co	Sully-Miller Contr. Co	Sully-Miller Contr. Co	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Day Labor	Fredrickson Bros	O'Conner Bros	Guy F. Atkinson Co.	Dana R. Tyson Co	Fredrickson & Watson	L. H. Leonardi Elc.	Fredrickson & Watson	Joe Chevreaux.	Fredrickson & Watson Const. Co	J. R. Reeves	United Conc. Pipe Corp., Ralph A. Bell, West- brook & Pope
Contract date	12/31/46	8/30/51	7/29/48		8/22/46	10/31/49	7/19/49	10/19/48	4/24/51	6/24/46	4/1/47	3/11/47	$\frac{4}{3/21/52}$	9/16/46	4/22/48	5/20/49
Miles	11.2	8.9	 0.	1	5.1		20.2	3,3	-	2.6		1.9	0.3	1.7	6.0	6.1
Location	On Harbor Blvd., Bet. Wilson St. in Costa Mesa & Manchester Ave. S. of Anaheim.	On Wright-Brookhurst St., Bet. Wintersburg Ave. & Santa Ana Freeway.	Two Locations	Various Locations	Bet. 1.9 Mi. N. of Roseville & 1.0 Mi. S. of Lincoln	Bet. 3.5 Mi. S. of Roseville & 0.9 Mi. S. of Sheridan	Bet. N, of Lincoln & S. of Marysville	In Roseville	Bet. Oak St. & Holt St.	Bet. 0.1 Mi. W. of Nevada St. & 1 Mi. E. of Auburn	At Nevada St. & East St. UC.	Bet. Wise Canal & Rock Cr	At Deadman's CurveBet. 1.7 Mi. & 2.3 Mi. N. of Auburn	Bet. Rte. 37 in Auburn & Wise Canal	Bet, Jefferson St. & E.C.L.	Bet. 1 Mi. E. of Auburn & 1 Mi. W. of Applegate
Section		1	1 1 1	1	A	А, В	B, A, B	Rsv, A	Rsv	B, Aub, A	B, Aub	C	೮೮	Aub, C	Rsv	¥
Route	FAS 742	FAS 747	FAS 749	1	ಣ	ಣ	co co	ೲ	65	17, 37	17, 37	17	17	17	17	37
County	Orange	Orange	Orange	Orange	Placer	Placer	Pla, Yub	Placer	Placer	Placer	Placer	Placer	Placer	Placer	Placer	Placer
Contract	7DC2	52-7DC1-P	7DC4		3T51	1-14TC81	1-3TC65 1-3TC66	0-14TC55	51-3TC16	3TC27	3TC34	3 T C33-F	51-3TC15 52-3TC19	3TC32-F	3TMC14	0-3TC60-F

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	*\$360,448	27,593	:	35,020 65,705 101,309	13,857	146,067	266,933	*23,614	500	Z49,901	155,523	*17,470	17.4	179,204	29,277	31,914	
	Const.	\$30,000			4,436 5,993 6,922	985	12,132	16,697	1,600	0	22,539	16,912	1 1 1 1 1	000	23,497	3,903	6,159	
	Const.	\$330,448	27,593		30,584 59,712 94,387	12,872	133,935	250,236	22,014	1	227,302	138,611	17,470	1 000	880,745 155,707	25,374	25,755	
	Type of work	P.M.S. on C.T.B.	Parking Areas	i i	R.C. Undercrossing	Fence & Barrier Posts	Repair with P.M.S. & Sl. Ct	Steel Br. & Apps	Grade & Surface		Crade	Grade & R.M.S.	Minor Contracts & D.L. Projects	-	Grade & P.M.S.	Truck Scales	Grade & P.M.S.	
	Contractor	Fredrickson Bros.	Day Labor	Wm. E. Thomas Const.	H. W. Ruby H. W. Ruby Fredrickson & Watson	. !	Clements & Co	H. W. Ruby	Day Labor	J. P. Brennan & M. W.	Brown.	H. Earl Parker, Inc		Piombo Const. Co. & M	Granite Const. Co.	Liston Ehorn	Steele & Easton	
100	Contract	5/24/50	7/ 1/49	1/3/46	1/ 5/46 1/ 8/46 4/ 1/48		6/28/46	9/16/46	7/ 1/49	9/15/49		8/ 7/47	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4/21/48	7/ 7/49	6/24/48	6/ 5/50	
	Miles	6.1			00	) •	×.5°	0.3	0.3	2.3		11.9		1.9	3.4	i i	0.4	
	Location	Bet. 1 Mi. E. of Auburn & 1 Mi. W. of Applegate	Bet. Colfax & Truckee	At Walsh St	At East St. Across S.P.R. in Auburn Bet. Newada St. & 0.5 Mi. E. of Auburn		Bet. 4.7 Mi. W. of Tahoe City & Nevada Co. Line	Across N. Fork American Riv	Bet. 04 Mi. W. Auburn City Limits & Underpass.	Bet. N. Fork American Riv. & 2.3 Mi. Ely.		Bet. Loomis & Auburn & Bet. FAS Rte. 768 & Newcastle.	Various Locations.	Bet. Rock Cr. & Belden	Bet. Rock Cr. & Belden	Near Keddie, Schilling, & Douglas City.	At Quincy H. S. Line Change	See Shasta County
-	Section	A	C, D, E, F, B, C, D	Aub	Aub Aub Aub. A	í cana	B, C, A	A, A	Aub					A	A	B, B, A	D	Var
	Route	37	37	37	377	;	88	65	65	FAS 767	FAS 768,	769,	1	21	21	21, 20	21	21, 29,
	County	Placer	Pla, Nev	Placer	Placer		Pla, Nev.	Pla, E.D	Placer	Placer	Placer		Placer	Plumas	Plumas	Plu, Sha, Tri	Plumas	Plu, Sha, Sis
	Contract	51-3TC4	3.T91	14TC7-F	14TC4 14TC6 3TC50		3WC9	14WLC41	3T92	3DC17-P	3DC5			0-2TC26	1-2TC37	2TC29	51-2TC5	51-2TC6

Total	\$6,467	99,196	60,361	77.528	403,557	*58,342	726,485	9,538	49,941	*14,059	12,436 *45,474	40,104	188,485	142,644	86,829	38,729	55,000
Const.	\$179	9,645	8,559	7.875	37,070	10	40,183	934	9,256	2,000	1,166	4,902	10,896	9,383	8,399	6,309	2,755
Const.	\$6,288	89,551	51,802	69.653	366.487	58,337	686,302	8,604	40,685	12,059	11,270 35,574	35,202	177,589	133,261	78,430	32,420	52,245
Type of work	Sidewalks on Br.	Grade & P.M.S.	R.C. Br. & Apps.	Steel Br.	Grade & P.M.S. on C.R.B.	Minor Contracts & D.L. Projects	Grade & P.M.S.	Seal Coat-	Grade & P.M.S	Chnlz	SignalsWiden & P.M.S	Redeck 5 Timber Brs	P.M.S.	P.M.S.	P.M.S.	R. C. Bridge	Repair with P.M.S. & Grade Shldrs.
Contractor	C. C. Gildersleeve	Fredrickson & Watson Const. Co.	Chittenden & Chittenden	Kiss Crane Co.	Fredrickson & Watson Const. Co.		Geo. Herz & Co.	George Herz & Co	Covina Const. Co	E. L. Yeager Co	Ed Seymour	E.S. & N. S. Johnson	& Basich Bros.	R. P. Shea Const. Co	R. P. Shea Co	C. B. Tuttle Co	Herz Paving Co
Contract date	8/ 9/46	4/21/47	4/19/48	5/9/45	8/ 7/46	1	12/14/45	3/20/47	6/28/49	4/28/52	8/18/49 4/ 2/51	12/31/47	04/17/6	4/ 1/49	4/ 1/48	7/13/50	6/25/46
Miles	!	1.1			6.6	1	5.9	5.9			0.4	1 20	G.U	10.4	7.4	1	3.1
Location	Across N. Fork of Feather Riv. at Chester.  Ret. 0.3 Mi W. & 0.8 Mi E. of Plumas.	Lassen Co. Line	Across Sulphur Creek	Across Hamilton Branch	Bet. Rte. 83 near Almanor & Plu-Las. Co. Line, 2 Mi. W. of Westwood	Various Locations	Bet. Mira Loma & 2.5 Mi. W. of Riverside.	See San Bernardino County Bet, Mira Loma & 2.5 Mi. W. of Riverside.	See San Bernardino County Bet. Mira Loma & 2.5 Mi. W. of Riverside.	Intrs. Rte. 19 with Rte. 194, Abt. 8 Mi. W. of Beaumont.	On Pepper St. at 7th St.	NW. of Indio & W. of Indio	1 2 2 2 6 6	Bet. Garnet & Edom	Bet. Edom & 2.9 Mi. N. of Indio	Across Almar Ditch	Bet. Midway & E.C.L. of Banning
Section	A A	¥	. 4			1	Ą	A, B	A, A, A	D, C	Riv	9 5	ت ت	D	Ħ	Ü	Ban, B
Route	29	3 8	R 63	FAS	FAS 523	1	19	19	19, 43, 9 19	19, 194	19	26, 64	50	26	26	26	26
County	Plumas	A 14 John Parent	Plumas	Plumas	Plumas	Plumas	1	Riv, SBd		Riverside	Riverside	Riverside	1	Riverside	Riverside	Riverside	Riverside
Contract	14TC14		0-14TC40		2DC4		_	8VC10 8VC11		52-8VC19	1-8VVC3 52-8VC3	14VC43		1-8VC32	0-11VC27	51-14VC3	8VC9-P

Total	\$11,957	*28,692	*413,304		185,525	*339,365	*11,157	549,908 12,507	*12,010	*29,982	72,148	62,840	*105,368		53,340 234,129	248,763	40,909
Const.	\$1,515	3,350	55,000		16,979	45,200	1,000	71,441	1,500	2,000	6,172	5,633	15,000		3,021 27,037	17,809	3,714
Const.	\$10,442	25,342	358,304		168,546	294,165	10,157	478,467	10,510	27,982	65,976	57,207	898,06		50,319 207,092	230,954	37,195 37,483
Type of work	Curbs & Gutters	P.M.S.	Grade & P.M.S.		R.C. Br. & P.M.S. on Apps	P.M.S., Lights, Signals	Signals & Lights	Grade & P.M.S.	Lights	Signals & Chnlz	R.M.S.	1,	Redeck 19 Timber Brs. with R. C. Slabs.		Repair with R.M.S. Grade, B.S.T. & R.C. Struct	P.M.S. on C.T.B.	R.C. Br.
Contractor	Foster & McHarg	Matich Bros	John J. Swigart Co.		Dimmit & Taylor & K. B. Nicholas	E. L. Yeager Co	Ed. Seymour	J. A. PaytonPaul R. Gardner	H. C. Warren	Fischbach & Moore, Inc.	Hensler Const. Corp	Arthur A. Johnson	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		MacArthur & Son		E. G. PerhamF. Fredenburg
Contract	9/ 8/48	4/ 2/51	4/ 2/51		4/ 1/48	6/21/50	11/27/51	5/26/49 · 9/ 6/50	10/20/20	12/21/9	4/21/49	4/30/47	10/30/51		4/11/47	07/57/0	9/13/46
Miles	9.0	1.2	es. 9		0.5	2.6	2 2 1	2.6	1	1	10.9	10.4			12.3	?.0	1 1
Location	Bet. Magnolia Ave. & Pennsylvania Ave. See San Bernardino County	See San Bernardino County Bet. W.C.L. & E.C.L.	Bet. Indio & Ave. 62	See Orange County	Across Temescal Wash	Bet, W.C.L. & E.C.L.	Grand Blvd.	At Van Buren Street.		3	Bet. Shavers Well & Desert Center & Bet. 4 Mi. W. Hopkins Wells & Black Butte.	& Hopkins	Bet. 10 & 36 Mi. W. of Blythe	Bet. 1.9 Mi. W. of Pallowalla & 3.9 Mi. W. of Bythe & Bet. 3.6 Mi. N. of Imp.	Co. Line & 1.8 Mi. S. of SBd. Co. Line. Bet. 4 Mi. W. of Blythe & Colorado River.		Near Indio Across Coachella Canal, 5 Mi. E. of Indio
Section	Bau Bau, A, B	Bau, A, B Bau	Ind, F, Coa, Ind	A, B	В	Cor	500	Riv, C, F Riv	Div.	AFW	B, D	C, D	<b>a</b> .	E, A, B, C, D, E	E, Bly, F	E, Diy	н, в
Route	26 26		26, 64	43	43	43	40	64.64.6	9 49	P.	64	64	64	64, 146	64	# 0	64
County		Riv, SBd	Riverside	Riv, Ora	Riverside	Riverside	ruverside	Riverside	Divinido	Luverstate	Riverside	Riverside	Riverside	Riverside	Riverside	Myerside	Riverside
Contract	0-8VMC4-P 1-8VC42-F	51-8VC13 52-8VC1	52-11VC2	1-8VC45	0-14VC51	1-8VC48	3-010 10-70	1-8VC36 51-8VC4-P	E9 QVCT D	7-10 40-70	1-11VC39	11VC8	52-14VC11	11XC15-P	11VC21-F	1-760 VII-0	14VC19 14VC21

Total	\$33,516	103,553	*96,748	*186,408	*53,202	12,120	19,181	*770.580	*761,226		201 070	*715,174		*45,418	*22,823	*6,932 *15,234	59 901	55,042
Const.	\$3,936	9,365	15,500	20,000	8,775		1,029	81 067	98,000		40.070	93,536		4,650	5,000	1,200	5 690	7,442
Const.	\$29,580	94,188	81,248	166,408	44,427	12,120	18,152	608 513	663,226		464 400	621,638		40,768	17,823	6,932	54 979	47,600
Type of work	R.C. Bridge	Redeck Timber Br. & Const. R.C. Br.	Resurf. with P.M.S.	P.M.S.	Grade & P.M.S.	P.M.S.	P.M.S.	Cando DMS & 9 B C Bres	Grade, R.M.S. & 2 R.C. Brs		2 Şti, OH., R.C. U.C., Sti. Br.	Grade, P.M.S. & Stl. Struct		Widen & P.M.S. on I.B.M	R.C. Culv	Channelization	Donois with IBM & B MS	3 R.C. Brs. & Apps.
Contractor	John Strona	K. B. Nicholas	R. P. Shea Co	James L. Miller & Sons	R. A. Erwin	R. A. Erwin	Geo. Herz & Co	Morrison-Knudsen Co.,	L.A. & R.S. Crow		R. M. Price Co. & O. B. Pierson	A. Teichert & Son, Inc		E. L. Yeager Co.	H. R. Breeden	Day Labor	10 V 17- V	E. G. Perham
Contract	2/ 3/49	9/23/49	6/22/50	5/24/51	5/ 8/51	6/ 8/48	4/ 1/49	6/24/48	11/27/50		5/25/49	7/ 7/49		8/ 9/51	10/ 2/21	9/14/51 11/15/51	0 / 04 / 40	6/18/49
Miles	1 1	1	21.4	22.4	1.0	8.0	1.5	5.9	7.0			6.5		2.4	-	1 I 1 I 1 I 1 I 1 I	, .	10.4
Location	Across Eleepy Draw	Across Smckey Gulch & Coachella Storm Drain	Bet. Incio & Black Butte	Bet. Indio & Black Butte	Bet. 2 Mi. W. of Hemet & Sanderson Ave.	Bet. State St. & E.C.L.	Bet. W.C.L. & State St. & Bet. Rte. 64 & N.C.L.	Bet. San Diego Co. Line & N. of Temecula	Bet. 1 Mi. N. of Temecula & Antelope Rd.	See San Bernardino County	W. of Corona	Bet. Rte. 43 & Pine Ave	See San Diego County See San Diego County	Bet. E.C.L. & Main St.	Across Cienega Rincon Cr., about 0.6 Mi. E. of Aguanga	At Allessandro Blvd.	Bet. 1.3 Mi. N. of Imp. Co. Line & 0.5	M. S. of SEG. Co. Line. Bet. 3.3 Mi. N. Imp. Co. Line & 4 Mi. N. Blythe
Section	Щ	Ħ	H. I, B,	H, I, B, C, D	K	Hem	Hem	A	A, C	C, A	Ħ	E, A, A	F, G, A F, F, G	Cor	A	AA	A, B, C, D, E	A, B, C
Route	64	64	64	64	64	64	64, 194	2.2	77, 78	22	22	77, 192	77	2.2	78	2,28	146	146
County	Riverside	Riverside	Riverside	Riverside	Riverside	Riverside	-	Riverside	Riverside	Riv, SBd	Riverside	Riv, SBd	Riv, S.D	Riverside	Riverside	Riverside	Riverside	Riverside
Contract	0-14VC78		1-11VC61	52-11VC5	52-8VC4	8VMC2		8VC27	51-8VC8-F	1-8VC37	0-14VC86-Y	1-8VC39	11V52 11X30	52-8VC9	52-14VC3	52-8V11 52-8VC14	11XC13	0-14VC88

Total	*\$594,236	443,863	7,860	58,949	398,754	*38,378	24,937	60,705	14,472	18,470				208,030	123,306	*194,123	126,969	75,474	38,744	328,385
Const.	\$69,000	34,420	1,369	4,574	41,590	6,200	1,723	5,183	1	3,380			1	17,609	11,499	14,000	9,902	5,185	1,409	23,112
Const.	\$525,236	409,443	6,491	54,375	357,164	32,178	23,214	55,522	14,472	15,090			0	190,421	111,807	180,123	117,067	70,289	37,335	305,273
Type of work	Grade & R.M.S. on I.B.M.	Grade, B.S.T. & 5 R.C. Structs	Dips	Grade & P.M.S.	Grade, P.M.S. & 3 R.C. Structs	Grade & B.S.T.	P.M.S.	Resurf. with P.M.S.	Grade, Surf. & C.M.P. Culvs	R.C. Br. & Apps			£	Grade, L.B. & F.M.S.	Grade & P.M.S.	Grade & P.M.S. on C.T.B	Grade & P.C.C.	Grade & R.M.S.	R.C. Br. & Apps	Grade, I.B. & B.S.T
Contractor	Griffith Co.	Hensler Const. Co	R. P. Shea Co	Westbrook & Pope	Peter Kiewit Sons' Co	R. P. Shea Co.	R. P. Shea Co	R. A. Erwin	Day Labor	H. R. Breeden			Z = 2 - 1 - 1 - 1 - 1	reter friewit Sons Co	Peter Kiewit Sons' Co	R. A. Erwin	E. L. Yeager	Foster & McHarg	Foster & McHarg	Geo. Herz & Co
Contract	11/15/50	5/21/48	8/29/47	5/13/48	12/11/47	11/27/50	5/10/49	6/10/48	5/20/46	9/29/48			2,4,73	9/ 4/46	7/ 8/47	7/23/51	3/12/47	11/14/50	10/ 9/47	7/29/49
Miles	14.8	8.9	1	0.5	4.1	0.4	2.5	3.0	-						5.3	3.6	2.9	2.9	0.4	8.7
Location	Bet, Imperial Co. Line & 3 Mi. SE. of Mecca.	Bet. SE. of Mecca & S. of Thermal	Near Cathedral City.	Ofty.	Bet. White Water Point & 0.5 Mi. N. of Palm Springs	Bet. 7.8 Mi. & 8.2 Mi. N. of Rte. 26	In Palm Springs	Bet. Bellgrave Ave. & Rte. 19	Bet. Sage & Jet. of Rte. 78	Across Potrero Creek	See San Bernardino County	See San Bernardino County	On Archibald Ave., Bet. Cloverdale Ave.	On Jurina Ave Bet Wire Lome &	Sunnyslope	On Hole & Holden Aves., Bet. Riverside W.C.L. & Arlington Ave.	On B St. & Crestmore Rd	On Lakeview Ave., Bet. Nuevo & Lake-	Across Santa Gertrudis Creek	Bet. Benton Road & Winchester
Section	A, B	B, F	00	)	Q	闰	PSp	В	A	O	Var									
Route	187	187	187		187	187	187	193	194	194	Var	FAS 693	FAS 695	FAS 699	FAS	701 FAS	706 FAS	718	720 720	720
County	Riverside	Riverside	Riverside		Riverside	Riverside	Riverside	Riverside	Riverside	Riverside	Riv, SBd, Ora -	Riv, SBd	Riv, SBd	Riverside	Riverside	Riverside	Riverside	Bironido	Riverside	Tri Ariesta Ar
Contract	51-11VC5	11VC28	8XC13 0-8VC22		8VC16	51-8VC9	1-8VC34	0-8VC26	8X5	0-14VC70	52-8VC6	51-8DC3-P	SDC2	8DC3	52-8DC1-P	8DC1	RDC13-P	14DC90	SDCs.	

Total	\$73,299	139,010	107,229	*61,868	*19,577	1.909.257	8,021	32,179	86,930	6,380 10,502 13,682	5,478	*20,251	5,226	24,319	27,927	26,611	*42,390 6,027	*7,378
Const. engr.	\$2,721	7,847	000,9	22	2,800	150.548		1,807	7,900	1,005 1,872 2,148	874	4,050	1	2,531	3,454	2,741	3,400	1,150
Const.	\$70,578	131,163	101,229	61,846	16,777	1.758.709	8,021	30,372	79,030	5,375 8,630 11,534	4,604	16,201	5,226	21,788	24,473	23,870	38,990 6,027	6,228
Type of work	R.C. Bridge	Grade, B.S.T. & R.C. Br	Grade, I.B. & B.S.T.	Minor Contracts & D.L. Projects	P.M.S. on P.M.C.B	Grade, P.C.C. Stl. UP., Conc.	Signs & Stripe	Lights	Landscape	Curbs	Illuminated Sign Bridge	Widen & P.M.S.	Guard Rail, Guide Posts, Refectors & Signs	Signals	Widen, R.M.S. & Signals	Signals, Lights, Improve Intrs	Resurf. with P.M.S. Signs, Stripe, Signals, & Chulz.	Curbs & Gutters
Contractor	F. Fredenburg	Nathan A. Moore	Foster & McHarg		McGillivray Const. Co	Guy F. Atkinson Co	Day Labor	63	Master Plumbing & Heating Co., Inc.	Day Labor Fred Kaus McGilliyray Const. Co.	L. H. Leonardi Elc.	J. R. Reeves	Day Labor	R. Flatland	A. Teichert & Son, Inc	A. Teichert & Son, Inc	Co	J. R. Reeves
Contract	2/20/51	11/14/49	10/29/48	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	11/ 1/51	12/20/45	8/ 5/46	11/13/47	2/ 4/48	8/ 4/48 12/ 3/48 12/ 4/48	11/29/49	11/29/50	3/ 1/50	8/27/46	12/17/47	12/19/49	8/30/50	1/30/51
Miles		5.8	5.0		0.2	4.1	1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1	0.3	1 3 1 2	0.3		1 1 1 1		9.5	5 - 1	0.2
Location	Across Coachella Valley Storm Drain	Bet. Blythe & Palo Verde Mesa	On Jackson Street.	Various Locations.	At Twin Oaks Ave., Abt. 0.2 Mi. S. of Placer Co. Line	Bet. N. Sacramento Viaduct & 0.5 Mi. E. of Ben Ali.	N. Sacramento Freeway	Ave. N. Sacramento Viaduct & 0.5 Mi. E.	Ben Ali	N. Sacramento FreewayN. Sacramento Freeway.	E. End of N. Sacramento Viaduct	Bet. Sacramento City Limits & American Riv.	Bet. N. Sacramento Viaduct & 0.5 Mi. E. of Ben Ali.	Bet. Birch Ave. & El Camino Ave	Stockton Blvd. at 14th Ave	Stockton Blvd. at Fruitridge Rd	Bet. Broadway & N. 12th Street.	Bet. 10th St. & 13th St See Yolo County
Section	2 1 1 1		3 3 3 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		¥	æ	BB	В		www	g	A	m	NSac	B, Sac	Sac	Sac, B	Sac, C
Route	FAS 734 FAS	735	1162	1	က	දන	eo eo	60		ಎ ಎ ಎ	က	က	က	ಣ	4	4 4	t, 4, 5 co	99
County	Riverside	D: 1	riverside	Riverside	Sacramento	Sacramento	Sacramento	Sacramento		Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento
Contract	51-14DC7-P	POGII,	IIDOZ		52-3TC15	3TC21	3T56 3TC43	3TC46		3T88 0-3TC55 0-3TC56	1-3TTC4	51-3TC13	3T96	3TC30	3TC44-P	1-3TTC5		51-3TC14 51-14TC22

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	066 098	754,162	43,536 257,302	589,900 78,556 *27,095	11,459	40,222		12,085	234,304	*14,211	*44,349	*26,885	*657,858	110,062	20.891	71,501
Const. engr.	<b>\$</b> 4 693	65,587	3,979	34,998 8,354	595	2,338		290	24,533	1,394	4,206	3,300	43,000	-	2.185	3,897
Const.	# # # # # # # #	688,575	39,557 238,659	554,902 70,202 27,095	10,864	37,884		11,495	209,771	12.817	40,143	23,585	614,858	110,062	18.706	67,604
Type of work	S M d	Grade, P.M.S. & R.C. OH.	Repair with I.B. & B.S.T Bridge Substruct	Steel Br. Super-Struct Grade & B.S.T. on Apps Repair Br. Fenders	Resurface with P.M.S.	P.M.S.		Resurf. with P.M.S.	Grade, P.M.S. & 3 R.C. Brs	Signals & Lights	Grade, P.M.S., Signals & Lights. Widen Timber, R.C. & Steel Br	Signals, Lights & P.C.C. Curb	Br. Substructure	P.M.S.	R.C. Bridge	R.C. Bridge
Contractor	H Graynor Reco	Geo. Pollock Co.	Sheldon Oil Co Johnson Western Co	Sheldon Oil Co.	Day Labor	Brighton Sand & Gravel		Day Labor	Brighton Sand & Gravel Co. & Lew Jones Const. Co., Inc.	L. H. Leonardi Elc.	A. Teichert & Son, Inc Lord & Bishop	R. Goold & Son	Lord & Bishop	A. Teichert & Son, Inc	Wm. E. Thomas Const.	M. A. Jenkins.
Contract	70 10 10	6/18/48	6/11/46 6/20/47 11/5/47	1/26/48	5/ 7/47	7/11/47		5/ 7/47	5/11/48	8/17/49	10/ 4/49 3/21/51	9/13/51	7/26/50	9/27/48	3/ 5/47	10/ 3/46
Miles	т.	7.00	3.4	1.2	1.9	4.2		1.7	1.6	1 1 1 1	0.4	-	1	6.9	1	
Location	See Contra Costa County Bet. 12 Mi. E. of Sacramento & Riley St.	Bet. W. of Nimbus & E. of White Rock.	Bet. Anticch Br. & Emmaton Across Three Mile Slough	At Three Mile Slough Across San Joaquin River	Bet. Rio Vista Br. & 2.0 Mi. N'ly	Bet. Sutter St. in Folsom & 3.7 Mi. E	See Solano County	Bet. Isleton & Georgiana Slough	At Sloughhouse	At Int. Fulton & Marconi Aves	On Fair Oaks Blvd. at Howe Ave.	& El Camino Ave.	Across American Riv. near Elvas	In Sacramento	Across Areade Cr. on Madison Ave	Across Bear Slough
Section	A, C B, Fol	B, A	ರರ್ಷ	00	Ö	Fol, A	A, C	D	В	A	44-	¥	В	Sac	1	1 1 1 2 1 4 4
Route	= =	11	===	1 ##	11	=	53	53	54	86	866	88	86	Var	FAS 537	FAS 900
County	Sac, C.C	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sac, Sol	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento
Contract	COFC3	0-3TC54	10WC13 14WLC53	10TC26 C0FC-5	10W55	3TC39	14WLC47	10W56	0-3TC52	1-3TTC1	1-3TTC2 51-14TC26	92-31013	51-14TC11-F	0-3TMC15	14DC5	14DC4

COMPLETED CONTRACTS-June 30, 1952-Continued

				DI	VIS:	ION	r O	F HIGH	WA	YS						31
Total	*\$156 400	120,308	36,390	56,022	71,254	*40,248	60,546	*546,708	37,980	*514,942	208,869	5,778	153,002 *35,060	*108,808	28,136	3,061
Const.	\$16,000	9,245	2,295	5,852	5,507	293	3,111	65,000	2,415	67,683	23,877		16,015 5,698	14,000	846	454
Const.	\$140 400	111,063	34,095	50,170	65,747	39,955	57,435	481,708	35,565	447,259	184,992	5,778	136,987 29,362	94,808	27,290	2,607
Type of work	Grade & P.M.S. on U.R.B. & ISM	Ü	R.C. Bridge	Grade, Widen & P.M.S.	Grade, C.R.B. & Armor Coat	Minor Contracts & D.L. Projects	Repair with C.T.B. & P.M.S	Grade, P.M.S. on C.R.B. & R.C. Br.	Repair with I.B. & B.S.T.	Grade & P.M.S. on C.T.I.B	Steel Br. & Apps	Replace R.C. Br.	Grade & P.M.S.	R.C. Br. & Apps,	6 R.C. Brs. & P.M.S. & Apps.	R.C. Culverts
Contractor	J. R. Reeves	McGillivray Const. Co	Bati Rocca	Westbrook & Pope	George E. France		Granite Const. Co	Granite Const. Co	A. Teichert & Son, Inc	Fredrickson & Watson Const. Co	Dan Caputo & Edward Keeble	Day Labor	A. Teichert & Son, Inc Granite Const. Co	Fredrickson & Watson Const. Co	Wm. E. Thomas Const.	Herbert H. Anderson
Contract	7/31/51	6/30/47	10/15/46	3/17/47	8/13/47		6/11/46	5/19/50	6/26/47	6/14/50	4/ 1/48	3/27/47	4/ 4/47 6/22/49	2/ 7/51	4/ 1/49	4/ 7/50
Miles	1.5	4.7	-	1.6	1.9		1.6	2.3	2.2	9.4	6.0	1	2.6	0.4		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Location	Bet. Main Ave. in Orangevale Colony & Folsom-Auburn Rd.	On Marconi Ave., Bet. Howe Ave. & Fair Oaks Blyd.	Across Laguna Creek	On Howe Ave. Bet. Fair Oaks Blvd. & Arden Way.	Bet, Arden Way & Rte. 3	Various Locations	Bet. Prunedale Jct. & SCI Co. Line	See Monterey County Bet. Chittenden Rd. & 1 Mi. N. of San Benito Riv.	Bet. Rte. 2 & San Juan Bautista	Bet. Hollister & Santa Clara Co. Line	Across Pajaro River	Across Late Creek	Bet. 2.5 Mi. S. of Hollister & Hollister Bet. Tres Pinos & 0.25 Mi. N	Across Pajaro River	N. of Hollister	At Tequisquita Slough Overflow & on Fairview Rd. near Hollister
Section	2 1 1 1 1 1 1	1			1 1 2 3 3 4 4 5		, A	B, J B, A	C	Hst, B, F	A, A	C	田田	F, A		
Route	FAS 928	FAS 929	FAS 933	937	FAS 937	1 1 1	2	ଷଷ	22	22,119	29	119	119	119	FAS 670 FAS	029
County	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	San Benito	SBt, Mon	San Benito	San Benito	SBt, SCr	San Benito	San Benito	SBt, SCI	San Benito	
Contract	52-3DC3-P	3DC3	14DC6	3DCI	3DCe		5TC6	5TC7 1-5TC16-F	5TC9	51-5TC3-F	0-14TC38	5W10	5DWC1 0-5TC13	51-14TC25-F	14DC48 14DC66-P	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$25,628	*16,026	117,564	\$2,684 *23,757	34,074	156,534	*464,826 *13.575	20,503	985,899	465,016	14,155	14,222 20,535 26,047	*1.409.384	*25,786
Const.	\$1,784	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	6,537	9,015	2,164	8,562	704 30,843 1,000	1,663	79,908	44,108	1,186	2,831 1,506 1,617	136.511	
Const.	\$23,844	16,026	111,027	73,669	31,910	147,972	18,010 433,983 12,575	18,840	905,990	420,908	12,969	11,391 19,029 24,430	979.873	23,186
Type of work	Grade & Pen. Tr.	Minor Contracts & D.L. Projects	P.M.S. & SI. Ct.	Two R.C. BridgesGrade, P.M.S. & Lights	Signals & Lights	P.M.S. & Sl. Ct	Signals & Lights Steel OH Signals & Tiopts	Signals & Chulz.	Grade & P.M.S. on C.T.B	Grade & P.M.S.	Signals	Widen Conc. Br	Grade, P.M.S. on C.T.B., R.C.	Lights & Signs
Contractor	Granite Const. Co		Matich Bros	George W. Peterson	Westates Elcl. Const. Co.	Matich Bros.	C. D. Draucker, Inc K. B. Nicholas	Elc. Serv.	Morrison-Knudsen Co	Peter Kiewit Sons' Co	Paul G. Gardner	Carl Broome Ets-Kokin & Galvan Westates Elcl. Const. Co.	Fredericksen & Kasler	Paul R. Gardner
Contract	6/23/51		5/ 5/47	5/16/47	10/31/50	4/15/48	10/15/49 11/10/50	4/ 1/48	10/14/47	9/23/46	10/29/47	3/ 1/46 6/ 4/48 8/12/49	11/17/49	4/10/51
Miles	1.6		10.7	0.3		0.6			5.7	5.8			9.6	
Location	Bet. Mansfield Rd. & Lone Tree Road	Various Locations	Bet. E.C.L. of Upland & 0.6 Mi. E. of Haven Ave., Bet. 2.4 Mi. & 0.3 Mi. W. of Riverside & Bet. Panorama Point & Sourred Inn.	Across Day Canyon Flood Channel about 5 & 7 Mi. E. of Upland	At Sierra Ave. & at Riverside Ave	Bet. Los Angeles Co. Line & San Bernar- dino	On Mt. Vernon Ave. at 5th, 6th, 7th & Baseline Sts. At I Street, A. Intra of 5th St with F. G. & H. Ste	At Foothill Blvd. & Euclid Ave	Bet. Los Angeles Co. Line & 0.6 Mi. E. of Ontario.	Bet. 0.5 Mi. E. of Ontario & Mira Loma.	At Euclid Ave. & Rte. 19	Across Mission Storm Drain. On Colton Ave. Intra at E St., Colton Ave. & Mill St. at S.C. L.	Bet, 2.3 Mi. E. of Redlands & Beaumont	Beaumontek
Section	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, A, A	A, A A	B, Ria	D, Upl, A, C	SBd	Upl	A, Ont, B	B, A	Ont	A A SBd	B, A, Bau	B, A, Bau
Route	FAS 670	1	9, 19	9, 190	6	6	9, 31	6	19	19	19, 192	26 26, 43	26	26
County	San Benito	San Benito	SBd, Riv	San Bernardino 9, 190 San Bernardino 9	San Bernardino	San Bernardino	San Bernardino San Bernardino		San Bernardino	SBd, Riv	San Bernardino 19, 192	San Bernardino San Bernardino San Bernardino	SBd, Riv	SBd, Riv
Contract	51-5DC4-P	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	8VC12	14VC31 51-8VC10	51-8VC6	0-8VC20	1-8VVC4-P 51-14VC9-P 52-8VC16-P	8VC19	8VC14-FP	8VC10	8VC15	14VC12 8VC24 1-8VVC2-P	1-8VC42-F	51-8VC13

Total	\$9,512	1,521,778 539,128 14,990	431,010	6,551	850,970 6,919	33,480	24,743 51,552 41,248	*12,278	339,648	12,504	43,804	89,395	6,951	73,162	46,764	208,420	*74,765	*113,071
Const.	\$838	69,764 41,483	34,634	1,324	72,661	2,216	2,800	1,000	22,126	397	2,673	11,159		7,587	7,956	16,729	5,950	15,650
Const.	\$8,674	1,452,014 497,645 14,990	396,376	5,227	6,919	31,264	24,743 51,552 38,448	11,278	317,522	12,107	41,131	78,236	6,951	65,575	38,808	191,691	68,815	97,421
Type of work	Signals & Lights		Grade, P.C.C., R.C. OH., & Stl. UC.	1 1	Grade, P.M.S. & Widen R.C. Br. Signs & Stripe	Seal Coat	Signals P.M.S. Resurf. with P.M.S.	Signals & Lights	Grade, & P.C.C.	Truck Scales	Repair with P.M.S.	Redeck 13 Timber Brs	Experimental Blanket	Redeck 15 Timber Brs	Redeck 6 Timber Brs	P.M.S.	P.M.S.	Widen & P.M.S.
Contractor	Clinton Ele. Corp	Griffith Co	George Herz & Co.	R. A. Erwin	Geo. Herz & Co Day Labor	G & H Paving Co	Paul Gardner	Elc. & Mach. Serv. Inc	Matich Bros	Matich Bros	Geo. Herz & Co	Thomas Const. Co. Basich Bros. Const. Co.	Day Labor	E. L. Thorsten	Thomas Const. Co	Geo. Herz & Co	Peter Kiewit Sons' Co	Hubbs Equip. Co
Contract	2/10/50	12/28/45 3/29/46 3/27/47	6/ 4/47	4/22/48	2/20/48 2/28/49	6/ 9/49	6/19/47 7/ 9/48 4/ 1/50	9/13/51	12/21/45	6/10/48	6/11/46	5/28/48 4/29/50	7/ 6/46	9/15/49	9/18/48	8/23/48	4/ 2/51	6/23/51
Miles		9.0	0.0	0.1	7.2	23.4	1.2	-	2.8	-	4.7	16.1	1	1	1	1.8	3.4	1.3
Location	Intrs. of Holt & Central Aves	Bet, Mulberry St. & Colton Bet, Vineyard & Etiwanda Ave Bet Koiser Smrines & Colton	Bet, Etiwanda Ave. & Mullberry Ave.	2.7 Mi. W. of Colton	Bet, E St. & State St. in Redlands Bet, E St. & State St	Various Locations	On A Street. Bet. Benson Ave. & San Antonio Ave. Bet. San Antonio Ave. & Corona St.	On A St. at Bon View Ave. & on Euchd Ave. at B St.	Bet, State St. & E.C.L.	Cajon Pass Hwy. near Blue Cut	Bet. Victorville & Oro Grande UP	Bet. 28 & 70 Mi. E. of BarstowBet. Manix & Cronise Lake	Bet, Field & Summit.	Bet. 6 Mi. W. of Baker & Mountain Pass.	Bet. W. of Mountain Pass & S. of Nevada State Line	Bet. Grant Ave. & Highland Ave	Through Barstow & Bet. Main St. & N. Jet. with Rte. 58	Bet. Rte. 26 & Grant Ave
Section	O	D, Ria D	D, Ind	D	E, A, Rid E, A, Rid	E, A, Kld, C, A	Ont Ont	Ont	Rid	æ	D	H, J, K, L H, J	٠	K, L, N	N, P	Q, SBd	Bsw, G	Col
Route	26	26 26	26	26		26, 77	26 26 26	26, 192	26	31	31	31	31	31	31	31	31, 58	31
County	San Bernardino	San Bernardino San Bernardino	San Bernardino	San Bernardino	San Bernardino San Bernardino		San Bernardino San Bernardino San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino
Contract	1-8VVC5	8XC5 8XC6	8XC12 8XC12	8VC21	8VC17-F 8V32		8XMC1 0-8VMC3 51-8VC1		8VC7	8VC25	8VC8	14VC56 1-8VC46	808	1-14VC92	0-14VC68	0-8VC28	52-8VC2	52-8VC8

COMPLETED CONTRACTS-June 30, 1952-Continued

-	Total	\$11,666 *36,649	51,493	67,369	110,129		109,283	*23,528	98,914	20,010	69,300 10,890	64,513	11,107	*57,945	422,193	108,773	*30,137	22,004
	Const.	\$679	2,662	8,175	11,021		8,247	1,503	8,963	3,130	7,030	4,901	1,501	8,500	29,702	11,107	200	2,790
	Const.	\$10,987 34,649	48,831	59,194	801'66		101,036	22,025	89,951	16,880	62,270	59,612	9,606	49,445	392,491	92,666	29,637	19,214
	Type of work	Signals & LightsSignals & Lights	Widen & P.M.S.	Grade & P.M.S.	R.M.S. & Sl. Ct.		Grade & B.S.T.	Signals & Lights	Redeck 18 Timber Brs	R.C. Bridge	Redeck 6 Timber Brs	Grade & B.S.T.	B.S.T.	Grade, I.B. & P.M.S	Grade, P.M.S. & 2 R.C. Brs	Stl. Br. & P.M.S. on Apps.	Widen & P.M.S.	Resurf. with B.S.T.
	Contractor	Ed Seymour Fischbach & Moore of Calif., Inc.	Geo. Herz & Co	Ken Lowe	R. R. Hensler		Matich Bros	Fischbach & Moore	E. S. & N. S. Johnson	L. H. Mulherron	Covina Const. Co	Arthur A. Johnson	Herz Paving Co	R. A. Erwin	Matich Bros. & E. L. Yeager	Bent Const	Day Labor	Geo. Herz & Co
100000000000000000000000000000000000000	Contract	8/23/48 2/20/51	10/ 4/46	6/13/50	6/28/46		3/ 6/47	8/14/51	8/25/49	4/ 1/48	9/29/48 5/ 6/49	3/13/47	6/22/49	4/ 1/50	9/24/48	6/21/46	5/24/51	6/18/40
	Miles	# # # # # # # # # # # # # # # # # # #	0.4	0.3	13.8		1.4		1 1 1	1 1	0.4	2.9	2.9	1.0	1.6	) 1 2 1 1	2.2	3.0
	Location	Mt. Vernon Ave. at Rialto Ave	Bet. 8.6 Mi. & 11.7 Mi. N. of San Bernar- dino	Bet. Jct. with Rte. 189 & Lake Gregory Rd., at Squirrel Inn	Bet. Squirrel Inn & Big Bear Dam	See Riverside County See Riverside County	Bet. 1 Mi. E. of Victorville & Victorville.	On E. St., Bet. Rialto Ave. & 5th St	Bet. Amboy & Needles	Across Teviot Creek	Bet. 4.0 & 0.5 Mi. W. of Java Bet. R. St. & Walnut St	Bet. 11 Mi. E. of Needles & Red Rock Br	Bet. 0.9 Mi. & 3.8 Mi. E. of Rte. 31	Bet. 0.1 Mi. W. of Riverside Ave. & 0.1 Mi. W. of Cajon Cr.	Bet. E. Base Line Ave. & Orange St	Across Mill Creek	Bet. Igo & 2.2 Mi. E'ly	Bet. Erwin Lake & 1 Mi. E. Rte. 43
Į.	j	Mt. At 1	Bet.	Bet.	Bet.	See	Bet	On ]	Bet	Acı	Be	Be	B	В	B	A	В	
	Section	SBd Mt.	A Bet.	A, B Bet.	B, C Bet.	C, F, Riv See C, F, Riv See	L Bet	SBd On ]	K, L Bet	L Acr	N, Ned Be	P Be	C	В	C C	D A	E B	G
		SBd	4	g	5						Ned							
	County Route Section		4	A, B	B, C	C, F, Riv C, F, Riv	H	BBq 6	K, L	ı	N, Ned	e,	0	М	0	Q	闰	D D

Total	\$33,307	141,780 23,395 *11,146	27,266	10,323	*777,183 *869,072 4,909	814,685	*980,750	6,980	*462,464	139,636	*93,520	183,354	*382,929	152,599
Const. engr.	\$2,527	18,603 2,323 1,250	2,580	887	82,321 85,615	77,929	105,000	8 8 8 6	000,89	17,108	8,700	1,155	4,100	11,457
Const.	\$30,780	123,177 21,072 9,896	24,686	9,436	694,862 783,457 4,909	736,756	875,750	6,980	394,464	122,528	84,820	182,199	378,829	141,142
Type of work	Resurf. with P.M.S.	Widen & P.M.S. P.M.S., Curbs & Gutters. Grade, P.M.S. & Drainage Im- provement.	Grade & P.M.S. on I.B.M	Resurf. with P.M.S.	Grade, P.M.S. & R.C. Br. Grade, P.M.S. & R.C. Br. Erosion Control.	Grade, & P.M.S. Sions & Strine	Grade & P.M.S.	Erosion Control	Grade, P.M.S. & 2 R.C. Brs	Grade & R.M.S. on I.B.M	Seal Coat.		Grade, P.M.S. & Widen R.C. & Stl. Bridge	Grade & P.M.S.
Contractor	Geo. Herz & Co	Geo. Herz & Co Geo. Herz & Co Geo. Herz & Co	Cox Bros. Const. Co	Matich Bros	Denni Investment Corp Westbrook & Pope Day Labor	Claude Fisher Co., Ltd. & L. R. & R. S. Crow -	Fredericksen & Kasler	Day Labor	Hess Const. Co	Oilfields Trucking Co. & Phoenix Const. Co., Inc	George Herz & Co	Hess Const. Co., Inc	E. L. Yeager Co	Matich Bros.
Contract	4/28/50	3/31/50 6/28/50 2/ 5/51	9/12/50	4/ 7/49	5/16/46 9/30/47 2/ 9/48	4/ 1/48	9/19/40	7/ 1/49	4/29/50	6/14/50	6/20/51	9/12/50	3/29/51	8/ 9/48
Miles	4.4	1.8	1.4	1.1	4.3	00 0	4.0		1.7	14.8	45.2	4.1	11.7	2.6
Location	Bet. N.C.L. & Rte. 26 & Bet. Orange St. & E.C.L.	Bet. E St. & E.C.L. Bet. Waterman Ave. & E.C.L. At I Street & Highland Ave.	Bet. 0.3 Mi. S. of S.C.L. of Ontario & Dessau St.	On Euclid Ave. Bet. Arrow Hwy. & 0.1 Mi. N. of 14th St.	Bet. Highland Ave. & City Cr. Br. Bet. City Cr. Br. & Plunge Cr. Bet. Highland Ave. & City Cr. Br.	Bet. 0.7 Mi. E. of Plunge Cr. & Long Point	Bet. Long Point & 1.3 Mi. W. of Running Springs	Bet. Long Point & 1.2 Mi. W. of Running Springs	Bet. 1.3 Mi. W. of Running Springs & Running Springs.	Bet, Kern Co. Line & 5.5 Mi. E. of Salt Wells	Various Locations	Bet. Foothill Blvd. & Phillips Blvd	Bet. Los Angeles Co. Line & Rte. 19	See Riverside County Bet. Valley Blvd. & Foothill Blvd
Section	Rid	SBd SBd SBd	A, Ont	Upl	<b>ৰ</b> ব	4≪ -	<b>4</b> 4	A	A, C	A, B	Var	8 8 8 8 8 8	1 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	
Route	190	190 190 190	192	192	207 207 207	207	207	202	207, 43	212	Var	FAS 692 FAS	693	FAS 695 FAS 698
County	San Bernardino	San Bernardino San Bernardino San Bernardino	San Bernardino	San Bernardino	San Bernardino San Bernardino	San Bernardino	San Bernardino San Bernardino	San Bernardino	San Bernardino	San Bernardino	SBd, Riv, Ora-	San Bernardino	ond, Mi	SBd, RivSan Bernardino
Contract	51-8VC3	1-8VC43 1-8VC49 51-8VC11	51-8VC5	1-8VC35	8XC7 8XC14-F 8Y10	0-8VC18	8V35 1-8VC31	8V37	1-8VC44-F	51-9VC8	52-8VC6	51-8DC1	1-0700-10	8DC5 8DC7

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	*\$206 069	59,397	253,607	396,241	*459,057	230,396	*80,025	25,304	58,442	198,291	59,208	67,464	*779,338	97,974	738,259	154,828	5,320
COMPLETED CONTRACTS—June 30, 1932—Continued	Const.	\$3.500		23,723	15,451	25,191	2,403		3,972	3,872	14,211	3,635	7,634	90,000	12,168	59,617	14,629	125
	Const.	\$202,569	53,350	229,884	380,790	433,866	227,993	80,025	21,332	54,570	184,080	55,573	59,830	689,338	85,806	678,642	140,199	5,195
	Type of work	Grade & P.M.S. on C.T.B.	Grade & P.M.S.	Grade, P.M.S. & Stl. Br	Grade, P.M.S. & 2 Stl. Brs	Grade & P.M.S.	Grade & B.S.T.	Minor Contracts & D.L. Projs	Widen with A.C. & P.M.S. Shidrs.	Signals & Lights	Resurf. with P.M.S.	Repair with P.M.S. on I.B.M	Resurf. with P.M.S.	Grade, P.C.C. on C.T.S., P.M.S., 3 R.C. Brs. & R.C. Culv.	Steel OverheadSimple	Grade, P.C.C. & A.C.	R.C. Bridge	Superelevate Curve
	Contractor	Matich Bros	T. M. Page	E. L. Yeager	Griffith Co.	Basich Bros. Const. Co.	Spicer Co.		V. R. Dennis Const. Co	Tri-Cities Elc. Serv	Griffith Co	N. M. Ball Sons	R. P. Shea Co	Cox Bros. Const. Co	Fred D. Kyle.	N. M. Ball Sons	Oberg Bros.	Day Labor
	Contract	8/ 9/51	8/ 7/47	3/26/48	4/ 8/47	1/ 7/49	8/13/49		9/13/46	6/30/47	4/14/50	5/29/46	5/13/49	6/28/51	12/28/45	9/20/45	8/24/45	5/ 3/46
	Miles	7.7	2.1	4.5	2.7	8.4	2.2	1	9.0		11.2	6.2	4.3	2.2		5.0	:	
	Location	On Sierra Ave., Bet. Valley Freeway & Highland Ave.	e. & Colton	Bet. Waterman Ave. & 0.2 Mi. E. of City Cr.	On Waterman Ave., Bet. Riverside-Red-lands Rd. & Mill St.	Pigeon Pass Rd	Bet. Rte. 43 & Huston Flat	Various Locations	Del Mar	In Del Mar, Solana Beach, Encinitas, Carlsbad, & El Cajon	Bet. Del Mar & San Onofre1	Bet. Leucadia & San Mateo Creek Bet. San Marcos Cr. & Carlshad & Bet	i		Over A.T. & S.F. Ry., 1 Mi. N. of Ocean-side	1 1	Across San Mateo Cr. about 18 Mi. N. of Oceanside	At Border Airport Curve, 2.5 Mi. N. of San Ysidro.
	Section	1 1 1 1 1 1	1		1 9 9 1 1 1 2 1	1				A, D, ECJ	Ocn, D	B, C, D	í	9	ט ט	D, SCle	<b>a</b>	Œ
	Route	FAS 705	FAS 706	711 711	712 FAS	714	925	-		2, 12	4	010	. 6	4	61 6	. 67	23	67
	County	San Bernardino	San Bernardino	Dan Dernardino	San Bernardino	Dan Demanding	оап регнагано	San Bernardino	1	Son Diogo	Dan Diego	San Diego	San Diego	Nati Program	San Diego	S. D. Ora	San Diego	San Diego
	Contract number	52-8DC2-P	8DC4	9709	8DC8	d of Orlo	1-01000		11VC12	1_11VC57	100411-1	11VC9 1-11VC45			14GVC1			11X27

P
ne
Continue
ont
ŏ
ш
22
1952
L mail
30,
June
3
ĺ
Ś
RACTS
A
CONTR/
Ξ
0
TED
=
ш
4
MPL

				DIVI	SIC	ON O	F HIGHW	AYS				32
Total		\$116,847	*44,879	*1,420.652	166,751	52,806 19,669		*1,585,961 3,458 135,830 11,450 *4,241	*7,586	664,957	7,344	24,390 9,757 11,524
Const.	) )	\$5,541 655	4,200	150,000	18,778	2,294		172,000 13,207 13,207 500	006	64,861	1	425 876 874
Const.	9	\$111,306	40,679	1.270.652	147,973	50,512 19,250		1,413,961 3,458 122,623 10,480 3,741	6,686	960,009	7,344	23,965 8,881 10,650
Type of work		Kepair with I.B.M. & F.M.S  Experimental Surf	Signals, Lights & Chnlz	Grade, P.M.S. on C.T.B. & 6 R.C. Brs.	2 R.C. OC's & Apps	P.M.S.	Grade, P.M.S., 3 Sd UP's, 2 R.C. Brs., 2 R.C. UC's & 1	R.C. OC. Detours. Grade, I.S.M., C.T.B. & P.M.S. Signals & Lights. Lights	Chain Link Fence & Median Lanes	Grade, P.C.C. & Resurf. Portions with A.C.	Signs & Stripe	Signals. Signals. Signals & Lights.
Contractor	- · · · · · · · · · · · · · · · · · · ·	K. E. Hazard Contr. Co.	Calif. Elc. Works	Griffith Co	Charles MacClosky Co	R. E. Hazard Contr. Co Tri-Cities Elc. Serv	Chas. MacClosky Co., E. Hazard Contr. Co., & C. G. Willis & Sons, Inc.	Day Labor Contr. Co. Calif. Ele. Works.	Pacific Fence Co	Basich Bros. Const. Co. & Basich Bros.	Day Labor	Calif. Elc. Works Tri-Cities Elc. Serv Calif. Elc. Works
Contract		5/29/46 6/11/46	7/23/51	3/ 8/51	02/2 /9	7/31/47 8/29/49	11/ 4/49	4/ 5/50 5/11/50 10/18/50 6/15/51	2/14/52	12/ 7/45	3/25/46	2/20/48 6/10/48 12/20/50
Miles		9.3	1 1	٠٠ «٠	!	2.3	2.6	0.7	8.0	4.9	1	1 1 1
Location	& Chula Vista; Bet. Rte. Seach, & Bet. Grossmont	& El Cajon Bet. 1.5 Mi. N. of San Ysidro & 2 Mi. S. of Otay.	At Intrs. Nat'l. Ave. with Main St. & Federal Blvd. with 47th St	Bet. Elm Ave. in Palm City & G St. in Chula Vista	At Main St. & at H St.	Bet. S.C.L. & N.C.L. National Ave. at E St. & 18th St.	Bet. H St. in Chula Vista & 14th St. in National City	Bet. 7th St. & 16th St. Bet. 16th St. & 7th St. Channel At 8th Street & Harbor Dr. At 18th St., 24th St. & E St.	Bet. 7th St. in National City & 32nd St. in San Diego (Por.)	Bet. San Luis Rey Riv. & 0.2 Mi. N. of Aliso Cr.	Bet. Oceanside & San Clemente	
Section	F, A, B, ECj	F	F, A; SD	G, ChV	G, ChV	ChV, NatC	NatC, G, ChV	NatC NatC NatC NatC, ChV	NatC, SD	Oen, C	Oen, C, D SCle	Oen Oen
Route	2, 199	ca (	2, 199,	6/1	7	6161	7	0,010,01		67	C) (	
County	San Diego		San Diego	San Diego	San Diego	San Diego	San Diego	San Diego San Diego San Diego San Diego	San Diego	San Diego	S, D, Ora	San Diego
Contract	11 <b>X</b> C11	11X28	52-11VC9	51-11VC10-F	51-14VC1	11XC20 1-11VVC2-P	1-11VC48-F	11V57 1-11VC60 51-11VC6 51-11VC12	52-11VC14	11VC7	11V16	
11	65706											

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	*81,088,574	47,143 45,593 9,655 21,612 11,287 12,755 12,923 36,855 67,040 *385,859	*123,532 *39,596	*26,081 *49,489	44,666	47,021	208,634 209,385 *738,075 58,843 *525,750	2,587	227,816
Const.	* \$111,000 \$1,088,574	3,268 2,297 7,414 37,000	13,000	2,000	2,102	3,723	11,064 16,685 48,102 8,922 56,000	25,000	18,040
Const.	\$977,574	47,143 45,593 9,655 21,612 11,287 12,923 34,558 348,59	110,532 35,596	24,081 43,489	42,564	43,298	197,570 192,700 689,973 49,921 469,750	2,587	209,776
Type of work	Grade, P.C.C. on C.T.S. & 3 R.C. Grade Sep. Strucs	Rodeck R.C. OH. Grade, I.B., & P.M.S. Signals, C. & Chniz. Signals & Lights. F. M.S. on I.B.M. P.M.S. on Shidrs. Signals & Lights. Grade & P.M.S. on I.B.M. Signals & Lights. Signals & Lights. Signals & Lights. Stepel Pridge.	P.M.S. Signals, Lights & Chulz	Signals & Chnlz. Signals, Lights & Chnlz.	P.M.S.	Signals, Lights & Chulz	Grade Grade Corde Cone. Bridge.	Upkeep CostGrade & P.M.S	Grade, P.C.C. & P.M.S
Contractor	Cox Bros. Const. Co	C. B. Tuttle Co. Tri-Cities El. Serv. Tri-Cities El. Serv. R. E. Hazard Contr. Co. Calf. Ele. Works. V. R. Demis Const. Co. R. E. Hazard Contr. Co. R. E. Hazard Contr. Co. Cox Bres. Const. Co. Cox Bres. Const. Co. Guy Fr. Akinson Cos.	Griffith Co. Ets-Hokin & Galvan, Inc.	Ets-Hokin & Galvan, Inc. Cox Bros. Const. Co	Griffith Co.	R. E. Hazard Const. Co.,	Honor Camp Labor Honor Camp Labor Honor Camp Labor E. G. Perham Clyde W. Wood & Sons,	Day Labor	Griffith CoTri-Cities Elc. Serv
Contract	3/23/51	3/10/47 3/4/48 3/4/48 3/5/48 3/20/50 6/14/50 7/20/50 2/20/50	6/ 6/51 6/28/51	7/ 3/51 2/21/52	7/31/47	1/22/51.	4/22/48 9/3/48 7/1/49 7/22/49 6/29/50	8/16/50	9/ 8/47 2/20/48
Miles	1.0	2.5 0.1 0.3 2.4	5.2	: !	2.9		6.3	2.0	1.1
Location	Bet. 0.3 Mi. S. of Mission Ave. & San Luis Riv.	At Switzer Canyon OH. near 10th St. At Sid Ave. & Harbor Dr. At Sid Ave. & Harbor Dr. On Pacific Hwy. at Balboa Ave. At Pacific Hwy. & Balboa Ave. Bet. Miramar & Torrey Pines Grade At Sid Ave. Bet. Couts St. & Rosecrans Across San Diego River		At Intrs. Pacific Hwy. with Miramar Rd.	Bet. San Diego & El Cajon	At E. La Mesa Blvd., Fuerte Dr., & Murray Ave	Bet, Willows & Sweetwater Riv. Bet, Willows & Sweetwater Riv. Bet, Willows & Descanso Junction. Aerross Viejas Cr., 3 Mi. E. of Alpine. Bet, The Willows & 4 Mi. E.	Prison Camp 40	On Washington St., Normal St., & El Cajon Blvd
Section	0en	8888888888	SD, A, B, Oen, C SD	OS SD	A, LMsa, B, ECj	æ	99999	D ECj, B, C	SD
Route	62	~~~~	24 62 6	7 67	12	12	22222	12 12	12 City St. 12 City St.
County	San Diego	San Diego.	San Diego	San Diego	San Diego	San Diego	San Diego San Diego San Diego San Diego	San Diego	San Diego C
Contract	51-11VC11-F	14VMC7 11VMC70-P 11VMC10-P 11VMC13-P 1-11VWC4 1-11VVC2-P 51-11VC2-P 51-11VC2-P			11VC17	51-11VC9	11V46 11V53 11V55 1-14VC90 1-11VC62	11V59 52-11VC1	11GC3

Total	\$18,631	230,531	08 157	*26,884 4,887	*24,756	*3,241	1,769,837	41,474	751,037 *489,576 231,049	676,992 21,264	558,924	223,183 168,800	1,140,374	187,705 72,299	19,932	175,916 193,379
Const.	1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		\$1,343	2,000	300	114,378	3,090	64,142 54,000 18,813	69,811 2,730	35,724	14,459	79,173	18,594 3,846	1,443	16,935
Const.	\$18,631	230,531	28 187	25,541 4,396	22,756	2,941	1,655,459	38,384	686,895 435,576 212,236	607,181	523,200	208,724 150,300	1,061,201	169,111 68,453	18,589 12,770	158,981 178,002
Type of work	Signals	Resurf. with P.M.S.	Resurf. with P.M.S. & Storm	Signals & Lights.	Signals & Lights	Ped. Signals.	Grade, P.M.S. & 2 R.C. Brs	Resurf. with P.M.S.	Grade & C.T.B. P.M.S. on C.T.B.	Grade, P.M.S. & 2 R.C. Brs	Grade	F.M.S. Grade & Drainage	Grade	2 Steel Brs	Signals & LightsSignals & Lights	B.C. Bridge
Contractor	Ets-Hokin & Galvan	Griffith Co	Pace Const. Co	Ets-Hokin & Galvan Ets-Hokin & Galvan	California Elc. Works	Ets-Hokin & Galvan	Griffith Co	V. R. Dennis Const. Co R. E. Hazard Contr. Co.,	Sons, Inc. Cox Willis & Sons, Inc. Cox Bros. Const. Co. Peter Kiewit Sons' Co	Griffith CoJannoch Nurseries	Honor Camp Labor	Honor Camp Labor	Honor Camp Labor	Spencer WebbPeter Kiewit Sons' Co	Clinton Elc. Corp Ets-Hokin & Galvan	M. H. Golden Const. Co. Harry L. Foster
Contract	3/23/48	10/19/48	6/28/49	6/20/50	1/15/51	3/ 7/52	6/16/48	8/ 6/48 11/10/48	11/18/49 4/ 1/50	6/29/48 6/18/49	8/30/46	7/ 1/48	6/30/41	4/26/46 9/29/48	6/28/49 10/18/50	12/ 5/45 12/13/45
Miles		5.9	0.5			1 1	12.0	2.8	6.5	3.0		0.9	1.5	3.4	1 1	
Location	At College Ave. & El Cajon Blvd. & at 30th St. & Market St.	Three Locations	Mi. W.	On El Cajon Blvd. & Market St.	at Market St. & Kettner Blyd.	Euclid Ave., 54th St. & 70th St.	Bet. Miramar & Lake Hodges	phy Canyon Rd.	Bet. N.C.L. of San Diego & Miramar Bet. Miramar & Lake Hodges	Bet. 0.9 Mi. S. & 0.3 Mi. N. of Escondido Bet. 15th Ave. & Grant Ave	Bet. Escondido & Sta. 380. Bet. Escondido & 3.4 Mi. S. of Riverside Co. Line	Bet. Escondido & Murietta	Bet. S. Moosa Cr. & San Luis Riv.	yon Cr. Bet. Riverside Co. Line & 3.4 Mi. South	At 5th Ave. & Grand AveAt Grant Ave. & at Grand Ave	At Date St., Quince St. & Upas St.
Section	SD	SS	70	555	G 5	2	A, B	<b>4</b>	A, B	B, Esd, F B, Esd	F,F,	F, G, A	ರರ	5 5	77 Esd 77, 197 Esd, F, Esd	SD SD
Route	12, 200	200, 2,	-	12, 200 12	12, 200		77	11	77	77	11.	22	77	11	77, 197	77
County	1	San Diego	Dan Diego	San Diego	-	The state of the s	San Diego	San Diego	San Diego	San Diego	San Diego	S. D, Riv	San Diego	San Diego	San Diego	San Diego
Contract	11VMC12-P	1-11VMC20		1-11VVC3-P 1-11VVC7-P	52-11VC16-P		0-11VC30-P	0-11VC41	1-11VC51-F 1-11VC56-F	11VC35 0-11VC46	11X30 11XC21	11V52	411X4		0-11VVC1 51-11VC4-P	14XC6-F 14XC7

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$1,506,956	70,152	1,224,010 63,889 142,466 266,433 83,390 120,886	79,108 10,228	8,471 84,626	97,380 73,692 68,167	129,608 200,3 <b>55</b>	80,528	44,913 95,696	45,891	14,242 22,022 *50,541	52,805
Const.		9,974	11,375 17,772 11,375 17,633 8,784	6,739	5,468	8,520 8,316 12,570	10,982	9,186	4,699 10,800	4,850	3,453 7,500	11,808
Const.		60,178	56,117 131,091 248,800 74,606	72,369	8,471	88,860 65,376 55,597	118,826 180,871	71,342	40,214 84,897	41,041	13,444 18,569 43,041	40,994
Type of work		R.C. Overcrossing	Steel OC. R.C. Overcrossing. 2 R.C. Overcrossing. R.C. Overcrossing. R.C. Tricherrossing.	Landscape.	Signs & Stripe	2 R.C. Bridges. Conc. Br. & Apprs. Multi-Pl. Culvs. & Apprs.	Grade & B.S.T. Grade & B.S.T.	Grade, B.S.T. & Sl. Ct	3 R.C. Bridges.	Grade & B.S.T	Grade Apps. R.C. Bridge. R.C. Br. & Apps.	I.B.M. & B.S.T.
Contractor	Mittry Bros. Const. Co. & Basich Bros. Const.	M. H. Golden Const. Co Basich Bros. Const. Co.	Fred D. Kyle.  M. H. Golden Const. Co. M. H. Golden Const. Co. Carroll & Poster	Jannoch Nurseries.	Day LaborState Const. Co	Oberg & Cook Thomas Const. Co Arthur A. Johnson	Clifford C. Bong & Co E. C. Young & Co	Clifford C. Bong & Co	O'Rourke & Parker E. S. & N. S. Johnson	Arthur A. Johnson	Day Labor E. G. Perham Einer Bros., Inc.	Arthur A. Johnson
Contract	1/11/46	2/20/46 5/15/46	6/25/46 6/25/46 6/26/46 8/ 8/46 8/ 8/46	4/21/47 8/ 1/47	8/28/47 8/ 5/49	5/16/46 4/14/49 5/11/50	2/17/47 9/ 1/48	5/ 6/49	4/ 1/46 12/17/47	12/30/47	2/ 2/48 6/29/48 6/21/51	7/26/50
Miles	2.9	4.1		2.9	7.0	0.4	1.3	1.3	0.5	1.1		0.7
Location	Bet. A St. & 0.4 Mi. S. of Mission Valley Rd.	Balboa Pkwy. at Richmond St. Bet. 0.4 Mi. S. of Mission Valley Rd. & 0.5 Mi. N. of San Diego City Limits	At Friar's Rd. At University Ave. At Mission Valley Rd. Balbase Pkwy. at Pascoe St. Bolbas Pkwy. at 6th St.		City Limits.	Across Samagatuma Cr. & Descanso Cr Across Sweetwater Riv Across Boulder & Sevilla Crs	Bet. 0.9 Mi. E. Santa Ysabel & 2.4 Mi. W. of Julian. Bet. Julian & Santa Ysabel	Near Santa Ysabel & W. of Ramona	Across Matagual Valley Cr., Canada Verde Cr. & Acom Cr. Bet. Agua Caliente Cr. & Buena Vista Cr.	Bet. 3.1 Mi. & 3.5 Mi. N. of San Luis Rey Riv. & Bet. Colby Ranch & Rincon Store.	At Live Oak Cr. Across Live Oak Cr. Across Hancha Cr.	Bet, Horne St. & Canyon Dr
Section	SD .	SD, A	22222		SD, A	A A, B	В, С В, С	С, Н	D, E	Б, С	шшш	Oen
Route		77	11111	11 11	22	78	78	78, 198	78	78, 195	195 195 195	195
County	San Diego	San Diego	San Diego San Diego San Diego San Diego	San Diego	San Diego	San Diego San Diego	San Diego	San Diego	San Diego	San Diego	San Diego San Diego	San Diego
Contract	11XC9	14XC9 11XC10	14XC13 14XC15 14XC14 14XC16			14XLC6 1-14VC83 51-11VC1	11XC14 0-11VC37	1-11VC43	14XC10 14VC42	11VC19	11V41 0-14VC59 52-14VC1	51-11VC3-P

ĕ
-Continue
.=
7
õ
Ü
-1
1
1952-
6
30.
3
a
June
=
ſ
ı.l
S
5
7
~
R
TR
NTR
CONTR
CONTRACTS-
CTED

Total	\$243,812	99,382	18,167	5,351	64,029	83,202	7,442	90,545	*112,986	10,810	*217.582	794,556	35.907	*901,013	*85,252	41,615	98,000 *52,777	$^{130,410}_{1,180,846}$	390,000 *3,413,729
Const.	\$18,387	9,446	2,128	338	1 1 1 1 1 1 1 1	6,454	26	9,227	10,000	860	18.065	44,498	2.015	82,536	34	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	7,500	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	390,000
Const.	\$225,425	89,936	16,039	5,013	64,059	76,748	7,416	81,318	102,986	9,950	199.517	750,058	33.892	818,477	85,218	41,615	98,000	130,410 1,180,846	3,023,729
Type of work	Steel Br. & Apprs	R.C. Br. & Apprs	R.C. Culvert	Signals	Resurf. with P.M.S.	R.C. Br. & Apprs	Fill	Steel Br. & Apprs	Grade & B.S.T.	Signals	Grade	Grade, B.S.T. & Stl. OH	72-Inch Pipe Culv.	Grade & P.M.S.	Minor Contracts & D.L. Projs	Clean & Paint Br.	Grade & Pave	Insurance Maint, & Operation Maint.	& Sep. & R.C., P.M.S., Stl. UC. & Sep. & R.C. UC., OC. & Ped. UC., & Signals
Contractor	Spencer Webb	Walter H. Barber	Johnson-Western Co	Ets-Hokin & Galvan	R. E. Hazard Const. Co	Griffith Co	Day Labor	Walter H. Barber	Cox Bros. Const. Co	Calif. Elc. Works	Ralph A. Bell	Daley Corp.	Griffith Co.	Griffith Co.	1 1 2 2 2 7 7 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	R. W. Reade & Co	State's Share of Cost	Day Labor	Guy F. Atkinson Co. and Charles L. Harney, Inc.
Contract	11/ 1/46	2/16/48	12/11/47	3/22/48	10/19/48	4/10/47	12/17/48	12/21/45	7/ 3/51	3/11/48	4/24/51	9/27/48	11/ 7/49	7/21/50		11/ 6/46	5/12/47 6/ 2/51	7/19/45	9/11/6
Miles	1 1 1	0.3		1 1	1.5	0.3		1 1	8.0	1	3.6	5.0		3.7	1	1		1 1	
Location	Across Santa Ysabel Cr	Across San Felipe Cr., E. of Julian	Across Wright St. Cr	At National Ave. & Palm Ave	On Orange Ave	Across Dulzura Cr., about 5 Mi. S. of Jamul	Cottonwood Cr.	Across Campo Cr., about 6 Mi. W. of Campo	Bet. Dulzura & Campo	At Euclid Ave. & Federal Blvd	Bet. Rte. 77 & Co. Rd. Survey 944	Bet. Fairmont Ext. & Rte. 12	On Mission Valley Rd., near Ints. Alvarado Canyon Rd. & Fairmont Ext.	Bet. Fairmont Ave. & 6th St. Ext.	Various Locations	Br. over Presidio	Sta. 36	San Francisco-Oakland Bay Br.	Bet. Augusta St. & Zöth St.
Section	B	4	EC.	A	Cord	В	Ö	D	Q	SD		LMsa		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		SE	SH	SF-Oak SF-Oak	ž
Route	197	198	198	199	199	200	200	200	200	200	FAS 729	FAS 732, 12	732 732	FAS 732	-	67.0	7 67	68,5	89
County	San Diego	San Diego	San Diego	San Diego	San Diego	San Diego	San Diego	San Diego	San Diego	San Diego	San Diego	8 8 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	San Diego	San Diego	San Diego	San Francisco.	San Francisco	S. F. Ala	San Francisco.
Contract	14XLC8	14VC48	14VC41	11VC25	0-11VMC19-P	14XLC9	11V54	14XLC5	52-11VC8	11VC24-P	51-11DC2-P	11DC1-P	11DC4-F	51-11DC1-P		14TMC1	4104 51-14TC30	15T3 15T5	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$15,411 *41,781	*1,300 *20,840 96,000 *12,890	*1,831		040 140	29,523	9,695 34,730	11 999	11 140	11,119	11,525	1,605,307	39,202 35,757	*10,287
Const.		\$1,500	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		r r	4,353	3,532	748	0740	RH I	743	122,321	1,834	1,900
Const.	\$15,411 41,781	1,300 20,840 96,000 11,390	1,831		019 609	25,170	9,695	10.478	10 400	10,400	10,782	1,482,986	37,368 33,857	8,387
Type of work	Repair Fender Painting Scaffolds	Sprinkler System Painting Scaffold Tracks Grade & Pave Drainage	Minor Contracts & D.L. Projs.			Barrier Posts	Signals	Reneir o Timbor Bre	Densis 9 Pimber Des	Replace Abutments on 2 Timber	Grade, P.C.C., 3 R.C. Brs., Stl.	Br., & Conc. Grade SepGrade, P.C.C. & P.M.S.	Lights.	Protective Screen Planting
Contractor	Healy Tibbitts Const. Co. Calif. Steel Prod. Co.	Grinnell Co. of the Pacific Calif. Steel Prod. Co Day Labor			Fredrickson & Watson	F. Kaus	Ets-Hokin & Galvan	Dev Lebor	Dev Lobor	Day Labor	Lord & Bishop & M J B Const. Co.	United Conc. Pipe Corp	R. Gould & Son. Westates Elcl. Const. Co	Huettig-Schromm & Ben-
Contract	8/25/49 6/22/50	3/26/51 4/2/51 10/31/51	1		6/22/46	8/28/47	8/ 3/48	0 /91 /44	10/18/44	11/24/44	12/ 4/47	4/ 1/49	3/ 1/50 8/18/50	7/27/51
Miles			1 1 1 1		8.2	1	6.9		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		6.3	7.2	1 1	6.8
Location		San Francisco-Orakland Bay Bridge at Harbor Per No. 24 San Francisco-Oakland Bay Br. Bet. Marin St. & Waterloo Rd. At Dodge-Koren Paint Co. Plant	Various Locations	See Stanislaus County See Stanislaus County See Stanislaus County	Bet. Calaveras Riv. & Lodi	Bet. Calaveras Riv. & Lodi	St. & Victor Rd. Bet. Calaveras Riv. & Lodi.	Across Little John Cr. & S. Branch of Little John Cr. Br. No. 29,17, 18	Across French Camp Slough & Lone Tree	Across Lone Tree Slough Overflows Br.	Bet. Mariposa Rd. & Calaveras Riv. & Bet. D St. & Rte. 4	Bet. Mariposa Rd. & Calaveras Riv. & Bet. Wilson Way & Rte. 4	Bet, Mariposa Rd. & Calaveras Riv Bet, Mariposa Rd. & Waterloo Rd	Bet, Mariposa Rd. & Calaveras Riv. & Ret. D St. & Rte. 4
Section	SF	SE FEE	1	A, B, Rip A, B, Rip A, B	C	C. Lod	C	闰	闰	闰	E, Stkn, C	E, Stkn, C, Stkn	E, Stkn, C, Stkn E, C	C, Stkn
Route	89 88	8888	1 1 1 2	444	4	44	4	4	4	4	4, 5	4, 5	4,5	g 1
County	San Francisco	San Francisco San Francisco San Francisco San Francisco	San Francisco	S. J. Sta. S. J. Sta. S. J. Sta	San Joaquin	San Joaquin	San Joaquin	San Joaquin	San Joaquin	San Joaquin	San Joaquin	San Joaquin	San Joaquin	oan voaquin
Contract	1-15TC3	51-15TC2 4T65 52-4T14	2 6 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	10TC15 10TC24 14TC21	10TC14	10TC23 0-10TMC6-P	1-10TC52	10TL2	10TL4	10TL5	10TC25-F	1-10TC45-F	1-10TC60 51-10TC10	

Total	\$53,999		148,809	441,365	127,896 270,872	470,938	2,313 13,499	128,959	59,629 25,169	100,174	*35,842	101,162 70,432 115,025	22,802 *37,000	55,295	79,308
Const.	1		\$11,347	45,040	13,563	34,360		3,653	4,548	11,795	5,100	4,091 5,647 6,038	1,277	3,134	7,142
Const.	\$53,999		137,462	396,325	114,333 257,449	436,578	2,313	125,306	55,081 23,294	88,379	30,742	97,071 64,785 108,987	21,525 32,900	52,161	72,166
Type of work	Widen & Resurf. with P.M.S. on P.C.C. Base.		P.M.S. on Rock Base	Grade & P.C.C.	Stl. Br. & R.C. Br.	Stl. Truss Br. Superstructure	P.C.C. Signals	Base & Sl. Ct.	Steel Bridge. Grade & P.M.S. on U.R.B.	P.M.S. on U.R.B.	Grade, P.M.S. on U.R.B., Widen R.C. Br., & 2 R.C. Pipe Si- phons.	P.M.S. Redeck 2 Stl. Truss Brs.	Patch & Sl. CtGrade, P.M.S. & Remove Brs	Grade & P.M.S. on U.R.B	Grade, P.M.S. & Steel Br
Contractor	Claude C. Wood Co		M. J. Ruddy & Son	MJB Const. Co	Stockton Const. Co	Corp.	Charles I. Cunningham Parker Elc	M. J. Ruddy & Son	R. G. Clifford	Granite Const. Co	M. J. Ruddy & Son	M J B Const. Co Lew Jones Const. Co M. J. Ruddy & Son	Day LaborThomas Const. Co	A. Teichert & Son, Inc	Elmer J. Warner
Contract	7/20/49		5/ 6/46	1/22/46	1/28/46	11/77/6	10/ 2/47 4/ 9/48	4/ 1/49	4/ 1/49 4/15/50	4/12/49	10/ 1/51	4/22/47 12/6/48 6/15/49	8/19/46 10/31/50	9/15/49	3/13/47
Miles	9.0		5.5	ص ص		1 1 1		න ග	0.3	5.2	0.2	4.4	12.1	0.2	0.4
Location	Bet. Lockeford St. & 0.1 Mi. N. of Lodi City Limits, & Bet. Cherokee Lane & 0.3 Mi. E.	See Stanislaus County	Bet. Byron Rd. & Banta Rd	Bet. Grant Line Rd. & Mossdale	Across San Joaquin Riv. at Mossdale	AUTOSS DAM JOAQUIII AMV. AU MOSSUAMS.	On 11th St., Bet. N. B St. & Central Ave Bet. East St. & Roosevelt Ave	Bet. S'ly Boundary & Rte. 5	Across Potato Slough	Bet. Brennan Rd. & E'ly Boundary	of Manteca.	Bet, Middle Riv. & Holt. Across Old & Middle Rivers Bet, Old Riv. & Middle Riv.	Bet. Beginning of Section & Hewitt Rd At Mormon Slough & at Lone Oak Cr	Bet. French Camp Turnpike & El Dorado St.	Across Calaveras Riv
Section	Lod, C, Lod	Rip, C	A, Tra	e a	d with	۹	Tra Tra	A	೮೮	BB	٩	444	BB	Stkn	A
Route	4, 24	4	rc.	10 10	2010	2	22.23	41	52 52	99	3	72.75	75	22	97
County	San Joaquin	S. J. Sta	San Joaquin	San Joaquin	San Joaquin	Dan Joaquin	San Joaquin	San Joaquin	San Joaquin	San Joaquin	San soadum	San Joaquin San Joaquin	San Joaquin	San Joaquin	San Joaquin
Contract	1-10TMC9	1-10TC46	10TC12	10TC10			10TMC2 10TC30-P	1-10TC43	1-14TC62 51-10TC5	1-10TC47		10WC15 0-14TC56 1-10TC51	10W43 51-10TC14	1-10TC57	14WLC48

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$12,849	*984.678	*76,632	166,670	54,516	*195,293	114,636	*45,774	*761,329	785,614 15,420	511,033	1,499,983	5,736	108,847	133,838	5,917	*18,029	1,129,240
Const.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$20.061	5,757	2,437	3,996	12,000	10,009	1,000	96,000	49,407	51,782	92,559	62	5,885	7,265	1	1,700	87,825
Const.	\$12,849	964 617	70,875	164,234	50,520	183,293	104,627	44,774	665,329	736,207 15,420	459,251	1,407,424 2,396	5,674	102,962	126,573	5,917	16,329	1,041,415
Type of work	Flashing Light Signals	Stl. Truss Br. & P.M.S. on Annes	Grade & P.M.S.	Stl. & R.C. Br.	Grade & P.M.S.	Grade & P.M.S.	Grade & P.M.S. on U.R.B.	Minor Contracts & D.L. Projs.	Grade, P.M.S. & 2 R.C. Brs	Grade & A.C.	Grade & P.M.S.	Grade & P.M.S.	Stabilize & Raise Shldrs	P.M.S.	Grade & P.M.S. on C.R.B	Improve 2 Curves	Signals & Lights	Grade, P.M.S. on C.R.B. & R.C. Br.
Contractor	Day Labor	Lord & Bishop	M J B Const. Co	A. A. Edmondson & A. L. Miller	Claude C. Wood Co	M. J. B. Const. Co	P. J. Moore & Son		M.J.B. Const. Co	Fredericksen & Kasler Day Labor	Granite Const. Co	Fredericksen & Kasler Gallagher & Ochs	Day Labor	Fairey-Hammond, Inc	Madonna Const. Co	Day Labor	Howard Ele. Co	Fredericksen & Kasler
Contract	3/12/45	1/ 7/49	10/ 5/49	4/23/47	8/30/48	10/11/50	6/22/50	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4/21/50	6/20/47 4/ 5/48	4/20/49	$\frac{11}{4/47}$	4/13/46	6/11/46	4/ 1/48	9/ 7/48	9/13/51	4/29/48
Miles		:	8.0	-	8.0	5.3	3.7	-	4.1	2.7	2.1	9.9	4.0	2.1	2.3	1 1	1 1 1	4.9
Location	At S.P. & W.P.R.R. on JX & Lathrop Rds.	Across Mokelumne Riv	On Thornton Rd	Across Mokelumne Riv	Bet. Davis Rd. & Bender Rd	Bet. Rte. 4 & Jack Tone Rd	Bet. Rte. 5 & Holly Sugar Spur	Various Locations	Bet. Atascadero & 1 Mi. S. of Templeton.	Bet. San Luis Obispo & Cuesta Grade	Margarita	Bet. Miles Sta. & Marsh StAt Santa Fe Bridge	Bet. Nipomo & Pismo Beach	Nipomo	At Deleissigues Cr. & Russel Turn	Bet. N.C.L. & 1,300' N	13th St.	Bet. Pismo Beach & Miles Sta
Section	1 1 1 1 1 1	\$ 1 1 1 1 1	1 1 1 1 1 1 1 1	1	1		1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	В	996	٩	E, SLO	E .	F	) -[FI	PsRs, A	CATE	PBch, E
Route	Access	FAS 540	FAS 540	901	901 174 G	903	806	1	67	01010	4	0101	67 67	. 67	101	2 2 2 3 3 3		63
County	San Joaquin	S. J. Sac	San Joaquin	nad eladum	San Joaquin	Son Logonin	Dan soadum	San Joaquin	San Luis Obispo	San Luis Obispo San Luis Obispo	Dan Luis Obispo	San Luis Obispo San Luis Obispo	San Luis Obispo	SLO.S.B	San Luis Obispo	San Luis Obispo	Dan Luis Obispo	San Luis Obispo
Contract	14AN2	14DC47	10DC9	STORE	10DC3	10DC13			1-5VC35-F	5VC14-F 5V18 1.5VC96 F	1-070 10-1	5VC15-F 1-5VVC2	5V9 5VC7	5VC13	0-5VC16	5V43 59_5VC6	000000000000000000000000000000000000000	5VC19-F

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$16,288		151,985	110,045	19,573	12,619	17,493	14,282	*31,022	*131,206	41,864	31,248	8,663 31,991	*193,952	18,123	*143,308		*146,573	*105,600
Const.	\$619		19,105	10,850	2,898	2,065	2,011	319	3,900	16,094	4,088	3,707	4,798	19,700	3,017	17,500		19,000	12,000
Const.	\$15,669		132.880	99,195	16,675	10,554	15,482	13,963	27,122	115,112	37,776	27,541	8,636 27,193	174,252	15,106	125,808		127,573	63,000
Type of work	Signals		Resurf. with P.M.S.	P.M.S. on C.T.I.B.	R.C. Bridge	Replace Br. with C.M.P. Culv	R.C. Bridge	Resurface	Redeck Timber Br. with R.C. Slabs.	R.C. Br. & P.M.S. on Apps	2 R.C. Culvs. & Apps	R.C. Bridge	R.C. Bridge 4 R.C. Cattlepasses	Grade & B.S.T. on I.S.M. & I.B.M.	Redeck Eteel Truss Br	Grade & P.M.S.		Grade & R.C. Br.	Grade & Drainege
Contractor	L. H. Leonardi Elc. Const.		Valley Pav. & Const. Co.,	Granite Const. Co.	E. G. Perham	Thomas Const. Co.	D. M. Pilburn	Day Labor	Wm. Radtke & Son	Madonna Const. Co	O. R. Ochs & Son	E. G. Perham	Day LaborE. G. Perham	Valley Pav. & Const. (o.	O. R. Ochs & Son	Granite Const. Co		Fred McKinley	Louis Liesotti & Eon
Contract	4/ 6/48		5/10/49	3/29/50	6/18/47	4/29/50	4/22/48	3/20/47	9/25/51	5/18/50	8/16/48	6/24/47	4/ 9/46 6/14/50	7/11/51	6/18/48	10/ 3/50		3/ 7/51	11/13/51
Miles	1		4.0	4.2		0.1	1	3.9	1 1 2 2 5	2 1 1	0.2	-		2.3		3.7		6.3	3.0
Location	At Marsh & Higuera St	See Santa Barbara County	Bet. Cholame & Kern Co. Line	Bet. Rte. 125 & Kern Co. Line	Across Santa Rosa Cr., 9 Mi. E. of Cam-	Across Black Mtn. Creek	Across Rocky Cr., E. of Cambria	Bet. Arroyo de La Cruz & San Carpojo Cr.	Across Arroyo de La Cruz About 8.5 M. N. of San Simeon	Across Cayucos Creek	Across San Luisito Cr. & San Bernardo Cr.	Across Villa Creek	At Gifford CattlepassBet. 38.9 & 46.6 Mi. E. of Santa Maria	Bet. 2.6 Mi. & 5.0 Mi. E. of Rte. 56	Across Salinas River	Bet. Rte. 33 & Kern Co. Line	See Eanta Barbara County	Bet. Creston-Highland Rd. & 0.9 Mi. E. of Rte 137	On Calf Canyon-Huer Huero Rd., Bet. 3.2 Mi. W. of Huer Huero-La Panza Rd. & Crestline-Highland Rd.
Section	SLO	SLO,E,D	C, D	O	D	Q	闰	Ą	¥	Ö	Д	闰	BB	A	В	D	Var	1 1 2 3 1 4 1 2	
Route	2	22	33, 125	33	99	33	33	56	99	56	56	56	57	125	125	125	Var	FAS 676	FAS 676
County	San Luis Obispo	SLO, S.B	San Luis Obispo 33, 125	San Luis Obispc	San Luis Obispo	San Luis Obispo	San Luis Obispo	San Luis Obispo	San Luis Obispo	San Luis Obispo	San Luis Obisno	San Luis Obispo	San Luis Obispo San Luis Obispo	San Luis Obisr o	San Luis Obisco	San Luis Obispo	SLO, Moa, S.B	San Luis Obispo	San Luis Obispo
Contract	5VC17	1-5VC31	1-5VC29	1-5VC34	14XLC10	51-5VC1	0-14VC52	5X17	52-14VC4	1-14VC100	0.5VC93	14XI,C11	5XL8 51-14VC2	52-5VC4-F	0-14VC58	51-5VC7	52-5VC2-P	51-5DC2-P	52-5DC1

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$67,183	134.040	69,478	70,984	54,341	17,266	*60,597	6,839	39,617	44,731	54,924	*67,739	25,596	*38,057	*4,906	119,104	54,209	36,374
Const. engr.	\$8,820	17,042	6,071	6,979	3,933	1,464	2 2 3 4 3 5	200		6,766	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	6,600	1,160	5,000	200	15,852	9,601	5,115
Const.	\$58,363	116,968	63,407	64,005	50,408	15,802	60,597	6,339	39,617	37,965	54,924	61,139	24,436	33,057	4,406	103,252	44,608	31,259
Type of work	Grade & I.B	Grade & P.M.S. on I.B.M	B.S.T.	Grade	Grade & I.B.M.	B.S.T. & Pen. Tr.	Minor Contracts & D.L. Projects	Signals	Signals	Signals & Chulz	Signals	Signals & Chnlz	Signals	Signals & Lights	Remove Trees	Signals, Lights & Chnlz	Grade, B.S.T. & 2 Timber Brs	Grade & R.M.S.
Contractor	Madonna Const. Co	Granite Const. Co	A. Madonna	Eaton & Smith	Nathan A. Moore	Ned H. Mulleneaux		Day Labor	Severin Elc. Co	Jensen & Pitts	Geo. Pollock Co	R. Flatland	L. H. Leonardi Elc. Const.	L. H. Leonardi Elc. Const.	Leslie S. Mayne	Eaton & Smith	Gordon L. Capps	Granite Const. Co
Contract	3/11/48	11/14/49	4/11/47	4/20/49	3/28/47	6/ 7/48	1	10/22/46	8/ 7/47	4/29/48	9/13/48	4/11/51	1/13/51	1/10/50	6/ 4/51	10/31/50	5/13/48	6/ 1/49
Miles	3.1	2.5	3.2	4.2	6.0	6.1	-			-	-		-		-	-	0.2	0.3
Location	Bet. Rte. 56 & 0.5 Mi. W. of Los Osos Cr.	On Avila Rd. Bet. Ontario Hot Springs & Avila.	On Oso Flaco-Nipomo Rd., Bet. S.P.R.R.	Bet. Rte. 2 & E. of Estrella	Bet. State Rte. 137 & Rinconada-Las Pilitas Rd	Bet. Rtc. 137 & Rinconada-Las Pilitas Rd.	Various Locations	At Hillcrest Blvd.	& Primros Rd.	Ave.	Bet. Peninsular Ave. & Hillsdale Blvd	At San Jose Ave. & at Market St	Bet. Valparaiso Ave. & Ravenswood Ave.	Bet. Whipple Ave. & Woodside Rd	Bet. Angus Ave. & Sylvan Ave.	At Skyline Blvd. & Junipero Serra Blvd	At Whitehouse Cr. & Gazos Cr.	See Santa Cruz County At Cypress Cr. 0.6 Mi. N. Santa Cruz Co. Line
Section			5 5 5 5 6 8	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	1	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	A Burl	, tr		Burl, SM	DIC	MIP .	RdwC	SBr	A, E, DIC	A, C	A, C
Route	FAS 678 FAS	679 FAS	683	1085 FAS	1086 FAS	1086	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0.00		4	2	2	67	67	2	55, 56	56	56
County	San Luis Obispo	San Luis Obisno	Dall Luis Object	San Luis Obispo	Son Luis Obieno	odera o mar	SanLu is Obispo	San Mateo	San Mateo	The state of the s	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo
Contract	5DC3	5DC3	2000	5003	SDC4			4T44 4TMC6	-		0-4TMC12-P	51-4TC31-P	51-4TC29-P	1-4TTC11-P	51-4TC36	51-4TC20	4TC55 4WC30	

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$451,676 99,943 *242,786	*439,557	13,608	87,951	*385,093	4,244	20,338	5,545 20,487	10,907	429,581	6,947	744,639	10,865	6,519 281,327 *18,191	226,255	3,026,235
Const.	\$54,159 16,434 36,000	47,000	1,639	8,964	50,000		947	2,650	299	32,524	413	72,254	2,348	22,410	24,697	178,436
Const.	\$397,517 83,509 206,786	392,557	11,969	78,987	335,093	4,244	19,391	5,545	10,240	397,057	6,534	672,385	8,517	6,519 258,917 15,435	201,558	2,847,799
Type of work	Grade & P.M.S. On I.B.M. Grade & P.M.S. on I.B.M. Crade	Grade & P.M.S.	Metal Liner Plate Culv	Signals & Chnlz	Widen & P.M.S.	SignalsSignals	Signals	Signals. Lights & Chulz	Signals & Chnlz	Substruct, for 4 Stl. OC's.	Signals	Grade & P.C.C. on C.R.B	Landscape	Revise SignalsSteel Overcrossing	Grade & Sand Drains	Grade & A.C. on C.R.B.
Contractor	A. Teichert & Son, Inc Eugene G. Alves Westbrook & Pope	S.A.E. Co	Minton & Kubon	Chas. L. Harney, Inc	Chas. L. Harney, Inc	Day Labor	Day Labor	Day Labor	Day Labor	Carrico & Gautier	Day Labor	Guy F. Atkinson Co	Huettig & Schromm	Day Labor	Piombo Bros. & Co	Macco Corp. & Morrison- Knudson Co., Inc.
Contract	4/14/49 1/20/50 6/ 2/50	5/ 4/51	02/2 /9	5/16/47	12/20/50	3/27/46 6/26/46	1/30/47	6/21/46 8/21/50	1/19/48	2/28/47	8/13/46	6/22/46	2/13/48	12/31/45 1/22/46 8/24/48	6/25/46	10/ 9/46
Miles	1.3	3.4	1	9.0	3.2	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				:		2.2		0.4	0.5	5.1
Location	Bet. Half Moon Bay & Montara Cr Bet. Frenchman's Cr. & 1 Mi. N'ly Bet. 1 Mi. S. & 0.5 Mi. N. of Lobitos	Bet. 0.2 Mi. N. of Lobitos & 0.3 Mi. N. of Canada Verde Cr.	At Westlake Subdivision	At Geneva Ave. & near Visitacion Ave.	Bet. S.C.L. of San Francisco & N.C.L. of South San Francisco	At San Bruno Ave.	At Main Entrance to S.F. Municipal Airport.	At Holly StAt E. Hillsdale Blvd	At Willow Road	On Bayshore Freeway, Bet. S.S.F. & Burlingame	Bet. S.S.F. & BurlingameAt Ralston Ave	Bet. Broadway in Burlingame & State St.	Bet, Broadway in Burlingame & Peninsular Ave, in San Mateo	At Third AveBayshore Freeway at Peninsular AveBet. Peninsular Ave. & Poplar Ave	Bet. S.P.R.R. & 0.5 Mi. S'ly	Bet. Colma Cr. in S.S.F. & Broadway in Burlingame
Section	C,D	O	DIC	Ą	A, SSF	BB	B	೦೦	Q		F, Burl Bmt	Burl, SM	Burl, SM	NX XX	SSF	Burl Burl
Route	56 56 56		56	89	89	888	89	888	89	89	8 89	. 89	89	8888	89	89
County	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo
Contract	0-4TC81 1-4TC99 51-4TC4	_	1-4TC106	4TC36	51-4TC24	4T32 4T35	4T55	4T36 51-4TC10-P	4T88	14TC19	14TC24-F	4TC24	4TC46	4T30 14TC9 0.4TMC11-P		4TC30

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$511,380 667,884	1,162,167 22,308	7,133	19,785	20,802	45,735	*5,195 100,595		000	600,002	160,022	*91,429	16,438	124,379	542,276	618,444 *4,767
Const.	\$40,617 23,798	112,739	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3,311	8,886	300		AL AL T	661,61	1,587		141	5,582	25,942	86,421
Const.	\$470,763 644.086	1,049,428	7,133	19,785	17,491	36,849	4,895 87,812		A 14 O 40	240,414	142,499	91,429	16,297	118,797	516,334	532,023 4,767
Type of work	, & R.C.	P.C.C., A.C. & P.M.S. Signals	Restore Grade	Signs & Stripe	Armor Coat	Roadside Planting	Repair Br. with P.C.C.		4 5	Grade, A.C. on C.R.B. & R.C.	Grade	Minor Contracts & D.L. Projects	Stabilize & Raise Shldrs	P.M.S.	2 Stl. Brs.	Guard Rail
Contractor	Harry J. Oser & Peter SorensonJ. H. Pomerov & Co., Inc.	Guy F. Atkinson Co.	Day Labor	Day Labor	Frank W. Smith	Leonard Coates Nurseries, Inc.	Day Labor			Eugene G. Alves	Piombo Bros. & Co		Day Labor	Brown & Doko	C. B. Tuttle Co. Tuttle Co. Dimmit & Taylor & T. M.	Page Day Labor
Contract	4/11/47	8/21/47 9/10/47	2/24/48	4/29/48	5/ 5/48	11/ 1/49	2/21/47 7/28/48		2 /00/47	0/90/#1 2/ 2/50	8/ 8/46	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4/13/46	5/ 7/47	10/ 8/47 4/ 9/48	5/24/49
Miles		2.1	1	4.9	4.9	5.5	2.7		1	2.6	2.9		8.6	3.0	3.6	0.4
Location	in S.S.F.	1 1	Bet. S.S.F. UP. & Broadway in Burlingame.	Bet. Colma Cr. & Broadway in Burlingame	Bet. Colma Cr. in S.S.F. & Broadway in Burlingame	Bet. Grand Ave. & Broadway	At Pilarcitos Br. No. 35-15.	See Alameda County	Mi. N. of Woodside & Ralston	Bet. 1.7 Mi. N. of Portola & Mayfield Ave.	On Whipple Rd., Bet. Canada Rd. & Alameda de Las Pulgas.	Various Locations	rtions)	Nipomo & Deleissigues Cr.	Across Nojo ui Cr. & Santa Ynez Riv Bet. Santa Ynez Riv. & Jonata Park	Bet. Nojoqui Riv. & Santa Ynez Riv
Section	SSF	SSF	Burl SSF. F.	Burl Seep F	Burl SSFFF	Burl	₹4	Var		1			C, M, L C, F		99	D
Route	89	888	8 89	88	9 8	00	105	Var	FAS 1048	FAS 1048	FAS 1052		0101		ଷଷ	63
County	San Mateo	San Mateo	San Mateo	San Maten	Son Motoo	Dall Marco	San Mateo	S.M, Ala	San Mateo	San Mateo	San Mateo	San Mateo	Santa Barbara S.B., SLO		Santa Barbara Santa Barbara	Santa Barbara
Contract	14TC20-F	4TC42-F 4T74 4T94	4T81	4TC53	1.4T/C06	1	4WL6 0-4TC65	0-4TTC5-P	4DC7	1-4DC14	4DC2		5V10 5VC13		14VC26-FP 0-5VC18-F	5V44

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$25,269 *11,836	*726,563	9,059 *743,366	20,741		404,516 *156,316	*41,060	229,864 4,631	165,716	20,234	564,782	574,207 50,290	249,893	972,930 543,447 7,837
Const.	\$1,392	81,000	61 75,000	1,845		47,674 19,500	4,000	24,858	23,396	922	60,855	49,992	20,249	83,242 22,962 1,600
Const.	\$23,877	645,563	8,998	18,896		356,842 136,816	37,060	205,006 4,182	142,320	19,312	503,927	524,215 47,041	229,644	889,688 520,485 6,237
Type of work	Seal CoatGrade & P.M.S. on I.B.M	Grade & P.M.S.	P.M.S. Grade, P.M.S. & Culvs.	Seal Coat		Grade & P.M.S. Grade, P.MS. & 4 R.C. Brs.	Signals, Lights & Chnlz	Grade & P.M.S. Lights	Grade & P.M.S.	Signals	Grade & P.M.S.	Grade, P.M.S. & 2 R.C. Brs Resurf. with P.M.S	Overhead Substruct	Stl. Overhead
Contractor	Madonna Const. Co Valley Pav. & Const. Co., Inc.	Granite Const. Co	Day Labor	Valley Pav. & Const. Co.		N. M. Ball SonsBaker & Pollock	Westates Elcl. Const. Co	Madonna Const. CoWestates Elcl. Const. Co	Jesse S. Smith	L. H. Leonardi Elc. Const.	Dimmitt & Taylor	Dimmitt & TaylorBaker & Pollock	Macco Corp	Carl N. Swenson Co., Inc. Santa Barbara Crane Serv.
Contract	8/31/49 11/10/49	5/11/50	4/ 6/46 9/27/48	8/30/50		4/ 1/47 9/15/48	11/29/51	6/30/49 8/18/50	6/27/46	12/ 2/46	10/3/45	1/ 7/46 6/ 7/48	3/6/47	8/21/47 4/29/50
Miles	9.6	3.1	0.6	6.8		£.1.1	1 1	2.0		1	4.7	8.4	6 6	7.0
Location	Bet. Santa Ynez Riv. & Jonata Park & Bet. Miles Sta. & Marsh St	Bet. 0.5 Mi. N. of Las Cruces & 1 Mi. N. of Summit.	Bet. El Capitan Cr. & AlcatrazBet. Arroyo Quemado & Arroyo Hondo	Various Locations	See Ventura County	Bet. Sheffield Dr. & San Ysidro Rd.	At Intrs. of Coast Hwy. with San Ysidro Rd. & Olive Mill Rd. in Montecito	Bet, Orcutt Wye & Santa MariaAt Orcutt Wye	At Hollister Wye, Bet. Santa Barbara & Goleta	At Hollister Wye, Bet. Santa Barbara & Goleta	Bet. Fairview Ave. & Tecolote Cr.	Ave Bet. Hollister Wye & Tecolote Cr	At Salsipuedes St. Bet. 0.2 Mi. E. of Park Pl. & Rancheria	S.P.R.R. at Salsipnedes St. Bet. Garden St. & Rancheria St.
Section	D,E,SLO D	E, D	F, L, A,	B,	H, G	ا ئىر ئىر	-	Ľ, A Ľ, N	P, Q	<u>-</u>	9,0	D, G	SB	SB
Route	63 63	23	2, 2 2, 56	61	2	61616	77	63.63	2	63	63.6	1 61	0103	63 63
County	S.B., SLO	Santa Barbara	Santa Barbara Santa Barbara Santa Barbara	Santa Barbara	S.B., Ven	Santa Barbara Santa Barbara	Santa Barbara	Santa Barbara Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara Santa Barbara	Santa Barbara Santa Barbara
Contract	1-5VC31 1-5VC33	1-5VC36	5V8 0-5VC25 51-5VC5	5VC9	1-5VC32-F	5VC11 0-5VC24	52-5V C9	1-5VC28 51-5VVC1	5VC8	5VC10	5VC5 5VC6	5VC2i	14VC27 5VC12-F	14VC34-F 51-5VC2

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$31,899 *121,924 *37,990	182,089	*281,834	*341,369	257,648	*36,793	*35,346	*414,557	*617,562	63,223	*14,511	10,077 138,279	*40,324	*65,973	*13,952
Const.	\$1,285 16,700 6.100	17,447	30,000	44,004	48,277	5,200	5,900	56.500	77,500	5,197	3,600	239	5,500	1	23,637
Const.	\$30,614 105,224 31,890	146,642	251,834	297,365	209,371	31,593	29,446	358,057	540,062	58,026	10,911	9,838	34,824	65,973	235,143 13,952
Type of work	Signals & Lights Grade & P.M.S. Grade & P.M.S. on U.R.B.	Grade & B.S.T.	Grade & P.M.S.	Grade & P.M.S.	Grade, B.S.T. & Stl. OH.	Grade & Guard Rail	R.M.S.	Grade & P.M.S. on U.R.B.	Grade & P.M.S.	Grade & P.M.S.	Grade, P.M.S. & R.C. Culv	Resurface. Grade & P.M.S.	Seal Coat.	Minor Contracts & D.L. Projects	Grade, P.M.S. & Signals
Contractor	Westates Elcl. Const. Co. N. M. Ball Sons Baker & Pollock	N. M. Ball Sons	Valley Paving & Const.	Rand Const. Co., Inc	Madonna Const. Co	Hermreck & Easter	Rand Const. Co., Inc	Kirst & Sons	J. A. Payton:	Madonna Const. Co	Laredon Const. Co	Day Labor Frank T. Hickey, Inc.	Granite Const. Co		A. J. Raisch Pav. Co
Contract	6/ 9/50 9/14/50 9/ 4/51	5/25/48	1/22/51	4/20/49	3/16/48	4/ 1/52	6/ 8/50	8/ 4/50	9/27/50	6/22/49	11/15/51	3/20/47 4/29/47	7/31/51		6/10/48 3/10/50
Miles	2.3	6.5	3.2	4.3	5.5	0.4	3.0		4.0	0.5		2.9	7.6		5.8
Location	At Rancheria & Carillo Sts. and at Michel- torena & Mission Sts. Bet Bath St, & Junipeo Ris. Bet, Montecito Sep. & Park Place.	Bet. Las Cruces & San Julian Cr. Bet. San Julian Ranch & 1.8 Mi. N. of		Bet. Jalama Rd. & Rte. 149	Bet. Black Rd. & Point Sal Rd	Bet. 1.7 Mi. E. of Buckhorn Cr. & 0.5 Mi. E. of Clear Cr.	Bet. 4 Mi. E. Cuyama Maint. Sta. & 3 Mi. W. San Luis Obispo Co. Line	.5 Mi. E. of	Bet. Hot Springs Canyon & Tequepis Canyon	Bet. Railroad Ave. & W.C.L. of Santa Maria	At W.C.L. of Lompoc, at Miguelito	Bet. Mi. 0.00 & Mi. 2.60 Bet. 2.6 Mi. E. of Buellton & Grand Ave.	At Saispuedes St. & Bet. Bath St. & Junipero St. in Santa Barbara; Bet. Cayucos & O.6 Mi. N.; Bet. Rte. 33 & Ken Co. Line; & Bet. Spence UP. & 2 Mi. S. of Salinas.	Various Locations	Bet. San Antonio Ave. & Saratoga Rd Bet. Palo Alto & Sunnyvale
Section	SB SB	A. B	Î	В	田	Д	Q	В	m	SMra	. A	AU	Var		A, MVw
Route	60 60 60	56	3	26	56	22	22	80	08	148	149	149	Var	1 1 1	22 22
County	Santa Barbara Santa Barbara Santa Barbara	Santa Barbara Santa Barbara		Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara	Santa Barbara Santa Barbara	S.B, SLO, Mon.	Santa Barbara	Santa Clara
Contract	1-5VVC3 51-5VC6 52-5VC7	0-5VC20 51-5VC9-F		1-5VC27-P	5DVC1-P	53-5VC1	51-5VC3	51-5VC4-Y	51-5VC8-Y	0-5VC30-P	52-5VC8	5X16 5DXC1	52-5VC2-P	1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	4TC58-P 4T131

Total	*\$433,171	9,961 114,207 112,067 *119,467	92,885	* 717 X 000	*176,858		13,237	9,287		12,841	16,755	9,072 52,555	218,102 16,607	*1,537,380	*11,886	*6,491
Const.	\$59,600	7,398 5,388 16,500	7,667	20 20 21 20 21	17,000		4,700	323 1,580		8533	775	7,028	36,214	200,000	1,600	009
Const.	\$373,571	9,961 106,809 106,679 102,967	85,218	891 089	159,858		8,537	8,964		11,988	15,980	8,555	181,888 15,692	1,337,380	10,286	5,891
 Type of work	Widen & P.M.S.	Truck Scales. Resurl. with P.M.S. P.M.S. Widen & P.M.S. on C.T.B.	R.C. Bridge	Grade, P.M.S., B.S.T. & Stl.	P.M.S. & Shidrs.		SignalsGrade & P.M.S	Resurface		Signals & Lights	Signals & Lights	Signals. A.C. on C.R.B.	Grade & A.C. on C.T.B	Grade & P.M.S.	Signals	Lights & Chulz.
Contractor	F. B. Marks, Jr	Day Labor Co	Dan Caputo	Fredrickson & Watson Const. Co	Fredrickson & Watson Const. Co		Day Labor & Watson Const. Co	Day Labor		L. H. Leonardi Elc. Const.	Severin Elc. Co.	Day LaborA. S. Jones	Union Pav. Co	Guy F. Atkinson Co	Howard Elc. Co	Day Labor
Contract	7/26/50	3/31/47 4/ 1/49 4/ 1/50 8/30/51	7/12/49	12/ 7/49	8/14/51		3/ 4/48 5/ 4/50	3/20/47 7/22/49		1/ 7/49	6/12/40	3/4/47 5/16/47	7/10/46	5/18/50	4/20/51	9/21/50
Miles	5.9	1.5	1	3.1	5.6		2.6	1.0		-	-	1.0	1.3	1.8		
Location	Bet. Palo Alto & Sunnyvale	0.5 Mi. N. of Coyote	Across Carnadero Cr., 1.8 Mi. S. of Gilroy.	Sargent OH.	Bet. Llagas Cr. & Gilroy	See Santa Clara Rte. 68-C See Santa Clara Rte. 68-C	In Gilroy & 2.6 Mi. S.	Through Morgan HillAt Monterey St. & 2d St	See Santa Clara Rte. 68-C	At Ballomy St	Intrs. Clay St. with LaFayette St. & Grant with Franklin	At Intrs. of Oakland Rd. & Bayshore Hwy Bet. Alameda Co. Line & Milpitas	At Bascom Ave. & Park AveAt Bascom Ave. & Race St	Bet, 3.7 Mi. N. of Santa Cruz Co. Line & 1.1 Mi. S. of Rte. 42.	At Main St. & Santa Cruz Ave.	At Don Pacheco Wye
Section	A, MVw	тама	೮೮		Ö	田田	Gil Gil, C	MgH MgH	SJs, E	scı	SCI	A, B	B, SJs	Ö	LGts	A, B
Route	67	. 81818181	67.0	N	63	0101	ରର	0101	2	67	63	5, 68	വാഹ	ಸರ	5, 42	22, 32
County	Santa Clara	Santa Clara Santa Clara Santa Clara Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara
Contract	51-4TC8	4T59 1-4TC74 51-4TC1 52-4TC12	1-14TC72		52-4TC10	14TC2 14TC3	4T97-Y -	4T58 1-4TTC9	4TC20-F	0-4TTC6-P	0-4TTC8-P	4T57 4TC37	-4TC28 4T47	51-4TC3	51-4TC34-P	4T136

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$6,359 8,085	*997,402	90,555	11,778	7,822 9,977 75,639 32,365 21,734 22,833	70,458	286,284 1,386,229	0	452,473 7,280 17,341	12,189	38,732	*6,333		182,211
Const.	\$1,376	1,818 111,000	20,511	1,698	339 646 6,123 3,560 3,727 3,581	10,837	20,594 104,853	i i	1,834	2,275	3,954	340		20,138
Const.	\$6,359	11,532	70,044	10,080	7,483 9,331 69,516 28,805 19,007 19,252	59,621	265,690 1,281,376	001	402,703 7,280 15,507	9,914	34,778	5,993		162,073
Type of work	Detour R.C. Bridge	Grade & B.S.T. Grade & P.M.S. on C.T.B.	Grade & P.M.S	Lights	Signals & Lights Signals & Lights Signals & Lights Beauf, with P.C.C. Signals & Lights Signals Lights & Chulz. Signals Lights & Chulz.	Steel Undercrossing	Steel Br. & UC.	P.C.C. & A.C. on C.R.B. & R.C.	Maintain Detour	Signals & Lights	Grade & P.M.S.	Signals & Lights		Grade & A.C.
Contractor	Day Labor	Granite Const. Co	Dan Caputo & Ed Keeble_	L. H. Leonardi Elc. Const.	Day Labor Day Labor Chas, L. Harney, Inc. Dan Caputo L. C. Smith Co. Edward Keeble	Earl W. Heple	Earl W. Heple	Fredrickson & Watson Const. Co	Day Labor	Kurze Elcl. Works	Edward Keeble	Day Labor		Granite Const. Co
Contract	9/ 8/48 9/29/48	4/29/47 10/28/49	9/29/49	10/10/50	4/17/47 $3/3/48$ $3/29/50$ $4/14/50$ $11/20/50$	12/17/45	$\frac{12}{4/45}$	4/ 1/46	7/ 6/46 2/ 6/47	5/10/50	1/11/51	12/30/48		9/20/46
Miles	11	3.3	7.0		0.5		8.1	9.0	0.5		0.1	-		4.5
Location	At Furlong Cr. Across Furlong Cr.	About 1.25 Mi. W. of Merced Co. Line Bet. Cape Horn & Merced Co. Line	Bet. 0.3 Mi. S. & 1 Mi. S. of Saratoga Ave. in Saratoga.	Bet. Palo Alto & 3 Mi. S. of San Jose	At McKee Rd. At Agree Rd. Bet, Gran Rd. & Rte. 5. At N. 1st St. At Mathilda Ave. At this St. Extension.	At Ford Rd. About 6 Mi. S. of San Jose-	about 6 Mi. S. of San Jose	On Bayshore Freeway at Santa Clara St	On Bayshore Freeway at Santa Clara St At Santa Clara St. UP	Sunnyvale-Saratoga Rd. at Stevens Cr. Rd.	At S.P.R.R. Crossing on Mathilda Ave.	At White Rd. & Alum Rock Ave	See San Benito County	On Leavesley & Ferguson Rds
Section	AA	CC	Ą	A,B,SJs,	B, SIs B, SIs B, SIs B, SIs B, A	00	) _U	SJs	SJS	A	Sun	V .	A, F	
Route	32	32	42	89	68 68 68 68, 114 68, 114	89	00	68, 2	68, 2 68, 2	114	114	115	119	FAS 992
County	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara Santa Clara Santa Clara Santa Clara Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	SCI, SBt	Santa Clara
Contract	4T113 0-14TC54	4WC28 1-4TC94-F	1-4TC93	51-4TC16-P	4T62 4T96 0-4TC62 1-4TTC13-P 51-4TC11 51-4TC22	14TC2		14TC11-F	4T37 4TC32	1-4TTC14	51-4TC25	4TT54	51-14TC25-F	4DC3

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	000	000,60%	215,785	87,043	*285,300	66,496	*13,845	15,000	*117,172	92,663 495,639 30,510	*1,605,164 1,383,470 25,398 4,897 *20,222	15,000 8,859	10,547		
	Const.	1 0 0 m	601,00	23,500			5,961	2,553	1 1 1 1 1 1	* 14,000	8,237 51,325 2,078	153,195 *1, 134,544 1, 2,327		1,275		
	Const.	1 20 20 20 20 20 20 20 20 20 20 20 20 20	902,030	192,285	75,759	246,700	60,939	11,292	15,000	103,172	84,426 444,314 28,432	1,451,969 1,248,926 23,071 4,897	15,000	9,272		
	Type of work	Grade D C C & Widow D C B.	Grade, P.M.S. & Widen 2 R.C.	Brs.	Grade & P.M.S.	Widen & P.M.S.	Winor Contracts & D. I. Droicets	Signals & Chulz.	Grade & Surface	Grade & P.M.S. on C.R.B	R.C. Br. & Apps. Grade & P.M.S. Pipe Line	Grade & 8 Stl. & Conc. Structs Grade & P.M.S. on C.R.B Lights Signs, Stripes & Markings	Outer Highway Riprap & Drains	Signals		
nonining 700	Contractor	Dan Caputo & Edward	A. J. Raisch Pav. Co	. ,	Leo F. Piazza.	Edward Keeble	riazza & munuey	Leo F. Piazza Pav. Co	Day Labor	Elmer J. Warner	Granite Const. Co Eaton & Smith Underground Const. Co	Earl W. Heple N. M. Ball Sons Granite Const. Co. Day Labor Huettig, Schromm, & Bennett	Day Labor	L. H. Leonardi Elc. Const		
Jane 20, 1225	Contract date	12/31/46	8/29/47	3	2/10/49	6/22/51	/#/TT/e	12/20/50	6/12/49	6/12/50	9/16/46 6/13/47 1/21/49	10/16/47 4/ 1/48 9/17/48 3/14/50 10/10/50	3/ 7/50 8/10/50	1/26/50		
	Miles	0.4 1			6.2	3.1	7.1	-	1	0.7	0.3	7.7	0.5	1		
	Location	On Stevens Cr. Rd	On San Jose-Stevens Cr. Rd	On Story Rd. Bet. McLaughlin & White	1	On N Fourth St. Ret. Rta. 68 & Son Lose		At Ocean & Water Sts	At Arana Gulch	Bet. 2.3 Mi. & 1.5 Mi. S. of Davenport	Across Waddell Cr. & Finney Cr. Bet. Waddell Cr. & Finney Cr.	Bet. Rob Roy Jet. & Morrissey Ave	S'ly, of Aptos Ave., Bet. Sta. 3+50 & 29+00. Bet. Rob Roy Jet. & Morrissey Ave	In City of Santa Cruz	See Monterey County	See San Benito County
	Section	1				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	SCr	A, E, SCr	B	C, A	\(\frac{1}{2}\) \(\frac{1}2\) \(\frac{1}{2}\) \(\frac{1}2\) \(\frac{1}2\) \(\frac{1}2\) \(\frac{1}2\) \(\frac\	E, SCr	SCr	Wat, J	A, A
	Route	FAS 1000	FAS 1000	FAS 1012	FAS	FAS 1159		5, 56	56	26	56 56 56	26666	56	56	26	29
	County	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Clara	Santa Cruz	Santa Cruz	Santa Cruz	Santa Cruz SCr, S.M	Santa Cruz	Santa Cruz	Santa Cruz	SCr, Mon	SCr, SBt
	Contract	4DC4	4DC8	4DC13	51-4DC5	4DC5		51-4TMC19-P	4T118	51-4TC6	14WLC42 4WC30 0-4RTC1	4TC45-F 0-4TC47-F 0-4TC71 4T132 4T132 51-4TC18	4T128 4T135	1-4TC100	1-14TC78	0-14TC38

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$13,780	32,274 *16,253	81,259	68,629	*107,473	54,326	*64,077	000 H	888,881		32,927	*711,974	9,649	486,672	*683,800	70,989
Const.	\$1,901	4,881	826	5,988	8,000	3,647	1	49 000	97,916		3,760	101,700	209	32,727	37,097	. 6,332
Const.	\$11,879	27,393 13,753	80,281	62,641	99,473	50,679	64,077	N 20 060	790,965		29,167	610,274	9,440	453,945	646,703	64,657
Type of work	Repair 2 Brs. with Stl. & R.C	Grade, B.S.T. & MP. Culv Grade & Drainage	R.C. Br. & P.M.S. on Apps	Grade, P.M.S. & R.C. Br	Grade, P.M.S. & Sl. Cts	Grade, C.R.B. & Pen. Tr	Minor Contracts & D.L. Projects	Grade, P.M.S. on C.T.B. & R.C.	Grade, P.M.S. & R.C. Structs		Seal Coat	Grade, P.M.S. on C.T.B., & Widen 3 Conc. & 1 Stl. Br	Resurf. with P.M.S.	Resurf. with P.M.S. & Sl. Ct	Grade, P.M.S. & Stl. Br	Seal Coat
Contractor	Huettig, Schromm, & Bennett	Granite Const. Co.	Granite Const. Co	Granite Const. Co	Granite Const. Co	Edward Keeble		Fredrickson & Watson Const. Co	Fredrickson & Watson Const. Co.		Morgan Const., Co.r.	Fredrickson & Watson Const. Co.	Day Labor	McGillivray Const. Co	Fredrickson Bros	Morgan Const. Co
Contract	5/18/50	7/ 7/49 2/ 5/51	7/28/48	6/27/47	9/21/51	5/10/50	1	4/19/48	4/15/49		6/ 6/49	06/±2/c	4/17/47	6/ 1/49	10/ 7/47	5/31/50
Miles		0.1	1 1 1 1	0.5	1.1	2.3	-	5.0	80,00		22.7	∞. ∞.	1.3	35.1	1.5	51
Location	Across San Lorenzo River	At San Lorenzo RiverAbout 0.5 Mi. N'ly. of Boulder Cr.	Across Soquel Cr. in Town of Soquel	On Green Valley Rd	On Watsonville-Santa Cruz Rd., Bet.	Bet. 0.5 Mi. S. of San Andreas School & Manresa Beach.	Various Locations	Bet. Cottonwood & Anderson	Bet. Anderson & Clear Cr		Bet, Redding & Fall Riv. Mills (portions).	1	Bet. O'Brien's Summit & Shasta Co. Line.	Bet. Crespo's & Spring Hill	Bet. Rte. 3 in Redding & 1.5 Mi. E	Various Locations
Section	¥	ДЩ			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1	1	A	¥		A, Rdg, C, A, B	A, Kdg	C, D, A,	MSha	Rdg, C	Var
Route	116	116	FAS 1145	FAS 1146	1146 1146	1147	-	ಣ	ಣ	3, 20, FAS		ಣ	ಬಾ ಬಾ		3, 20	3, 21,
County	Santa Cruz	Santa Cruz	Santa Cruz	Santa Cruz	Santa Oruz	Santa Oruz	Santa Cruz	Shasta	Shasta	Shasta		Shasta	ShastaSha, Sis		Shasta	Sha, Sis, Plu
Contract	51-14TC7	1-4TC89 51-4TC30	14DC40	14DC20	52-4DC/	4DCI9-F	1	0-2TC25	1-2TC30	0-2TC35-P		1-2.T.C40	2T41 0-2TC33		14TC28-P	51-2TC6

Total	\$669,971	569,566		302,631 12,134	6,999		136,893	76,251	150,715 39,137 *393,202	108,068	231,600		255,970	*284,638 204,306	*49,962	*227,138
Const.	\$52,927	48,275		16,918 2,506	1		13,092	4,392	15,783 3,472 37,200	11,184	28,357		20,148	1,414	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	14,547
Const.	\$617,044	521,291		285,713 7,628	6,999		123,801	71,959	134,933 35,665 356,002	96,884	203,243		235,822	283,224 183,052	49,962	212,591
Type of work	Grade & P.M.S. on C.R.B	Grade & P.M.S.	1	Substruct. for Stl. Br	Replace Timber Br.		Grade, P.M.S. & R.C. Culv	P.M.S.	P.M.S. on C.T.B. Grade & R.M.S. Grade & P.M.S.	2 R.C. Brs. & R.C. Culv. & Apps.	Repair with P.M. B.M., C.T.B. & Sl. Ct.	1	Grade & P.M.S.	Grade, C.R.B. on I.B. & Sl. Ct	Minor Contracts & D.L. Projects	Grade & Pen. Tr
Contractor	Fredrickson Bros.	Harms Bros. & N. M. Ball Sons.	James I. Barnes Const.	J. P. Brennan	Day Labor		A. A. Tieslau & Son	W. C. Railing	W. C. Railing. W. B. Jones. Eaton & Smith.	Metzger Co	M. J. Ruddy & Son	Oiffelds Trucking Co. &	Phoemix Const. Co M. A. Jenkins & R. E.	W. C. Railing		J. Henry Harris
Contract	12/17/47	8/29/46	2/26/47	5/17/50	10/11/01	,,,,,,,	11/20/45	4/22/46	5/12/48 6/28/49 10/ 4/50	7/20/49	5/8/45	6/8/46	6/13/50	4/29/48	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	6/30/51
Miles	10 20	4.6		1			8.0	9.7	9.0 1.0 1.6	1	30.2	10.8		5.5		1.9
Location	See Trinity County Bet. Towerhouse & Schilling	Bet. Shasta & Schilling	Across Sacramento Riv. at Redding	Across Oak Run Cr. Overflow	Aeross Smith Ditch	See Plumas County	At Seaman's Gulch, About 1 Mi. W. of Ingot.	Bet. 4.5 Mi. E. of Ingot & Montgomery	Two Locations 6 Mi. W. of Burney. At Hatchet Cr. Line Change	Across Burney Cr. in Burney	Bet. Fall Riv. Mills & 8.3 Mi. E. of Bieber 30.2	Bet. Cottonwood & Anderson	Across Sacramento Riv., 1.5 Mi. N. of Anderson.	Bet. Fall Riv. Mills & Dana	Various Locations	See Yuba County Bet. 6.3 Mi. E. of N. Yuba Riv. Br. & 4.5 Mi. W. of Sierra City
Section	A, B	æ	Ö	0	国	B, B, A	A	щ	V CCC	Д	E, A, B				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, A A, B
Route	20	20	20	20	20	21, 20	58	58	28, 72 28 28	28	28	FAS 1072	FAS 1074	FAS 1076	1	255
County	Sha, Tri	Shasta	Shasta	Shasta	Shasta	Sha, Plu, Tri	Shasta	Shasta	Sha, Sis Shasta	Shasta	Sha, Las	Shasta	Shasta	Shasta	Shasta	Sierra
Contract	2T43. 2TC23-F	2TC18-F	14WLC45	51-2TC3	2T82	2TC29	2TLC2	2TC16	0-2TC27 0-2TC36 51-2TC9	1-14TC73	2TC8	2DC3	1-14DC72	2DC8	-	1-3TC67 51-3BC2

Total	*\$24,525	127,182	2,333	11,103	412 847	*591,676	100 683	155,304	31,022 378,885	780,309 347,016	191,545		9,545 7,993 13,421 11,861 189,967 149,662	60,965 65,538 12,486 *6,930 *48,300	10,000
Const.	1	\$16,666	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1,829	39 844	87,100	16 494	12,979	1,026	71,200	12,707	- Participan	1,380 1,193 1,184 1,938 21,631 14,914	6,278 6,278 171 8 300	0,000
Const.	\$24,525	110,516	2,333	9,274	381 003	504,576	183 950	142,325	29,996 348,820	709,109	178,838		8,165 6,800 12,237 9,923 168,336 134,748	59,990 59,260 12,486 6,759	10,000
Type of work	Repair R.C. Br.	Grade & R.M.S	Minor Contracts & D.L. Projects	Correct Drainage	Grado & St. OH	Grade & P.M.S.	Ronoir with IR M & PMS	P.M.S. on C.T.B.	P.M.S. Conc. Br. & Conc. UP.	GradeP.M.S.	Repair with C.R.B., P.M.S. & SI. Ct.		R.C. Culv. R.C. Box Culv. R.C. Box Culv. R.C. Box Culv. Grade, Sur., Stl. Br. & Apps Cone. Br. & Apps	Grade, Surf. & Drainage R.M.S. Widen & Surf. Grade, Pen. Tr. & Sl. Ct.	TO. DI. & APPS:
Contractor	Lefever & Bing	Nevada Constructors, Inc.		M. W. Brown	Harms Bros. & F. Freden-	Rand Const. Co., Inc.	Clements & Co. & Milo	Clements & Co.	Day Labor Ted F. Baun & Watson	10	Clements & Co		Day Labor Day Labor Day Labor Ogy Labor G. M. Carr & Bati Rocca.	Day Labor. W. C. Railing. Day Labor. Bay Labor. Bay Labor. F. H. Petasen & Son.	יהי זו. ז פופנסטו מי אסמיייי
Contract	6/21/51	7/13/48		4/23/46	4/15/49	4/12/50	4/ 1/46	6/18/48	5/12/47 5/16/47	4/ 1/49	3/25/46		4/28/44 $4/28/44$ $4/28/44$ $4/28/44$ $4/1/49$ $5/21/49$	4/27/45 7/15/47 5/ 2/49 9/13/50	10/01/0
Miles		5.6	1	1	4.4	8.0	20.4	5.5	1.6	2.8	13.3		0.3	11.8	-
Location	Across Salmon Cr., 3.8 Mi. N. of Sierra City	Bet. Sierraville & 5.6 Mi. N ¹ y	Various Locations	At N. Entrance to Dunsmuir	See Shasta County Bet. Spring Hill & Weed	Bet. Spring Hill & Weed	Bet. Weed & Yreka	Bet. Gazelle & 5.5 Mi. N'ly	Bet, Bailey Hill & State Line. Bet, Camp Lowe & Bailey Hill.	Bet. Camp Lowe & Bailey Hill	Bet. Yreka & Camp Lowe	See Shasta County	Across Davis Mine Cut, Br. No. 2-60. Across Mine Spillaray, Br. No. 2-61. Across Steep Cr., Br. No. 2-62. Across Curley Jack Cr., Br. No. 2-59. Across Dillon Cr. Across Clear Cr.	Bet. Happy Camp & Thompson Cr. (portions).  Honoson Cr. & 4 Mi. E. of Seiad.  Bet. Happy Camp & Cade Mtn. (portions).  Near Happy Camp.  Ch. Anness Thompson Cr. & A. Mi. E. of Seiad.	Across 1 nompson Cr.
Section	В	1	1	A. Dmr.	MSha,	A	В	В	מממ	G .	Yre, C	Var	ববববব	B, C	a
Route	25	FAS 524	-	ಕಾ ಕಾ	, es	co	က	က	00 00 0	· ~	ಣ	3, 21,	94 94 94 94 94 94 94 94 94	46 46 46 46 46	O.F.
County	Sierra	Sierra	Sierra	SiskiyouSis Sha	Siskiyou	Siskiyou	Siskiyou	Siskiyou	Siskiyou	Siskiyou	Siskiyou	Sis, Sha, Plu	Siskiyou Siskiyou Siskiyou Siskiyou Siskiyou Siskiyou	Siskiyou Siskiyou Siskiyou Siskiyou	Siskiyou
Contract	51-14BC2	3DC9	1	2TC17 0-2TC23	1-2TC32	51-2TC2-F	2TC15	0-2TC28	2T45 14TC22-F		2TC14	51-2TC6	2WL19 2WL20 2WL21 2WL22 1-14TC59 1-14TC67	2W10 2WC10 2T75 2T81 52.14TC9	

Total	\$12,791	84,217		54,277		583,083	*54,596		18,651	1,283,928	22,116	*15,250	47,576 885,817	*34,845	1,133,598	70 817	82,686	11,365
Const. engr.	1	\$4,295		4,507		43,078			887	61,201	1,949	2,300	2,879 60,902	3,600	55,355	3 350	7,368	1,896
Const.	\$12,791	79,922		49,770		540,005	54,596		17,764	1,222,727	20,117	12,950	44,697 824,915	31,245	1,078,243	66.858	75,318	9,469
Type of work	Repair Bridge	Widen & Restore Surf		P.M.S. & Shidrs		Grade, Gravel & Cement Base	Minor Contracts & D.L. Projects		Surface Shldrs	Grade, P.C.C. & 2 R.C. Brs	Signals & Lights	Protective Screening	Grade, P.C.C. & R.C. Br.	P.M.S.	Grade, P.C.C. & Conc. Brs	Widen Crossovers, Curbs &	Widen & P.M.S.	Repair Conc. Br
Contractor	Day Labor	Day Labor		Sheldon Oil Co		Utah Const. Co			Day Labor	Parish Bros.	onst. Co.	nett.	Fredrickson Bros.	Talms Dios	Fredrickson Bros	Harms Bros.	Fredrickson Bros.	M. A. JenkinsBen C. Gerwick, Inc
Contract	6/29/49	12/28/45		6/ 5/47		5/29/46	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		10/29/46	8/ 4/48	2/77/20/43	16/07/1	5/13/47 6/24/48	16/6 /6	1/17/46	5/12/49	4/11/50	7/29/46 8/22/50
Miles		9.61		7.5		15.6	i		4.0	4.7		1.0	4.4.c & & E		6.1		2.4	
Location	Across Scott Riv	Bet, Walker Br. & Rte. 3	See Shasta County	Bet. Fort Jones & 2.2 Mi. E. of Moffett Cr.	See Modoc County	Bet. Rte. 72, 3 Mi. N. of Dorris, & 4 Mi. W. of Hatfield	Various Locations	See Contra Costa County	Bet. Rockville Rd. & Co. Hospital		Det I de l'ammend C. & Alema C.	Del. Leugewood of & Mallo of	Bet. Fairfield & 3.5 Mi. N. of Vacaville Bet. E. of Fairfield & E. of Alamo Cr		Bet. Midway & 1.3 Mi. N. of Dixon	Bet. E. of Ulatis Cr. & W. of Yolo Causeway	Bet. Jet. of Co. Rd. to Vacaville & 2.5 Mi.	Across Putah Cr., about 6 Mi. N. of Dixon Across Putah Cr.
Section	C	D	C, A	Q	A, B	1 2 3 4 4 1 1 1		A, F	B	o c	) C	) 'q	C, Vae	7,5	D, I	E, A	D	E,A
Route	46	46	72, 28	83	210, FAS 753	FAS 753-A		7	1-1		1 -		7, 90	,	7 2	•	7	-1-1
County	Siskiyou	Siskiyou	Sis, Sha	Siskiyou	Sis, Mod	Siskiyou	Siskiyou	Sol, C.C	Solano	Solono	Colomb	Dolano	Solano.	Dorano	Solano	DOI; t Office	Solano	Sol, Yol
Contract	2T78	2W12	0-2TC27	2WC9	2DC5-P	2DC1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	COFC4	10T36			00101-20	10TC18 10TC34	_	10TC9		51-10TC4	10TC13 51-14TC15

COMPLETED CONTRACTS-June 30, 1952-Continued

	Total	\$1,273,572	51,061	*90,143	*25,432	16,520 10,092	9,872	607,001	63,061	10,380	*6,614	43,706	5,012	16,774 5,259 583,691	5,012	8,497 6,330	*6,871
	Const. engr.		1,608	9,200	2,200	1,990	964	45,796	2,899	1,084	009	2,136	2 2 1 0 5 5 5	791 270 42,540	155	1,160	
	Const.	\$1,169,866 \$103,706	49,453	80,943	23,232	14,530 9,198	8,908	561,205	60,162	9,296	6,014	41,570	5,012	15,983 4,989 541,151	4,857	7,337 6,330	6,871
	Type of work	Grade, P.C.C., P.M.S. & Gr.	Signals & Lights	Frontage Rd. & Chain Link Fence	Lights & Signs	Grade, P.M.S. on U.R.B	Signals	Grade, P.C.C. & Conc. Brs	Repair War Damage	Repair Stl. Truss Br	Signals & Lights	Resurface	Signals & Lights	Resurface Repair Shidrs. Grade, P.C.C. & 5 R.C. Brs	Widen Stl. Truss Br.	Three Ferry RampsRepair Ferry	Replace Br. with C.M.P. Culv
	Contractor	8	Tri-Cities Elel. Serv., Inc.	Fredrickson Bros.	Underground Ele. Const.	Harms Bros	Ed. Pierce Elc. Co	Fredrickson Bros	Day Labor	C. M. Allen	L. H. Leonardi Elc.	Day Labor	Day Labor	Day Labor Day Labor Fredrickson Bros.	C. M. Allen	C. M. Allen Day Labor	Day Labor
Jan 20, 100	Contract	2/16/48	6/14/49	5/24/51	9/14/51	6/28/48 3/23/49	6/ 7/47	12/ 5/45	8/ 7/46	4/21/47	6/ 5/51	8/19/46	3/14/50	7/24/46 10/18/46 9/16/46	6/ 5/47	9/30/47 5/10/51	4/ 6/50
	Miles	5.6	-	8.0		0.3		6.0	1		1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1	8.7	1	4.7		1 1	1 1 1
COMPLETION OF LAND	Location	See Contra Costa County Bet. Vallejo Wye & 0.5 Mi. N. of Rte. 208	Near Vallejo	Bet. Vallejo & Davis (Portions)	See Napa County See Napa County Bet. Cordelia UP. & Ledgewood Cr	At Milk Farm & at Freese Corner	Bet. Madison St. & Union Ave	Bet. Ulatis Cr. & Midway	Bet. Suisun & Rio Vista	Across Sacramento Riv. at Rio Vista	At Nebraska St.	Bet. Benicia Arsenal Grounds & Cordelia.	At 4th St. & Lemon St	Bet. Allendale & Putah Cr. (Portions) Bet. Allendale Jct. & Winters Bet. Rte. 7 & 0.5 Mi. N. of Sweeney Cr.	Across Miner Slough	At Cache Slough & Steamboat Slough Ferries At Cache Slough	Across S. Fk. of Lindsey Slough
	Section	F, A, D	E,	G, C, D, I	. H H H, B, A	I, A	Frfd	Vac, D	A, B	C, A	A	Ö	Val	444	Ą	A, A A	Ą
	Route	7, 74	1-	7	7, 8	7, 6	7	2	53	53	74	74	74	888	66	99, 100	101
	County		Solano	Solano	Sol, Nap Sol, Nap	Solano	Solano	Solano	Solano	Sol, Sac	Solano	Solano	Solano	Solano Solano Solano Solano	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Solano Solano	Solano
	Contract	COF-8 10TC27-F	0-10TC50	51-10RTC2	1-10TC36 1-10TC53 52-10TC8	10RTC4 10T73	10TC21	10TC8	10W40	14WLC47	52-10TC2	10W42	10TT79	10W39 10W46 10WC14	14WLC54	14TC26 10T82	10T78

Total	\$16,006 6,157 7,725 *19,108	64,866	31,421		87,042	h C Z h h	75,765	*53,228		26,002 169,020 *44,778 *187,653	29,427	1,478,302	*175,964	1,800,034
Const.	\$1,755 453 609	4,766	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		4,329	i i	1,253	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1,085 14,564 	156	109,900	21,500	156,847
Const.	\$14,251 5,704 7,116 19,108	60,100	31,421		82,713	i i	74,512	53,228		24,917 154,456 44,778 159,653	29,271	1,368,402	154,464	1,643,187
Type of work	Repair Br. Fender. Repair Stl. Truss Br. Emergency Generator. Repair Stl. Truss Br.	R.C. Bridge	Grade & A.C		5 R.C. Bridges	Grade, P.M.S. on I.B.M. &	U.K.B. & Seal Coat.	Minor Contracts & D.L. Projects		Truck Scales. Grade & P.M.S. Subseal Grade & P.M.S.	Resurface	Grade, P.C.C. & R.C. Brs.	Grade & P.M.S. on B.S.T. & I.B.M.	Grade, P.C.C., A.C. & Cone.
Contractor	Healy Tibbits Const. Co. H. F. Lauritzen. Crabbe Elc. Payne Const. Co.	Lew Jones Const. Co	C. M. Syar		G. M. Carr & Bati Rocca	Fredrickson Bros.	Wm. E. Thomas Const.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Stolte, Inc., & The Dun-	canson-Harrelson Co A. G. Raisch Co Day Labor J. R. Armstrong	Day Labor	Stolte, Inc., & The Duncanson-Harrelson Co	A. G. Raisch Co	A. G. Raisch Co. & Harms Bros
Contract	3/1/46 6/23/48 12/2/49 4/1/50	4/ 1/50	2/ 4/46		4/ 4/47	02/9 /2	10/ 6/48		6/28/48	5/19/49 3/ 7/50 6/ 8/50	3/31/47	5/20/48	1/ 6/50	1/17/46
Miles		!	0.3		1 .	2.4				4.8 10.6 4.9	1.7	4°.5	6.4	11.9
Location	Across Napa Riv. at W.C.L. of Vallejo At Napa Riv. Br. near Vallejo Across Napa Riv. at W.C.L. of Vallejo	Across White Slough, 0.5 Mi. E. of Napa Riv. Br.	On Waterfront Rd. Bet. Virginia St. & Santa Clara St.		Across Pleasants Cr., Alamo Cr., & Tributary to Putah Cr.	Bet. Vanden & Vacaville & Bet. Vacaville & Elmira	Across Alamo Cr.	Various Locations	Near Cloverdale	Bet. Cloverdale & Healdsburg. Bet. Cloverdale & 2 Mi. N. of Santa Rosa. Bet. Cloverdale & Healdsburg.	Bet. Healdsburg & Santa Rosa	.7 Mi. S. of Santa Ro	Sonoma	Bet. 1 Mi. S. of Petaluma & Ignacio Wye. 11.9
Section	स्यस्य	В	Val				1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Ą	A, B	E G	SRo	D, SCB	C, A
Route	208 208 208 208	208	Access	FAS 1106	1110 FAS	1107	FAS 1108	1	1			- I	1, 51	
County	Solano Solano Solano Solano	Solano	Solano	Solano	Solano		Solano	Solano	Sonoma	SonomaSonoma	Sonoma	Sonoma	Sonoma	Son, Mrn
Contract	14WC5 0-14TC48 1-14TC83 51-14TC2	51-14TC3	10ANC12	14DC8	10DC16		14DC44		4TC63	1-4TC85 4T129 51-4TC5	4T60	1-00-1-00-1-00-1-00-1-00-1-00-1-00-1-0	7011-10	4TC21-F

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$92,381	40,743 *40,968 24,467 *18,116	*11,071	8,635	*688,293 27,321	*11,561	90,363	65,778	*16,895	*51,974 *139,505	6,323 *110,537	*27,958	$^{10,215}_{1,623} \\^{*}_{22,445}$	125,465
Const.	\$6,352	3,730 6,428 3,500	1,600	262	80,500	263	9,991	8,250	1,750	1,977	10,000	3,000	1,603 434 3,000	2,268
Const.	\$86,029	37,013 34,540 24,467 14,616	9,471	8,038	607,793	11,298	80,372	57,528	15,145	49,997	6,323	24,958	8,612 1,189 19,445	123,197
Type of work	Resurf. with A.C	Signals & Lights Landscape. Revise Signals. Signals & Lights	Signals	Purchase Signals	Grade & P.M.S	Retaining Wall	Widen 3 Conc. Brs. & Apps	Widen Conc. Br. & Culv	Signals, Lights & Chulz	Grade & Surf. Grade & B.S.T. on I.B.M.	Improve Drainage	R.C. Culv. & Apps	Redeck Stl. Truss Bridge Alter Stl. Truss Bridge Shldrs. & Sl. Ct.	Stl. & Conc. Br.
Contractor	A. G. Raisch Co	H. S. Tittle Co. Stephen L. Vistica. Day Labor Karl F. Stolting.	L. H. Leonardi Elc.	Day Labor	Piombo Const. Co Day Labor	Day Labor	R. G. Clifford & C. O. Bodenhamer	A. G. Raisch Co	J. Henry Harris	Day Labor	Day Labor Huntington Bros.	Wheeler Const. Co	Evans Const. Co Thomas Rigging Co A. G. Raisch Co	Kiss Crane Co
Contract	4/23/47	8/10/48 8/5/49 10/18/49 6/28/51	6/20/51	11/ 1/46	9/15/49 3/11/52	12/14/49	10/11/50	3/15/49	1/21/52	9/10/48 10/11/50	8/13/46 6/29/51	6/ 4/51	11/29/47 8/21/50 10/11/50	9/13/46
Miles	4.0	2.8		-	3.0			0.3	. 1	1.0	2.7	-	2.0	
Location	Bet. 3 Mi. N. & 1 Mi. S. of Petaluma	Thru Santa Rosa Bet. Steele Lane & Baker Rd. Bet. 0.3 Mi. S. & 1.7 Mi. N. of Santa Rosa. Bet. Steele Lane & Barham Ave.	At North St. & at Matheson St.	At College Ave. & 5th St	Bet. Petaluma Cr. & Tolay Cr Bet. Petaluma Cr. & Tolay Cr	15 Mi. E. of Marin-Sonoma Co. Line	Bet, Santa Rosa & Kenwood	Across Purple Draw & Laguna De Santa Rosa	At Intrs. Main St. with Santa Rosa Ave. Bodega Ave. in Sebastopol & Redwood Hwy. with Gravenstein Hwy.	Bet. Jenner & Gualala Riv Bet. Jenner & Mendocino Co. Line	At Various Locations.  Bet. Stewart's Point & Gualala	Across Sheephouse Cr.	Across Tolay Cr. about 14 Mi. W. of Valley Across Tolay Cr. Bet. Sears Point & Solano Co. Line.	Across Russian Riv. at Hacienda
Section	Ö	E, SRo E, SRo E, SRo, B E, SRo, B	Hibg	SRo	Ā	g	A	Ö	Seb, C, C	C, D, E	田田	A	4 44	1
Route	H			***	∞ ∞	∞	51	51	51, 104; 1,104	56	56	104	208 208 208	FAS 786
County	Sonoma	Sonoma Sonoma Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma	Sonoma
Contract	4TC34	0-4TC69 1-4TC91 4T122 51-4TC37	52-4TC6-P	4T46	1-4TC92 4T140	4T125	51-14TC17	0-4TC75	52-4TC25-P	4T112 51-4TC15	4W30 52-4TC8	52-4TC4	14TC33 51-14TTC1 51-4TC19	14DC2

COMPLETED CONTRACTS-June 30, 1952-Continued

					. 101011	OF	111	ATT 11.							0.1
Total	\$86,177	401,545	*105,044	532,140	21,457	486,274	366,610 11,674	18,888		15,801	7,523	235,319	51,504	218,200	148,981
Const.	\$1,177	6,432	1	55,631	1,131	52,161	13,913	1,774		1,794	618 1,161	22,727	4,684	13,531	8,375
Const.	\$85,000	105,667	105,044	476,509	20,326	434,113	352,697 9,901	17,114		14,007	6,905	212,592	46,820	204,669	140,606
Type of work	R.C. Br. & P.C.C. on Apps	Grade & Sl. Ct.	Minor Contracts & D.L. Projects	Grade, P.M.S. & R.C. Br	Signals & Lights	Grade & P.C.C.	Steel Bridge Barrier Posts & Guard Rail Barrier Posts	Landscape		Signals.	Signals Widen & P.M.S. on U.R.B.	Widen & P.M.S.	Grade & M.P. Culv.	Grade & P.M.S. on U.R.B.	Grade & P.M.S.
Contractor	G. M. Carr & Bati Rocea.	Harold Smith		United Conc. Pipe Corp.	R. Goold & Son	A. Teichert & Son, Inc Fredrickson & Watson	Const. Co	Henry C. Soto Corp		L. H. Leonardi Elc.	Collins Elc. Co United Conc. Pipe Corp	Munn & Perkins	Biasotti Const. Co	M. J. Ruddy & Son	M. J. Ruddy & Son
Contract	4/20/50	8/18/50		8/25/49	10/ 3/50	7/15/46 4/25/47	10/20/47	4/ 1/49		6/10/47	5/12/48 6/14/50	4/ 1/50	6/27/47	4/28/48	4/ 1/48
Miles		1.8	1	4.9	-	4.5	-	11.9		!	0.2	11.2	0.4	9.6	6.2
Location	- Across Hobson Cr. at Hacienda		Various Locations	See Merced County Bet. Turlock & Keyes	See Merced County Bet. Turlock & Keyes. See Merced County See Merced County	Bet. Salida & 1 Mi. N. of RiponAcross Stanislaus Riv.	Bet. Salida & 1 Mi. N. of Ripon	Bet, Salida & 1 Mi. N. of Ripon & Bet, Calaveras Riv. & Lodi	See Merced County	On Fourth St.	Bet, Olive St. & Marshall St.	Bet. Jct. Rte. 109 & 1 Mi. E. of Oakdale.	At Wildcat Cr. Bet. 1.3 Mi. E. of Oakdale & 1.8 Mi. W.		Bet. Newman & San Joaquin Co. Line
Section			1	A, B, A, C A A, Cer, B,	A, D	B, A, Rip B, A	B, A, Rip	b, a, mp,	D, A, Cer,	Cer	Tur	A, Rvbk, A, Okdl, B	щщ		А, В
Route	FAS 786 FAS 788	FAS 878	1 1	ਚਾਰਾਰਾ	444	কা কা	41 =		4	4	44	13	133		41
County	Sonoma	Sonoma	Sonoma	Sta, MerStanislaus	Stanislaus Sta, Mer Sta, Mer	Sta, S.J.	Sta, S.J.	Sud, Ded	Sta, Mer	Stanislaus	Stanislaus	Stanislaus	Stanislaus		Stanislaus
Contract	14DC70-P 14DC37	51-4DC3-P		0-10TC31 1-10TC54-F 51-10TC6	51-10TC11 51-10TC16-F 52-10TC14	10TC1 <b>5</b> 14TC21	10TC24		1-10TC44	10TC22	10TC63-P	51-10TC2	10TLC1 0-10TC32		0-10TC29

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$35,531	13,806	*134,560	29,677		*36,512	08.490	*71,606	146 988	35,100	173,829	34,698	91,582	*67,119	*20,796	95,876 47,990
Const.	\$6,359	1	12,000	5,069		2,000	1 480	3,000	1 339	935	1,803	334	883		200	4,068
Const.	\$29,172	13,806	122,560	24,608		34,512	000 40	909'89	145 656	34,165	172,026	34,364	90,599	611,119	20,596	91,808
Type of work	Grade & P.M.S. on U.R.B.	P.M.S.	P.M.S.	Widen R.C. Br., Grade & P.M.S. on U.R.B.		P.M.S. on U.R.B.	Widen & B.S.T. & P.M.S. on	Widen & P.M.S.	R C Bridge	Grade & P.M.S.	R.C. Bridge	Grade & P.M.S	Widen & P.M.S. on U.R.B	Widen & P.M.S.	Minor Contracts & D.L. Projects	P.M.S. Improve Drainage.
Contractor	H. Sykes	M. J. Ruddy & Son	M. J. Ruddy & Son	M. J. Ruddy & Son		M. J. Ruddy & Sons	United Conc. Pipe Corp.	United Conc. Pipe Corp.	Erickson, Phillips &	Louis Biasotti & Co	Bos Const. Co.	Karl C. Harmeling	United Conc. Pipe Corp.	United Conc. Pipe Corp.		McGillivray Const. Co L. Bormolini & Son
Contract	8/31/49	8/30/48	3/27/51	10/19/50		8/27/51	7/ 3/50	5/24/51	5/22/47	4/22/48	6/21/48	6/16/49	7/13/50	7/20/50	-	4/ 1/48 11/18/49
Miles	0.5	0.2	3.5	0.3		1.7	9.5	3.9	1	0.9		9.0	0.6	5.4		7.1
Location	At Patterson	Bet. D. St. & B St	Bet. 10.5 Mi. & 5.0 Mi. W. of Modesto	At Modesto Irrigation Dist. Lateral No. 4.	See Merced County	On McHenry Ave., Bet. State Hwy, Rte. 13 & San Joaquin Co. Line	Bet. Oakdale & Waterford	Bet. Rte. 66 & Valley Home	Across Tuolumne Riv., about 6 Mi. E. of Modesto	Bet, Empire & Hughson	Across San Joaquin Riv., 4.5 Mi. E. of Crows Landing	At San Joaquin Riv., 4.5 Mi. N.E of Crows Landing	Bet. Turlock & Crows Landing Rd. & Bet. Monte Vista Ave. & Turlock	Bet. Modesto & 5.4 Mi. Wly	Various Locations	Bet. Lomo & Fagan & in Gridley Bet. 2.5 Mi. S. Live Oak & Gridley
Section	B, Pat	Okdl	A, B	В	C, D	1	1	1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1		1			1	A, LiO, A, Grd A, LiO, A
Route	41	99	110	110	110, 4	FAS 903	FAS 904	FAS 904	912	FAS 912	FAS 915	FAS 915	FAS 916 914	FAS 917	1	ကက
County	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Sta, Mer	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Stanislaus	Sut, But
Contract	1-10TC55	0-10TMC7	51-10TC17	51-10TC13	10TC19	52-10DC3	10DC14-P	51-10DC4	14DC17	10DC3	14DC38	10DC6	51-10DC1-P	51-10DC2		0-3TC51-P 1-3TC69

Total	\$188,502		*90,965	6,999	22,869 105,506 *14,808	128,437	*064 000	*67.754	*57,268	*3,325		605,508		402,757
Const.	\$22,156		8,600		1,551 8,660	10,588	10 770	1.869	200	1		66,106		36,444
Const.	\$166,346		82,365	6,999	21,318 96,846 14,808	117,849	060 876	65.885	56,768	3,325		539,402		366,313
Type of work	Grade & P.M.S. on C.T.B		Resurf. with P.M.S.	Grade Shldrs	Repair Timber Br. P.M.S. Resurf, with P.M.S.	R.C. Bridge	TO 4 OT 1000	Resurf. with P.M.S.	Grade, Pen. Tr. & Sl. Ct	Minor Contracts & D.L. Projects		Grade & P.M.S		5 R.C. Brs. & Widen 2 Conc. Brs. Grade & P.M.S.
Contractor	McGillivray Const. Co		Rice Bros., Inc	Day Labor	Wm. S. Shedd Rice Bros., Inc	Lord & Bishop	P. J. Moore & Son &	A. Teichert & Son. Inc.	P. J. Moore & Son	0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	•	Oilfields Trucking Co. & Phoenix Const. Co.	J. D. Proctor, Inc. &	Dragline Rentals Co  Morrison-Knudsen Co., Inc
Contract	10/ 8/47		5/ 1/51	9/30/47	10/23/47 4/ 1/50 7/15/50	11/22/48	2/17/49	9/15/49	9/ 4/51	1		1/21/46	1/22/46	4/ 2/47
Miles	1.7		7.1	2.0	5.6	:	7.9	7.3	1.1			7.1	1	2,0
Location	At Live Oak	See Yuba County See Yuba County See Yuba County See Yuba County See Yuba County	Bet. Meridian & 3 Mi. W. of Yuba City	Bet. Sutter Bypass & Tudor Rd See Yuba County Across Sutter Bypass, N. of Knights		Across Cross Canal	Bet. Sacramento Co. Line & S. of Striplin Rd	Bet, Nicolaus Br. & Tudor	Bet. 1 Mi. S. of Striplin Rd. & Striplin Rd.	Various Locations	See Butte County	Bet. 6 Mi. N. of Red Bluff & Shasta Co. Line	Across E. & W. Sand Sloughs, Sampson Slough, Paynes Cr., Salt Cr. & Salt Cr. Overflow	Bet. Mill Race Cr. & Red Bluff.
Section	Lio, A	YC, Mvl YC, Mvl YC, Mvl YC, Mvl	A, B	B, A, B	ДД			1	1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, D	Ö	D	Q
Route	က	00000	15	87, 87, 87	87	FAS 926	FAS 926	FAS 926	FAS 926		ಣ	ಣ	ಣ	ಣ
County	Sutter	Sut, Yub Sut, Yub Sut, Yub Sut, Yub	Sutter	SutterSut, Yub	Sutter	Sutter	Sutter	Sutter	Sutter	Sutter	Teh, But	Tehama	Tehama	Tehama
Contract	3TC40	3TC28 3TC42 3TC47 14TC5	52-3TC3	3W40 3TC18 14TC30		14DC46	3DC13	3DC19	52-3DC8-P	1 1 2 1 1 1 1 1 1 1 1	51-14TC10	2TC13-F	14TC8	2TC19

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	*\$465,481	6,812 10,101 11,612	11,700	13,541 15,487	198,494	290,229	*121,997	*62,562	*15,824		*307,475	31,825	11,792
Const.	\$52,783	270 269 220		1,582	16,877	23,089	12,500	7,300	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		40,365	1,469	307
Const.	\$412,698	6,542 9,832 11,392	11,700	12,682 13,90 <b>5</b>	180,617	267,140	109,497	. 55,262	15,824		267,110	30,356	11,485
Type of work	Widen Shldrs., P.M.S. & Widen 3 R.C. Brs.	Repair Timber Br. Repair Timber Br. Repair & Recoust. Timber Br. Deck.	Repair 2 Stl. Truss Bridges	Repair Stl. Br	2 Stl. Brs. & Armor Ct. Apps	3 Stl. Brs. & Apps	2 R.C. Brs. & Apps to 3 Brs	R.C. Bridge	Minor Contracts & D.L. Projects		Culv. & R.M.S. Improve Timber Br.	Resurface	B.S.T.
Contractor	McGillivray Const. Co	Day Labor Day Labor	Day Labor	C. M. Allen Evans Const. Co	G. M. Carr & Bati Rocca	O'Conner Bros	H. W. Ruby	Transocean Engr. Corp			N. M. Ball Sons	Day Labor	Day Labor
Contract	4/28/50	4/ 2/46 6/ 3/46 9/10/47	4/24/47	8/28/47 9/ 8/49	10/ 3/47	10/19/48	8/30/50	8/12/49			6/30/47 7/19/51	4/17/47	10/ 9/45
Miles	20.6		-				-		1		6.5	6.4	
Location	Bet. S. Boundary of Tehama Co. & Pro-	Across Ramsey Cr., Br. No. 8-55. Across Plopper Cr., Br. No. 8-54. Across Dehaven Gulch, Br. No. 8-55.	Aeross Dry Cr. & Salt Cr.	Across S. Fk. Cottonwood Cr.	Across Thomes Cr. & Reed Cr	Various Locations	Across Mill, Willow, & McCarty Creeks.	Across Elder Cr., 0.5 Mi. S. of Gerber	Various Locations	See Plumas County	Bet. Rte. 20 & Browns Mtn. & at E. Weaver Cr. Br. No. 5-17	Bet. 1.4 Mi. E. of Buckhorn Maint. Sta. & 4.7 Mi. E. of Trinity Co. Line.	See Humboldt County Bet. New Riv. Bluffs & Cedar Flat See Humboldt County Bet. Sta. 0+00 & Sta. 355+00
Section	A, B, Cng,	444	D, E	国国		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	- 1			A, B, B	A A	B, A	C, D, D C, D C, D
Route	4	23 23 20 20	29	29	FAS 1078 1082 FAS 1078	1081	FAS 1078	1080	1 1	20, 21	1089 20	20	8888
County	Tehama	TehamaTehama	Tehama	Tehama	Tehama		Tehama	Tehama	Tehama	Tri, Plu, Sha	Trinity	Tri, Sha	Tri, Hum Trinity Tri, Hum
Contract	51-2TC4	2TL15 2TL16 2TL16 2TL17	2WL27	14WLC58 1-14TC77	14DC27 14DC45		51-14DC1	14DC52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2TC29 2DC6	52-2T12	2T43	41W10 1W22 1T65 1T66

Total	\$13,988 *326,328 *23,818	10,610	15,574	20,224	*15,551	*22,479	35,996	91,117	122,890 15,910 *660,777 *703,818	14,194	38,510		29,269	*711,516	*877,871	*56,298
Const.	\$26,360	1,028	575	1,204	1,957	1	4,732	6,529	12,176 229 61,042 44,520	1,410	4,785		2,034	70,000	84,394	6,131
Const.	\$13,988 299,968 23,818	9,582	14,999	19,020	13,594	22,479	31,264	84,588	110,714 15,681 599,735 659,298	12,784	33,725		27,235	641,516	793.477	50,167
Type of work	Oil. Grade & Surf. Oil.	Steel BridgeReconst. Timber Br. & Apps	Grade & Surf	Widen Timber Br	Seal Coat	Minor Contracts & D.L. Projects	R.C. Br. & Apps	P.M.S.	P.M.B.M. Restore Olied Borders. Grade & 5 R.C. Brs. P.C.C.	Signals & Lights	Repair with P.M.S. & Sl. Ct		Signals & Lights	Brs.	Grade, P.C.C. & P.M.S. & R.C. Br.	Resurf. with P.M.S.
Contractor	Day Labor	C. C. Gildersleeve	Day Labor	C. C. Gildersleeve	Morgan Const. Co		Wheeler Const. Co	Griffith Co	2 1 1 1	Const. Co.	Valley Pav. & Const. Co., Inc.		Tri-Cities Ele. Serv	Grimm Co.	Guy F. Atkinson Co	Geo. E. France, Inc.
Contract date	8/ 9/50 7/ 2/51 7/ 2/51	5/17/46 5/25/51	3/11/49	6/12/47	8/25/48	1	3/ 5/47	4/10/47	4/13/45 3/19/46 8/ 3/48 6/ 1/49	9/29/50	6/ 7/46		2/27/48	16/4 /1	6/18/48	9/12/49
Miles	15.6		5.9	1	6.3	1 1 1	1	80	13.5	2 1 6 1	3.0		10	0.0	5.0	2.9
Location	See Humboldt County Bet. S. Fk. Trimity Riv. & White's Bar Cr., 15.6 Bet. S. Fk. Trimity Riv. Br. & Penirie Cr., Bet. S. Fork. Trimity Riv. & Del Loma	Across Hayfork Cr., about 58 Mi. W. of Red Bluff Across Salt Cr., 2 Mi. E. of Peanut	Bet. Peanut & Hayfork	Across Redding Cr.	Bet. Rtc. 20 & Browns Mountain	Various Locations	Across White River Sink	Bet. Delano & 2.5 Mi. S. of Barlimart & Bet. 2.1 Mi. E. of Wasco & Famoso	Bet, Quail Sta. & 6.5 Mi. N. of Goshen Bet. Rte. 127 & 9.5 Mi. N. of Goshen Bet. I Mi. S. of Tipton & Tulare Airport Bet. I Mi. S. of Tipton & Tulare Airport	At 6th St. in Tipton	Bet. 3.6 & 0.4 Mi. S. of Kingsburg	See Fresno County	Bet. Mendocino Ave. & 0.3 Mi. N. of Kingsburg	Bet. 1 Ml. N. of Gosnen & 1raver.	Bet. 0.5 Mi. S. of Tagus & Rte. 10	Bet. 0.5 Mi. S. of Tagus & Rte. 10
Section	ದಿದ್ದರ ಬೆಬೆಬೆಬೆ	A A	В	Ö		8 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	A	Α, υ	8,8 6,3,88 74	<b>A</b>	A	E, D Kngb, A E. D	Knbg, A	<b>=</b>	H	F
Route	2002	29	35	35	FAS 1089	1	4	4, 33	কাকাকাক	4	4	4 4		4	4	4
County	Tri, Hum Trinity Trinity	TrinityTrinity	Trinity	Trinity	Trinity	Trinity	Tulare	Tul, Ker	TulareTulareTulareTulare.	Tulare	Tulare	Tul, Fre		Tulare	Tulare	Tulare
Contract	1T69 1T79 52-1T10 52-1T11	14WLC31 2T83	1T68	14WLC55	2DC10	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	14VC29	6XC13	6VC3 6V14 0-6VC27 0-6VC35-F	1-6VVC4	6AC9	6TC8-P		51-6VC9-F	6VC22	1-6VC39

COMPLETED CONTRACTS-June 30, 1952-Continued

-	Tetal	\$20,483	*43,011	112,353		69,047	28,263	98,562	4,625	235,783	58,521	163,554	*13,246	51,405	154,195	131,427	53,918	189,532	15,510
	Const.	\$2,029	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	12,597		7,986	189	9,408	651	16,294	6,026	17,004	1,750	3,827	9,004	4,221	2,421	6,306	374
	Const.	\$18,454	43,011	99,756		61,061	28,049	89,154	3,974	219,489	52,495	146,550	11,496	47,578	145,191	127,206	51,497	183,226	15,136
	Type of work	Signals & Lights	Replace R.C. Br.	P.M.S. & B.S.T.		R.C. Br. & R.C. Culv	Resurface	Steel Br. & Apprs	Signals	Grade & P.M.S.	P.M.S.	P.M.S. on U.R.B. & R.C. Br	Lights	4 R.C. Bridges	Grade & B.S.T.	R.C. Bridge	I.B. & P.M.S.	Widen & P.M.S	R.C. Bridge
TOTAL CONTINUES	Contractor	Westates Elcl. Const. Co	Rex B. Sawyer	Griffith Co	,	Thomas Const. Co	Day Labor	R. M. Price Co	Clinton Elc. Corp	R. M. Price CoValley Pay. & Const. Co	Inc.	Anderson Co	L. H. Leonardi Elc.	Trewhitt, Shields & Fisher.	Geo. E. France, Inc.	Trewhitt, Shields & Fisher-	F. Gunner Gramatky	F. Gunner Gramatky	E. H. Peterson & Son
July 20, 1702	Contract	7/26/50	6/28/51	3/24/50 11/8/50		7/ 7/49	3/20/47	3/24/47	12/13/50	3/24/47	OT /7 /7	6/ 1/49	11/21/50	12/ 9/47	6/29/48	7/23/47	11/29/47	7/23/47	5/16/47
	Miles		i	8.1			4.4		-	27.00		1.2		1 1 1	8.0	-	-	8.0	
	Location	At Mooney Blvd	Across Deep Cr., 5.4 Mi. E. of Visalia	Bet, Visalia & Venida Sub-Station	See Kern County See Kern County	Across Deer Cr. & Deer Cr. Ditch	Bet. Cairn's Corners & 4.4 Mi. N'ly	Across Yokohl Cr.	At Morton St	Bet, Packwood Cr. & Rte. 10.	TOO	At St. Johns Riv., 4 Mi. NE. of Visalia.	At Proposed Rte. 134 OC	Bet. 3 & 15 Mi. S. of Visalia (portions)	Bet. FAS Rtc. 1129 & State Rtc. 134	Across Tule Riv.	Bet. 4 Mi. & 6.5 Mi. W. of Porterville	Bet. 2 Mi. W. of Woodville & Poplar	Across White Riv., about 7 Mi. SE. of Earlimart.
	Section	B, Vis,	C	Vis, C Vis	A, A, B A, A, B	В	D	闰	Ptrv	A, Vis	<b>1</b>	A	д		2 2 2 1 1 1 1 1		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5 0 1 0 0 0	1
	Route	10,132	10	10	129	129	129	129	129	132		133	134	FAS 1126 1137	FAS 1126	FAS 1128	1128 FAS	1129	1130  -
	County	Tulare	Tulare	TulareTulare	Tul, Ker	Tulare	Tulare	Tulare	Tulare	TulareTulare	Taran	Tulare	Tulare	Tulare	Tulare	Tulare	Tulare Tulare	T CHOOL STATE OF THE STATE OF T	Tulare
	Contract	51-6VC3-P	51-14BC4-F	1-6VC41 51-6VC7-P	6XC10 0-6VC23	1-14VC89	6X22	14XC20	51-6VC10	6XC12 1-6VC31		0-14VC87	51-6VC8	14DC32	6DC11	14DC23	6DC8		14DC14

COMPLETED CONTRACTS-June 30, 1952-Continued

				DIV	ISIC	N U	F H	IGHW.	A.Y	5					
Total	\$137,434	133,844	189,476	70,552	38,786	51,166	196,456	111,026	*32,053	*231,935	990,96	191,866	*95,781	*22,264	
Const.	\$3,737	5,192	1,707	4,931	4,596	470	5,581	2,837	966	29,545	16,767	15,463	28,430		,
Const.	\$133,697	128,652	187,769	65,621	34,190	50,696	190,875	108,189	31,057	202,390	79,299	176,403	67,351	22,264	
Type of work	R.C. Bridges	Grade & R.M.S.	Grade, P.M.S. & R.C. Br.	Reconst. Stl. & Conc. Br	Steel Bridge	R.C. Br. & R.C. Culv	. R.C. Bridge	Grade & P.M.S.	Minor Contracts & D.L. Projects	Grade & P.M.S.	Grade & P.M.S.	Steel Br. & Apprs	Grade & Pen. Tr. & Sl. Ct.	Minor Contracts & D.L. Projects	
Contractor	Northup Const. Co	Geo. E. France, Inc.	Rice Bros., Inc	Charles MacClosky Co	Trewhitt, Shields & Fisher.	C. B. Tuttle Co	Carl N. Swenson Co., Inc. R.C. Bridge.	Oilfields Trucking Co. & Phoenix Const. Co., Inc.		Geo. E. France, Inc.	Beerman & Jones	Elmer J. Warner	Chittenden & Chittenden.		
Contract	5/12/47	2/23/50	12/ 9/50	10/10/47	8/11/48	9/29/49	6/ 4/47	8/18/50		12/ 2/49	1/24/47	12/26/47	3/ 8/50		
Miles		0.9	3.0	1	. 1	1	1	4.8	1	1.7	0.4	0.2	- 12.6	1	
Location	Across St. Johns Riv.	Bet. State Rte. 134 & 6 Mi. N	Bet. FAS 1143 & Rtc. 10 & Bet. Rtc. 10 &	Across St. Johns Riv., about 12 Mi. NE.	Across Peoples Ditch	Across Kaweah Riv. & Ketchum Ditch, about 10 Mi. NE. of Visalia	Across Kings Riv., about 5.5 Mi. W. of Dinuba.	Bet. Dinuba & Orosi	Various Locations.	Bet. Montezuma Rd. & 1 Mi. S. of Jamestown	On Stockton St	Across Tuolumne Riv. at Stevens Bar	Bet. Rtc. 13 and Stanislaus Co. Line	Various Locations	See Los Angeles County
Section		1				1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	д	Sra	A, B		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, C
Route	FAS 1136 1138	FAS FAS	1137 1138 FAS	1140	1140	1140	1142 1142	1142 1142	1 1	13	13	40	FAS 919	1	63
County	Tulare	Tulare	Tulare	On Oliver	Tuloro	T. J.	1 ulare	Turare	Tulare	Tuolumne	Tuolumne	Tuolumne	Tuolumne	Tuolumne	Ven, L.A
Contract	14DC15	1-6DC23-F 51-6DC5-P	14DC28	14DC41	1_14DC56_P	140040	ET CDC1 B	1-1000-19	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1-10TC59-F	10TC16	14TC34	10DC10-P		51-7VC13-F

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	*\$664,592	38,008 192,206 23,036	51,428 63,317 *6,052	*450,049	1,193,953	*797,795	40,827 35,616	*107,574 *44,272	36,223	8,344 93,392 *37,072	136,887 274,795 13,305	11,536 303,910 13,676	5,194 25,118
Const.	\$63,453	1,523 22,654 1,408	3,673 6,647 700	900	76,831	98,073	2,048	15,300 5,000	1,457	6,202	14,542 34,803 1,606	34,564	1,191
Const.	\$601,139	36,485 169,552 21,628	47,755 56,670 5,352	400,049	1,117,122	699,722	38,779	92,274 39,272	34,766	8,344 87,190 37,072	122,345 239,992 11,699	11,536 269,346 12,538	5,194
Type of work	Grade & P.C.C. & P.M.S.	Signals	Scales & Apprs P.M.S. Roadside Development	Grade & P.M.S. on C.T.B Lights	Grade & P.M.S.	Grade & P.M.S	Signals P.M.S.	R.C. Br. & Widen 6 R.C. Brs	Widen & Resurf	Repair Road Resurf. with P.M.S. Repair Storm Damage	Widen Steel UP. Grade, A.C. & P.C.C. Signals & Lights.	Signals Crade & A.C. Signals & Lights	Improve Drainage P.M.S. & Shidrs.
Contractor	J. E. Haddock, Ltd L. H. Leonardi Elc.	Const. Co Smith-Edmondson Co Tri-Cities Ele. Serv Jesse S. Smith & A. A.	Edmondson Baker & Pollock Stephen L. Vistica	Fredericksen & Kasler Elc. & Mach. Serv. Inc	Clyde W. Wood, Inc	Granite Const. Co	Tri-Cities Elc. Serv	Norman I. Fadel Conrad Const. Co., Inc	Day Labor	Day Labor Baker & Pollock Day Labor	Grant L. Miner Griffith Co Tri-Cities Elcl. Serv., Inc.	Elc. & Mach. Serv., IncBaker & Pollock	Day Labor
Contract	2/ 4/47	2/20/48 3/29/48 6/29/48	6/ 1/49 11/ 8/50	5/23/51 6/28/51	6/29/48	10/11/49	6/11/48 4/ 1/50	11/ 9/50 4/ 2/51	11/ 2/49	3/25/47 5/ 5/47 1/ 3/52	11/ 5/48 6/18/49 6/28/49	4/22/48 1/ 3/50 1/30/50	2/21/46 5/ 9/47
Miles	3.4	1.3	3.0	1.3	1.2	2.5	1.3	3.9	6.0	5.7	2.1	1.9	0.5
Location	Bet. Montalvo & Ventura At Intr. of Ventura Blvd. & Telephone & Telegraph Rds.	Jet. Rte. 2 & Rte. 60 near El Rio Jet. Rte. 2. & Rte. 60 near El Rio 1.1 Mi. W. of Montalvo	Bet. Montalvo & Ventura. Bet. Montalvo & Ventura. From Santa Clara Riv. Br. through	Montalvo From Santa Clara Riv. Br. through Montalvo	Bet. Seachiff & Mussel Shoal	Bet. 0.2 Mi. E. of Ventura Co. Line & 0.2 Mi. E. of Carpinteria	In Ventura. Bet. E.C.L. & San Jon Rd	Various LocationsBet. Rte. 2 & Santa Clara Riv	At Santa Susana Pass	Bet. Oxnard & Big Sycamore Cr Bet. Oxnard & Big Sycamore Cr At Black Point & Big Sycamore Cr	0.5 Mi. W. of El Rio Bet. Rte. 2 & Oxnard Oxnard Blvd.	On Oxnard Blvd Bet. N.C.L. & S.C.L. At Saviers Wooley Rd.	Bet. Ellsworth Barranca & Santa Paula
Section	C, Ven C, A, Ven	D D D D	C, Ven	Ö	F, A, A, D, J	В, Н	Ven Ven	A, B, C A	C	444	B, Oxn	Oxn Oxn Oxn	44
Route	2, 9, 79	2, 60	212121	67	2,4	61	22.23	6	6	0000	09	09	79
County	Ventura	Ventura Ventura	Ventura Ventura	Ventura	Ventura	Ven, S.B.	Ventura	Ventura	Ventura	Ventura Ventura	Ventura	Ventura Ventura	Ventura
Contract	7VC30-F 7VC32	7VC61 7VC69 7VC83	1-7VC121 51-7VC18 51-7VC53	51-7VC56	7VC84 51-7VC43	1-5VC32-F	7VC77 51-7VC2	51-14VC8 52-7VC1	7V153	7VC36 52-7V21	0-14VC74 0-7VC126 0-7VC129	7VMC24 1-7VC142 1-7VC145	7XC34

Total	\$37,796	103,565	31 038	63,768	7,935	14,579	35,943	180 080	74 617	*44,532	79,229	34,252	*16,585	0100	*14,527	*109,378	*11,379	*96,591
Const.	\$4,310	10,800	1 412	4,228	1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1,191	7,432	14 410	6.042		5,182	2,724	2,100		215	12,700	1,550	10,000
Const.	\$33,486	92,765	30.526	59,540	7,935	13,388	28,511	184 890	68.575	44,532	74,047	31,528	14,485	0 0 0 0 0	14,312	96,678	9,829	86,591
Type of work	Widen & Resurf. with P.M.S	Grade & P.M.S.	Steel Bridge	R.C. Bridge	Resurface	Signals	Resurf. with P.M.S. & B.S.T	рМе	M S	Minor Contracts & D.L. Projects	Repair with P.M.S. & C.R.B	Lights	Resurf. with P.M.S.	Grade, P.M.S. on C.R.B. & 2	R.C. Grade Seps. & Apps	R.C. Undercrossing	P.M.S.	Grade, P.M.S. on C.R.B., & R.C. Overcrossing
Contractor	C.J.B. Const. Co.	Frank T. Hickey, Inc	Day Labor	Day Labor	Day Labor	Clinton Ele. Corp	Frank T. Hickey, Inc	The Table of Tab	MacDonald & Kruse Inc		A. Teichert & Son, Inc	Grason Ele. Co.	Brighton Sand & Gravel	Charles MacClosky & Harms Bros	Day Labor	Charles MacClosky & Harms Bros.	Brighton Sand & Gravel	Charles MacClosky & Harms Bros
Contract	6/ 1/49	6/ 6/49	5/16/46	10/22/48	1/17/48	2/19/51	5/26/49	4/36/3	12/6/46		5/21/46	2/11/50	06/22/9	6/27/50	1/ 6/50	8/18/50	9/14/50	11/8/50
Miles	1.4	4.0		0.2	2.0	1	4.1	Zi.	b. 4		7.3	2.1	9.2	0.5	8.0		9.4	0.2
Location	Bet. Wells Rd. & Ellsworth Barranca	Bet. 2.5 Mi. & 6.4. Mi. N. of Ventura City Limits	Across N. Fk. Matilija Cr., Br. No.	Across Matilija Cr.	Bet. Main St. & N.C.L. At Main St. Park Row Ave. Center St	& Ramona Ave.	Bet. Rte. 2 & Rte. 9	On Pleasant Valley Rd. & Wood Rd. Bet.	On Las Posas Rd., Bet. State Hwy. Rte. 2	Various Locations.	Bet. 1 Mi. E. of Davis & Swingle & Bet. 2.25 Mi. N. of Arcade Sta. & Jct. Rte. 6-	On Yolo Causeway	S. Half of Yolo Causeway.	Intrs. Rtes. 6 & 99	Bet. Sta. 701± & Sta. 743±	Causeway Off Ramp.	Bet. Jefferson Blvd. & Park Blvd.	On W. Sacramento Freeway, Over Jefferson Blvd.
Section	A	A	В	В	Ven		В	 			A, B	В	Ħ	C, B	OC		C	D D
Route	62	138	138	138	138		153	FAS 868	FAS 877	1	6, 99	9	9	6, 99	9	>	9	9
County	Ventura	Ventura	Ventura	Ventura	Ventura		Ventura	Ventura	Ventura	Ventura	Yolo	Yolo	Y 010	Yolo	Yolo		Yolo	Yolo
Contract number	1-7VC123	1-7VC124	7XL14	7V136	7V100 51-7VC40-P		1-7VC119	7DC3	7DC1	1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3WC7	1-3TC71	51-31C5	51-3TC6-F	3T98	7-010 141-1	51-3TC11	51-14TC21-F

COMPLETED CONTRACTS-June 30, 1952-Continued

Total	\$10,020	*26,293		94,727	47,895	11 007	6,323 8,323 *166,689	164.448	146,766	11,251	51,476	96,419	37,621	16,928	4,340 *154,136	37,534	36,615
Const.	\$1,148	3,000		7,553	2,282	n 2	18,170	10.552	13,196	57	7,029	9,317	3,808	2,131	16,000	2,313	2,222
Const.	\$8,872	23,293		87,174	45,613	700	45,782 5,653 148,519	153.896	133,570	11,194	44,447	87,102	33,813	14,797	4,340 138,136	35,221	34,393
Type of work	P.C.C. Curbs. R.C. OC., Stl. UP., & R.C. & Stl. UP. & OC., Ramps &	Grade & Drainage Structs		P.M.S. & SI. Ct.	P.M.S.		Trade & F.M.S. Improve Crossing 4 R.C. Brs. & Extend 29 Culvs.	Repair with P.M.S. & C.R.B. & Place I B on Shidrs	Grade & P.M.S.	Prime & Seal Shldrs	2 R.C. Culvs. & P.M.S. on Apprs.	R.C. Br. & Appres.	Grade & B.S.T.	Grade & P.M.S. on I.B.	Subseal	C.R.B. on Borders	Repair Stl. Truss Br
Contractor	A. Teichert & Son, Inc	Brighton Sand & Gravel		McGillivrav Const. Co	McGillivray Const. Co		Nunn & Ferkins Day Labor Grant L. Miner	Fredrickson Bros	Fredrickson Bros.	Day Labor	O'Conner Bros	M. A. Jenkins	H & D Const. Co	A. Teichert & Son, Inc	Day Labor Son	Folsom & Drollinger	B. S. McElderry
Contract	11/28/50 12/14/50	11/15/51		4/16/47	6/18/47	2	4/10/48 1/13/49 7/1/49	5/21/46	8/ 2/49	4/17/47	5/11/49	6/25/46	7/29/47	5/27/48	2/ 8/51 5/ 9/51	6/26/46	4/ 1/49
Miles	0.8	9.0		9.2	4.9		24.6	14.0	1.2	10.9	0.7		0.1	0.2	5.1	9.5	! !
Location	Across Sacramento Riv.  Bet. Yolo Causeway & Tower Br.	Bet. Washington UP. & Tower Br.	See Solano County			Bet. Putah Cr. & Zamora & Bet. Wood-	land & Knights Landing.  S.P. Crossing at Mullen Bet. Putah Cr. & Colusa Co. Line See Solano County	Bet. Cache Cr. & Dunnigan	At Zamora	Bet. Zamora & Hershey	Across Saltroyer & Salt Crs	Across Tule Canal, about 6 Mi. E. of Woodland	At W. Side of Yolo Bypass	At N. End of Sacramento Weir	Bet. East St. & Yolo BypassBet. Woodland & Yolo Bypass	Bet. Woodland & Knights Landing	Across Sacramento Riv. at Knights Landing
Section	C, Sae	٥	E, A	A, Wd, A	A, A	A, B, Wd,	A, B, C A, E	B, C	B, C	Ö	O	闰	闰	Ľή	Wd, E Wd, E	A	¥
Route	99.	9	9	7, 87	7, 87	7,87		7	7	1	50	20	20	50	50	87	28
County	Yol, Sac	Yolo	Yol, Sol	Yolo	Yolo	Yolo.	Yolo Yolo Yol, Sol	Yolo	Yolo	Yolo	Yolo	Yolo	Yolo	Yolo	YoloY	Yolo	Yolo
Contract	51-14TC22 51-14TC23-F	52-3TC16	1-10TC48	3WC10	3WC12	0-3TC48	3T89 1-14TC70 51-14TC15	3TC25	1-3TC68	3T65	1-3TC61	14WLC32	3WC13	3TC53	3T101 52-3TC4	3WC8	1-14TC63

	Total	\$136,817	28,947	78 330	77,511	97,587	54,106	*73,409	*37,182	*13,679	5,344	*8,213	106,163 101,756 5,424	1,937,686 727,733 86,721 46,924
	Const.	\$13,326	1,282	4 078	6,040	4,236	3,863	8.500	4,800	1 1 2 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 2	1,000	5,463	84,327 55,995 3,561 8,039
	Const.	\$123,491	27,665	74 959	71,471	93,351	50,243	64.908	32,382	13,679	5,344	7,213	100,700 99,658 5,424	1,853,359 671,738 83,160 38,885
	Type of work	B.S.T. & I.B.	I.B. on Shldrs.	9 R C Bridges	Reconstruct R.C. Br.	Grade & Pen. Tr.	Timber Br.	P.M.S. on U.R.B. & Pen. Tr. on Shidrs.	P.M.S. on U.R.B. & Pen. Tr. on Shidrs.	Minor Contracts & D.L. Projects	Replace Timber Br. with C.M.P. Culv. & Fill	B.S.T. on Shidrs	Repair with I.B. & P.M.B.M Repair Cone. Br. Repair Cone. Br.	Stl. Br. & Apprs. A.C. Signals & Lights. Landscape.
F3000000000000000000000000000000000000	Contractor	McGillivray Const. Co	McGillivray Const. Co	Chittenden & Chittenden	Chas. T. Brown Co.	A. Teichert & Son, Inc	Chittenden & Chittenden.	W. C. Railing	W. C. Railing		Day Labor	Claude C. Wood Co	Lester L. Rice	J. H. Pomeroy & Co., Inc. Lester I. Rice. Tri-Cities Elc. Serv. Huettig & Schromm.
Julie 70, 1732	Contract	4/19/49	5/15/47	3/7/47	8/ 9/48	5/ 6/48	11/17/47	8/14/51	11/ 7/51	1 1 1	4/22/46	6/ 7/51	6/ 4/45 6/ 7/49 11/18/49	12/19/45 6/22/46 111/5/47 2/17/48
	Miles	16.1	6.8			4.5		2.0	1.0	1	1	2.4	12.2	2.0
	Location	Bet. Winters & Rte. 7	Bet. Solano Co. Line & 2 Mi. S. of Irrigation canal	Aoross Moody Stourth & Cacho Cr	Across Cache Cr.	Bet. Rtc. 99 & Clarksburg	Across Knights Landing Ridge Cut Canal.	Bet. Co. Rd. 29 & Co. Rd. 27 about 6 Mi. S. of Woodland	Bet. Co. Rd. 27 & 1 Mi. N., Abt. 4 Mi. S. of Woodland	Various Locations.	Across Grasshopper Slough Overflow	See Placer County Bet. Wheatland & Morrison's Crossing	On Rte. 3 Bet. Morrison's Crossing & Linda Cenners, Bet. Yuba City & Lomo, & on Rte. 87, Bt. Sutter Bypass & Arosas Yuba Riv.  Arosas Yuba Riv.  Yuba Riv. Br. on D St., Br. No. 16-08	Bet. I St. in Marysville & Market St. in Yuba City. Yuba City. Bet. D St. Br. & Rte. 15 in Bet. D St. Br. & Rte. 15 in Yuba City. Bet. D St. Br. & Live Oak Rd.
	Section	A, B	Ą			1					Ą	A, B	B, A, B B, Mvl B, Mvl	Mel, YC Mel, YC Mel, YC Mel, YC
	Route	06	66	FAS 1154 1159	FAS 1155	FAS 1156	1158 1158	1167	FAS 1167	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	ಣ	ಣಣ	3, 87	m m m m
	County	Yolo	Yolo	Yolo	Yolo	Yolo	You	1 010	Yolo	Yolo	Yuba	Yub, Pla	Yub, Sut Yuba	Yub, Sut Yub, Sut Yub, Sut
	Contract	F. 1-3TC59	3WC11	14DC7	14DC39	3DC8	14DC31	92-9DC9	52-3DC9	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3T43	1-3TC65 52-3TC8	3TC18 0-14TC68 3T94	14TC5 3TC28 3TC42 3TC47

COMPLETED CONTRACTS-June 30, 1952-Continued

	30	747	893	68	26. 197	966	56	141	000
Total	\$21,230	*26,047	*54,468	*331,989	14,776 *34,797	*256,996	198,056	103,341	*16,600
Const.	\$1,674	1,750	4,105	37,000	$\frac{1,135}{4,000}$	22,000	18,646	12,262	200
Const.	\$19,556	24,297	50,363	294,989	13,641 30,797	234,996	179,410	91,079	16,100
Type of work	P.M.S. on C.R.B	Signals & Lights	Repair Piers	Grade, B.S.T. & Sl. Ct.	Timber BrGrade, P.M.S., & P.C.C. Struct.	Base & P.M.S.	Pen. Tr. & Seal	Grade, I.B. & 2 Conc. Brs	Minor Contracts & D.L. Projects
Contractor		L. H. Leonardi Elc. Const. Co	7/16/51 Day Labor	Louis Biasotti & Son	Lord & BishopRice Bros., Inc	Rice Bros., Inc.	4.1 10/ 6/48 A. R. McEwen	H. Earl Parker, Inc	
Contract	5/11/50	8/14/51	7/16/51	11/ 9/49	7/11/46 7/ 6/50	4/25/51	10/ 6/48	9/10/47	
Miles	0.3	1 1	-	2.1	0.7	8.4	4.1	1.2	
Location	At 10th & E Sts. & on 9th St. Bet. E St. & B St. On 10th St. at H St. & I St. on 9th St. at	B St.	Yuba Riv. Br. at Parks Bar	Bet. 0.3 Mi. W. & 2.6 Mi. E. of Yuba- Sierra Co. Line	Bet, Marysville & Butte Co. Line	Butte Co. Line.	Bet. N. of Stanfield Hill & S. of French Town Rd	Bet. Plumas School & FAS Rte. 922	Various Locations
Section	Mvl		В	A, A	44-	₹			
Route	3, 15		15	25	87	× ×	FAS 526	FAS 921	
County	Yuba		Yuba	Yub, Sie	Yuba	r uba	Yuba	Yuba	Yuba
Contract	1-3TC72-P 52-3TC12-P		52-14T10	1-3TC67	14WLC37 51-3TC7	9Z-31CZ	3DC10	14DC21	

#### INCOMPLETE CONTRACTS

Allotment	\$1,402,819	312,177	50,231		18,373		3,047,386		2,716,643	11,000 6,800 13,000 2,766,619	6.000	6,000	203,933	1,811,709
Type of work	Grade, P.C.C. on C.T.S., P.M.S., Lights & 2 R.C. Brs.	Grade, P.M.S., Signals & Lights	Replace Underground Elc. Cable		Signals, Lights & Chnlz	Grade, P.C.C. on C.T.S., P.M.S. &	6 Stl. Seps.	Grade, P.C.C. & P.M.S., & R.C. UC., 3 R.C. OCS., R.C. Ped. UC.,	Sti. Br. & Uil-Kamp Br., & 2 Sti. UC's. Complete Connection for Free Right Turn.	Directional Signs. Signs, Stripes & Markings. Signs, Stripes & Markings. Grade, P. C. C., R. C. OC. & R. C. UC.	Signals	Signals	Grade & P.M.S. on C.R.B.	Stl. Br.
Contractor	Fredrickson & Watson Const. Co.	Chas. L. Harney, Inc	Severin Elc. Co		Underground Ele. Const.	Fredrickson & Watson Const. Co. & M & K Corp.	Day Labor	Fredrickson & Watson Const. Co. & M & K Corp.	Day Labor	Day Labor Day Labor Day Labor Day Labor Peter Kiewit Sons Co	Day Labor	Day Labor	Lee J. Immel	The Duncanson-Harrelson Co. & Stolte Inc.
Contract	7/24/51	5/ 9/52	6/25/52		3/ 3/52	10/26/50	12/26/51	10/25/51	6/20/52	3/15/49 $1/12/50$ $3/2/50$ $6/24/52$	5/21/51	3/ 3/52	10/18/21	4/25/51
Miles	4.6	7.0				4.2	4.2	3.9	1 1 1 1 1	1.5			1.9	
Location	Bet. Hopyard Rd. & 2.5 Mi. W. of Dublin	Bet. Castro St. & San Lorenzo Cr	Bet. Toll Plaza & E'ly. Terminus SF-OBB	See San Francisco County	At Intra. Hesperian Blvd. with Lewelling Blvd.	Bet. Lewelling Blvd. & 0.1 Mi. N. of S.C.L. of Oakland	Bet. Lewelling Blvd. & S.C.L. of Oakland	On Eastshore Frwy., Bet. Jackson St. & Lewelling Blvd	Bet, Lewelling Blvd. & Hesperian Blvd	Bet. Sta. 205+24 & Sta. 388+50. Bet. St., & High. St. A 22d Ave. Interchange & High St. OH. Eastshore Frwy, Bet. Distr. Struc. & Ashby Ave.	On 7th St. at Webster St. & Grove St. & E. 14th St. at 85th Ave.	At Intrs. of E. 14th St. with 90th Ave., 66th Ave. & with Havenscourt Blvd.	Bet. S.C.L. of Oakland & Alvarado St. (Por.)	Across San Leandro Bay (Bay Farm Island Br.)
Section	æ	Hay	Oak	SF-OBB	B, A	C,SLn, Oak	C,SLn, Oak	D,Нау,С	D,Hay,C	Oak Oak Oak Oak, Emv	Oak	Oak	A, SLn	Ala
Route	ಸಾ	ro	10		69, 228	69	69	69	69	69	105	105	226	226
County	Alameda	Alameda	Alameda	Ala, S.F.	Alameda	Alameda	Alameda	Alameda	Alameda	Alameda Alameda Alameda	Alameda	Alameda	Alameda	Alameda
Contract	52-4TC5-F	52-4TC33	52-15TC1	52-14BBC1	52-4TC29	51-4TC17-F	52-4T16	52-4TC19-F	52-4T23	4T115 4T126 4T127 52-4TC37-F	4T146	52-4T19	52-4TC18	51-14TC28-F

Allotment	\$300,000	*28,707	302,083	280,239	315,824	*8,290	246,436	141,029	401,651	*5,560	n 0 1:	739,802	13,000	116,000	248,700	*1,900	5,080	90,000
Type of work	Grade, Pave & Structs	Minor Contracts & D.L. Projects	Grade, B.S.T. on I.B.M. & Slope Protection, & R.C. Br., & Repair R.C. Br.	Grade, R.M.S. on I.B.M., & R.C. Br	Grade, B.S.T. on I.B.M. & Sl. Ct	Minor Contracts & D.L. Projects	Grade, I.B. & B.S.T	R.C. Br.	Grade & P.M.S	Minor Contracts & D.L. Projects	13 R.C. Brs., Grade & Pen. Tr. of	Appres, & Detours	Repair Stl. Br.	Grade, U.R.B. & B.S.T	2 Stl. UP. & 1 Stl. Br	Minor Contracts & D.L. Projects	Detour, Signs, & Stripe	Grade & Pen. Tr. on I.S.M
Contractor	Day Labor		Eaton & Smith	Harms Bros.	Johnston Rock Co		Harms Bros	Tumblin Co	Claude C. Wood Co		H. W. Ruby	Richter Bros.	Ted Schwartz	Clements & Co	C. K. Moseman		Day Labor	Claude C. Wood Co
Contract	2/20/2		8/14/51	8/30/51	10/28/49	1	8/17/50	10/15/51	6/12/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	10/30/51	5/12/52	6/11/52	6/13/52	6/15/51	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	8/15/49	9/ 7/51
Miles	1	1	1.1	1.3	5.4	1 1	3.6		4.5		6.0	14.9	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3.3		1		4.4
Location	Bet. Rte. 75 & Rte. 5 (Por.)	Various Locations.	Bet, Silver Mt. & 2.5 Mi. N. of Woodfords	Bet, 1.3 & 2.6 Mi. E. of Pickets	Bet. W.ly. Boundary & Carson Pass,	Various Locations.	Bet. Silver Lake & Alpine Co. Line	Across Mokelumne Riv. About 4 Mi. S. of Jackson	Bet. 0.4 Mi. SE. of Jackson & 1.5 Mi. W. of Mokelumne Hill	Various Locations.	At Various Locations Bet. Oroville Wye & 0.3 Mi. S. of Chico.	Bet, 3.8 Mi. N. of Oroville Wye & 20th St. in Chico	Across Dry Cr., Abt. 11.5 Mi. S. of Chico	Bet. Pennington Rd. & Wade Rd.	Under Tracks of S.P.R.R. & W.P.R.R. & at High Sierra Pine Mills near City of Oroville	Various Locations.	At Murray Cr. See Amador County See Amador County	Bet. 5.3 & 9.7 Mi. N. of Mountain Ranch
Section	Oak	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	C, C, D	M	A, B		Н	C, A	C, A		В, С	B,C,Chc	В	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		1	A, C	
Route	227		23, 24	23	34		34	65	65	1	ಣ	ಣ	87	FAS 758	FAS 1169		6555	FAS 953
County	Alameda	Alameda		Alpine	Alpine	Alpine	Amador	Ama, Cal		Amador	Butte	Butte	Butte	Butte	Butte	Butte	Calaveras Cal, Ama Cal, Ama	Calaveras
Contract	52-13T1		52-10BC1-FP Alpine	52-10TC7	1-10TC58		51-10TC9	52-14TC13		1	52-14TC14	52-3TC17-F	53-14TC10	52-3DC13	51-14DC10-P Butte	1 1 1 1 2 4 8 8 8	10T76 52-14TC13 52-10TC16-F	52-10DC4

Allotment	*\$1,875	400,546	34,947	24,482	*3,450	1,549 6,000	8,200	8,902	276,785	689,29	8,500	32,000	352,688 13,052	*54,500	298,015
Type of work	Minor Contracts & D.L. Projects	Grade, P.M.S. on C.R.B. & 4 R.C. Brs.	C.T.S. & Sl. Ct.	Repair Timber Br. & Stl. & Conc. Br., Grade & B.S.T. on Apps	Minor Contracts & D.L. Projects	Repair Br. with R.C.	Drainage	Signals, Lights & Chnlz	Grade & P.M.S.	P.M.S. on Shldrs	Reconst. Base & Surf. Grade, P.C.C., P.M.S., 3 R.C. OC's., 2 R.C. UC's. & Stl. UP.	Subseal	Grade, P.M.S. & Sl. Cts., & Widen R.C. Br. Turnout Lanes. P.M.S.	Minor Contracts & D.L. Projects	Widen, Grade & R.M.S.
Contractor		Clements & Co	Claude C. Wood Co	Chas. S. Moore & Robt. R. Murdoch	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Bos Const. Co	Day Labor	R. Goold & Son	Lee J. Immel	J. R. Armstrong	Day Labor Co	Day Labor	J. R. ArmstrongJ. R. Armstrong		John Burman & Sons
Contract		7/13/51	6/10/52	4/14/52	1	5/22/52 6/ 6/52	4/15/52	6/13/52	5/29/52	6/12/52	9/18/51	1/30/52	10/19/51		6/27/52
Miles	: : : :	3.0	2.2	0.3					9.0	1.5	5.0		3.6	1	1,4
Location	Various Locations	Bet. Arbuckle & 3 Mi. N.	Bet. 0.2 Mi. E. of Colusa Basin Br. & Colusa	At High Ditch & Wilkins Slough, About 21 & 18 Mi. S. of Colusa	Various Locations.	Across Carquinez Straits at Crockett	In Rodeo	Intrs. San Pablo Ave. with Broadway AveBalboa	On Standard Ave. Bet. Oil St. & Marine St.	Bet. 1.0 Mi. S. of Pacheco & Monument.	Bet. Railroad Ave. & Solari St.  Bet. Railroad Ave. in Pittsburg & A St. in Antioch	See Sonoma County  Main St. in Walnut Cr., Bet. Danville & S.P.R.R. S. of Walnut Cr. & Bet. Union Sta. & Youthville	Bet. 3.5 Mi. S. of Danville & Concord (Por.)At S.P.R.R. Crossing in Danville	Various Locations	Bet. 14.1 Mi. & 30.8 Mi. NE. of Crescent City (6locations)
Section	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	¥	A, Clu	A	1 1 1 1 1 1 1	<b>₹</b>	В	SPb	Rch	H	Pit, F, Ant	WIC, B, A, B, C WIC, A, B	A,WIC,B		C, D, E
Route	1	2	15	00 00	1 1 1 2 4	-1-1	14	14	69	7.5	75	75, 1, 104 75, 107, 49	107, 75	J 1 1	1
County	Calaveras	Colusa	Colusa	Colusa	Colusa	Contra Costa Contra Costa	Contra Costa	Contra Costa.	Contra Costa	Contra Costa	Contra Costa	C.C, Son	Contra Costa	Contra Costa	Del Norte
Contract	1	52-3TC10-F	53-3TC4	53-14TC4	2 6 2 1 1 1 1 1 1	52-14TC23-P 52-10T13	52-4T20	53-4TC14-P	52-4TC36	53-4TC13	52-4T11 52-4TC27-F	4T144 52-4T17	52-4TC20 52-4TC35		52-1BC2

_									
County Route Section Location	Section		Location		Miles	Contract	Contractor	Type of work	Allotment
Del Norte 1 E Bet. Oregon Mountain & Oregon State Line			Bet. Oregon Mountain & Oregon State I	ine	1.8	6/ 9/52	Mercer Fraser Co. & Mercer Fraser Gas Co., Inc.	P.M.S. & Widen R.C. Bridge	\$151,000
Del Norte Various Locations	Various Locations	Various Locations	Various Locations		1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	Minor Contracts & D.L. Projects	*4,520
E.D., Pla 65 A,Aub,A See Placer County	A,Aub,A		See Placer County						
El Dorado FAS Bet. Chiquita & 2.1 Mi. SE'ly	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Bet. Chiquita & 2.1 Mi. SE'ly	Bet. Chiquita & 2.1 Mi. SE'ly	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2.1	4/29/52	C. W. Peterson	Grade & B.S.T. on I.B.M	110,500
El Dorado Various Locations	Various Locations	Various Locations	Various Locations	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1				Minor Contracts & D.L. Projects	*16,980
Fresno 41 M, N Bet. 5.8 Mi. S. of Merced Co. Line & 0.8 Mi. N. of Mendota	W, N	Z.	Bet. 5.8 Mi. S. of Merced Co. Line & 0.8 I dota.	Mi. N. of Men-	14.7	10/25/51	Thomas Const. Co	Grade, P.M.S. on C.T.B. & Widen R.C. Br.	109,953
Fresno 41 Fre At Ventura Ave. & S. First St	Fre		At Ventura Ave. & S. First St	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		6/29/51	Day Labor	Signals & Chulz	4,800
Fresno	Fre, C Fre, C		Bet. Olive Ave. & Shields AveBet. Olive Ave. & 1/4 Mi. N. of Shields Ave.	in Fresno	1.8	$\frac{1}{12}$ , $\frac{2}{5}$ , $\frac{2}{5}$	Day LaborGene Richards	Signs, Stripes, etc. Grade, P.M.S. on U.R.B. & Pump	8,100
Fresno 125 Fre, C On Blackstone Ave., Bet. Olive Ave. & Shields Ave.	Fre, C		On Blackstone Ave., Bet. Olive Ave. & Shi	elds Ave	-	4/14/52	Westates Elcl. Const. Co	Signals & Lights	66,380
52-14DC10 Fre, Mad FAS 560 Across San Joaquin Riv. at Friant	1	Across San Joaquin Riv. at Friant	Across San Joaquin Riv. at Friant	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		11/26/51	Thomas Const. Co	R.C. Br.	80,100
Fresno		On Fresno-Coalinga Rd., Bet. Coalinga-M Ford Ave.	On Fresno-Coalinga Rd., Bet. Coalinga-M	endota Rd. &	3.0	9/ 5/51	Louis Biasotti & Son	Grade & B.S.T. on I.B.M	148,000
Fresno Various Locations	Various Locations	Various Locations	Various Locations			-		Minor Contracts & D.L. Projects	*49,170
Glenn 7 C Across Stony Cr. About 0.8 Mi. N. of Orland.	Ö		Across Stony Cr. About 0.8 Mi. N. of Orland			5/ 1/52	R. G. Clifford & C. O. Bodenhamer	Widen Conc. Br	68,778
Glenn FAS Bet. State Rte. 7 & 4.6 Mi. E., About 4 Mi. S. of Willows.	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Bet. State Rtc. 7 & 4.6 Mi. E., About 4 Mi. S.	Bet. State Rte. 7 & 4.6 Mi. E., About 4 Mi. S	of Willows.	4.6	5/15/52	Lefever & Bing	I.B.M.	66,200
51-ITC10 Humboldt 1, 35 E, F, A Bet. Robinson Ferry Br. & Alton Grade Crossing.	E, F, A	F, A	Bet. Robinson Ferry Br. & Alton Grade Cros	sing	4.4	11/ 1/50	Fredrickson Bros	Grade, P.M.S. on C.T.B., Stl. Br.	1.071.213
Humboldt 1 E Bet. I Mi. S. of Scotia Post Office & N. Scotia Br	1 E		Bet. 1 Mi. S. of Scotia Post Office & N. Sco	tia Br	1.4	8/24/51	Fredrickson Bros	Grade, P.M.S. on C.T.B. & R.C. UC.	950,743

Allotment	\$298,372	405,000 27,500	40,000	27,500	*30,217	57,984	369,299	379,254	40,000	*17,975	141,212	159,613	214,400	*2,450
Type of work	2 B.C. Brs. & P.M.S. on I.B.M. on Apps.	Stl. & R.C. Br. & Apps Improve Roadbed	Improve Drainage	Widen, Surf. & Oil Stockpile I.B.M.	Minor Contracts & D.L. Projects	R.M.S. & Seal	Stl. Br. & Apps.	Grade, P.M.S. & R.C. Br	Grade & Surf. Shidrs. Resurf. with P.M.S.	Minor Contracts & D.L. Projects	Grade & P.M.S. on U.R.B., B.S.T. on Shidrs. & Sl. Ct.	Widen & P.M.S.	Grade & R.M.S.	Minor Contracts & D.L. Projects Asphalt Subsealing
Contractor	Mercer, Fraser Co., & Mercer, Fraser Gas Co., Inc.	G. M. Carr, Bati Rocca, & John Burman & Sons Day Labor	Day Labor	Day Labor		Marks Bros. Const. Co	R. P. Shea Co	Basich Bros. Const. Co. & N. L. & R. L. Basich.	Day Labor		Rice Bros., Inc.	G. W. Ellis Const. Co	Ball & Simpson	Day Labor
Contract	6/20/51	6/15/51	4/ 1/52	3/ 7/51 6/24/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5/12/52	10/19/51	4/22/52	4/28/52 6/18/52		4/ 1/52	5/12/52	6/23/52	3/14/52
Miles	1 4 2 4 1 5	0.5		2.1		5.2	7.0	1.7	11.8		17.6	1.5	6.4	
Location	Over Burns Freeway at 11th & 14th Sts	Across N. Fork Mad Riv. Bet. Mi. 0.00 & Mi. 1.20	Bet, 1.25 Mi. E, of Alton & Bridgeville	Bet, Van Duzen Riv, & Trinity Co. Line. At First Crossing of Van Duzen Riv.	Various Locations.	Bet. 1.5 Mi. W. of Coyote Wells & 0.5 Mi. W. of Plaster City	Across New Riv., 0.5 Mi. W. of Seeley	Bet. S.C.L. of Brawley & 1.1. Mi. W. of Brawley	Bet. E. Highline Canal & Jet. with Rte. 202.  Bet. E. Highline Canal & Jet. with Rte. 202.	Various Locations	Pors. Bet. Kern Co. Line & Dunmovin	Bet. S.C.L. Bishop & Texaco Corners	Bet. Glacier Lodge & 4 Mi. W'ly. of Big Pine	Various Locations. See Los Angeles County Bet. Seale House & Gien Oak.
Section	Arc	д д	A, B	B, C, D B		A, B	C	Brw, H	<b>A</b> A	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	С, Н	Bis, E, A		A, D, J
Route	-	20	35	355	1 2 3 1 1 2 1	12	12	26	27	-	23	23, 76	FAS 1069	44
County	Humboldt	Humboldt	Humboldt	Humboldt	Humboldt.	Imperial	Imperial	Imperial	Imperial	Imperial	Inyo	Inyo	Inyo	Ker, L.A.
Contract	52-14TC7-F	51-14TC29 52-1T12	52-1T13	1783 52-17C8	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-11VC3	52-14VC6	53-11VC2	52-11V3 53-11VC5		53-9VC1	53-9VC2	52-9DC4	7V173 52-6V10

Allotanout	Alloument	\$884,070	25,899	6,600	813,329	168,805	808,955	431,000	362,770	*53,420	55,835	421,600 5,556	*2,050	23,070	195,623	40,574	*15,580	
Thurs of month	Type of Work	Grade, P.C.C. & P.M.S	Signals & Lights	Guide Posts	Grade & B.S.T. on I.B.M.	Grade & P.M.S.	Grade, B.S.T. on I.B.M., & R.C. & Stl. Br.	Grade, P.M.S. on U.R.B. & Stl. UP.	Grade & R.M.S. & B.T.S. on I.B.M.	Minor Contracts & D.L. Projects	Resurf. with P.M.S. & Widen 2 Conc. Brs.	Grade & P.M.S. Lights	Minor Contracts & D.L. Projects	2 R.C. Culvs.	Grade, Base & Sl. Ct.	Grade & R.M.S. on I.B.M	Minor Contracts & D.L. Projects	
and on the second	Contractor	Griffith Co	Howard Ele. Co	Day Labor	Ball & Simpson	Oilfields Truck. Co. & Phoenix Const. Co., Inc.	Hess Const. Co., Inc.	Griffth Co	Madonna Const. Co		Griffith Co	Baun Const. Co R. O. Ferguson Co		A. A. Edmondson	Arthur B. Siri, Inc	Arthur B. Siri, Inc		
Contract	date	12/ 6/51	1/18/52	5/29/52	11/13/51	5/16/52	6/30/51	8/ 9/51	2/27/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5/15/52	4/24/52 5/12/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4/ 1/52	5/12/52	8/23/51		
, in	Miles	5.5		1	8.0	3.5	4.6	1.2	10.3		2.6	4.2			1.7	0.3		
T	Location	Bet, McFarland & Delano UP	At Intrs. State Kre. 4 with Sherwood Ave., Kern Ave. & Perkins Ave. in McFarland.	Bet. Kern Riv. Canyon & Democrat Springs	Bet. 0.5 Mi. S. of Isabella & 3.0 Mi. W. of Weldon.	Bet. 0.8 Mi. & 4.3 Mi. E. of Mojave	Bet. 4.5 Mi. NW. of Isabella & Isabella Dam Site	On Airport Ave. Bet. Rte. 4 & Norris Rd	On Allen Rd. & Santa Fe Way, Bet. Rosedale Ave. & State Rte. 139	Various Locations	Bet. E.C.L. of Corcoran & A.T. & S.F. Crossing (Tulare Branch)	Bet, I Mi. N. of Corcoran & 0.7 Mi. S. of Kings-Tulare Co. Line Bet, I Mi. N. of Corcoran & 0.7 Mi. S. of Tulare Co. Line	Various Locations.	Across Lucerne Cr. & Deer Cr., About 8.5 Mi. & 9 Mi. E. of Upper Lake	Bet. 0.4 Mi, S. of Lower Lake & 0.3 Mi. N. of Cache Cr	Bet. 5.2 Mi. & 5.5. Mi. N. of Middletown	Various Locations	See Plumas County
	Section	Fr. F	Ξ4	F, G	I	A	드			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	¥	B, A B, A	1	æ.	B, C	В		A, G
	Koute	4.	4	22	22	28	142	FAS 881 FAS	1161 575		134	135		15	49	68		21
	County	Kern	Kern	Kern	Kern	Kern	Kern	Kern		Kern	Kings	Kin, Tul	Kings	Lake	Lake	Lake	Lake	Las, Plu
Contract	number	52-6VC5	9Z-6VC6	52-6V11	52-6VC4-Y	53-9VC3	51-6VC13-Y	52-6DC4-P 52-6DC6		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-6TC1	52-6TC7-P 52-6TC9-P		53-1TC1	53-1TC3-FP	52-1TC6		53-2TC1

Allotment	\$332,266	252,649	*2,350	1,183,816	73,637	132,255	1,750,518 349,402 1,148,700	964,982 38,43 <b>5</b>	1,461,648	62,046	9.407.381	150,303	1,463,933 37,527 15,000 111,441	5,800	78,792
Type of work	Grade & R.M.S. on U.R.B.	Grade & R.M.S.	Minor Contracts & D.L. Projects	Grade, P.C.C. on I.B.M. & 2 R.C. OC's, & 1 R.C. Ped. UC.	Lights & Signs	Grade, P.C.C. on I.B.M. & 3 R.C.	R.C. OC.	2 R.C. Brs. Lights & Signs.	Grade, P.C.C. on C.T.S., Ret. Walls & Pump Plant.	Lights & Signs	Grade, P.C.C. on C.T.S., 3 R.C. Brs., R.C. Ped. UC. & Extend 2 R.C. Pod. T.C.	Lights & Signs.	Grade, P.C.C. & A.C., 2 R.C. UPs & 3 R.C. Retaining Walls Lights & Signs Signs, Stripe & Markings Roadside Development.	Signs, Stripes & Safety Devices	A.C.
Contractor	A. Teichert & Son, Inc	W. H. O'Hair Co		Winston Bros. Co	Fischbach & Moore of Calif., Inc.	J. E. Haddock, Ltd	Fredericksen & Kasler Day Labor	Jack W. Baker.	Webb & White	Westates Elcl. Const. Co.	Bongiovanni Const. Co	Elc. & Mach. Serv., Inc Geo. W. Peterson & Jack	W. Baker Ets-Hokin & Galvan, Inc. Day Labor Henry C. Soto Corp	Day Labor	Schroeder & Co.
Contract	1/15/52	9/26/50	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	11/27/50	4/25/51	6/29/50 5/31/51	2/20/51 5/21/51		12/28/51	1/15/52	2/14/52	3/12/52 3/24/52	4/ 1/52 4/21/52 6/27/52	4/13/51 5/10/51	5/19/52
Miles	2.1	12.8	-	1.1	1	9.0			0.7	1	1.4	0.3	2.0	11.4	1.1
Location	Bet. 4.5 & 6.5 Mi. N. of Secret Valley	Bet. Grasshopper Valley & Hayden Hill Rd	Various Locations	Bet. Eastman Ave. & 0.1 Mi. Wly. of Atlantic Blvd	Bet. Eastman Ave. & LaVerne Ave. & Bet. Eastland Ave. & Todd Ave.	Bet. Western Ave. & Hobart Blvd.	At Hollywood Blvd.  Bet, Alameda & Aliso Sts. & Los Angeles Riv.	At Bronson Ave. & at Gower St	On Hollywood Frwy., Bet. Hollywood Blvd. & Western Ave.	On Hollywood Frwy, Bet. Hollywood Blyd. & Western	An Index, Frankin New, Mail wile Co. & Cahuenga Bivd. & Bet. Gower St. & Hollywood Bivd	On Hollywood Frwy, Bet. Mulholland Dr. & Cahuenga Blyd. & Bet. Gower St. & Hollywood Blyd. On Saria Ana Frwy. Bet. Los Angeles St. & Lyon St.	On Santa Ana Frwy, Bet. Los Angeles St. & Lyon St Bet. Mulholland Dr. & Hollywood Blvd. Bet. Virginia Ave. & Los Angeles St.	Bet. 2.5 Mi. S. of Jet. Rte. 59 & Fort Tejon. Bet. Alamos Cr. & Rte. 59.	Bet, Brighton St. & Cohasset St.
Section	D		1	D, A	D, A	LA	LA	LA	ΓA	LA	ry	LA	LA LA	J, D, A	Brb
Route	73	FAS 988	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2, 166	2, 166	0101	છાં છા	23 63	63	67 6	N 63	67 67	। ଅପର	44	41
County	Lassen	Lassen	Lassen	Los Angeles	Los Angeles	Los Angeles		Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles	L.A, Ker Los Angeles	Los Angeles
Contract	52-2TC3-F	51-2DC1-P		51-7VC23-F	51-7VC48	1-7VC159 51-14VC19-F	51-14VC14-F 7V178	51-14VC21-F 52-7VC15			52-7VC32-F	52-7VC33 52-14VC17-F	52-7VC36 52-7V35 52-7VC42	7V173 7RVV4	53-7VC8

Allotment	\$533,626	92,621	6,700	91,899 207,398		2,534,549 9,800		1,957,924	1,422,107	2,598,007 86,114 6,400	48,886	7,005	1,280,222	204,179	103,642	6,250
Type of work	Grade & P.C.C.	Widen, Pave, Structs. & Signals	Signals & Chulz	Lights & Signs P.M.S. on I.B.M., Stl. Br. & Ramp.	Grade, P.C.C., P.M.S., Stl. Br., R.C. & Stl. Br. 3 R.C. & Stl.	UC's & UP's, & R.C. Grade Sep Signs & Stripes	Grade, P.C.C. on C.T.S., P.M.S. on T.B.M., Skl. UP, & Ped. OC., R.C.	Grade, P.C. & Stl. UC. Grade, P.C.C. on C.T.S., P.M.S. on I.B.M., Stl. Ped. OC., & 2 R.C.	Grade, P.C.C., P.M.S., R.C. Ped.	& 1 R.C. & Stl. OH. Stl. & R.C. Ped. OC. Signs, Stripes, Etc.	Stl. & R.C. Ped. OC.	Safety Lights	Widen, A.C., & 7 R.C. Brs	Grade, B.S.T. & R.C. Br.	Grade & P.M.S.	Culvert.
Contractor	Claude Fisher Co., Ltd. (A. Teichert & Son, Inc. Completing)	Day Labor	Day Labor	Ele. & Mach. Serv., Inc J. E. Haddock, Ltd	Griffith Co.	Day Labor	J. E. Haddock, Ltd	Griffith Co	Griffith Co	Griffith Co	J. E. Haddock Ltd	Day Labor	R. M. Price Co	Osborn Co	E. C. Young	Day Labor
Contract	2/ 5/51	7/ 1/49	12/ 5/51	6/28/51 5/31/51	1/28/52	3/18/52	2/ 9/51	6/28/51	9/25/51	11/27/51 2/26/52	1/ 4/52	4/15/52	6/ 4/52	12/21/6	5/19/52	7/25/51
Miles	5.1	1		0.5	1.7	3 2 E 1	1.5	0.0	1.7	1 1	1 1 1		0.5	3.5	1.4	1 1 1
Location	Bet, N.C.L. of Los Angeles & Pico Canyon	Bet. Santa Anita Ave. & Sierra Madre Villa	On Garrey Ave. at Valley Blvd	Bet. Helen Drive & 8th St. On Murphy St. Bet. Eastern Ave. & Ramona Freeway	On Ramona Frwy., Bet. 0.1 Mi. E. of Jackson Ave. & Rosemead Blvd. (Por.)	Bet. Jackson Ave. & Rosemead Blvd	Bet, 0,2 Mi. E. of Helen Drive & Hellman Ave	Bet. Hellman Ave. & 8th St	On Ramona Frwy., Bet. 8th St. & 0.1 Mi. E. of Jackson Ave.	Over Ramona Frwy, & P.E. Ry. Tracks at Campbell Ave Bet. Eighth St. & Jackson Ave	Over Ramona Frwy. & P.E. Ry. Tracks at Evergreen Ave.	Bet, Hitchcock Ave. & New Ave	On Ramona Freeway	Bet. Palmdale & 2 Mi. E. of Llano (Por.)	Bet. Palmdale & Old Nadeau Rd	At Sta. 204+57
Section	LA, F	Pas	B, A	D, LA, Alh D, LA	闰	圉	Alh, D, LA	Alh	Alh, MonP, E	Alh	LA	MonP	Pom, Cla	Н, І, Ј	ſ	В
Route	4	6	26, 77	26	56	26	26	26	26	26 26	26	26	26	59	59	09
County	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	51-7VC38-F Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	51-7VC36-F	7V149	52-7V18	51-7VC54 51-14VC20	52-7VC30-F	52-7V30	51-7VC38-F	51-7VC50-F	52-7VC19	52-14VC13 52-7V27	52-14VC14	52-7V34	53-14VC5-F	52-7VC18	53-7VC9	52-7V12

Allotment	\$14.500	8,186	9,500	423,000	61,814	7,200	44,445	3,599,873 12,200 257,753	6,000	559,053	1,010,780	6,000 382,757 710,243	114,516 7,000	1,227,536 332,340	1,741,634
Type of work	Signals & Lights	Signals & Lights	Channelization	Grade	Widen & P.M.S. on U.R.B.	Revise Signals & Chulz	Grade, P.M.S. & Widen R.C. Br. & Apps.	3 R.C. Brs. & Apps. & Alter R.C. Br. Stripes & Signals Grade, P.M.S. & R.C. OC.	Signals & Lights	Grade & P.M.S.	5 R.C. OC's. & 2 R.C. Ped. UC's	Signals. R.C. Bridge. Grade & P.C.C.	Lights & Signs. Signs & Stripes. R.C. OC., 3 R.C. UC's. & 2 R.C.	R.C. Br. & Reconst. City Sts	Grade, P.C.C. on C.T.S., P.M.S. on U.R.B. & 5 R.C. Structs. (2 Ped. OC's., 1 U.C. & 2 OC's.)
Contractor	Day Labor	Elc. & Mach. Serv., Inc	Day Labor	Day Labor	Vido Kovacevich Co	Day Labor	Warren Southwest, Inc	Guy F. Atkinson Co Day Labor Guy F. Atkinson Co	Day Labor	Oswald Bros. Co	Winston Bros. Co	Day Labor Webb & White Webb & White	Ets-Hokin & Galvan, Inc. Day Labor.	Oberg Bros. Const. Co	United Conc. Pipe Corp.
Contract	5/21/51	6/27/52	12/ 5/51	6/29/50	4/ 1/52	10/ 5/51	1/ 7/52	3/16/51 12/5/51 5/5/52	1/15/52	10/16/51	12/ 8/50	1/30/51 3/27/51 6/14/51	6/28/51 9/24/51 10/19/51	5/20/52	9/29/50
Miles			1	1	1.2	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0.3	0.7	1	2.5	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	0.0	1 1 1	0.1	2,3
Location	Various Locations	Intrs. Pacific Coast Hwy. with Elena Ave. & Ave. H	At Newton St.	Angeles Crest Hwy.	Bet. W.C.L. & E.C.L.	On Sepulveda Blvd. at Centinela Ave	On Huntington Dr., Bet. Shamrock Ave. & Mountain Ave.	Bet. San Rafael Ave. & Orange Grove Ave On Colorado St. Br Colorado Frwy., Bet. Orange Grove Ave. & Holly St	At Cloverfield Blvd. & at 26th St.	On Hawthorne Ave. Bet. 174th St. & 137th St.	At 5th St. & at 6th St.	Bet, College St. & Glenarm St. At Wilshire Blvd. Bet, 4th St. & Temple St. Bet, Temple St. & Str. St. Bet, Temple St.	Angeles St. Bet. Temple St. & 4th St. On Harbor Frwy., at 7th, 8th, & 9th Sts.	On Harbor Frwy., at Olympic Blvd	Bet. Augusta Ave. & 0.1 Mi. E'ly of Rio Hondo
Section	LBch	RdoB	Tor	C, D	SGb	B, A	Mnro	Pas Pas Pas	SMca	Tor, RdoB, A, Haw	LA, SPas	Pas LA LA	LA	LA	A
Route	09	09	09	61	2.2	158,164	191	161 161 161	162	164	165 165,205	165 165 165, 2	165 165	165,173	166
County	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	7V177	52-7VC43	52-7V17	7V160	52-7VC3	52-7V14	52-7VC26-P	51-14VC16 52-7V16 52-14VC3	52-7V24	52-7VC22	51-14VC12-F 7V168	51-14VC17-F 52-7VC10-F 52-7VC12-P	52-7V13 52-14VC8-F	53-14VC4-F	51-7VC17-F

Allotment	\$1.546,151	2.701.191	120,607 8,500 504,471	541,124 191,506	1,428,978	39,856		1,507,323 71,938 432,270	189,000	11,000	53,353	398,510
Type of work	Grade, P.C.C. on C.T.S. over I.B.M. P.M.S. on U.R.B., R.C. UC. & Pad. OG. & Stil. UP.	Grade, P.C.C. on C.T.S., R.C. & Stl. Br., R.C. Ped. UC., Sep., UC.,	Signals, Lights & Signs Signs & Stripes R.C. Br. & App. Emb.	R.C. UC., & R.C. Br. & Apps.	Grade, P.C.C. on C.T.S. & 2 Stl. UP's.	Signals & Lights	Drainage Pump & Drainage Grade, P.C.C. on C.T.S. over I.B.M., P.M.S. on U.R.B. over I.B.M.,	& R.C. Grade Sep. Lights & Signs R.C. O.C. & Apps.	Br. Substructure	Channelization	R.C. Culv.	Grade, P.M.S. & Base
Contractor	United Conc. Pipe Corp., Ralph A. Bell, B. J. Ukropina, T. P. Polich, & Steve Kral	United Cone. Pipe Corp.	Fischbach & Moore, Inc. Day Labor	R. M. Price	Webb & White	Westates Elcl. Const. Co.	Day Labor Oriffith Co.	Fischbach & Moore, Inc. J. E. Haddock Ltd.	Day Labor	Day Labor	Conc. Const. Serv., Co	Warren Southwest Inc
Contract	3/ 9/51	8/20/51	$\begin{array}{c} 10/8/51 \\ 2/13/52 \\ 4/18/52 \end{array}$	$\frac{1}{15/52}$	5/26/52	6/11/52	3/12/51 3/14/51 5/31/51	6/28/51 4/18/52	5/15/51	1/11/52	4/18/52	6/ 5/52
Miles	T.	2.0		4.1	0.7		2.5	0.3		1		20.57
Location	Bet. 0.2 Mi. SE'ly of Washington Blyd. & Todd Ave	On Santa Ana Frwy., Bet. Todd Ave. & 0.2 Mi. SE'ly of Lakewood Blvd	On Santa Ana Frwy. Bet. Todd Ave. & Lakewood Blvd. Bet. Todd Ave. & Lakewood Blvd. On Santa Ana Frwy. Across San Gabriel Riv., 2 Mi. E. of Downey.	On L.A. Riv. Frwy., Across Del Amo Blvd. & Compton Cr. About 0.2 Mi. W. of Long Beach C.L. Bet. Anaheim-Telegraph Rd. & Garycy Ave.		Intrs. Atlantic Blvd. with Bandini Blvd. & with Sheila St. & Firestone Blvd. with Pioneer Blvd.	Vicinity of Willow St. Vicinity of State St. Bet. Rte. 60 & 223d St.	Bet. State St. & 223d St. Across Los Angeles Riv. Frwy. at Artesia St.	Across Los Angeles Riv., Bet. Imperial Hwy. & Firestone Blvd.	At Intrs. of Lakewood Blvd. & Gartendale St.	On Lakewood Blvd. Across Flood Control Channel at Del Amo Blvd.	On Artesia Ave. Bet. E.C.L. of Long Beach & Palo Verde
Section	<b>⋖</b>	₹	<b>444</b>	A A, MonP	V	A, B	LBeh LBeh LBeh	LBch LBch	SGt	A	A	щ
Route	166	166	166 166 166	167	167	167,174	167 167 167	167 167,175	167	168	168	175
County	Los Angeles	Los Angeles	Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles
Contract	11-7VC41-F	2-7VC17-F	52-7VC21 52-7V26 53-14VC2-F		r	52-7VC11	7V170 7V171 51-7VC49-F	51-7VC55 52-14VC18-F	7V176	52-7V23	52-7VC38	53-7VC10

Allotmen t	\$228,500	215,000	288,000	396,000	*60,873	240,261		*11,516	0000	200,002	214,377	1,139,996	59,982	77,000	105,000	*12,765	493,389
Type of work	R.C. Br.	R.C. BridgeR C Br	Stl. & R.C. Br.	R.C. & Stl. Br.	Minor Contracts & D.L. Projects	Widen & P.M.S.		Minor Contracts & D.L. Projects	Grade, P.M.S. on C.T.B., 2 R.C.	Grade, P.C.C. & P.M.S., & R.C. UC.	P.M.S. on C.T.B., C.R.B. on Shldrs.	Grade, P.M.S., Lights, R.C. Br., & Widen R.C. Br.	P.M.S. & C.R.B.	Bank Protection	Grade & P.M.S. on I.B.M	Minor Contracts & D.L. Projects	P.M.S. on U.R.B. & Sl. Cts.
Contractor	Chas. MacClosky Co	Uberg & Cook	E. G. Perham	John Strona		Volpa Bros		1	Granite Const. Co	Brown-Ely Co. Contractors	Granite Const. Co	A. G. Raisch Co. & Lew Jones Const. Co.	Brown-Ely Co. Contrac- tors	Day Labor	A. G. Raisch Co		Eaton & Smith
Contract	8/23/51	6/28/51	8/30/51	8/ 3/51	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5/23/52		1	1/ 9/51	4/14/52	9/25/51	9/21/51	6/ 4/52	11/ 5/51	8/24/51	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	10/19/51
Miles					1	7.2		i	5.5	6.0	1.4	2.0	0.4	1	2.3		3.3
Location	Across San Gabriel Riv., on Imperial Hwy.	Across San Gabriel Riv., on Center St.	Across Rio Hondo, on Florence Ave	Across Rio Hondo, on Beverly Blvd	Various Locations	Bet. 3.5 Mi. & 10.8 Mi. E. of Merced Co. Line	See Fresno County	Various Locations.	Bet. Ignacio & Forbes OH	At San Pedro Rd. UP. near N.C.L. of San Rafael	Bet. 0.6 Mi. N. of Alto Inters. & Waldo (Por.)	Bet, Myrtle Ave, in San Rafael & Calif, Park OH	At Dolans Corner About 2.5 Mi. NW'ly. of Sausalito	Bet. Sta. 76+41 & 99+95	On Pt. Reyes StaNovato Rd., Bet. 10 Mi. E. of Pt. Reyes Sta. & 6.2 Mi. W. of Novato	Various Locations	Bet. 1.9 Mi. N. of Mariposa & Acorn Inn.
Section	) ) ( ) ( ) ( )		1 5 6 1 7	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		A	1		A	A	C, D, A	SRf, C	A	A	1 2 3 3 1 1 5 1 1 2 1 2	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	D
Route	FAS 636 FAS 727	FAS 835	FAS 838	FAS 845		32	FAS 560	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	-		1, 56	-	92	69	FAS 879	1	18
County	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Los Angeles	Madera	Mad, Fre	Madera	Marin	Marin	Marin	Marin	Marin	Marin	Marin	Marin	Mariposa
Contract	52-14DC5 Los Angeles. 51-14DC11-P Los Angeles.	52-14DC2	52-14DC6-P	92-14DC3		53-6TC2	52-14DC10	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	51-4TC26-F	53-4TC7	52-4TC16	52-4TC15-F	53-4TC8	52-4T15	52-4DC4	2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	52-10TC10

	Allotment	\$1,442,703	40,000	*3,325	259,473	66,035	570,006	20,650	125,767 140,631	17,150	148,200	107,700	*91,878	36,559	416,109	204,396
	Type of work	P.M.S.	Grade & Pen. Tr	Minor Contracts & D.L. Projects	Grade & P.M.S. on C.T.B	Grade & R.M.S.	R.C. Culv., Fill, & R.M.S	Replace Conc. Culv	R.C. Br. & Apps. Grade & R.M.S.	Log Cribs, Widen Roadbed & Improve Drainage	Grade	Grade	Minor Contracts & D.L. Projects	Protective Screen Planting	Widen Stl. Br.	R.C. Br. & Grade & P.M.S. on Apps
	Contractor	Piombo Const. Co	Day Labor		Pike & Hill, Carey Bros. & Bailey	Pike & Hill, Carey Bros. & Bailey	Eaton & Smith	Day Labor	Transocean Engr. Co	Day Labor	C. V. Kenworthy	Macal Improvement Co., Inc.		Richard J. Repsher & Sons. Fredrickson & Watson. Const. Co.	C. K. Moseman	Tumblin Co
Contract	date	12/82/9	7/ 1/49	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	6/27/52	6/11/52	6/ 5/52	3/ 9/51	4/18/52 4/29/52	4/11/52	5/23/52	4/23/52	1	7/19/51	5/13/52	6/19/52
	Miles	17.7	0.6		2.0	0.3	0.5		0.2	1 1 1	6.	3,1		23.4		9.0
	Location	Bet. Briceburg & Yosemite Nat'l Park	Bet. Tuolumne Co. Line & Coulterville	Various Locations	Bet. Northwestern Pacific UP. & Eleven Oaks	At Ten Mile Cr. About 3 Mi. S. of Laytonville	At Rattlesnake Cr. About 1 Mi. S. of Cummings Post Office.	At Lane Flat	Across Indian Cr., About 5 Mi. NW. of BoonvilleBet. Boonville & 0.9 Mi. E. of Shearing Cr.	Bet. Mallo Pass & Navarro Riv.	On Ukiah-Boonville Rd., Bet. 2.9 Mi. & 4.8 Mi. W. of State Hwy. Rte. 1	On Willits-Ft. Bragg Rd., Bet. 10 Mi. W. of Willits & 6.9 Mi. W. of Willits	Various Locations	Bet. Madera Co. Line & Keyes	Across Merced Riv. About 1.2 Mi. N. of Livingston	Across Merced Riv. at Cox Ferry Abt. 12 Mi. N. of Merced
	Section	E,F,G,H	B, A		闰	Н	Н	٦	B, A	C, D	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	# # # # # # # # # # # # # # # # # # #	1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	A, Mer, C, A A, Mer	D	В
	Route	18	110			-	1	1	48	26	FAS 980	FAS 982	1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	4 4	4	123
	County	Mariposa	Mariposa	Mariposa	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Mendocino	Merced	Merced	Merced
Contract	number	51-10BC1-F	10T75 10T80	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	52-1TC7	53-1TC5	53-1TC6	1T82	53-14TC5 53-1TC2	52-1T14	52-1DC3	52-1DC2	2 2 4 5 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	52-10TC4 52-10TC17	53-14TC8	52-14TC25

	Allotment	\$85,500	*5,775	20,000	171,500	148,500	7,000	81,687	38,549	*48,540	407,031	1,050,247	6,486	*27,830	241,258	69,239	*21,585	140,200	325,467	*6,100	108,392 9,700
And the second s	Type of work	Grade & R.M.S. on U.R.B.	Minor Contracts & D.L. Projects	Surface	Grade & R.M.S.	P.M.S.	Replace Br. with Culv. & Fill	Grade, R.M.S. on I.B.M.	Grade & B.S.T.	Minor Contracts & D.L. Projects	P.M.S.	Grade, P.C.C., P.M.S. & 2 R.C. Brs	Pen. Tr.	Minor Contracts & D.L. Projects	P.M.S. on U.R.B.	Widen R.C. Br. & Apps.	Minor Contracts & D.L. Projects	Grade & P.M.S.	Restore Rdwy., & P.M.S. on C.R.B.	Minor Contracts & D.L. Projects	Lights & Signs. Signs, Stripes & Markings
	Contractor	Baun Const. Co		Day Labor	Tyson & Watters	Harms Bros.	Day Labor	Anderson Co	Rob't. C. Downer		Rice Bros. Inc.	Dan Caputo & Edward Keeble	Day Labor		Munn & Perkins	E. H. Peterson & Son		Harms Bros	Harms Bros		Westates Elel. Const. Co. Day Labor
	Contract	9/18/51	1 4 5 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	7/ 2/51	5/ 9/51	6/20/52	7/ 2/51	4/ 2/51	5/15/52	1	4/14/52	6/18/52	1/ 9/51		9/19/51	3/ 6/52		6/15/51	7/16/51		8/ 3/51 4/15/52
	Miles	<del>ب</del> ئ	1	10.4	12.5	8.6	1	2.8	9.0		5.2	1.6	16.0	1 1 1	7.2		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	8.0	1.3		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
	Location	On Santa Fe Drive Bet, Stanislaus Co, Line & El Capitan Way.	Various Locations	Bet. Rte. 28 & Oregon State Line	Bet. 4 Mi. N. of Lake City & Fort Bidwell	Bet. Lassen Co. Line & Eagleville	Across Warren Creek	Bet, 5.5 Mi. & 2.9 Mi. S. of Benton Sta.	Bet. 4.4 Mi. & 5.0 Mi. N. of Coleville	Various Locations	Bet. Chualar & Spence UP	Bet. Alisal Rd. in Salinas & 0.5 Mi. NW'ly. of N. Main St.	Bet. Priest Valley & Lonoak	Various Locations	Bet. Lake Co. Line & 1.5 Mi. N. of Calistoga	Across Napa Riv., on Lincoln Ave	Various Locations.	Bet. Donner Summit & Donner Lake	Bet. Flycaster's & Mystic (Por.)	Various Locations	On Santa Ana Freeway, Bet. Broadway & First St Bet. Broadway & First St.
	Section		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, B	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		A	В	A	1	В	Sal, K	A, A	1	A	Cstg	1	C	A, B		SA, C, SA SA, C
	Route	FAS 912		73	FAS 513	FAS	40	92	92	1	2	2	119	-	49	49	-	37	38	1 1 1	2, 174 2, 174
	County	Merced	Merced	Modoc	Modoc	Modoc	Mono	Mono	Mono	Mono	Monterey	Monterey	Mon, SBt	Monterey	Napa	Napa	Napa	Nevada	Nevada	Nevada	Orange
	Contract	52-10DC5	1	52-2T11	51-2DC3	52-2DC2	52-9V10	52-9VC3	53-9VC4	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-5TC1-F	52-5TC5-F	5T24	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	52-4TC17	52-14TC18		52-3TC6	52-3BC1-F	1	52-7VC14 52-7V32

Allotment	\$93,015	462,628	387,402	846,102	2,656,258	291,208	*8.500		22,640	20,548	13,000	191,160	*9,400	439,552	188,000	*10,000	17,474
Type of work	Reconst. 8 Cattlepasses with C.M.P.	Grade, P.M.S. on U.R.B. on I.S.M.,	Grade & P.M.S.	Grade, P.C.C., P.M.S., R.C. OC. & R.C. Grade Sep.	Grade, P.C.C. on C.T.S. & 2 R.C. UC's, 2 R.C. OC's. R.C. Ped. UC., Stl. OC. & Stl. UP.	Grade & P.M.S. on U.R.B.	Minor Contracts & D.L. Projects		Signals, Lights & Chnlz	Seal Coat	Culvert	Grade, C.T.B. & Sl. Ct	Minor Contracts & D.L. Projects	Grade, P.M.S. on C.T.B. & Stl. OH.	Grade, R.M.S. on C.R.B. & R.C. Br.	Minor Contracts & D.L. Projects	Signals, Lights & Chulz
Contractor	Arthur A. Johnson	Roland T. Reynolds	Cox Bros. Const. Co	Webb & White	Winston Bros. Co	Nappe Const. Co., Inc			R. Goold & Son	Howard B. Folsom	Day Labor	C. W. Peterson		Eaton & Smith	M. A. Jenkins & R. E. Hertel		Paul R. Gardner
Contract	4/25/52	9/14/51	5/28/52	4/ 1/52	6/22/51	1/ 7/52	1		5/15/52	6/23/52	11/ 5/51	6/19/52	1	4/14/52	8/28/51	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3/21/52
Miles	1 1	4.0	2.8	1.2	2.8	6.0	1		1	6.1		2.2	1	4.2	9.0	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
Location	On Ortega Hwy. Bet. Zaza Cr. & Fernwood Cr. (Por.)	On Stanton Ave., Bet. Garden Grove Ave., & Lincoln Ave	Bet. Rte. 60 & 0.2 Mi. N. of Garfield Ave	On Santa Ana Freeway, Bet. 0.25 Mi. W'ly. of Los Angeles St. & Orangewood Ave.	Bet. Broadway in Santa Ana & 1st St.	On Laguna Canyon Rd. Bet. Forest Ave. & 0.2 Mi. N. of Canyon Acres Dr.	Various Locations.	See Sacramento County	On Vernon St. at Riverside AveDouglas St., Judah St., Grant St. & Lincoln St	Bet. one Mi. E. of Auburn & one Mi. W. of Applegate	Across Madden Cr.	Bet. 0.4 Mi. W. of Auburn City Limit & 1.3 Mi. S. of N. Fk. American Riv.	Various Locations	Bet. Beckwourth Pass & Rte. 29	At Indian Cr. Br. about 0.8 Mi. S. of Crescent Mills	Various Locations	At Intrs. Mission Blvd. with Bloomington BlvdNakoma Ave
Section	A, B	m	HntB, A	A, D	SA, C	LgnB, A	11 11 11 11 11 11 11 11 11 11 11 11 11	A, B, A	Rsv	A	A	Aub, A, A		G, A			Ą
Route	64	171	171	174, 2	174, 2	185	1	භ	3, 17	37	38	29		21	FAS 1062	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	19
County	Orange	Orange	Orange	Orange		Orange	Orange	Pla, Sac	Placer	Placer	Placer	Pla, E.D	Placer	Plu, Las	Plumas	Plumas	Riverside
Contract	53-7VC6	52-7VC20	53-7VC7	52-7VC37	51-14VC22-F Orange	52-7VC25		53-3TC1	53-3TC2-P	53-3TC5	52-3T11	52-3TC24	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-2TC1	52-2DC1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	52-8VC17

Allotment	\$1,120,771		13,246 37,466	209,000	80,454	22,132	783,120 6,000	281,500	*25,137	26,842 62,257	8,500	10,000	43,530 6,800	34,000	203,351
Type of work	Grade, P.M.S. on C.T.B. & 2 B.C. Brs.		Signals & ChulzPlanting & Watering System	R.M.S. & Seal.	Resurf. with P.M.S.	R.C. Cattlepass & Pipe Culv	Grade & P.M.S. on I.B.M	Steel Br.	Minor Contracts & D.L. Projects	Chulz. P.M.S. Borders.	Lights & Sights.	Signals	Redeck Stl. Truss Br Prepare, Sign & Maintain Detour	Widen & A.C. on C.T.S.	R.C. Bridge
Contractor	Basich Bros. Const. Co., & N. L. Basich & R. L. Basich.		Paul R. Gardner Henry C. Soto Corp.	Basich Bros. Const. Co., N. L. & R. L. Basich.	A. Teichert & Son, Inc	E. G. Perham	E. L. Yeager Co	C. B. Tuttle Co		A. Teichert & Son, Inc McGillivray Const. Co L. H. Leonardi Elc.	Day Labor	Day Labor	Barton Const. Co	Day Labor	Erickson & Co
Contract	5/31/51		6/11/52 6/27/52	5/ 5/52	5/13/52	5/ 5/52	9/28/51 6/20/52	8/14/51	1 1	4/21/52 4/24/52 4/25/52	9/21/51	6/27/51	2/ 6/52 4/24/52	5/19/50	6/15/51
Miles	6.8		2.3	66.1	2.7		10.5		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2.9	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1		0.2	
Location	Bet, 0.6 Mi. W. of Rte, 187 & 1.2 Mi. E. of Whitewater	See San Bernardino County	Intrs. of Magnolia Ave. with Arlington AvePalm Ave Bet. Russell St. & San Bernardino Co. Line	Bet, Indio & Black Butte	In Corona Bet. Ontario Ave. & N.C.L	At Lemay Cr. & Rockhaven Cr. near Aguanga	Bet. Antelope Rd. & Rte. 64 Bet. Antelope Rd. & Rte. 64	Across Santa Ana Riv., on Crestmore Rd., near Riverside.	Various Locations	At Intrs. of Auburn Blyd. with Fulton Ave. & with Watt Ave. Bet. Sylvan School & Roseville. Intrs. Auburn Blyd. with Fulton Ave. & with Watt Ave.	On 16th & 15th St. at R St.	Capitol Ave. at 4th, 9th, & 30th Sts	Across Sacramento Riv., at Paintersville, 1 Mi. S. of Courdand. At Sacramento Riv. Br. at Paintersville	Bet. Sutterville Rd. E. & Sutterville Rd. W	Across Cosumnes Riv. near Bridge House
Section	C, D	Bau, B, A	Riv, C, F	H, I, B, C, D	Cor	A	00 ,	1		B, A, A B, B, A	Sac	Sac	E E	F, Sac	<u>ي</u>
Route	26	26	43 43	64	77, 193	28	78	FAS 1177		က ကက	4	6, 11	= =	11	54
County	Riverside	Riv, SBd	Riverside	Riverside	Riverside	Riverside	Riverside	Riverside	Riverside	Sacramento Sac, Pla Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento
Contract	52-8VC5-F	8V38	53-8VC6-P 52-8VC22	53-11VC4	53-8VC5	53-8VC4	52-8VC13-F 52-8V16	52-14DC4-P		52-3TC21 53-3TC1 52-3TC20	52-15T11	3T104	52-14TC16 52-3T13	3T97	52-14TC3-F

Type of work Allotment	\$68,386	Relocate Western Union Facilities 14,000 Std. Br. Superstruct.	den R.C. Subway		3t. on I.S.M. & C.R	Grade, C.R.B., Armor Ct. & P.M.S., 366,300	Minor Contracts & D.L. Projects.			Minor Contracts & D.L. Projects *3,450	Lights, Widen & Resurf. with P.M.S. 21,425	es 11,000	P.M.S. 57,003	134,262
	Widen				Grade & P.M.S.	Grade, C.R.B	Minor Contr	Correct Drainage		Minor Contra	Lights, Wide	Signs & Stripes.	Resurf. with P.M.S. 8 R.C. Bridges	R.C. Br.
Contractor	Day Labor	Day LaborB. J. Ukropina, T. P. Polich & Sleve Kral	Day Labor	Brighton Sand & Gravel	Brighton Sand & Gravel	Brighton Sand & Gravel		Day Labor			Geo. Herz & Co	Day Labor	Geo. Herz & CoChas. MacClosky Co	Lars Oberg.
Contract	6/29/51	12/17/51 5/16/52	6/29/51	8/10/51	8/20/51	6/ 4/52	1	5/29/52		1	4/ 1/52	3/2/50	$\frac{4}{6/20/52}$	4/ 1/52
Miles	1.6	2 h 5 1 8 8 1 1 5 5 1 1	1 5 6 1 6 2 1 2 1 2	7.7	2.0	x0 ∞	1	1		1 1 4 4 6 6	0.3	9.0	2.1	,! .! .!
Location	Bet. Sacramento City Limit & Intrs. Fulton & Fair Oaks Blyd.	At B St. & Elvas Underpasses Across American Riv. near Elvas about 1.0 Mi. NE. of Sacramento.	At H St. Subway Under Tracks of S.P. Co. at B St. & Elvas Wye, in & near City of Sacramento	Bet. S.P.R.R., near Walnut Grove & Mokelumne Riv. & Bet. Lote & Franklin Blyd. (Por.)	On El Centro Rd., Bet. Elkhorn Rd. & Elverta Rd	On El Centro Rd. Bet. Sacramento Riv. Levee & Elk- horn Rd.	Various Locations	Bet. Monterey Co. Line & Pajaro Riv. (Por.)	See Monterey County	Various Locations.	Bet. Lytle Cr. & W.C.L. of San Bernardino	Bet. 2.3 Mi. E. of Redlands & Beaumont	Bet. Los Angeles Co. Line & Ontario. Bet. Los Angeles Co. Line & Rte. 192.	Across Etiwanda-San Sevaine Flood Control Channel, about 8 Mi. E. of Ontario
Section	A	ев	Sac, B	1 1 4 1 1 1 1			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	В	A, A		Ö	B, A, Bau	c, Upl	D
Route	86	86	86	FAS 900 539	FAS 926	FAS 926	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2	119	1	6	26	26	26
County	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	Sacramento	San Benito	SBt, Mon	San Benito	San Bernardino	SBd, Riv	San Bernardino San Bernardino	San Bernardino
Contract	3T106	52-14TC21-F	3T105 52-14TC20-F	52-3DC4	52-3DC6	52-3DC12	1	52-5T11	5T24	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-8VC3	8V38	53-8VC1 53-14VC6-F	53-14VC1

Allotment		\$2,140,000 14,500	166,752	236,467	26,619	256,660	102,289	25,000	14,046	5,453	*23,016	1.733.967	2,405,434	9,960 44,752	34,900	1,026,740	6,000
Type of work	Grade, P.M.S. on B.M., 4 R.C. Brs.	& Z K.C. Culvs. Signs, Stripe, & Erosion Control	Redeck 30 Timber Brs. with R.C. Slabs, Plank Floors & P.M.S.	Widen & P.M.S.	Signals, Lights & Chulz	Redeck 48 Timber Brs. with R.C. Slabs, Plank Floors & P.M.S.	Widen & P.M.S.	Widen Roadbed	R.C. Culvert	Signals & Lights	Minor Contracts & D.L. Projects	Grade, P.C.C., R.C. Br., R.C. OH., R.C. Sep., & 3 R.C. OCs	Grade, P.C.C. on C.T.S., & 10 R.C. Strs., Br., OH., Ped. UC., 4 OC's, & 3 UC's.	Signs & Stripe Signals & Lights.	Signal & Track Work	Widen Stl. Truss Br. & P.M.S. on Apps.	Frontage Rds.
Contractor	Fredericksen & Kasler	Day Labor	Norman I. Fadel	G. W. Ellis Const. Co	Paul R. Gardner	C. B. Tuttle Co.	Peter Kiewit Sons' Co	Day Labor	Geo. Herz & Co	Fischbach & Moore, Inc.		J. A. Payton & Bent Const. Co	Bressi & Bevanda Constructors, Inc.	Day Labor Ets-Hokin & Galvan	Day Labor	Charles MacClosky Co	Day Labor
Contract	8/20/51	12/ 5/51	10/30/51	6/27/52	6/16/52	10/25/51	4/ 1/52	7/25/51	3/28/52	4/24/52	1	9/25/51	4/23/52	5/25/51 2/ 6/52	4/19/50	6/18/51	3/ 5/52
Miles	9.3	9.3	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	26.7	-	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	8.1	2.8	1	1	1	2.1	4.4	\$ 1 \$ 2 \$ 1 \$ 1 \$ 2 \$ 3		0.5	
Location	Bet, 0.6 Mi. N. of Devore & 0.2 Mi. S. of Gish UP	Bet. N. of Devore & S. of Gish UP	Bet, Barstow & Baker	Bet. Cronise Valley & 3 Mi. W. of Halloran Springs	Ints. of Mount Vernon Ave. with Colton Ave. & with La Cadena AveCitrus StGrant Ave.	Bet. Barstow & Amboy	Bet. Barstow & Daggett	Bet. Camp Seely & Cedar Springs	On Highland Ave. Across Del Rosa Channel	Intrs. Highland Ave. with Waterman Ave	Various Locations	Bet. Buena Vista Lagoon & ¼ Mi. S. of Mission Ave. in Oceanside.	Bet. 2.2 Mi. S. of Carlsbad & Buena Vista Cr.	Bet. Elm Ave. & 18th St	Bet. 7th St. & 16th St	Bet. 13 Mi. S. of San Luis Rey Riv. & Camp Pendleton	Bet. San Diego Riv. & Cudahy Slough
Section	В	В	G, H, J, K	J, K, L	Col, SBd	F, G, H, J	Bsw, E, F	A .	Ö	SBd	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	B, Oen	m	G, ChV, NatC G, ChV	NatC	Oen, C	SD
Route	31	31	31.	31	31	28	28	188	190	190	1	67		63 63	7	2	7
County	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Bernardino	San Diego	San Diego	San Diego	San Diego	San Diego	San Diego
Contract	52-8VC11-F	52-8V12	52-14VC10	52-8VC21	53-8VC7-P	52-14VC9	53-8VC2	52-8V10	52-8VC18	52-8VC20-P	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	52-11VC10	53-11VC1-F	11V60 52-11VC12	11V58	51-14VC23-F	52-11V12

Allotment	\$46,003 114,892	394,961	227,008	164,130	*23,655	550,835	9,283	16,672	1,495,924 16,000 8,000 3,538,309	1,561,005 3,229,087	220,290	*6,800	220,000	59,300	280,274	169,000
Type of work	Grade, P.M.S. & Chnlz.	Grade, R.M.S. & Stl. Br	Grade & R.M.S.	Grade & B.S.T.	Minor Contracts & D.L. Projects	Mise. Facilities & R.C. Ftgs	Lights, Signs & Gore	Revise Lights	Operation. Maint. & Insurance	Grade, P.C.C. & P.M.S. on C.T.B., Slf. OC. & 3 Stl. Ped. OC's. Portion, Stl. Br. & Ramps.	Painting Scaffold (Traveler) & Track Below U. Deck	Minor Contracts & D.L. Projects	R.C. Br. & P.C.C. on U.R.B. on Apps.	R.C. Br. & Grade & P.M.S. on Apps	P.M.S.	Widen, Grade, U.R.B. on I.B.M., Pen. Tr. Sl. Ct. & R.C. Br.
Contractor	Cox Bros. Const. CoR. E. Hazard Const. Co	Clyde W. Wood & Sons, Inc.	C. G. Willis & Sons, Inc.	E. C. Young		Chas. L. Harney, Inc	Abbett Elc. Corp.	H. S. Tittle Co	Day Labor Day Labor Day Labor Day Labor Chas. Harney Fredrickson & Watson	Corp. Co. & M & K Corp.	Herrick Iron Works	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Nomellini Const. Co	Thomas Const. Co	M. J. Ruddy & Son	Geo. Pollock Co
Contract	6/20/52 6/27/52	11/18/50	3/ 3/52	1/ 2/52	1	2/20/52	6/25/52	4/ 1/52	6/30/50 9/21/50 8/11/50 6/22/51 3/18/52	5/22/52	5/ 2/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	10/ 3/51	6/18/52	4/18/52	9/18/51
Miles	0.4	8.0	5.0	4.0	1			1	1.3	0.7			!	0.2	7.9	2.7
Location	On Pacific Hwy. at DeAnza Cove Bet. Balboa Ave. in San Diego & Las Flores (Por.)	Bet. Wildwood Glen & Descanso Jet.	Bet. Oceanside & Bonsall (Por.)	Bet. 0.4 & 6.1 Mi. E. of Julian (Por.)	Various Locations	On 13th St. Bet. Mission St. & Rte. 68. At Jet. Richardson Ave Off-Ramp & the Marino Con-	nection	Bet. Lake St. & Golden Gate Br. Viaduct	San Francisco-Oakland Bay Br. Bet, Augusta St. & 25th St. At. 25th & Vernont Sts. Bet. 18th St. & Bryant St. Bet. Army St. & 17th St.	On Bayshore Frwy. Bet. 16th St. & 7th St.	On San Francisco-Oakland Bay Br	Various Locations	Across Paradise Cut Overflow, about 6.7 Mi. E. of Tracy.	Across Calaveras Riv. at Bellota	Bet. Jct. with Rte. 41 & 6.5 Mi. W. of Modesto	On Pacific Ave., Bet. FAS Rte. 641 near Five Mile House NW. of Stockton & Stockton C. L.
Section	SD, A, C	D	A, F	闰	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	S SS		S	SF, Oak SF SF SF SF SF	S.	SF-OBB	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	В	D	A, A, B	1 2 1 1 1 2 2 2
Route	6161	12	195	198	1 1 5 5 5 1 1	21 62		99	68, 5 68, 2 68, 2	89	89	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5	20	110	FAS 543
County	San Diego	San Diego	San Diego	San Diego	San Diego	San Francisco		San Francisco	S. F. Ala San Francisco San Francisco San Francisco	San Francisco	S. F, Ala	San Francisco	San Joaquin	San Joaquin	S. J., Sta	San Joaquin
Contract	52-11VC17 53-11VC6	51-14VC10	52-11VC15	52-11VC11		52-14TC17-F 52-4TC38		52-4TC32	15T7 4T138 4T139 51-14TC31-F 52-4TC31-F	52-14TC22-F	52-14BBC1		52-14BC1-F	53-14TC12	53-10TC2	52-10DC6

Allotment	\$176,100	*14,475	667,973 727,557	620,553	445 224	222,171	52,359	*23,775	88,586	15,574	30,000	9,000	175,098		1,780,068 66,731	270,615	105,500
Type of work	Grade & P.M.S.	Minor Contracts & D.L. Projects	Grade & P.M.S. on C.T.B.	Grade, P.M.S. on C.T. I.B.M., R.C. OC., R.C. Sep. & Stl. UP.	Grade, P.M.S. on C.T.B., 2 R.C.	Grade, P.M.S., R.C. OC., & R.C. UC.	R.C. Br. & Apps. Graded, P.M.S. on I.B.M. & Sl. Cts.	Minor Contracts & D.L. Projects	Widen with P.M.S. on C.T.B.	Signals, Lights, & Chulz	Improve Drainage	Bank Protection	Grade	Grade, P.C.C. on C.T.S., R.C. OC., R.C. Ped. OC., Interchange On- Ramp & Off-Ramp. & Widen R.C.	Br. F. Storm Drain	Resurf. with P.M.S.	Grade & I.S.M.
Contractor	A. Teichert & Son, Inc		Madonna Const. Co	Granite Const. Co	C. B. Tuttle Co	Thomas Const. Co	B. S. McElderry		L. C. Smith Co.	R. Flatland	Day Labor	Day Labor	Edward Keeble	Piombo Const. Co	Day Labor	L. C. Smith Co	John Delphia
Contract	5/12/52		4/25/51 6/18/52	9/ 4/51	1/28/52	5/ 5/52	10/19/51	1	4/ 1/52	6/13/52	8/ 2/51	9/19/51	1/24/52	4/ 1/52	4/21/52	4/ 1/52	2/20/52
Miles	2.4	1	0.0	1	0.5		0.1	1	1.0		1	1	0.5	2.6	1 6 6 8	5.1	4.0
Location	On Pacific Ave. Bet. 5 Mile House & Calaveras Riv	Various Locations	Bet. 1 Mi. S. of Templeton & Paso Robles Bet. 1.0 Mi. S. of Templeton & 0.2 Mi. N. of Paso Robles.	At Santa Rosa St., at Ida St. & at S.P.R.R.	At Marsh St., Stenner Cr., & Chorro St., & on N. Broad St.	At Grand Ave. & at Buena Vista Ave	Across Los Berros Cr., about 2 Mi. SW. of Arroyo Grande.	Various Locations	Bet. 25th Ave. & 41st Ave	Intrs. El Camino Real with Hazelwood DrSpruce Ave	Bet. Edgemar & Thornton	At San Francisquito Cr	Bet, S.C.L. of San Francisco & 0.6 Mi. S.	Bet. N.C.L. and 0.1 Mi. S. of S.C.L. of San Mateo	Bayshore Frwy. Bet. Dakota Ave. & Newbridge Ave	On Bayshore Frwy, Bet. Colma Cr. & Broadway	Portola & Alpine Rds. about 3 Mi. S. of Woodside
Section		1	B, PsRs, A	SLO	STO	SLO	図		SM	SSF	E, DIC	D	Ħ	SM, C	SM	SSF, F, Mibr, Burl.	1
Route	FAS 543		8181	72	7	2	26		67	2	56	89	89	89	, 89	89	FAS 1048
County	San Joaquin	San Joaquin  -	San Luis Obispo San Luis Obispo	San Luis Obispo	San Luis Obispo	San Luis Obispo	San Luis Obispo	San Luis Obispo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo	San Mateo
Contract	52-10DC9	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	52-5VC1 52-5VC10-FP	52-14VC2-F	52-14VC16-F	52-14VC19-F	52-14VC7	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-4TC2	53-4TC12	52-4T10	52-4T12	52-4TC24-F	53-4TC4-F	52-4T21	53-4TC5	52-4DC9

					200	nana			
County	Route		Section	Location	Miles	Contract	Contractor	Type of work	Allotment
San Mateo		1		Various Locations				Minor Contracts & D.L. Projects	*\$25,545
Santa Barbara. Santa Barbara	2,56		E, A	Bet. Gaviota Gorge & 0.5 Mi. N. of Las Cruces At Gaviota Gorge	2.0	3/ 6/51 6/18/51	Granite Const. Co.	Grade & P.M.S	672,522
Santa Barbara	2		E	Bat Gariota & Gariota Gorna	0	4/ 1/59	Clark Wood & Song	Tunnel & Apps	780,000
				111111111111111111111111111111111111111	9	70/1	Inc.	Grade, P.M.S. on C.T.B., Widen R.C. Br. & Superelevate R.C. Br. Deck.	1,289,728
Santa Barbara	2		H, J	Bet. 0.5 Mi. E. of Arroyo Parida & Ortega Hill	3.7	8/10/51	Griffith Co	Grade, P.C.C. on C.T.S. & 3 R.C. Brs. & R.C. Ped. UC	1,135,017
Santa Barbara	26		国	Bet, Black Rd. & Point Sal Rd	70.	5/22/52	Valley Pav. & Contr. Co., Inc.	U.R.S. & Pen. Tr.	84,360
Santa Barbara.	1 1 1	1 1		Various Locations			1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Minor Contracts & D.L. Projects	*16,860
Santa Clara	32		A	Bet. Ferguson Rd. & 5 Mi. E. of Gilroy	2.0	4/ 1/52	Fredrickson & Watson Const. Co	Grade, P.M.S. & Shldrs	91,326
Santa Clara	68		Ā	At Intrs. of Bayshore Hwy. with Moffett Blvd. & at Moffett Field S. Gate (Por.)	0.2	12/28/51	J. C. Bateman, Inc	Signals, Lights & Chulz	45,756
Santa Clara	89 -	_	В	Intrs. Bayshore Hwy. with Brokaw Rd	1	6/ 5/52	R. Goold & Son	Signals, Lights, & Chulz	14,679
Santa Clara	69		A	Bet. 0.9 Mi. N. of Rte. 68 & 0.2 Mi. N. of Trimble Rd	1.8	12/21/51	Fredrickson & Watson Const. Co. & M & K Corp.	Grade, P.C.C., P.M.S. & 3 R.C. Brs	1,352,546
Santa Clara	113		A	At Mountain View Crossing on Alviso Rd	1 1 1	5/13/52	Day Labor	Flashing Light Signals	7,600
SCI, SCrSanta Clara	FAS 616 1000	2020		See Santa Cruz County On San Jose-Stevens Cr. Rd., Bet. Bascom Ave. & Sara- toga Ave.	2.2	8/27/51	A. J. Raisch Pav. Co	Grade & P.M.S. on I.B.M	245,000
Santa Clara	-		1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Various Locations	1			Minor Contracts & D.L. Projects	*18,300
Santa Cruz	116		A	Across Fall Cr. about 6.4 Mi. N. of Santa Cruz	1	4/ 1/52	Chas. S. Moore & Robt.	Donair Mimbor R.	10 445
Santa Cruz	116		A, B	Bet. Boulder Cr. & Waterman Gap	4.7	4/24/52	Granite Const. Co.	P.M.S.	281,340
						-			-

Allotment	\$122,000	*18,405	8,000	20,000	18,600	58.097	105,923	*10,220	359,986	82,030	*925	15,000	34,432	23,800	24,000	*10,070	5,000	30,832	869,611
Type of work	Grade, C.R.B. & Sl. Ct	Minor Contracts & D.L. Projects	Improve Intrs.	Widen Roadbed	Retaining Walls	P.M.S. & Drainage	R.C. Br. & Apps.	Minor Contracts & D.L. Projects	Grade, B.S.T., & R.C. Br	Grade & Pen. Tr. on I.B.M	Minor Contracts & D.L. Projects	R/W Fence & BarriersGrade & P.M.S.	R.C. Bridge	Widen, Prime & Sl. Ct.	R/W Fencing	Minor Contracts & D.L. Projects	Remove & Readjust Access Facilities & Monuments.	Truck Scales, Signals & Lights	Grade, P.C.C. on C.T.S., P.M.S. on U.R.B., Stl. OH. & Stl. Br
Contractor	Granite Const. Co		Day Labor	Day Labor	Day Labor	Frederickson & Watson Const. Co.	B. S. McElderry		Richter Bros.	Joe Chevreaux	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Day Labor A. Teichert & Son, Inc	A. A. Edmondson	Day Labor	Day Labor		Day Labor	Baldwin, Straub Corp	Fredrickson Bros.
Contract	8/16/51	1	5/8/52	8/23/51	3/5/52	5/29/52	6/ 9/52	1 1 1	5/28/51	8/16/51		$\frac{10}{5}$ 8/51 $\frac{8}{5}$ 9/52	4/24/52	7/17/50	5/29/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	5/8/52	11/13/51	12/26/50
Miles	1.3	1		1	5 1 6 2 1	3.4	0.4		8.0	3.4		4.3	1	3.7	7.0	1 1	1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1.7
Location	On Summit Rd., Bet. St. Hwy. Rte. 5 & Woodwardia	Various Locations.	Intrs. Rte. 3 with Railroad Ave., S. of Redding.	Bet. Volmer's & Mears Ct.	S. of Castella	Bet. Montgomery Cr. & 0.7 Mi. E. of Hatchet Cr	Across Montgomery Cr. about 32 Mi. NE. of Redding	Various Locations	Bet. 1.4 Mi. E. Yuba Co. Line & 1.5 Mi. W. of N. Yuba Riv.	Bet. 5.2 & 0.5 Mi. W. of Loyalton (Por.)	Various Locations	Bet. Mt. Shasta & Weed Bet. Dunsmuir & Big Canyon	Across Oak Flat Cr., 6.9 Mi. W. of Happy Camp	Bet. Mile 6.68 & Mile 10.35, E. of Happy Camp	Bet. Horse Cr. & Walker Br	Various Locations	Vacaville & Davis Connections.	1 Mi. N. of Cordelia UP.	Bet. Alamo Cr. & Ulatis Cr.
Section	# B B B B B B B B B B B B B B B B B B B	1	Ą	C, D	D	C	Ö	1	Ą			44	A	В	C, D	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	A, E, Vac, D, E, I	В	C, Vac, D
Route	FAS 616		ಣ	ಣ	ಣ	28	28	1	25	FAS 524	1	့က က	46	46	46	1	2, 6	1-	
County	SCr, SCI	Santa Cruz	Shasta	Shasta	Shasta:	Shasta	Shasta	Shasta	Sierra	Sierra	Sierra	Siskiyou	Siskiyou	Siskiyou	Siskiyou	Siskiyou	Sol, Yol	Solano	Solano
Contract	52-4DC2-P		52-2T19	52-2T13	52-2T16	53-2TC3	53-14VC11	1	53-3TC7	52-3DC7		52-2T14 53-2TC2-F	53-14TC6	2T80	52-2T20	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	52-10T11	52-10TC13	51-10TC15-F

			INCOMPLETE CONTRACTS—CONTINUE	2—COIII	naniii			
	Route	Section	Location	Miles	Contract	Contractor	Type of work	Allotment
	-	C, Vac, D	At W. & E. Entrances to Vacaville, at Davis St. & at Mason St. OH.	1 1 1 1 1 1	10/30/51	L, H. Leonardi Ele. Const. Co.	Lights	\$16,128
1	- 4	Q	Bet. 2.5 Mi, N. of Vacaville & Midway	2.5	4/ 1/52	A. Teichert & Son, Inc	Grade & P.M.S. on U.R.B.	140,047
1 1	1-1-	F, Val	At Intrs. State Rte. 7 with Magazine St.  Bet. Carquinez Br. & Vallejo Wye.	0.8	1/22/52 5/15/52	R. Flatland Parish Bros.	Signals, Lights & Chnlz Base & P.M.S.	24,759 86,800
1	. 7,8	H, B, A	Bet. Cordelia UP. & Ledgewood Cr.	0.9	6/14/50	Parish Bros	Grade, P.C.C., P.M.S. & 3 R.C. Brs.,	1
1	7,8	H, B, A	Bet. Cordelia UP. & Ledgewood Cr.	1 1 1	6/ 4/52	Day Labor	Stl. U.P. & Stl. Sep.	1,269,585 6,300
1	66	A	At E. Landing of Cache Slough Ferry	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	3/28/51	Day Labor	Ramp	21,000
	FAS 1101		On Broadway, Bet. Nebraska St. & 1.2 Mi. N	1.2	10/19/51	A. G. Raisch Co	Grade & P.M.S. on U.R.B.	240,000
1			Various Locations.				Minor Contracts & D.L. Projects	*16,585
Son, C. C	1, 104,	A, B, C, WLC,B	Bet. Cloverdale & Santa Rosa, Sebastopol & Cotati, &					
1	p-4	A, B	Walnut Cr. & Concord (Por.). Bet. Cloverdale & Santa Rosa.	13.3	$\frac{1}{7/27/51}$	Day Labor J. R. Armstrong	Subseal Grade & P.M.S.	55,000 303,921
	51, 104	C, SRo, A; C	Bet. Purple Draw & 0.9 Mi. E. of Santa Rosa & Bet. Cotati & Sebastopol (Por.)	4.9	8/30/51	Arthur B. Siri, Inc. & E. A. Forde	Grade, P.M.S., C.T.B. & C.R.B	245,843
1	- 56	O	Near Honeycomb Gulch about 7 Mi. N. of Jenner	0.4	6/ 9/52	Huntington Bros.	Grade & P.M.S.	100,000
-	- 104	A	Bet. 14 Mi. W. of Monte Rio & Northwood	8.0	3/ 7/52	Eaton & Smith	Grade & P.M.S. on I.B.M.	109,851
1	FAS 777		On Petaluma-Valley Ford Hwy., Bet. 1.0 Mi. E'ly & 1.7 Mi. W'ly of Valley Ford, about 19 Mi. W. of Petaluma	2.7	8/ 9/51	Pike & Hill, Carey Bros., & Bailey.	Grade, I.B.M. on I.S.M. & Sl. Ct	192,000
1	1	1	Various Locations	1			Minor Contracts & D.L. Projects	*41,315
		-		-			The second secon	1

Allotment	\$156,254	181,147		141 000	141,000	*4,200	17,144	*300		621,506	93,054	*6,275	37,558	61,304	*7,300	597,426
Type of work	Widen, P.M.S. on U.R.B., & Pumping Plant	Grade & P.M.S.		G G TT D M G		Minor Contracts & D.L. Projects	Adjust Drains & Irrig. Facilities	Minor Contracts & D.L. Projects	Widen 14 R.C. Brs. & Apps. & Re-	surf. with P.M.S.	R.C. Br. & Apps	Minor Contracts & D.L. Projects	R.C. Br.	Remove & Replace Stl. Br. Superstr.	Minor Contracts & D.L. Projects	Grade, P.C.C. & P.M.S.
Contractor	United Conc. Pipe Corp	B. J. Ukropina, T. P. Polich & Steve Kral			United Conc. ripe Corp		Commercial Const. Co		Erickson, Phillips & Weisherg		R. E. Hertel		Laredon Const. Co	Laredon Const. Co	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Gordon H. Ball & San Ramon Valley Land Co.
Contract	10/30/51	6/ 4/52		27	76/91/4		3/12/52		11/17/51		5/22/52	1	4/1/52	4/11/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	6/4/52
Miles	9.0	1.9		1	0.1	1 1	-		0.3		1		1			8.4
Location	See Merced County Bet. N.C.L. of Turlock & 0.6 Mi. NW'ly	5 Locations in Vicinity of Newman, Crows Landing & Westley.	See San Joaquin County	On Santa Fe, Ave, & Geer Rd., Bet. 1 Mi. S. of Empire	& Monte Vista Kd.	Various Locations.	At 13 Locations Bet. 1 Mi. E. of Meridian & 3 Mi. W. of Yuba City	Various Locations	At Various Locations Bet. Deer Cr. Overflow & Mill Race Cr.		Across Deer Cr. about 48 Mi. NE. of Chico	Various Locations	Across Big French Cr., 27 Mi. W. of Weaverville	Across S. Fork Trinity Riv., about 22.2 Mi. W. of Hayfork.	Various Locations.	Bet. 0.5 Mi. N. of Pixley & 1 Mi. S. of Tipton
Section	A, C, Mer, A	A, B, New	A, B, A	1 2 3 1 1 1 1 5			A, B	1 1 1	А, D		В	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Q	A	1	А, В
Route	4 4	41	110	FAS 912, 914			15	1	60		47		20.	35		4
County	Sta, Mer	Stanislaus	Sta, S. J	Stanislaus		Stanislaus	Sutter	Sutter	Tehama		Tehama	Tehama	Trinity	Trinity	Trinity	Tulare
Contract	52-10TC4 52-10TC11	53-10TC4	53-10TC2	52-10DC8		1	52-3TC18	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	52-14TC15		53-14TC9	1	53-14TC3	52-14TC19	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-6VC1-F

	Allotment		\$969,503	918,011 , 5,718			193,000	171,400	110,329	*22,200	1 200	5,954	15,000	25,000 25,000	13,702	12,617 38,062	6,805	166,800	83,389
	Type of work	Grade, P.C.C. on C.T.S., P.M.S. on	Crade, P.M.S. on Ramps, Frontage	kds. & b K.C. UC's		3 5 5 4	R.C. Br.	Grade & R.M.S. on C.T.B.	Grade & R.M.S. on I.S.M. & I.B.M.	Minor Contracts & D.L. Projects	Grade, P.M.S. on U.R.B., R.C.	Lights.	Grade & R.M.S.	Grade & Pen. Tr.	Signals	Signals & Lights. Grade & P.M.S.	Repair Br.	Riprap	Grade & P.M.S. on U.R.B.
	. Contractor	United Conc. Pipe Corp	Gordon H. Ball & San Ramon Valley Land Co., & Trewhitt, Shields & Fisher	L. H. Leonardi Elc. Const. Co.			Trewhitt-Shields & Fisher	Baun Const. Co	Griffith Co.		Harms Bros	Sacramento Elc. Works	Day Labor	Day Labor	SP.R.R. Co.	C. D. Draucker, Inc Baker & Pollock	Day Labor	J. B. Stringfellow Co	Baker & Pollock
nanu	Contract	10/20/50	4/18/52	5/ 1/52		3	9/21/51	3/24/52	7/24/51		6/ 8/51	6/25/52	6/30/50	7/30/50 $9/19/51$	9/21/49	$\frac{3}{24}/52$ $\frac{4}{25}/52$	4/15/52	6/ 5/52	3/18/52
S—Cont	Miles	7.8		1				0.9	2.9	1	3.3	-	0.4	3.4	1	0.5	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		9.0
INCOMPLETE CONTRACTS—CONTINUE	Location	Bet. Tulare Airport & Tagus	Bet. Tulare Airport & Tagus	Intre. of Tulare St. with M St.	See Kings County	Across Tule Riv. & Poplar Ditch, about 1/4 Mi. S. of	Porterville	On Poplar Rd., Bet. 6 Mi. S. of Poplar & Poplar	On Frazier Valley Hwy., Bet. Strathmore & 3.5 Mi. E	Various Locations	Bet. Jamestown & Sonora	At E. & W. Entrances to Jamestown	Bet. Big Oak Flat & Chinese Camp	Bet. Stanislaus Co. Line & Coulterville	At S.P.R.R. Crossing in Camarillo	At Intrs. Ventura Blvd. with Saviers RdVineyard Ave On Ventura Blvd. at the Montalvo Scales.	Across Arroyo Simi	Bet. Point Mugu & Little Sycamore Cr.	Bet. Oxnard Blvd. & E.C.L.
	Section	B, Tul, F, B	B, Tul, F	TuI	A, B				1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1		B, Sra	В	A	A, B, A, B	В	C, A	, C	A	Oxn
	Route	4, 134	4	134	135	FAS 1127	FAS	1130 FAS	1134	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	13	13	40	110	7	2, 154	6	09	153
	County	Tulare	Tulare	Tulare	Tul, Kin	Tulare	Tulare	Tulare		Tulare	Tuolumne	Tuolumne	Tuolumne	Tuo, Mpa	Ventura	Ventura	Ventura	Ventura	Ventura
	Contract	51-6VC5-F	52-6VC8-F	52-6VC9	52-6TC7-P	52-14DC9	52-6DC7-P	59_6DC9_P			51-10TC18-F	53-10TC5	10T79	10T80 52-10T10	14V2	52-7VC35 52-7VC39	52-7V33	52-7VC41	52-7VC34

INCOMPLETE CONTRACTS—Continued

		^	J1 Y J	ISION	(O 1	r III	GHV	VAY	LB			
Allotment	\$75,645	451,500	34,675	160,000	683,063	77,052	235,438	*13,000	28,466	20,000	111,280	*7,435
Type of work	R.C. Br. & Grade & P.M.S. on Apps.	Stl. & R.C. Br. & P.M.S. on U.R.B. on Apps.	Minor Contracts & D.L. Projects	Relocate S.N. Ry. Tracks	Grade	R.C. Undercrossing	Grade & P.M.S.	Minor Contracts & D.L. Projects	R.M.S. & Base	Grade, U.R.B., & Sl. Ct.	Grade & Pen. Tr.	Minor Contracts & D.L. Projects
Contractor	O. B. Pierson	O. B. Pierson	2 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	11/ 7/51 Day Labor	United Conc. Pipe Corp R J Illrowins T P	Polich & Steve Kral.  B. J. Ukropina, T. P. Polich & Steve Kral	A. Teichert & Son, Inc		Rice Bros., Inc.	Rice Bros., Inc.	Richter Bros.	
Contract	6/27/52	8/30/51	1 2 1 3 5 5 1 1 1 6	11/ 7/51	10/19/01		6/10/52	† 1 1 1 1 1 1	6/4/52	6/ 5/52	5/ 9/52	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Miles	0.1	0.2				0.7	2.4	-	1.7	0.2	2.8	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
Location	Across Arroyo Pas Posas, 0.5 Mi. S. of Moorpark	Across Santa Clara Riv, at Santa Paula	Various Locations	West Sacramento Freeway. On W. Sacramento Frwy. Bet. Yolo Causeway & 0.8 Mi.	West Sacramento Frwy. near Sacramento at Third St. W.	Bet. 0.8 Mi, & 0.1 Mi. W. of Tower Br.	Bet. 0.5 Mi. N. of Kiesel & 2 Mi. S. of Kiesel	Various Locations.	Bet. 0.3 Mi. W. & 1.6 Mi. E. of Seven Mile House	At NE'ly C.L. of Marysville	Bet. 5 Mi. E. of Browns Valley & 0.9 Mi. E. & Bet. 7 Mi. E. of Stanfeld Hill & Frenchtown Rd.	Various Locations
Section	В			CC	O	Ö	E, F	1	A	Mvl, A	1 1 1 1 1 1 1	
Route	155	FAS 876	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	99	9	9	50	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	15	15	FAS 526	
County	Ventura	Ventura	Ventura	Yolo	Yolo	Yolo	Yolo	Yolo	Yuba	Yuba	Yuba	Yuba
Contract	52-14VC21	52-14ФС7-Р		52-14T12 52-3TC14	52-14TC24-F	52-3TC25	52-3TC23	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	53-3TC3	52-3TC22	52-3DC2	



#### APPENDIX D AVERAGE CONTRACT PRICES

1912 to 1952

# AVERAGE CONTRACT PRICES,4 1912 TO 1952

Structural steel (per lb.)	\$0.083 0.107 0.103 0.132 0.132 0.138 0.128 0.126 0.159
Bar reinforcing steel (per lb.)	\$0.00 0.0554 0.0098 0.0098 0.0098 0.0098
Portland cement concrete structures (per cu. yd.)	818 2233 33.3.33 33.3.33 44.8.8.8.4.8.8.8 8.1.2.6.6.7 8.1.2.6.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7 8.1.2.6.7
Crusher run base (per ton)	######################################
Plant mixed surfacing (per ton)	28 27 4 6 4 4 4 4 4 4 4 4 4 4 4 4 4 6 20 20 20 20 20 20 20 20 20 20 20 20 20
Asphalt concrete (per ton)	\$\text{\$\phi\$} \text{\$\phi\$} \
Class "B" (5 sacks per cu. yd.) Portland coment concrete pavement (per cu. yd.)	\$6.66.66.83.85.84.88.88.88.88.88.88.88.88.88.88.88.88.
Class "A" (6 sacks per cu. yd.) Portland comerte pavement (per cu. yd.)	88.00.00.00.00.00.00.00.00.00.00.00.00.0
Grading ² (per cu. yd.)	50000000000000000000000000000000000000
Year (beginning July 1, 1920, costs are for fiscal years ending June 30 of year shown)	1912 1913 1914 1916 1916 1917 1920 1922 1923 1925 1928 1928 1928 1928 1937 1938 1939 1940 1941 1941 1942 1946 1946 1946 1946 1947 1946 1946 1946 1946 1947 1946 1947

¹ Only a 6-month period, January 1, 1920, to June 30, 1920.
² Includes all earthwork to 1924. Does not include structure exervation since 1924. Roadway exervation only since 1939.

65706 8-52 6M

 $^{^3}$  1:2½:5 mixture used 1912 to 1916.  4  Weighted averages.

